

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Sunrise Valley Drive Cycle Track			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Hunter Mill		PM TDD: Walsh, Thomas	Construct cycle tracks (protected bike lanes), protected intersections, and reconstruct Sunrise Valley Drive from Monroe Street to Fairfax County Parkway				UPC #122978: Awaiting updated contract from consultant. Task order contract negotiation is in progress. On-call design consultant has been selected for this project. Kickoff meeting with VDOT held on Tuesday 5/27/25.															
AA1400173-25-0			PM UTL: Nguyen, Tan																				
AA1400173-25	\$31,826,348		PM LAD:																				
	\$28,373,356		PM UDCD:																				
			PM CPTED:																				
Survey																							
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	11/25	NA	12/25	01/26	02/26	03/26	10/24	10/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
RMAG Phase II			PM TDD: Shahnaj, Sonia	Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive				TPP ID# 189.04. RMAG ID# 4 Construction Authorization 12/2/25. Bid opening 2/10/26. VDOT LUP revision to include signal works received 11/12/25. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Dominion PS&E executed 7/30/25. Anticipated Dominion relocation completion February 2026. Scheduled adjusted to 10/30/26 for delay in obtaining VDOT permits and Dominion relocation. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.															
124/400-C40011	Hunter Mill		PM UTL: Maisel, Michael																				
2G40-085-002-0			PM LAD: Monahan, Clyde																				
2G40-085-002	\$4,500,000		PM UDCD: Rueangvivatanakij, Prutha																				
	\$0		PM CPTED: Luo, Caijun																				
Utility Relocation																							
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
CSYP C&I Bike & Pedestrian Program			PM TDD: Madhusudhan, Galappa	Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road				Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.															
124/400-C40011	Hunter Mill		PM UTL:																				
2G40-088-011-0			PM LAD: Herider, Jay																				
2G40-088-011	\$13,750,000		PM UDCD:																				
	\$10,750,000		PM CPTED: Bandy, Audra																				
Design																							
02151 Glade Dr SB @ Dosinia Ct			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	07/25	08/25	08/25	08/25	09/25	11/25
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Bus Stop Improvements			PM TDD: Madhusudhan, Galappa	Loading pad with bench and associated tree pruning				Final Construction Package submitted to UDCD on 9/15/25. LAD NTP issued on 9/12/24. Land rights on 1 of 1 property have been acquired. Final plat received 9/9/24. Land Acquisition Completion Memo received on 5/7/25.															
124/400-C40011	Hunter Mill		PM UTL:																				
4YP202-02151			PM LAD: Butler, Timothy																				
TS-000013-053	\$0		PM UDCD:																				
	\$0		PM CPTED:																				
Construction																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03386 South Lakes Dr WB @ Seahawks Dr			12/23	NA	06/24	NA	12/24	05/26	05/26	05/25	NA	NA	06/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	10/26	10/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira				Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				LAD NTP issued on 06/05/25. Land rights on 0 of 1 property have been acquired. Final revised plat received on 05/28/25.												
4YP202-03386			PM UTL:																				
TS-000013-052	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
03800 Wiehle Ave SB @ Isaac Newton Sq			03/24	NA	09/24	NA	11/24	06/26	07/26	03/25	NA	NA	03/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	11/26	11/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira				Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Meeting with owner regarding the easement on 08/12/25. LAD NTP 03/12/25. Land rights on 0 to 1 property have been acquired. Revised final plat received on 03/11/25. Final plat received on 02/11/25. Utility designation was completed on 11/14/24.												
4YP202-03800			PM UTL: Nguyen, Tan																				
TS-000013-055	\$0		PM LAD: Herider, Jay																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
Beulah Rd/Abbotsford Dr Crosswalk			09/24	12/24	03/25	10/25	08/26	10/26	11/26	03/26	NA	NA	03/26	11/26	NA	NA	NA	01/27	02/27	03/27	04/27	08/27	08/27
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Radzikowski, Roderick				Install pedestrian refuge island at existing marked crosswalk				All agencies comments on pre-final design received on 12/22/25 and are under review. Plats requested from LSB on 11/05/25. Land rights anticipated on four properties. No utility relocation anticipated. ROW NTP shifted due to delay getting plats. This project will be constructed under VDOT County-wide permit.												
2G40-197-032-0			PM UTL: Nguyen, Tan																				
2G40-197-032	\$500,000		PM LAD: Butler, Timothy																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED: Curtis, Tina																				
Design																							
Bluemont Way/Library St Crosswalk			09/24	02/25	NA	05/25	10/25	01/26	05/26	09/25	NA	NA	09/25	05/26	NA	NA	NA	08/26	09/26	09/26	10/26	07/26	12/26
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Bazlamit, Ayad O				Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps				TPP ID #23036. Final design plans were distributed to VDOT and FCDOT on 12/10/25. Land right acquisition has been completed 12/31/25. Received most of the comments from VDOT's disciplines except TE comments. Once the comments												
2G40-197-034-0			PM UTL:																				
2G40-197-034	\$474,000		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Bhandari, Yagya																				
			PM CPTED: Alexandrow, Nikolai																				
Design																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	05/27
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Spot Roadway Improvements 2014		PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path					TPP ID # 35. Construction 51% complete. Construction NTP 2/21/24. The project substantial completion was revised to 05/21/27 due to unforeseen field conditions at the bridge foundations, along with multiple addenda for pre-augering.										
304/300-C30050	Hunter Mill	PM UTL: Maisel, Michael																				
5G25-059-007-0		PM LAD: Strayhorne, Robert																				
5G25-059-007	\$19,500,000	PM UDCCD: McCorkle, Lisa																				
	\$1,322,777	PM CPTED: Aguayo, Vanessa																				
Construction																						
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	12/24	01/26	05/26	05/26	07/25	NA	NA	09/25	04/26	04/26	01/27	06/26	09/26	09/26	10/26	01/27	01/28	01/28
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RMAG Phase II 2014		PM TDD: Kebede, Marta					Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp					TPP ID# 189.09 RMAG ID#. Final design submitted 1/14/26. ROW NTP issued 9/16/25. Land acquisition for 0 of 2 properties acquired. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction. Supplemental tree survey received. The project is transferred to C&I with new project number 2G40-085-010.										
304/300-C30050	Hunter Mill	PM UTL: Pugh, Richard																				
5G25-062-010-0		PM LAD: Campbell, Jocelyn																				
5G25-062-010	\$4,360,000	PM UDCCD: Rueangvivatanakij, Prutha																				
	\$1,125,773	PM CPTED: Luo, Caijun																				
Land Acquisition																						
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	11/24	02/25	12/25	10/24	NA	NA	12/20	08/25	NA	NA	NA	12/25	01/26	01/26	02/26	03/26	09/26
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RMAG Phase II 2014		PM TDD: Bazlamit, Ayad O					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. We received comments from VDOT that will impact the project delivery schedule. VDOT TE has requested the removal of the existing medians, noting that medians should not be located within crosswalks at signalized intersections. This change will alter the project scope, increase costs, and cause schedule delays. As a result, TDD requested a supplement to the current Task Order to address the additional design changes, which is currently under review. Once approved, the schedule will be updated accordingly.										
304/300-C30050	Hunter Mill	PM UTL: Pugh, Richard																				
5G25-062-011-0		PM LAD: Najeed, Mohammed																				
5G25-062-011	\$1,350,000	PM UDCCD: Bhandari, Yagya																				
	\$0	PM CPTED: Beall, James																				
Design																						
Vale Rd/Flint Hill Rd Crosswalk		09/24	NA	12/24	05/25	08/25	11/25	02/26	NA	NA	NA	NA	NA	NA	NA	NA	03/26	NA	NA	05/26	05/26	08/26
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Bicycle/Pedestrian Access DOT		PM TDD: Walsh, Thomas					Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB					TPP ID# 23042. 2nd final design submit to VDOT and LDS on 11/3/25.										
304/300-C30050	Hunter Mill	PM UTL:																				
ST-000053-008-0		PM LAD:																				
ST-000053-008	\$400,000	PM UDCCD:																				
	\$0	PM CPTED: Alexandrow, Nikolai																				
Design																						