

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			10/21	10/22	NA	02/24	08/24	10/25	12/25	12/24	NA	04/25	04/25	12/25	NA	NA	02/26	03/26	04/26	05/26	07/26	07/27	07/27
Columbia Pike Streetscapes, Phase I			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
102/500-C50000	Mason		PM TDD: Sorensen, Jonathan			Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive			UPC #118238. TPP ID# 21005. LFinal construction authorization is in progress. Construction bid documents currently under second review. Land rights completed on 12/19/25 with 6 of 6 properties acquired.														
AA1400159-21-0			PM UTL: Nguyen, Tan																				
AA1400159-21	\$2,651,134		PM LAD: Herider, Jay																				
	\$1,255,000		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Malik, Zuhra																				
Design																							
Backlick Road and Industrial Road			04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	12/25	01/26	03/26	12/24	06/27
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40013	Mason		PM TDD: Nabavi, Seyed			Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road			TPP ID# 21 & 91 Construction award is in progress. Bids opened 01/21/26.														
2G40-087-010-0	Braddock		PM UTL: Yusufoglu, Eldar																				
2G40-087-010	\$7,000,000		PM LAD: Herider, Jay																				
	\$0		PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Alexandrow, Nikolai																				
Construction																							
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	08/24	02/25	05/25	04/25	11/24	NA	NA	11/24	03/25	NA	NA	NA	08/25	09/25	09/25	10/25	09/23	09/26
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Mason		PM TDD: Radzikowski, Roderick			Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School			TPP ID#161. Final construction authorization package signed on 8/11/25. The facility will be maintained by the county. Transfer of nutrient credit to VDOT is not needed. Construction NTP executed on 10/15/25. Anticipated construction start date on 6/19/26. Construction date shifted after the school gets out of session as requested by Highschool.														
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-049	\$900,000		PM LAD: Herider, Jay																				
	\$0		PM UDCCD: Ander, Haroon																				
			PM CPTED: Stevens, Daniel																				
Construction																							
01044 Little River Turnpike EB @ Oasis Drive			08/22	NA	02/24	07/24	12/24	09/25	11/25	NA	NA	NA	NA	NA	08/25	11/25	NA	12/25	NA	NA	02/26	07/25	06/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Mason		PM TDD: Nabavi, Seyed			Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.			Task Order #20 - Construction award is in progress. Final signal timing coordination with VDOT is in progress.														
4YP202-01044			PM UTL: Pugh, Richard																				
TS-000015-026	\$250,000		PM LAD:																				
	\$250,000		PM UDCCD: Ander, Haroon																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

Heritage Dr/Commons Dr Crosswalk			10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	NA	NA	11/25	07/26	NA	NA	NA	09/26	10/26	10/26	11/26	04/27	04/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT	Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050 2G40-197-030-0 2G40-197-030	Braddock Mason \$525,000 \$0 PM TDD: Pandey, Dipesh PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Omar, Hedayat	Add pedestrian refuge island at existing marked crosswalk	Project is currently on hold. Scope revision is needed from ACTD for crosswalk across Commons Drive. Scope revision to be received from ACTD.

Design

Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave			11/17	12/17	11/18	06/19	08/20	05/21	03/25	11/20	02/21	NA	02/24	02/24	08/24	09/25	NA	04/25	08/25	10/25	11/25	11/26	11/26
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Pedestrian Improvements 2014	Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050 5G25-060-043-0 5G25-060-043	Mason \$5,750,000 \$0 PM TDD: Nabavi, Seyed PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: Rueangvivatanakij, Prutha PM CPTED: Aguayo, Vanessa	Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue	TPP ID#205. Construction is 10% complete. Dominion finalizing plan and estimates for 3 tasks. Relocation of anchor at intersection of Roberts Ave, feed to Hawk signal, and providing monitor during construction of retaining wall. Dominion needs to pull the abandoned poles on the project site. The project construction is transferred to C&I funds under 2G40-088-089.

Construction

Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr			08/17	11/17	07/18	09/20	06/22	07/20	07/24	09/22	NA	NA	09/22	07/23	05/23	07/25	NA	01/26	02/26	03/26	05/26	11/26	12/26
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Pedestrian Improvements 2014	Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050 5G25-060-044-0 5G25-060-044	Mason \$8,950,000 \$0 PM TDD: Nabavi, Seyed PM UTL: Pugh, Richard PM LAD: Guy, Sarah PM UDCCD: Rueangvivatanakij, Prutha PM CPTED: Askarzadeh, Negin	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk	TPP ID#234. Addressing VDOT comments on the TMP plans. Dominion to coordinate Streetlight relocation with project retaining wall construction. The project construction is transferred to C&I funds under 2G40-088-090.

Construction