

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	TBD	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30	
Cinderbed Bikeway - Cinderbed Rd. Bikeway			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
102/500-C50000	Franconia		PM TDD: Kebede, Marta				Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road including two pedestrian bridges				PE UPC #106143, RW UPC #118128 . TPP ID#122. Phase 1-Southern Segment: Final design distributed for VDOT and agencies review 1/14/26. Environmental JPA submittal made to USACE and DEQ 1/5/26. Utility coordination is in progress. Dominion Energy is revising the underground relocation plan within the four WMATA properties. Land acquisition for the four WMATA parcels is to be completed.													
AA1400137-15-0	Mount Vernon		PM UTL: Yusufoglu, Eldar																					
AA1400137-15	\$18,050,000		PM LAD: Monahan, Clyde																					
	\$7,465,864		PM UDCCD: Engida, Samuel																					
			PM CPTED: Lilley, Ronald																					
Land Acquisition			03/22	07/24	11/25	04/26	12/26	12/27	12/27	08/26	10/26	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30	
Mason Neck Trail N			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
102/500-C50000	Mount Vernon		PM TDD: Madhusudhan, Galappa				Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work				UPC #122888. TPP ID #206. Prefinal Design is in progress. Environmental consultant submitted responses to VDHR comments on 1/23/26. PED Extension letter submitted to VDOT on 2/13/26.													
AA1400165-23-0			PM UTL: Maisel, Michael																					
AA1400165-23	\$9,250,000		PM LAD:																					
	\$7,974,200		PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					
Design			10/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Pedestrian Access Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
102/500-C50000	Mount Vernon		PM TDD: Bazlamit, Ayad O				Pohick Road from Route 1 to I-95. Pedestrian Improvements. Install missing links, improve existing pedestrian facilities, and provide 8-10 foot SUP on both sides of Pohick Road from Aspenpark Road to Larrance				UPC# 126327 TPP ID#57 Preliminary Design plans were submitted to FCDOT and VDOT 02/09/26. Comments are due 03/10/26.													
AA1400171-25-0			PM UTL: Nguyen, Tan																					
AA1400171-25	\$13,541,768		PM LAD: Butler, Timothy																					
	\$12,614,368		PM UDCCD: Carlin, Craig																					
			PM CPTED: Luo, Caijun																					
Design			12/17	NA	08/18	11/19	03/25	04/20	08/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	09/25	10/25	11/25	11/25	10/21	04/27	
Giles Run & Laurel Hill			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mount Vernon		PM TDD: Kebede, Marta				Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				Construction is 1% completed. Nutrient credit transfer to VDOT is to be proceeded. Street Light installation will be coordinated with Dominion Energy during the project construction.													
2G40-067-000-0			PM UTL: Pugh, Richard																					
2G40-067-000	\$5,200,000		PM LAD: Najeeb, Mohammed																					
	\$1,350,000		PM UDCCD: Ander, Haroon																					
			PM CPTED: Borkowski, Tad																					
Construction																								

Project Name																										
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates										
Project/Sub Project #							Permit Submission																			
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date				
Project Status	FUT (\$)																									
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	03/26	On Hold <input type="checkbox"/>			
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40013 Mount Vernon		PM TDD: Nabavi, Seyed					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					TPP ID#027.03. Construction 95% complete. Projecting March 2026 as the substantial completion date.														
2G40-087-020-0		PM UTL: Maisel, Michael																								
2G40-087-020 \$4,350,000		PM LAD: Alcon, Kelly																								
\$0		PM UDCCD: Walelign, Mahlet																								
		PM CPTED: Alexandrow, Nikolai																								
Construction																										
00575 Buckman Rd EB @ Russell Rd		11/23	NA	07/24	12/24	05/25	05/26	05/26	08/25	NA	NA	07/25	04/26	NA	NA	NA	06/26	07/26	08/26	09/26	01/27	01/27	On Hold <input type="checkbox"/>			
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011 Mount Vernon		PM TDD: Walsh, Thomas					Loading pad with bench and trash can					Land rights on 0 of 1 property have been acquired. NTP to LAD submitted on 7/31/25. Signed plat received from LSB on 7/25/25. Draft plat received from LSB on 7/3/25 and is under review. Plat preparation request submitted to Land Survey Branch on 6/12/25. UDCCD and LAD clearance has been received on 5/15/25. Final Plans submitted to LAD and UDCCD for final review on 5/8/25.														
4YP202-00575		PM UTL:																								
TS-000016-059 \$0		PM LAD: Mohammed, Nazaneen																								
\$0		PM UDCCD: Carlin, Craig																								
		PM CPTED:																								
Land Acquisition																										
Huntington Ave/Fenwick Dr Crosswalk		11/24	01/25	06/25	10/25	05/26	01/27	01/27	NA	NA	NA	02/26	10/26	NA	NA	NA	09/27	NA	NA	02/27	08/27	08/27	On Hold <input type="checkbox"/>			
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050 Mount Vernon		PM TDD: Ahangari, Samira					Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study					Waiting for WMATA comments. Pre-final plan received on 10/22/25 and distributed to VDOT and WMATA on 10/23/25. VDOT Intermediate comments received on 08/05/25 and distributed to consultant on 08/12/25. Utility designation completed on 05/20/25. Meeting with WMATA on 05/23/25. Concept design received on 01/24/25 and distributed on 01/28/25. Survey completed on 12/16/24.														
2G40-197-025-0		PM UTL: Yusufoglu, Eldar																								
2G40-197-025 \$700,000		PM LAD: Mohammed, Nazaneen																								
\$0		PM UDCCD:																								
		PM CPTED: Hamidi, AJ																								
Design																										
Hooes Rd/South Run Stream Valley Trail		07/23	12/23	NA	10/24	09/25	06/26	06/26	12/25	NA	NA	12/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	12/26	12/26	On Hold <input type="checkbox"/>			
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050 Mount Vernon		PM TDD: Ahangari, Samira					Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs					LAD NTP submitted on 12/03/25. Land rights on 0 of 2 properties have been acquired. Revised plat received on 11/3/25. Final plan received on 09/25/25 and distributed to VDOT & County. Revised plat requested on 09/25/25. Final plan received on 06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.														
ST-000053-005-0 Springfield		PM UTL: Pugh, Richard																								
ST-000053-005 \$375,000		PM LAD: Herider, Jay																								
\$0		PM UDCCD:																								
		PM CPTED: Rauof Hassanzadeh, Behn																								
Land Acquisition																										

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk			10/24	NA	05/25	11/25	03/26	09/26	09/26	12/25	NA	NA	01/26	08/26	NA	NA	NA	10/26	10/26	10/26	10/26	05/27	05/27
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Sorensen, Jonathan	Shift existing marked crosswalk				Pre-final design in progress. Pre-Final design package submitted to VDOT for review on 12/2/25. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.															
ST-000053-010-0			PM UTL: Nguyen, Tan	and add pedestrian refuge island																			
ST-000053-010	\$1,150,000		PM LAD: Najeeb, Mohammed																				
	\$250,000		PM UDCCD: Bhandari, Yagya																				
			PM CPTED: Luo, Caijun																				
Design																							
Huntington Ave/Robinson Way Crosswalk			10/24	02/25	NA	04/25	11/25	08/25	07/26	12/25	NA	NA	12/25	08/26	TBD	TBD	NA	10/26	11/26	11/26	11/26	06/26	04/27
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Bazlamit, Ayad O	Add crosswalk on Huntington Avenue and Robinson Way,				Final plans were distributed to VDOT and FCDOT on 12/10/25. Comments are due on 1/29/26. Final Plats received on 12/31/25 for two properties. NTP ROW acquisition was submitted on 1/30/25.															
ST-000053-013-0			PM UTL: Pugh, Richard	pedestrian refuge island, RRFB,																			
ST-000053-013	\$715,000		PM LAD: Najeeb, Mohammed	and connection to service road.																			
	\$222,000		PM UDCCD:	Remove existing western crosswalk																			
			PM CPTED: Hamidi, AJ																				
Land Acquisition																							