

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Lincoln Street Expansion	102/500-C50000	Providence	10/23	09/24	10/25	05/26	02/27	07/27	07/27	06/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
AA1400164-23-0	Dranesville		<u>Project Manager/Assignments</u>		<u>Project Description</u>			<u>Monthly Remarks</u>															
AA1400164-23	\$50,250,000		PM TDD: Shahnaj, Sonia		New road connecting Old			RS UPC 118307. Intermediate design distributed 10/30/25 for Agency review. VDOT comments received 2/4/26 and under review. Posting of Willingness notice being reviewed by VDOT. VE Study Report submitted for VDOT review 12/8/25. VDOT comments received 1/8/26 and being addressed. VE study conducted 9/15 & 9/17. VDOT Scope Closing meeting held 8/25/25. Coordination with utility companies, FCPA, FCPS, MITRE and SOMOS ongoing.															
	\$28,700,950		PM UTL: Yusufoglu, Eldar		Meadow Road to Magarity Road																		
			PM LAD:		in Tysons																		
			PM UDCD:																				
			PM CPTED: Luo, Caijun																				
Design																							
			09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	09/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27
Shrevewood Elementary SRTS	102/500-C50000	Providence	<u>Project Manager/Assignments</u>		<u>Project Description</u>			<u>Monthly Remarks</u>															
SRTS-157			PM TDD: Walsh, Thomas		Addition of new marked			UPC #118236: Land acquisition completed on 9/30/2025. Utility relocation is in progress. NTPs given to Dominion, Cox, and Verizon. Utility Relocations in progress. Dominion has already done a portion of their relocation work. Dominion's outstanding issue is working out details on the feed to the school speed sign.															
AA1400157-21	\$3,000,000		PM UTL: Pugh, Richard		crosswalks across Shreve Road																		
	\$1,110,384		PM LAD: Monahan, Clyde		and 10-foot wide walkway																		
			PM UDCD: Bhinge, Deepak		connections serving Shrevewood																		
			PM CPTED: Curtis, Tina		Elementary School and W&OD																		
			Trail																				
Utility Relocation																							
Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements	124/400-C40013	Providence	<u>Project Manager/Assignments</u>		<u>Project Description</u>			<u>Monthly Remarks</u>															
2G40-087-004-0			PM TDD: Walsh, Thomas		Add left turn lane on Cedar Lane			TPP ID#26. Comments received 9/18/25 and are under review. Concept Design/Traffic Analysis Package submitted to VDOT on 7/30/25. Concept Design/Traffic Analysis Package received 5/30/25 and is under review. Meeting with consultant held on 5/8/25 to discuss submission.															
2G40-087-004	\$4,500,000		PM UTL:		and Electric Avenue, including																		
	\$0		PM LAD:		intersection improvements																		
			PM UDCD:																				
			PM CPTED: Stevens, Daniel																				
Design																							
			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30
Shreve Road SUP Falls Church	124/400-C40013	Providence	<u>Project Manager/Assignments</u>		<u>Project Description</u>			<u>Monthly Remarks</u>															
2G40-087-025-0			PM TDD: Kebede, Marta		Construct a 10 LF SUP along the			Intermediate design distributed for VDOT, City of Falls Church, and County agencies review 12/30/25. Partial comments are received. Supplemental survey requested September 2025 for November 2025 delivery, topo not received.															
2G40-087-025	\$6,900,000		PM UTL: Nguyen, Tan		east side of Shreve Road																		
	\$0		PM LAD: Butler, Timothy		between Route 7 and the W&OD																		
			PM UDCD:		Trail																		
			PM CPTED:																				
Design																							

Project Name																										
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates										
Project/Sub Project #							Permit Submission																			
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date				
Project Status	FUT (\$)																									
Route 50 Walkway (Lindenwood Ln to Nutley St)		02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26	On Hold <input type="checkbox"/>			
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD: Marsh, Dennis					Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs					TPP ID# 87.02 Substantially completed 10/9/25. No nutrient credit transfer required.														
2G40-088-073-0		PM UTL: Maisel, Michael																								
2G40-088-073	\$2,900,000	PM LAD: Monahan, Clyde																								
	\$0	PM UDCCD: Fasceski, Jeff																								
		PM CPTED: Steinhilber, Will																								
Construction																										
02101 Gallows Rd NB @ Rt 29		12/24	03/25	06/25	NA	10/25	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	11/26	NA	NA	12/26	03/27	03/27	On Hold <input type="checkbox"/>			
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD: Ahangari, Samira					Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					LAD NTP issued on 02/02/26. Land rights on 0 of 1 property have been acquired. Final plat received on 01/29/26.														
4YP202-02101		PM UTL:																								
TS-000017-048	\$0	PM LAD: Campbell, Jocelyn																								
	\$0	PM UDCCD: Carlin, Craig																								
		PM CPTED:																								
Land Acquisition																										
02125 Gallows Rd NB @ Willow Oaks Corporate Dr		12/24	03/25	06/25	NA	10/25	11/25	11/25	NA	NA	NA	NA	NA	NA	NA	NA	12/25	NA	NA	01/26	04/26	04/26	On Hold <input type="checkbox"/>			
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD: Ahangari, Samira					Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can. WMATA bus stop #500116					Construction package submitted to UDCCD on 12/15/25. Revised final plan received on 10/27/25. No Conflict permit requested on 10/27/25.														
4YP202-02125		PM UTL:																								
TS-000017-049	\$0	PM LAD:																								
	\$0	PM UDCCD: Carlin, Craig																								
		PM CPTED:																								
Construction																										
		04/25	NA	07/25	NA	10/25	06/26	06/26	10/25	TBD	NA	02/26	06/26	NA	NA	TBD	07/26	07/26	07/26	08/26	09/26	10/26	On Hold <input type="checkbox"/>			
Merillee Dr NB north of Home Depot Entrance		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD: Walsh, Thomas					Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.					Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.														
TS-000017-050-0		PM UTL:																								
TS-000017-050	\$0	PM LAD:																								
	\$0	PM UDCCD: Carlin, Craig																								
		PM CPTED:																								
Land Acquisition																										

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			04/25	NA	07/25	NA	10/25	06/26	06/26	10/25	TBD	NA	02/26	06/26	NA	NA	TBD	07/26	NA	NA	08/26	10/26	10/26
Merillee Dr SB north of Home Depot Entrance	124/400-C40011	Providence	<u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas PM UTL: PM LAD: PM UDCC: Carlin, Craig PM CPTED:						<u>Project Description</u> Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.						<u>Monthly Remarks</u> Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.						On Hold <input type="checkbox"/>		
	TS-000017-051-0																						
	TS-000017-051	\$0																					
		\$0																					
Land Acquisition			04/25	NA	08/25	NA	10/25	07/26	07/26	11/25	TBD	NA	09/25	06/26	TBD	TBD	TBD	08/26	NA	NA	09/26	11/26	11/26
Eskridge Rd NB @ Strawberry Ln	124/400-C40011	Providence	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCC: Carlin, Craig PM CPTED:						<u>Project Description</u> Installing 10'x25' Concrete Loading Pad. WMATA # 5005027						<u>Monthly Remarks</u> Final plan approved. LAD NTP issued on 9/24/25. Land rights on 0 of 1 property have been acquired.						On Hold <input type="checkbox"/>		
	TS-000017-052-0																						
	TS-000017-052	\$0																					
		\$0																					
Land Acquisition			04/25	TBD	08/25	NA	11/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	10/25	NA	NA	12/25	03/26	03/26
Eskridge Rd SB @ Strawberry Ln	124/400-C40011	Providence	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCC: Carlin, Craig PM CPTED:						<u>Project Description</u> Installing a 15'x25' Concrete Loading Pad, WMATA #5005026						<u>Monthly Remarks</u> Construction 95% completed. Final construction package submit to UDCC on 10/7/25.						On Hold <input type="checkbox"/>		
	TS-000017-053-0																						
	TS-000017-053	\$0																					
		\$0																					
Construction			04/25	NA	06/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD		TBD
Eskridge Rd NB @ District Ave	124/400-C40011	Providence	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCC: Carlin, Craig PM CPTED:						<u>Project Description</u> Installing a 8'x25' Concrete Loading Pad, WMATA # 5005029.						<u>Monthly Remarks</u> Final design completed. Project on hold due to conflict with project ST-000053-014.						On Hold <input type="checkbox"/>		
	TS-000017-054-0																						
	TS-000017-054	\$0																					
		\$0																					
Design																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26
Eskridge Rd SB @ District Ave			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Ahangari, Samira					Installing a 9'x25' Bus Stop					Construction 95% completed. Final construction package submit to UDCD on 10/7/25.										
TS-000017-055-0			PM UTL:					Loading Pad, WMATA #5005028															
TS-000017-055		\$0	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
			04/25	NA	07/25	NA	12/25	03/27	03/27	11/25	TBD	NA	03/26	10/26	NA	NA	TBD	04/27	NA	NA	10/26	07/27	07/27
Williams Dr NB @ Gatehouse Rd			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Walsh, Thomas					Install Bus Stop Loading Pad,					Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been										
TS-000017-056-0			PM UTL:					Prop. Bus Pad is 8'x25'. This is a					acquired. Final plat received on 10/10/25.										
TS-000017-056		\$0	PM LAD: Wilson, Nicole					WMATA Bus Stop.															
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
			04/25	NA	07/25	NA	10/25	03/27	03/27	11/25	TBD	NA	03/25	10/26	NA	NA	TBD	04/27	NA	NA	10/26	07/27	07/27
Williams Dr SB @ Gatehouse Rd			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Walsh, Thomas					Install Bus Stop Loading Pad,					Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been										
TS-000017-057-0			PM UTL:					Prop. Bus Pad is 8'x25'. This is a					acquired. Final plat received on 10/30/25.										
TS-000017-057		\$0	PM LAD: Wilson, Nicole					WMATA Bus Stop.															
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
			10/25	01/26	04/26	NA	08/26	07/27	07/27	09/26	TBD	TBD	10/26	06/27	TBD	TBD	TBD	08/27	NA	NA	09/27	11/27	11/27
Gallows Rd SB @ Strawberry Ln (ID 2114)			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Lee, Caleb					Bus stop improvement project					Concept design in progress. Received survey 12/15/25.										
TS-000017-058-0			PM UTL:					include concrete boarding pad,															
TS-000017-058		\$0	PM LAD:					concrete amenity pad (bench															
		\$0	PM UDCD: Carlin, Craig					and trash can), bust shelter and															
			PM CPTED:					asphalt walkway transition.															
Design																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Blake Lane at Bushman RRFB			03/23	NA	09/23	09/24	05/25	10/25	10/25	03/25	NA	NA	04/25	08/25	NA	NA	NA	11/25	11/25	11/25	01/26	05/26	05/26
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-010-0 2G40-197-010		Providence \$500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCC: Ander, Haroon PM CPTED: Borkowski, Tad			<u>Project Description</u> Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive			<u>Monthly Remarks</u> TPP ID #22003. Construction NTP 3/2/26 and estimated completion on 4/30/26. Construction Task order awarded on 12/31/25. Final construction package sent to UDCD on 11/07/2025. Pavement marking approved 10/09/25. MOT Approved 06/04/25. LAD completion memo received on 8/12/25. 1 out of 1 property has been acquired. Project construct under the Countywide permit. No nutrient credit affidavit for this project. No utilities relocations are required.														
Construction																							
Eskridge Rd/Merrifield Cinema Drive Crosswalk			11/24	04/25	02/26	05/26	09/26	07/27	07/27	06/26	TBD	NA	07/26	02/27	TBD	TBD	NA	04/27	NA	NA	06/27	12/27	12/27
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-027-0 2G40-197-027		Providence \$525,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: Alexandrow, Nikolai			<u>Project Description</u> Shift existing marked crosswalk and add pedestrian refuge island			<u>Monthly Remarks</u> Intermediate design is in progress. Survey completed on 12/17/25. Amendment #1 to TO#16 executed on 09/23//25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 10/31/24, and the Notice to Proceed (NTP) was issued to the consultant on 11/04/24.														
Design																							
Magarity Rd/Kennedy Dr Crosswalk			10/24	NA	06/25	11/25	03/26	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	12/26	12/26	12/26	12/26	06/27	06/27
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-031-0 2G40-197-031		Dranesville Providence \$750,000 \$50,000	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Herider, Jay PM UDCC: Ander, Haroon PM CPTED: Stevens, Daniel			<u>Project Description</u> Install pedestrian refuge island and relocate bus stops at existing marked crosswalk			<u>Monthly Remarks</u> Pre-final design in progress. Pre-Final design package submitted to VDOT on 12/2/25. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.														
Design																							
Graham Rd/Rosemary Ln Crosswalk			10/24	NA	03/25	07/25	11/25	05/26	05/26	09/25	NA	NA	10/25	04/26	NA	NA	NA	05/26	06/26	06/26	06/26	12/26	12/26
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-035-0 2G40-197-035		Providence \$700,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCC: Walelign, Mahlet PM CPTED: Stevens, Daniel			<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk			<u>Monthly Remarks</u> Final design in progress. Final design package submitted to VDOT on 12/10/25. Survey by County. NTP for LAD on 10/1/2025. No utility impact. The project is under 2,500 SF and will be constructed under the County-wide permit. 0 of 2 properties acquired.														
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Leesburg Pike/Shreve Rd/Haycock Rd			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30	
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Dranesville		PM TDD: Kebede, Marta			Improve existing signalized			TPP ID#24006. Intermediate design distributed for VDOT, City of Falls Church, and County agencies review 12/30/25.															
2G40-197-051-0	Providence		PM UTL: Nguyen, Tan			crosswalks at Shreve Road and			Partial comments received. Topo survey put on hold waiting for the City's developer activity completion. Anticipated developer															
2G40-197-051	\$1,200,000		PM LAD: Butler, Timothy			Haycock Road by removing one			completion is in March 2026. That will potentially affect the project schedule.															
	\$500,000		PM UDCCD:			lane on Haycock Road and																		
			PM CPTED: TBD, To Be Determined			Shreve Road to reduce crossing																		
						distance																		
Design																								
Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)			12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	04/25	NA	03/25	05/25	06/25	08/25	05/26	05/26	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad			Construct approximately 1,900			TPP ID#102. Construction is 76% complete. Verizon and Cox utility relocation has been completed.															
5G25-060-023-0			PM UTL: Maisel, Michael			LF of 5-foot concrete sidewalk on																		
5G25-060-023	\$2,750,000		PM LAD: Herider, Jay			south side of Route 123 between																		
	\$0		PM UDCCD: Cutler, Tom			Courthouse Road and Sutton																		
			PM CPTED: Askarzadeh, Negin			Road																		
Construction																								
Eskridge Rd/District Ave Crosswalk			11/24	04/25	02/26	05/26	09/26	06/26	06/26	06/26	NA	NA	07/26	02/27	NA	NA	NA	04/27	NA	NA	06/27	12/27	12/27	
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Providence		PM TDD: Ahangari, Samira			Relocate existing marked			Intermediate design is in progress. Additional survey completed on 12/17/25. Amendment #1 to TO#17 executed on 09/23/25 and															
ST-000053-014-0			PM UTL: Nguyen, Tan			crosswalk to south side. Add			NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility															
ST-000053-014	\$575,000		PM LAD:			pedestrian refuge island or RRFB			designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on															
	\$0		PM UDCCD:						02/13/25. The design task order was executed on 11/20/24, and the NTP was issued to the consultant on 11/20/24.															
			PM CPTED: Alexandrow, Nikolai																					
Design																								