

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Burke Rd - Burke Village II Street Acceptance</p> <p>124/400-C40011 Springfield</p> <p>2G40-010-001-0 Braddock</p> <p>2G40-010-001 \$10,000</p> <p> \$10,000</p> <p>Post-Construction</p>																							
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Lee, Caleb						Street Acceptance and abandonment for old Burke Rd alignment.						Coordination work on going. Project initiation meeting held on 9/12/25.								
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
			08/18	NA	03/19	10/20	03/23	06/21	10/25	08/22	NA	NA	10/22	06/25	03/21	08/22	NA	10/25	02/26	03/26	03/26	06/26	09/26
<p>VRE Rolling Road Station Parking Lot Expansion</p> <p>124/400-C40011 Springfield</p> <p>2G40-055-000-A-0 \$4,950,000</p> <p>2G40-055-000 \$1,050,000</p> <p>Construction</p>																							
			12/22	04/22	07/24	07/25	10/26	08/25	06/27	02/26	03/26	05/26	05/26	03/27	04/27	02/28	10/27	11/27	12/27	01/28	04/28	12/28	12/29
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Walsh, Thomas						Surface parking lot expansion						TPP ID#358. Bid advertised on 02/03/26. Bids opening is schedule for 03/03/26. Dominion Energy to finalize their plan and estimate. Recently Norfolk Sothern informed us the Norfolk Sothern line sold to Virginia Passenger Rail Authority (VPRA). This means the agreements will need to be coordinate through VPRA. Application for VPRA submit on 11/5/25.								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Mohammed, Nazaneen																				
			PM UDCD: Fasceski, Jeff																				
			PM CPTED: Abifadel, Gibran																				
<p>Shirley Gate Road</p> <p>124/400-C40013 Braddock</p> <p>2G40-079-000-0 Springfield</p> <p>2G40-079-000 \$42,500,000</p> <p> \$26,000,000</p> <p>Design</p>																							
			12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	10/25	NA	04/25	06/25	08/25	10/25	12/24	09/27
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Marsh, Dennis						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						TPP ID#23. Construction NTP 03/16/26. Contract Awarded on 10/21/25. Dominion, Cox and Verizon relocation complete.								
			PM UTL: Nguyen, Tan																				
			PM LAD: Najeeb, Mohammed																				
			PM UDCD: Cutler, Tom																				
			PM CPTED: Luo, Caijun																				
<p>Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr</p> <p>Six Year Plan HB2313 Local Spot Improvements</p> <p>124/400-C40013 Springfield</p> <p>2G40-087-003-0 \$9,000,000</p> <p>2G40-087-003 \$0</p> <p>Construction</p>																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24	On Hold <input type="checkbox"/>	
Rt.28 Widening (PWC L to Rt.29) NVTA-70			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40017	Sully		PM TDD: Bazlamit, Ayad O						Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						UPC #108720. TPP ID# 062. Substantial construction is complete. Received VDOT Permit release of the traffic signals. NOVEC has been installing the street lights. VDOT Environment section will inspect grass growth in Spring of 2026 as it does not yet meet the minimum stabilization standards.									
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																					
2G40-100-000	\$77,400,000		PM LAD: Cate, Dennis																					
	(\$701,889)		PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					
Post-Construction			02/24	11/24	11/25	06/26	07/27	01/28	01/28	09/26	11/26	NA	12/26	12/27	10/27	06/28	NA	02/28	03/28	04/28	06/28	05/29	05/29	On Hold <input type="checkbox"/>
Lee Chapel Road Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Springfield		PM TDD: Pandey, Dipesh						Lower Lee Chapel Road by removing two hills						Intermediate plan distributed for VDOT and County Review on 11/18/2025. Comments were due by 01/13/2026. Yet to receive VDOT drainage comments. Environmental study in progress including VDOT swap land. Potential impact on 5 properties, including FCPA. Impacted utilities- Dominion, Verizon, Cox and Gas.									
2G40-206-000-0			PM UTL: Maisel, Michael																					
2G40-206-000	\$9,000,000		PM LAD: Wilson, Nicole																					
	\$4,000,000		PM UDCCD:																					
			PM CPTED:																					
Design			NA	04/26	09/26	01/27	08/27	08/27	11/26	TBD	TBD	11/26	07/27	TBD	TBD	TBD	11/27	12/27	01/28	01/28	05/28	05/28	On Hold <input type="checkbox"/>	
Sydenstricker Rd/Arley Dr Crosswalk			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: Radzikowski, Roderick						Install Pedestrian Refuge Island, update all Pedestrian Ramps at the 4 quadrants, and high visibility crosswalks						TPP ID # 23038. Intermediate design in progress. Land Rights anticipated on four properties. Utility designation requested on 1/8/26. This project will be constructed under VDOT County-wide permit.									
2G40-197-036-0			PM UTL:																					
2G40-197-036	\$300,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED: Luo, Caijun																					
Design			07/23	12/23	NA	10/24	09/25	06/26	06/26	12/25	NA	NA	12/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	12/26	12/26	On Hold <input type="checkbox"/>
Hooes Rd/South Run Stream Valley Trail			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Ahangari, Samira						Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs						LAD NTP submitted on 12/03/25. Land rights on 0 of 2 properties have been acquired. Revised plat received on 11/3/25. Final plan received on 09/25/25 and distributed to VDOT & County. Revised plat requested on 09/25/25. Final plan received on 06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.									
ST-000053-005-0	Springfield		PM UTL: Pugh, Richard																					
ST-000053-005	\$375,000		PM LAD: Herider, Jay																					
	\$0		PM UDCCD:																					
			PM CPTED: Rauof Hassanzadeh, Behn																					
Land Acquisition																								

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Silverbrook Rd/Crosspointe Dr		06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	NA	NA	NA	03/26	03/26	04/26	05/26	09/26	09/26	
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Springfield	PM TDD: Madhusudhan, Galappa					Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks					TPP ID #2301. Signed Final Construction package submitted to UDCD on 1/25/26. County sent an email to VDOT on 1/7/26 to check for conflicts with any on going projects in the vicinity. Consultant updating cost estimates based on comments made by County. Draft Construction Package is being prepared. Land Acquisition Completion Memo received on 9/30/25. Received concurrence from HOA for the LOP proposed by County on 8/14/25; Draft copy of LOP sent to HOA for their review & approval by Land Acquisition agent on 8/26/25. Request for Letter of Permission sent to Property Owner on 7/15/25. Meeting held with Asst. County Attorney and LAC agents on 6/10/25 to discuss the next steps to be taken in the friendly condemnation process. NTP											
ST-000053-006-0		PM UTL:																					
ST-000053-006	\$500,000	PM LAD: Butler, Timothy																					
	\$0	PM UDCD:																					
		PM CPTED: Curtis, Tina																					
Construction																							
Tuttle Rd Trail Connection to Hillside Rd		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Springfield	PM TDD: Pandey, Dipesh					Install approximately 1,100 linear feet of trail connecting Tuttle Road sidewalk south of Garden Road to Hillside Road with marked crosswalk crossing Hillside Road					Scope received on 11/25/2025. On-call design consultant selected on 12/17/2025. Joint field visit with the consultant held on 1/08/2026. ROE for survey notification is in progress. TO anticipate to receive in February. Consultant's Task Order includes survey and design services.											
ST-000053-011-0		PM UTL: Nguyen, Tan																					
ST-000053-011	\$350,000	PM LAD:																					
	(\$1,180,000)	PM UDCD:																					
		PM CPTED: Alexandrow, Nikolai																					
Pre-Design																							