



# County of Fairfax, Virginia

## MEMORANDUM

DATE: January 16, 2026

TO: DISTRIBUTION

FROM: Seyed Nabavi, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the 2026 January Monthly Project Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed, please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report, please inform this office and you will be removed from distribution.

If you have any questions, please call 703-877-5600.



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Gregg Steverson, Director, Department of Transportation  
Martha Coello, Deputy Director, Department of Transportation  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section  
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager  
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Active Transportation, Capital Projects, and Traffic Engineering Division (ACTD)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, ACTD  
Douglas Miller, Environmental Program Coordinator, ACTD  
Michael Guarino, Section Chief, Capital Projects, ACTD  
Nicole Wynands, Acting Section Chief, Active Transportation, ACTD  
Ajmal Hamidi, Transportation Planner III, ACTD

Transportation Design Division Monthly Projects Status Report

January 16, 2026

Page 2 of 4

Don Moyer, Engineer III, ACTD  
Valerie Pini, Senior Right-of-Way Agent, ACTD  
Michael Felschow, Section Chief, Transportation Services Division (TSD)  
Edward Reid, Transportation Planner III, TSD  
Randall Keays, Transportation Planner III, TSD  
Gisette Moore, Transportation Planner II, TSD  
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP  
Tim Kutz, Transportation Planner III, Transportation Planning, STP  
Brook Khorashadi, Section Chief, TDD  
Mohamad El Kaissi, Section Chief, TDD  
Sonia Shahnaj, Section Chief, TDD  
Tan Nguyen, Section Chief, Utility Coordination, TDD  
Ayad Bazlamit, Engineer IV, TDD  
Dennis Marsh, Engineer IV, TDD  
Samira Ahangari, Project Manager, TDD  
Behnam Elahi, Project Manager, TDD  
Dipesh Pandey, Project Manager, TDD  
Marta Kebede, Engineer IV, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Roderick Radzikowski, Project Manager, TDD  
Jon Sorenson, Project Manager, TDD  
Tom Walsh, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Caleb Lee, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD  
Lisa Witt, Management Analyst IV, Administrative Services  
Ally Ward, Financial Specialist III, Administrative Services  
Fonique Gladden, Management Analyst III, Administrative Services  
Jennifer Rosales, Financial Specialist III, CFD  
Negin Askarzadeh, Transportation Planner IV, CPOD  
Amir Farshchi, Transportation Planner III, CPOD  
Tracy Jenkins, Financial Specialist II, Administration Section

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Tiya Raju, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)

Transportation Design Division Monthly Projects Status Report

January 16, 2026

Page 3 of 4

Dennis Cate, Director, Land Acquisition Division (LAD)

Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Vickie McEntire Anglin, County Surveyor, UDCD

Shegufta Sultana, Admin Supervisor, Capital Facilities, DPWES

Jay Horstman, UDCD Inspection Branch Chief

Chris Jensen, Deputy County Surveyor, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Wen Wang, Administrative Support Branch, Capital Facilities

Scott Bishop, Chief, Transportation Construction Branch, UDCD

Lisa McCorkle, Section Chief, Transportation Construction Branch, UDCD

Deepak Bhinge, Section Chief, Transportation Construction Branch, UDCD

Samuel Engida, Section Chief, Transportation Construction Branch, UDCD

Jeff Fasceski, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Kelly Alcon, Project Coordinator, LAD

Clyde Monahan, Project Coordinator, LAD

Mohammed Najeeb, Project Coordinator, LAD

Tajera DeSena, Sr. Right-of-Way Agent, LAD

Jay Herider, Sr. Right-of-Way Agent, LAD

Jim Strayhorne, Sr. Right-of-Way Agent, LAD

Jocelyn Campbell, Right-of-Way Agent, LAD

Nazaneen Mohammed, Right-of-Way Agent, LAD

Melyssa Owens, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Franconia District Supervisors Office

Hunter Mill District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

PLANNING COMMISSION

Phillip Niedzielski-Eichner, Chairman, At-Large

Timothy John Sargeant, Vice Chairman, At-Large

Evelyn Spain, Secretary, Sully District

John Ulfelder, Parliamentarian, Dranesville District

Mary Cortina, Braddock District

Christopher Landgraf, Franconia District

## Transportation Design Division Monthly Projects Status Report

January 16, 2026

Page 4 of 4

John Carter, Hunter Mill District  
Alis Wang, Mason District  
Walter Clarke, Mount Vernon District  
Jeremy Hancock, Providence District  
Candice Bennett, At- Large

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Terry Yates, District Project Development Engineer  
Andy Beacher, Assistant Director, Transportation and Land Use, Fairfax & Arlington Counties  
Minwoo Ha, Manager, VDOT NOVA District, Preliminary Engineering  
Angel Tao, Manager, NOVA Local Assistance  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Shane Lupo, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Carol Sinclair, Program Management Analyst, Programming and Investment Management  
Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties  
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties  
Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties  
Sofia Pinedo, Project Coordinator, NOVA Local Assistance Program  
Melissa Henderson, LUP Plan Review Coordinator, NOVA Local Assistance Program  
John Russell, Engineering Supervisor, Materials QA  
Afsaneh Mirpour, Maintenance  
William Dunn, NOVA District L&D Engineer

### UTILITY COMPANIES

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water  
Robert Cotten, Fairfax Water  
Patrick Huynh, Fairfax Water  
Richard Pelle, Fairfax Water  
Allan Melliza, Washington Gas  
Mark Tajnai, Washington Gas

### MISCELLANEOUS DISTRIBUTION

Brendon Hanafin, Division Director, Development, FCPA  
Randall Farren, Branch Manager, Planning, FCPA  
Andy Royse, Branch Manager, Land Management, FCPA  
Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood  
& Community Development  
Honorable Thomas P. Sotelo, Juvenile District Court  
Edythe Kelleher, Southeast Fairfax Development Corporation  
Jennifer Miller (DCE)

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

January 2026

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 - 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 - 15
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	16 - 26

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
		02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	TBD	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30						
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>		<u>Project Manager/Assignments</u> PM TDD: Kebede, Marta					<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road including two pedestrian bridges					<u>Monthly Remarks</u> <b>PE UPC #106143, RW UPC #118128 . TPP ID#122.</b> Phase 1-Southern Segment: Final design distributed for VDOT and agencies review 1/14/26. Utility coordination is in progress for underground relocation of Dominion Energy, Verizon, and COX utilities within the WMATA properties. Land acquisition for the four WMATA parcels is to be completed.																
102/500-C50000	Franconia																						On Hold <input type="checkbox"/>					
AA1400137-15-0	Mount Vernon																											
AA1400137-15	\$18,050,000																											
	\$7,465,864																											
<b>Land Acquisition</b>																												
		02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	08/25						
<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>		<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O					<u>Project Description</u> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line					<u>Monthly Remarks</u> <b>UPC #109607. TPP ID# 182.</b> Construction was substantially completed on 9/4/25. Contractor is working on VDOT's punch list items some of which required a Construction Change Order, which is in progress. Once all items are resolved, the facility will transition to VDOT for ongoing maintenance. Because this is a federally funded project and the County purchased nutrient credits, a nutrient credit transfer package is now being prepared for submission to VDOT.																
102/500-C50000	Franconia																						On Hold <input type="checkbox"/>					
AA1400141-16-0																												
AA1400141-16	\$3,852,500																											
	\$0																											
<b>Construction</b>																												
		10/21	10/22	NA	02/24	08/24	10/25	12/25	12/24	NA	04/25	04/25	12/25	NA	NA	02/26	03/26	04/26	05/26	07/26	07/27	07/27						
<b>Columbia Pike Streetscapes, Phase I</b>		<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan					<u>Project Description</u> Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive					<u>Monthly Remarks</u> <b>UPC #118238. TPP ID# 21005.</b> RW authorization package approved by VDOT on 4/28/25. NTP package and work order submitted to LAD on 4/29/25. Land rights completed on 12/19/25 with 6 of 6 properties acquired. Construction bid documents currently under second review.																
102/500-C50000	Mason																						On Hold <input type="checkbox"/>					
AA1400159-21-0																												
AA1400159-21	\$2,651,134																											
	\$1,255,000																											
<b>Land Acquisition</b>																												
		10/23	09/24	10/25	05/26	02/27	07/27	07/27	06/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30						
<b>Lincoln Street Expansion</b>		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia					<u>Project Description</u> New road connecting Old Meadow Road to Magarity Road in Tysons					<u>Monthly Remarks</u> <b>RS UPC 118307.</b> Intermediate design distributed 10/30/25 for Agency review. Partial comments received from VDOT/County/Stakeholders 12/11/25. VE Study Report submitted for VDOT review 12/8/25. VE study conducted 9/15 & 9/17. VDOT Scope Closing meeting held 8/25/25. Coordination with utility companies, FCPA, MITRE and SOMOS ongoing.																
102/500-C50000	Providence																						On Hold <input type="checkbox"/>					
AA1400164-23-0	Dranesville																											
AA1400164-23	\$50,250,000																											
	\$28,700,950																											
<b>Design</b>																												

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
		03/22	07/24	11/25	04/26	12/26	12/27	12/27	08/26	10/26	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30						
<b>Mason Neck Trail N</b>	Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Maisel, Michael PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel						<u>Project Description</u> Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						<u>Monthly Remarks</u> <b>UPC #122888. TPP ID #206.</b> Prelinal Design is in progress. Design consultant addressing partial comments received from VDOT. Environmental consultant addressing comments received from VDHR received on 1/5/26. Based on request from VDOT; County is preparing formal response requesting for an extension; since it cannot meet the 4 year Lap restriction date of 9/30/26 for ROW acquisition. Work Order issued to LAD on 10/31/25. Meeting held with consultant on 9/29/25 to discuss the new SWM approach and also to address the impacts of design to Cultural Resources area and other Utilities. Environmental consultant coordinating with VDHR based on revised SUP alignment submitted on 10/6/25. NTP issued to design consultant on 5/20/25. Supplemental Survey received from LSB on 6/4/25. NEPA document and supporting documentation is underway concurrent with intermediate design. VDOT PE Authorization was on 1/22/24. Citizens Information Meeting held on 10/23/24.										On Hold <input type="checkbox"/>				
<b>102/500-C50000</b>																												
<b>AA1400165-23-0</b>																												
<b>AA1400165-23</b>	\$9,250,000																											
	\$7,974,200																											
<b>Design</b>																												
<b>Pedestrian Access Improvements</b>		10/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD						
<b>Pohick Road Sidewalk (Rt 1 to I-95)</b>	Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCCD: Carlin, Craig PM CPTED: Luo, Caijun						<u>Project Description</u> Pohick Road from Route 1 to I-95. Pedestrian Improvements. Install missing links, improve existing pedestrian facilities, and provide 8-10 foot SUP on both sides of Pohick Road from Aspenpark Road to Larrange						<u>Monthly Remarks</u> <b>UPC# 126327 TPP ID#57</b> Design task order contract is being executed. Survey was completed and forwarded to consultant 10/31/25. NTP issued to design consultant on 10/11/25. The design is in progress. Preliminary plan submission of 30% is anticipated by end of January, and once all comments resolution been addressed and processed, at which point the schedule will be accurately developed.										On Hold <input type="checkbox"/>				
<b>102/500-C50000</b>																												
<b>AA1400171-25-0</b>																												
<b>AA1400171-25</b>	\$13,541,768																											
	\$12,614,368																											
<b>Design</b>																												
		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD						
<b>Sunrise Valley Drive Cycle Track</b>	Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED:						<u>Project Description</u> Construct cycletracks (protected bike lanes), protected intersections, and reconstruct Sunrise Valley Drive from Monroe Street to Fairfax County Parkway						<u>Monthly Remarks</u> <b>UPC #122978:</b> Awaiting updated contract from consultant. Task order contract negotiation is in progress. On-call design consultant has been selected for this project. Kickoff meeting with VDOT held on Tuesday 5/27/25.										On Hold <input type="checkbox"/>				
<b>102/500-C50000</b>																												
<b>AA1400173-25-0</b>																												
<b>AA1400173-25</b>	\$31,826,348																											
	\$28,373,356																											
<b>Pre-Design</b>																												
<b>Wiehle Ave @ W&amp;OD Trail</b>		11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	07/25	04/22	04/22	08/22	09/22	12/22	11/20	07/25						
<b>RMAG</b>	Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Engida, Samuel PM CPTED: Aguayo, Vanessa						<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing						<u>Monthly Remarks</u> <b>UPC #107439. RMAG ID# 5.:</b> Construction substantially completed 7/29/25. Nutrient credit transfer is not needed. The facility will be maintained by VDOT. Project is federally funded and nutrient credit was purchased by VDOT. LSB to re-monument new ROW line.										On Hold <input type="checkbox"/>				
<b>102/500-C50000</b>																												
<b>RMAG-102</b>																												
<b>AA1400102-13</b>	\$14,653,240																											
	\$0																											
<b>Post-Construction</b>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
<b>Shrevewood Elementary SRTS</b> 102/500-C50000 SRTS-157 AA1400157-21	Providence	\$3,000,000 \$1,110,384	09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	09/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Walsh, Thomas				Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shrevewood Elementary School and W&OD Trail				<p><b>UPC #118236:</b> Land acquisition completed on 9/30/2025. Utility relocation is in progress. NTPs given to Dominion, Cox, and Verizon. Utility Relocations in progress. Dominion has already done a portion of their relocation work. Dominion's outstanding issue is working out details on the feed to the school speed sign.</p>												
			PM UTL: Pugh, Richard																				
			PM LAD: Monahan, Clyde																				
			PM UDCD: Bhinge, Deepak																				
			PM CPTED: Curtis, Tina																				
<b>Utility Relocation</b>																							
On Hold <input type="checkbox"/>																							
<b>Bush Hill Elementary School SRTS</b> 102/500-C50000 SRTS-163 AA1400163-23	Franconia	\$3,671,468 \$2,334,468	03/23	06/24	07/25	11/25	11/26	03/27	03/27	01/26	NA	04/26	04/26	01/27	04/26	04/27	05/27	05/27	06/27	07/27	09/27	07/28	07/28
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Elahi, Seyedbehnam				Nine hundred linear feet of sidewalk from Ninian Avenue to Larno Drive				<p><b>UPC #121567.</b> Final plan is in progress. Pre Final design distributed to VDOT on 11/03/25. Comments sent to consultant on 12/22/25 Plat request on 11/14/2025. Approved PCE received on 9/23/25. Revised Appendix A received on 2/04/25. PE authorization received on 1/25/23. 0 out of 8 properties are required. Nutrient credit required for this project. Washington Gas to relocate about 900' 4" gas main and 14 services. Fairfax Water relocate 5 water meter boxes. A couple Dominion and Cox services to be relocated.</p>												
			PM UTL: Pugh, Richard																				
			PM LAD: Herider, Jay																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED: Curtis, Tina																				
<b>Design</b>																							
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
On Hold <input type="checkbox"/>																							
<b>Burke Rd - Burke Village II Street Acceptance</b> 124/400-C40011 2G40-010-001-0 2G40-010-001	Springfield Braddock	\$10,000 \$10,000	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Lee, Caleb				Street Acceptance and abandonment for old Burke Rd alignment.				<p>Coordination work on going. Project initiation meeting held on 9/12/25.</p>												
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Post-Construction</b>																							
On Hold <input type="checkbox"/>																							
<b>VRE Rolling Road Station Parking Lot Expansion</b> 124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield	\$4,950,000 \$1,050,000	08/18	NA	03/19	10/20	03/23	06/21	10/25	08/22	NA	NA	10/22	06/25	03/21	08/22	NA	10/25	12/25	01/26	03/26	06/26	09/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Walsh, Thomas				Surface parking lot expansion				<p>TPP ID#358. Final construction package submit to UCDC for signature on 10/30/25. Dominion Energy to finalize their plan and estimate. Update Railroad agreement submit for review and comments on 4/30/25. Recently Norfolk Sothern informed us the Norfolk Sothern line sold to Virginia Passenger Rail Authority (VPRA). This means the agreements will need to be coordinate through VPRA. Application for VPRA submit on 11/5/25.</p>												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Mohammed, Nazaneen																				
			PM UDCD: Fasceski, Jeff																				
			PM CPTED: Abifadel, Gibran																				
<b>Bid Advertisement</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Giles Run & Laurel Hill			12/17	NA	08/18	11/19	03/25	04/20	08/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	09/25	10/25	11/25	11/25	10/21	04/27
-------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Project Name	District	Current TPE (\$)	FUT (\$)	Project Manager/Assignments				Project Description				Monthly Remarks									
Giles Run & Laurel Hill 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon	\$5,200,000 \$1,350,000		PM TDD: Kebede, Marta PM UTL: Pugh, Richard PM LAD: Najeeb, Mohammed PM UDCCD: Ander, Haroon PM CPTED: Borkowski, Tad	Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				Construction awarded 11/18/25. Pre-Construction meeting held 12/19/2025. CN NTP issued 1/15/26. CN scheduled to start 1/19/26. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction. Street Light installation will be coordinated with Dominion Energy during the project construction.												

**Bid Advertisement**

			12/22	04/22	07/24	07/25	10/26	08/25	06/27	02/26	03/26	05/26	05/26	03/27	04/27	02/28	10/27	11/27	12/27	01/28	04/28	12/28	12/29
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

On Hold

Project Name	District	Current TPE (\$)	FUT (\$)	Project Manager/Assignments				Project Description				Monthly Remarks									
Shirley Gate Road 124/400-C40013 2G40-079-000-0 2G40-079-000	Braddock Springfield	\$42,500,000 \$26,000,000		PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Fasceski, Jeff PM CPTED: Curtis, Tina	Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East				<b>Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25.</b> 2nd Prefinal plans in progress. 17 properties affected. plats requested 8/4/25. Preparing for a public hearing in February. Utility coordination with NOVEC, Verizon, Cox, Fairfax Water (42" and 24" relocations) and Colonial Pipeline (No Objections Letter) ongoing. WGL issued no-conflict letter. Dominion Transmission encroachment agreement sent 1/28/25.												

**Design**

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	11/25	NA	12/25	01/26	02/26	03/26	10/24	10/26
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Project Name	District	Current TPE (\$)	FUT (\$)	Project Manager/Assignments				Project Description				Monthly Remarks									
RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill	\$4,500,000 \$0		PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Rueangvivatanakij, Prutha PM CPTED: Luo, Caijun	Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive				<b>TPP ID# 189.04. RMAG ID# 4</b> Construction Authorization 12/2/25. DOT LUP revision to include signal works received 11/12/25. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Dominion PS&E executed 7/30/25. Anticipated Dominion relocation completion by January 2026. Scheduled adjusted to 10/30/26 for delay in obtaining VDOT signal permits and Dominion relocation. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.												

**Utility Relocation**

Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	10/25	NA	04/25	06/25	08/25	10/25	12/24	09/26
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Project Name	District	Current TPE (\$)	FUT (\$)	Project Manager/Assignments				Project Description				Monthly Remarks									
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003	Springfield	\$9,000,000 \$0		PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: Cutler, Tom PM CPTED: Luo, Caijun	Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding				<b>TPP ID#23.</b> Bid Advertisement on 6/30/25. Bid Open 8/19/25. Contract Award 10/21/25. PreCon meeting held on 11/13/25. Dominion, Cox and Verizon relocation complete.												

**Bid Advertisement**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Electric Avenue/Cedar Ln. - NB Left Turn Lane</b>			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Providence		PM TDD: Walsh, Thomas						Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						On Hold <input type="checkbox"/>									
2G40-087-004-0			PM UTL:																					
2G40-087-004		\$4,500,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					
<b>Design</b>																								
<b>Backlick Road and Industrial Road</b>			04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	09/25	10/25	01/26	12/24	06/27	
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Mason		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						On Hold <input type="checkbox"/>									
2G40-087-010-0	Braddock		PM UTL: Yusufoglu, Eldar																					
2G40-087-010		\$7,000,000	PM LAD: Herider, Jay																					
		\$0	PM UDCCD: Fasceski, Jeff																					
			PM CPTED: Alexandrow, Nikolai																					
<b>Land Acquisition</b>																								
<b>Terminal Rd LTL at Rt 286</b>			05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	03/26	
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Mount Vernon		PM TDD: Nabavi, Seyed						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						On Hold <input type="checkbox"/>									
2G40-087-020-0			PM UTL: Maisel, Michael																					
2G40-087-020		\$4,350,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCCD: Walelign, Mahlet																					
			PM CPTED: Alexandrow, Nikolai																					
<b>Construction</b>																								
<b>Shreve Road SUP Falls Church</b>			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30	
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Providence		PM TDD: Kebede, Marta						Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail						Intermediate design distributed for VDOT, City of Falls Church, and County agencies review 12/30/25.									
2G40-087-025-0	Dranesville		PM UTL: Nguyen, Tan																					
2G40-087-025		\$6,900,000	PM LAD: Butler, Timothy																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>			09/20	12/20	05/22	09/22	07/23	04/25	06/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	06/25	08/25	10/25	10/25	10/28	10/28
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct walkway on southside of Chesterbrook Road						<b>TPP ID#107.</b> Construction will be in two phases. Phase one construction 1% completed								
2G40-088-005-0			PM UTL: Maisel, Michael																				
2G40-088-005		\$7,500,000	PM LAD: Herider, Jay																				
		\$5,183,182	PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Steinhilber, Will																				
<b>Construction</b>																							
<b>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</b>			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa						Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.								
2G40-088-011-0			PM UTL:																				
2G40-088-011		\$13,750,000	PM LAD: Herider, Jay																				
		\$10,750,000	PM UDCCD:																				
			PM CPTED: Bandy, Audra																				
<b>Design</b>																							
<b>Idylwood Road Walkway (Hillside to Idylwood Ct)</b>			03/24	04/24	05/25	10/25	04/26	05/26	11/26	01/26		NA	02/26	10/26	04/26	07/26	NA	04/27	05/27	05/27	06/27	04/28	04/28
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Bazlamit, Ayad O						Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church						<b>TPP ID #137 TPP ID #137</b> The project schedule has shifted due to changes related to property impacts, drainage adjustments, and reconsideration of the proposed crosswalk location. As a result, the Pre-Final plan submittal has moved to mid-January 2026, and the construction award will be delayed accordingly. TDD has requested a supplement to the current Task Order, which is currently under review. Once approved, the project schedule will be updated to reflect the design modifications.								
2G40-088-043-0			PM UTL: Nguyen, Tan																				
2G40-088-043		\$2,400,000	PM LAD: Mohammed, Nazaneen																				
		\$1,250,000	PM UDCCD:																				
			PM CPTED: Rauof Hassanzadeh, Behn																				
<b>Design</b>																							
<b>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</b>			08/18	01/19	NA	08/24	02/25	05/25	04/25	11/24	NA	NA	11/24	03/25	NA	NA	NA	08/25	09/25	09/25	10/25	09/23	09/26
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Radzikowski, Roderick						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						<b>TPP ID#161.</b> Final construction authorization package signed on 8/11/25. The facility will be maintained by the county. Transfer of nutrient credit to VDOT is not needed. Construction NTP executed on 10/15/25. Anticipated construction start date on June 19, 2026. Construction date shifted after the school gets out of session. Requested by the Highschool.								
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-049		\$900,000	PM LAD: Herider, Jay																				
		\$0	PM UDCCD: Ander, Haroon																				
			PM CPTED: Stevens, Daniel																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Crestview Dr Walkway (Ferris to Builders)			06/24	09/24	02/25	03/26	04/26	08/26	11/26	03/26	TBD	NA	03/26	11/26	TBD	TBD	NA	03/27	04/27	05/27	06/27	07/27	03/28
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-054-0 2G40-088-054	Dranesville \$2,250,000 \$1,500,000	PM TDD: Radzikowski, Roderick PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCD: Ander, Haroon PM CPTED: Curtis, Tina	Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road
			<b>TPP ID #196.</b> Prefinal design in progress. Land Rights anticipated on 10 Properties. Additional survey requested and expected on January 16, 2026. Nutrient credit will be needed to satisfy water quality requirement.

Design

Great Falls St Walkway (Grande to Haycock)			10/22	10/22	05/23	02/24	02/25	09/25	01/26	10/24	NA	NA	11/24	07/25	02/25	07/25	NA	02/26	02/26	02/26	03/26	05/26	07/26
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-057-0 2G40-088-057	Dranesville \$725,000 \$0	PM TDD: Elahi, Seyedbehnam PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCD: Rueangvivanakij, Prutha PM CPTED: Rauof Hassanzadeh, Behn	Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane
			<b>TPP ID# 201.</b> Permit plan is in progress. VDOT approved pavement marking sheet on 1/5/2026. 3rd Final design distributed on 10/23/25,. LAD completion memo received on 6/23/25. Land rights for 3 out of 3 properties have been acquired. TMP approved on 1/27/25. LDS approved the project data sheet on 10/02/24. Nutrient credit is required, and transfer agreement submitted to VDOT upon construction completion. AT&T vault relocation completed on 8/01/25.

Design

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-069-0 2G40-088-069	Dranesville \$3,900,000 \$0	PM TDD: Bazlamit, Ayad O PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCD: Samiyi, Bijan PM CPTED: Abifadel, Gibran	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road
			<b>TPP ID# 238.</b> VDOT permit was released on 7/3/25. The facility will be maintained by VDOT. Nutrient credit transfer package has been delivered to VDOT for review and approval.

Construction

Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-073-0 2G40-088-073	Providence \$2,900,000 \$0	PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCD: Fasceski, Jeff PM CPTED: Steinhilber, Will	Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs
			<b>TPP ID# 87.02</b> Substantially completed 10/9/25. No nutrient credit transfer required.

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40017	Sully		PM TDD: Bazlamit, Ayad O						Widen Route 28 from 4 lanes to						<b>UPC #108720. TPP ID# 062.</b> Substantial construction is complete. Received VDOT Permit release of the traffic signals.								
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael						6 lanes from Prince William						NOVEC has been installing the street lights. VDOT Environment section will inspect grass growth in Spring of 2026 as it does								
2G40-100-000	\$77,400,000		PM LAD: Cate, Dennis						County line to Route 29						not yet meet the minimum stabilization standards.								
	(\$701,889)		PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

**Post-Construction**

			02/20	07/21	06/23	08/24	10/25	09/25	10/26	03/25	12/25	NA	03/26	11/26	11/26	01/28	NA	08/27	10/27	11/27	01/28	09/28	05/29
<b>Balls Hill Rd/Old Dominion Dr Int</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Dranesville		PM TDD: Shahnaj, Sonia						Intersection improvements,						<b>TPP ID#022.</b> Final design distributed for Agency review 10/29/25. Comments received from VDOT/County 12/9/25 and								
2G40-152-000-0			PM UTL: Maisel, Michael						including pedestrian facilities						under review. Final Plats received 3/19/25. LAD work request for appraisals 10/14/24. Land rights anticipated on 33								
2G40-152-000	\$28,250,000		PM LAD: Campbell, Jocelyn												properties. Utility coordination in progress. Fairfax Water's 50% relocation plan received 2/13/25. Plat for Fairfax Water								
	\$7,801,549		PM UDCCD:												easement completed 4/18/25. Schedule adjusted for delay in obtaining other utility plats. Dominion plat revision and Verizon								
			PM CPTED: Stevens, Daniel												& Cox plats pending. No nutrient credits are required. Water quality provided with onsite treatment.								

**Design**

<b>Commerce Street</b>			08/22	NA	NA	08/25	01/26	03/26	03/26	05/23	NA	NA	06/23	08/23	NA	NA	NA	04/26	NA	NA	05/26	08/26	08/26
<b>Commerce Street Crosswalk</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Franconia		PM TDD: Ahangari, Samira						Pedestrian infrastructure						Final plan is in progress. VDOT & County comments of prefinal plan sent to consultant on 09/23/25. Pre final design								
2G40-181-000-0			PM UTL:						improvements along Commerce						received on 08/08/25 and distributed to VDOT on 08/12/25. NTP issued on 06/18/25. The amendment to the design task								
2G40-181-000	\$350,000		PM LAD: DeSena, Tajera						Street between Old Keene Mill						order approved on 06/13/25. The revised scope includes reducing the crossing distance and installing a Rectangular Rapid								
	\$75,000		PM UDCCD: Rueangvivatanakij, Prutha						Road and Amherst Avenue						Flashing Beacon (RRFB) to accommodate the turning radius of large trucks.								
			PM CPTED: Luo, Caijun						including two refuge islands														

**Design**

			02/24	11/24	11/25	06/26	07/27	01/28	01/28	09/26	11/26	NA	12/26	12/27	10/27	06/28	NA	02/28	03/28	04/28	06/28	05/29	05/29
<b>Lee Chapel Road Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Pandey, Dipesh						Lower Lee Chapel Road by						Intermediate plan distributed for VDOT and County Review on 11/18/2025. Comments were due by 01/13/2026. Partial								
2G40-206-000-0			PM UTL: Nguyen, Tan						removing two hills						Comments received. Environmental and archaeological field investigation in progress including VDOT swap land. Potential								
2G40-206-000	\$9,000,000		PM LAD: Herider, Jay												impact on 5 properties, including FCPA. Impacted utilities- Dominion, Verizon, Cox and Gas.								
	\$4,000,000		PM UDCCD:																				
			PM CPTED:																				

**Design**

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
00575 Buckman Rd EB @ Russell Rd		11/23	NA	07/24	12/24	05/25	05/26	05/26	08/25	NA	NA	07/25	04/26	NA	NA	NA	06/26	07/26	08/26	09/26	01/27	01/27
<b>Bus Stop Improvements</b>				<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon	PM TDD: Walsh, Thomas				Loading pad with bench and trash can				Land rights on 0 of 1 property have been acquired. NTP to LAD submitted on 7/31/25. Signed plat received from LSB on 7/25/25. Draft plat received from LSB on 7/3/25 and is under review. Plat preparation request submitted to Land Survey Branch on 6/12/25. UDCCD and LAD clearance has been received on 5/15/25. Final Plans submitted to LAD and UDCCD for final review on 5/8/25.												
4YP202-00575		PM UTL:																				
TS-000016-059	\$0	PM LAD: Mohammed, Nazaneen																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
<b>Land Acquisition</b>																						
01044 Little River Turnpike EB @ Oasis Drive		08/22	NA	02/24	07/24	12/24	09/25	11/25	NA	NA	NA	NA	NA	08/25	11/25	NA	12/25	NA	NA	02/26	07/25	06/26
<b>Bus Stop Improvements</b>				<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
124/400-C40011	Mason	PM TDD: Nabavi, Seyed				Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.				Task Order #20 - Final plan approved. Final construction package submit to UDCCD for signature.												
4YP202-01044		PM UTL: Pugh, Richard																				
TS-000015-026	\$250,000	PM LAD:																				
	\$250,000	PM UDCCD: Ander, Haroon																				
		PM CPTED:																				
<b>Bid Advertisement</b>																						
02101 Gallows Rd NB @ Rt 29		12/24	03/25	06/25	NA	10/25	05/26	06/26	01/26	NA	NA	02/26	05/26	NA	NA	NA	07/26	NA	NA	08/26	10/26	11/26
<b>Bus Stop Improvements</b>				<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
124/400-C40011	Providence	PM TDD: Ahangari, Samira				Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Preliminary plat received on 01/08/26. Revised final plan received on 10/27/25. Plat requested on 10/28/25.												
4YP202-02101		PM UTL:																				
TS-000017-048	\$0	PM LAD: Campbell, Jocelyn																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
<b>Design</b>																						
02125 Gallows Rd NB @ Willow Oaks Corporate Dr		12/24	03/25	06/25	NA	10/25	11/25	11/25	NA	NA	NA	NA	NA	NA	NA	12/25	NA	NA	01/26	04/26	04/26	
<b>Bus Stop Improvements</b>				<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
124/400-C40011	Providence	PM TDD: Ahangari, Samira				Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can. WMATA bus stop #500116				Construction package submitted to UDCCD on 12/15/25. Revised final plan received on 10/27/25. No Conflict permit requested on 10/27/25.												
4YP202-02125		PM UTL:																				
TS-000017-049	\$0	PM LAD:																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
<b>Construction</b>																						

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02151 Glade Dr SB @ Dosinia Ct			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	07/25	08/25	08/25	08/25	09/25	11/25
--------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02151 TS-000013-053	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Butler, Timothy PM UDCD: PM CPTED:				<u>Project Description</u> Loading pad with bench and associated tree pruning				<u>Monthly Remarks</u> Final Construction Package submitted to UDCD on 9/15/25. LAD NTP issued on 9/12/24. Land rights on 1 of 1 property have been acquired. Final plat received 9/9/24. Land Acquisition Completion Memo received on 5/7/25.										
---	-------------	------------	---	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Construction**

02864 North Kings Hwy SB @ Fort Dr			11/23	NA	05/24	NA	10/24	10/25	10/25	NA	NA	NA	12/24	08/25	NA	NA	NA	09/25	NA	NA	12/25	03/26	03/26
------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02864 TS-000014-049	Franconia	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> 9'x25' concrete loading pad with bench and trash can				<u>Monthly Remarks</u> Final construction package submitted on 09/30/25. LAD completion memo received on 8/19/25. VDOT noted two adjacent conflict projects. LOP Signed by owner on 08/07/25. LAD NTP issued on 12/04/24. Land rights on 0 of 1 property have been acquired. Final plat received on 11/27/24. Proceeding with the Letter of Permission.										
---	-----------	------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Construction**

03386 South Lakes Dr WB @ Seahawks Dr			12/23	NA	06/24	NA	12/24	04/26	04/26	05/25	NA	NA	06/25	03/26	NA	NA	NA	05/26	NA	NA	06/26	09/26	09/26
---------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03386 TS-000013-052	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				<u>Monthly Remarks</u> LAD NTP issued on 06/05/25. Land rights on 0 of 1 property have been acquired. Final revised plat received on 05/28/25.										
---	-------------	------------	---	--	--	--	---	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Land Acquisition**

03499 Sunrise Valley Dr WB @ Glen Echo Rd			12/23	NA	06/24	NA	12/24	05/26	05/26	02/25	NA	NA	06/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	09/26	09/26
---	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03499 TS-000012-030	Dranesville	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Nguyen, Tan PM LAD: Campbell, Jocelyn PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				<u>Monthly Remarks</u> LAD NTP issued on 06/30/25. Land rights on 0 of 1 property have been acquired. The test hole report was received on 03/24/25. Utility designation was completed on 07/30/24, and the final plat was received on 02/19/25.										
---	-------------	------------	---	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Land Acquisition**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

03800	Wiehle Ave SB @ Isaac Newton Sq		03/24	NA	09/24	NA	11/24	04/26	04/26	03/25	NA	NA	03/25	03/26	NA	NA	NA	05/26	NA	NA	06/26	09/26	09/26
-------	---------------------------------	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bus Stop Improvements</b>	124/400-C40011	Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
4YP202-03800			PM TDD: Ahangari, Samira					Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Meeting with owner regarding the easement on 08/12/25. LAD NTP 03/12/25. Land rights on 0 to 1 property have been acquired. Revised final plat received on 03/11/25. Final plat received on 02/11/25. Utility designation was completed on 11/14/24.									
TS-000013-055	\$0		PM UTL: Nguyen, Tan																			
	\$0		PM LAD: Herider, Jay																			
			PM UDCCD: Carlin, Craig																			
			PM CPTED:																			

**Land Acquisition**

06408	Hunters Woods Plz		12/23	NA	06/24	NA	12/24	05/26	05/26	02/25	NA	NA	03/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	10/26	10/26
-------	-------------------	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bus Stop Improvements</b>	124/400-C40011	Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
4YP202-06408			PM TDD: Ahangari, Samira					Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Project cancelled on 12/18/25 per transit request.									
TS-000013-050	\$0		PM UTL:																			
	\$0		PM LAD: Campbell, Jocelyn																			
			PM UDCCD: Carlin, Craig																			
			PM CPTED:																			

**Land Acquisition**

5000177	Old Keene Mill Rd WB @ Bland St		01/23	06/23	09/23	NA	03/24	09/24	04/26	06/24	NA	NA	06/24	03/26	NA	NA	NA	05/26	06/26	06/26	06/26	05/25	09/26
---------	---------------------------------	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>	124/400-C40011	Franconia	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
4YP202-5000177			PM TDD: Madhusudhan, Galappa					Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.					Final Design is in progress. Consultant addressing comments made by VDOT. Revised Final Plans, Geotech Report & Comment/Responses sent to VDOT on 10/16/25.. Land Acquisition is in progress. Responses along with some design changes sent to VDOT based on property owners' concerns on 7/24/25. LAD NTP 6/24/24. Updated final plat received 6/24/24. Land rights on 0 of 2 property have been acquired. LAD is coordinating with the property owner to get the offer package signed. Schedule adjusted due to design changes made on plans in order to address concerns raised by property owner leading to additional time required to design from consultant & review time required by VDOT leading to subsequent delay in getting property rights from the owner.									
TS-000014-047	\$300,000		PM UTL:																			
	\$300,000		PM LAD: Campbell, Jocelyn																			
			PM UDCCD:																			
			PM CPTED:																			

**Land Acquisition**

			01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	01/26
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Innovation Station North Neighborhood Access SUP</b>	124/400-C40011	Dranesville	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
ST-000048-001-0			PM TDD: Shahnaj, Sonia					Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place					TPP ID# 190.15 HMSAMS ID#15 Construction 90% complete. The facility will be maintained by the County. The transfer of nutrient credits to VDOT is not needed. Construction schedule adjusted for trail lighting delay.									
ST-000048-001	\$8,810,964		PM UTL: Nguyen, Tan																			
	\$0		PM LAD: Mohammed, Nazaneen																			
			PM UDCCD: Samiyi, Bijan																			
			PM CPTED: TBD, To Be Determined																			

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Redd Road Walkway (Idylwood to Pimmit)</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40013	Dranesville		PM TDD: Bazlamit, Ayad O				Construct pedestrian bridge over Pimmit Run and new 10 foot sidewalk connection to Redd Road across Pimmit Run on north and south side				<b>TPP ID #208.</b> NTP was issued on 10/22/25. Topo survey was received and forwarded to design consultant on 12/10/25. Preliminary design is in progress.													
ST-000056-001-0			PM UTL:																					
ST-000056-001		\$700,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Curtis, Tina																					

Design

			04/25	NA	07/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD	TBD	TBD
<b>7619 Route 29 WB at Waples Mills Rd</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD: Ahangari, Samira				Installing 5' X 25' Concrete Loading Pad				Final plan approved. Construction will be on hold due to site developments, Construction anticipate completion date June 2026.												
TS-000011-038-0			PM UTL:																				
TS-000011-038		\$0	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

Design

			04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26
<b>7620 Route 29 EB at Shirley Gate Rd</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad				Final Construction package submit to UDCCD on 11/24/25. Use County wide permit.												
TS-000011-039-0			PM UTL:																				
TS-000011-039		\$0	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

Construction

			05/25	07/25	09/25	NA	01/26	05/26	05/26	12/25	NA	NA	01/26	04/26	NA	NA	TBD	06/26	NA	NA	07/26	10/26	10/26
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Franconia		PM TDD: Ahangari, Samira				8'x25' concrete loading pad with bench and trash can				Final plat received on 12/31/25. Test hole completed on 12/09/25. Plat Requested on 11/20/25. Final design received on 10/7/25. Intermediate comments sent to consultant on 10/07/25. Utility designation completed on 10/02/2025. Intermediate design received on 9/5/25. The survey was completed on 06/11/25.												
TS-000014-050-0			PM UTL: Nguyen, Tan																				
TS-000014-050		\$0	PM LAD: Mohammed, Nazaneen																				
		\$0	PM UDCCD: Rueangvivatanakij, Prutha																				
			PM CPTED:																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Merillee Dr NB north of Home Depot Entrance	124/400-C40011	Providence	04/25	NA	07/25	NA	10/25	06/26	06/26	10/25	TBD	NA	02/26	06/26	NA	NA	TBD	07/26	07/26	07/26	08/26	09/26	10/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Walsh, Thomas				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.				Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.												
			PM UTL:																				
			PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

Land Acquisition

Merillee Dr SB north of Home Depot Entrance	124/400-C40011	Providence	04/25	NA	07/25	NA	10/25	06/26	06/26	10/25	TBD	NA	02/26	06/26	NA	NA	TBD	07/26	NA	NA	08/26	10/26	10/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Walsh, Thomas				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.				Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.												
			PM UTL:																				
			PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

Land Acquisition

Eskridge Rd NB @ Strawberry Ln	124/400-C40011	Providence	04/25	NA	08/25	NA	10/25		05/26	11/25	TBD	NA	09/25	04/26	TBD	TBD	TBD	06/26	NA	NA	08/26	10/26	10/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Ahangari, Samira				Installing 10'x25' Concrete Loading Pad. WMATA # 5005027				Final plan approved. LAD NTP issued on 9/24/25. Land rights on 0 of 1 property have been acquired.												
			PM UTL:																				
			PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

Land Acquisition

Eskridge Rd SB @ Strawberry Ln	124/400-C40011	Providence	04/25	TBD	08/25	NA	11/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	10/25	NA	NA	12/25	03/26	03/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Ahangari, Samira				Installing a 15'x25' Concrete Loading Pad, WMATA #5005026				Final construction package submit to UDCCD on 10/7/25.												
			PM UTL:																				
			PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

Construction

Jan 2026

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/25	NA	06/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD		TBD
--	--	--	-------	----	-------	----	-------	-----	-----	----	----	----	----	----	----	----	-----	-----	----	----	-----	--	-----

**Eskridge Rd NB @ District Ave**  
 124/400-C40011 Providence  
 TS-000017-054-0  
 TS-000017-054 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Installing a 8'x25' Concrete Loading Pad, WMATA # 5005029.

Monthly Remarks  
 Final design completed. Project on hold due to conflict with project ST-000053-014

On Hold

**Design**

			04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26
--	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-----	-------	----	----	-------	-------	-------

**Eskridge Rd SB @ District Ave**  
 124/400-C40011 Providence  
 TS-000017-055-0  
 TS-000017-055 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Installing a 9'x25' Bus Stop Loading Pad, WMATA #5005028

Monthly Remarks  
 Final construction package submit to UDCCD on 10/7/25.

On Hold

**Construction**

			04/25	NA	07/25	NA	12/25	08/26	08/26	11/25	TBD	NA	03/26	07/26	NA	NA	TBD	09/26	NA	NA	10/26	12/26	12/26
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	----	----	-----	-------	----	----	-------	-------	-------

**Williams Dr NB @ Gatehouse Rd**  
 124/400-C40011 Providence  
 TS-000017-056-0  
 TS-000017-056 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Walsh, Thomas  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.

Monthly Remarks  
 Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.

On Hold

**Land Acquisition**

			04/25	NA	07/25	NA	10/25	08/26	08/26	11/25	TBD	NA	03/25	07/26	NA	NA	TBD	09/26	NA	NA	10/26	12/26	12/26
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	----	----	-----	-------	----	----	-------	-------	-------

**Williams Dr SB @ Gatehouse Rd**  
 124/400-C40011 Providence  
 TS-000017-057-0  
 TS-000017-057 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Walsh, Thomas  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.

Monthly Remarks  
 Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/30/25.

On Hold

**Land Acquisition**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			10/25	01/26	04/26	NA	08/26	07/27	07/27	09/26	TBD	TBD	10/26	06/27	TBD	TBD	TBD	08/27	NA	NA	09/27	11/27	11/27
--	--	--	-------	-------	-------	----	-------	-------	-------	-------	-----	-----	-------	-------	-----	-----	-----	-------	----	----	-------	-------	-------

<b>Gallows Rd SB @ Strawberry Ln (ID 2114)</b> 124/400-C40011 TS-000017-058-0 TS-000017-058	Providence		<u>Project Manager/Assignments</u> PM TDD: Lee, Caleb PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Bus stop improvement project include concrete boarding pad, concrete amenity pad (bench and trash can), bust shelter and asphalt walkway transition.					<u>Monthly Remarks</u> Concept design in progress. Received survey 12/15/25.					On Hold <input type="checkbox"/>					
		\$0																					
		\$0																					

Design

<b>7069 Penderbrook Dr SB @ Ridge Knoll Dr</b>			05/25	08/25	01/26	NA	05/26	11/26	11/26	06/26	NA	NA	07/26	10/26	NA	NA	NA	12/26	NA	NA	01/27	04/27	04/27
--	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 TS-000018-025-0 TS-000018-025			<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp					<u>Monthly Remarks</u> Intermediate design is in progress. Comments sent to consultant on 11/19/25. Concept design received on 8/22/25 and distributed to VDOT and County on 8/28/25. Survey completed on 07/02/25. NTP sent on 05/15/2025. Task order executed on 05/13/2025. Survey requested on 04/23/2025.					On Hold <input type="checkbox"/>					
		\$0																					
		\$0																					

Design

<b>7070 Penderbrook Dr SB @ Inverness Rd</b>			05/25	08/25	01/26	NA	05/26	11/26	11/26	06/26	NA	NA	07/26	10/26	NA	NA	NA	12/26	NA	NA	01/27	04/27	04/27
--	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 TS-000018-026-0 TS-000018-026			<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Maye, Kimberly PM UDCCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp					<u>Monthly Remarks</u> Intermediate design is in progress. Comments sent to consultant on 11/21/25. Concept design received on 8/22/25 and distributed to VDOT and County on 8/28/25. Survey completed on 07/08/25. NTP sent on 05/15/2025. Task order executed on 05/13/2025. Survey requested on 04/23/2025.					On Hold <input type="checkbox"/>					
		\$0																					
		\$0																					

Design

<b>7071 Penderbrook Dr SB @ Green Look Ct</b>			05/25	08/25	01/26	NA	05/26	11/26	11/26	06/26	NA	NA	07/26	10/26	NA	NA	NA	12/26	NA	NA	01/27	04/27	04/27
---	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 TS-000018-027-0 TS-000018-027			<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp					<u>Monthly Remarks</u> Intermediate design is in progress. Comments sent to consultant on 10/20/25. Concept design received on 8/22/25 and distributed to VDOT and County on 8/28/25. Survey completed on 07/10/25. NTP sent on 05/15/2025. Task order executed on 05/13/2025. Survey requested on 04/23/2025.					On Hold <input type="checkbox"/>					
		\$0																					
		\$0																					

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD		
<b>Stonecroft Boulevard Widening Sully Police Station</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
304/300-C30050	Sully		PM TDD: Nabavi, Seyed					Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard					Second submission (signature submission) was submitted through PLUS on 8/22/25 and distributed 8/26/25. A meeting with the Supervisor office was held on August 7 to discuss the next steps of the project.												
009217-0			PM UTL: Nguyen, Tan																						
5G25-064-000	\$800,678		PM LAD: Kresge, Carol																						
	\$0		PM UDCCD:																						
			PM CPTED: Guarino, Michael																						
<b>Construction</b>																									
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Oakwood Road Street Acceptance</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
304/300-C30050	Franconia		PM TDD: Lee, Caleb					Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.					Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.												
2G25-122-000-0			PM UTL:																						
2G25-122-000	\$700,000		PM LAD:																						
	\$500,000		PM UDCCD: Popoola, Larry																						
			PM CPTED:																						
<b>Post-Construction</b>																									
<b>Guinea Rd/Bronte Dr</b>			06/23	12/23	01/24	06/24	09/24	10/24	03/26	NA	NA	NA	NA	NA	NA	NA	NA	04/26	05/26	05/26	05/26	06/25	08/26		
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
304/300-C30050	Braddock		PM TDD: Madhusudhan, Galappa					Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop					TPP ID #23005. Final Design is in progress. Revised final design plans & comment responses sent to VDOT on 1/2/26. Meeting held with VDOT on 10/2/25 to discuss new comments from Traffic Engineering. Consultant addressing new comments from VDOT. Responses to VDOT Traffic Engineering Comments sent on 8/15/25. 3rd Final Design submitted to VDOT on 5/27/25. Received concurrence from VDOT on 7/28/25; for all comments except for Traffic Engineering. Consultant addressing comments from VDOT Traffic Engineering. Schedule adjusted in order to address additional VDOT comments based on scope changes made by VDOT.												
2G40-197-002-0			PM UTL:																						
2G40-197-002	\$400,000		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED: Askarzadeh, Negin																						
<b>Design</b>																									
<b>Georgetown Pike/Great Falls Library</b>			10/23	08/24	05/25	12/25	03/26	11/26	11/26	02/26	TBD	NA	02/26	10/26	TBD	TBD	NA	12/26	01/27	02/27	03/27	09/27	09/27		
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
304/300-C30050	Dranesville		PM TDD: Walsh, Thomas					Install pedestrian refuge island, RRFBS, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center					TPP ID# 23007: Prefinal Design was submitted to VDOT on 12/18/25. A revised estimate with updated PE costs was submitted to VDOT on 12/12/25 and has been fully funded. Comments received 7/10/25. Intermediate design was submitted to VDOT on 5/13/25.												
2G40-197-003-0			PM UTL:																						
2G40-197-003	\$895,000		PM LAD: Herider, Jay																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED: Stevens, Daniel																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Blake Lane at Bushman RRFB			03/23	NA	09/23	09/24	05/25	10/25	10/25	03/25	NA	NA	04/25	08/25	NA	NA	NA	11/25	11/25	11/25	01/26	05/26	05/26
----------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Providence	PM TDD:	Elahi, Seyedbehnam		Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive			<b>TPP ID #22003.</b> Construction Task order awarded on 12/31/25. Final construction package sent to UDCD on 11/07/2025. Pavement marking approved 10/09/25. MOT Approved 06/04/25. LAD completion memo received on 8/12/25. 1 out of 1 property has been acquired. Project construct under the Countywide permit. No nutrient credit affidavit for this project. No utilities relocations are required.														
2G40-197-010-0		PM UTL:	Nguyen, Tan																			
2G40-197-010	\$500,000	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCD:	Ander, Haroon																			
		PM CPTED:	Borkowski, Tad																			

Construction

Elm St/Old Dominion Dr Crosswalk			02/22	NA	01/24	07/24	02/25	06/26	06/26	05/25	NA	NA	06/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	04/26	11/26
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Dranesville	PM TDD:	Ahangari, Samira		Connecting missing sidewalk, curb ramps			Final plans approved. NTP with land Right issue on 6/16/25. Land right of 1 of 2 properties have been acquired. Additional funding provided in 2G40-088-086 and ST-00005-007.														
2G40-197-017-0		PM UTL:	Nguyen, Tan																			
2G40-197-017	\$550,000	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCD:	Samiyi, Bijan																			
		PM CPTED:	Lanigan, John J																			

Land Acquisition

Haycock Rd/Casemont Dr Crosswalk			09/25	11/25	04/26	08/26	03/27	08/27	08/27	10/26	NA	NA	11/26	07/27	NA	NA	NA	09/27	10/27	10/27	10/27	05/28	05/28
----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Dranesville	PM TDD:	Pandey, Dipesh		Add curb extension and curb ramps with new marked crosswalk			Intermediate plans are in progress. Preliminary plan (Concept Exhibit, Right Turn taper removal, and crosswalk study) submitted to VDOT review on 11/25/2025 and comments received on 01/09/2026. Survey received on 12/03/2025. Potential impact on 4 properties.														
2G40-197-022-0		PM UTL:																				
2G40-197-022	\$375,000	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:	Stevens, Daniel																			

Design

Idylwood Road and Montview Court			05/25	NA	10/25	04/26	07/26	04/27	04/27	06/26	NA	NA	06/26	02/27	TBD	TBD	NA	06/27	TBD	TBD	08/27	12/27	12/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-----	-----	----	-------	-----	-----	-------	-------	-------

On Hold

TCP		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Dranesville	PM TDD:	Radzikowski, Roderick		Add new curb ramps, crosswalks, and a pedestrian refuge island at the existing marked crosswalk			<b>TPP ID # 23025.</b> Agencies comments on Intermediate design received on 12/22/25 and under review. No utility impact. Land Rights anticipated on 3 Properties.														
2G40-197-023-0		PM UTL:	Nguyen, Tan																			
2G40-197-023	\$375,000	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:	Stevens, Daniel																			

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Redd Rd/Idylwood Rd Crosswalk			11/24	04/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------------	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

**Bicycle/Pedestrian Imprv DOT**  
**304/300-C30050** Dranesville  
**2G40-197-024-0**  
**2G40-197-024** \$734,000  
 \$0

Project Manager/Assignments  
 PM TDD: Radzikowski, Roderick  
 PM UTL:   
 PM LAD:   
 PM UDCC:   
 PM CPTED: Alexandrow, Nikolai

Project Description  
 Install crosswalk and improve visibility by re-grading embankment

Monthly Remarks  
**TPP ID #23026.** Phase II design TO for the final design under negotiations. Once TO is executed the schedule will be updated. Utility designation in progress.

On Hold

Design

Huntington Ave/Fenwick Dr Crosswalk			11/24	01/25	06/25	10/25	05/26	01/27	01/27	NA	NA	NA	02/26	10/26	NA	NA	NA	09/27	NA	NA	02/27	08/27	08/27
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

**Bicycle/Pedestrian Imprv DOT**  
**304/300-C30050** Mount Vernon  
**2G40-197-025-0**  
**2G40-197-025** \$700,000  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL: Nguyen, Tan  
 PM LAD: Najeeb, Mohammed  
 PM UDCC:   
 PM CPTED: Hamidi, AJ

Project Description  
 Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study

Monthly Remarks  
 Waiting for WMATA comments. Pre-final plan received on 10/22/25 and distributed to VDOT and WMATA on 10/23/25. VDOT Intermediate comments received on 08/05/25 and distributed to consultant on 08/12/25. Utility designation completed on 05/20/25. Meeting with WMATA on 05/23/25. Concept design received on 01/24/25 and distributed on 01/28/25. Survey completed on 12/16/24.

On Hold

Design

Eskridge Rd/Merrifield Cinema Drive Crosswalk			11/24	04/25	01/26	04/26	09/26	07/27	07/27	06/26	TBD	NA	07/26	02/27	TBD	TBD	NA	04/27	NA	NA	06/27	12/27	12/27
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	----	----	-------	-------	-------

**Bicycle/Pedestrian Imprv DOT**  
**304/300-C30050** Providence  
**2G40-197-027-0**  
**2G40-197-027** \$525,000  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL: Nguyen, Tan  
 PM LAD:   
 PM UDCC:   
 PM CPTED: Alexandrow, Nikolai

Project Description  
 Shift existing marked crosswalk and add pedestrian refuge island

Monthly Remarks  
 Intermediate design is in progress. Survey completed on 12/17/25. Amendment #1 to TO#16 executed on 09/23/25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 10/31/24, and the Notice to Proceed (NTP) was issued to the consultant on 11/04/24.

On Hold

Design

Heritage Dr/Commons Dr Crosswalk			10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	NA	NA	11/25	07/26	NA	NA	NA	09/26	10/26	10/26	11/26	04/27	04/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bicycle/Pedestrian Imprv DOT**  
**304/300-C30050** Braddock  
**2G40-197-030-0** Mason  
**2G40-197-030** \$525,000  
 \$0

Project Manager/Assignments  
 PM TDD: Pandey, Dipesh  
 PM UTL: Nguyen, Tan  
 PM LAD:   
 PM UDCC:   
 PM CPTED: Omar, Hedayat

Project Description  
 Add pedestrian refuge island at existing marked crosswalk

Monthly Remarks  
 Project is currently on hold. Scope revision is needed from ACTD for crosswalk across Commons Drive. Scope revision to be received from ACTD.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Magarity Rd/Kennedy Dr Crosswalk			10/24	NA	06/25	11/25	03/26	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	12/26	12/26	12/26	12/26	06/27	06/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
304/300-C30050	Dranesville		PM TDD:	Sorensen, Jonathan					Install pedestrian refuge island and relocate bus stops at existing marked crosswalk					Pre-final design in progress. Pre-Final design package submitted to VDOT on 12/2/25. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.						
2G40-197-031-0	Providence		PM UTL:	Nguyen, Tan																
2G40-197-031	\$700,000		PM LAD:	Herider, Jay																
	\$0		PM UDCCD:	Ander, Haroon																
			PM CPTED:	Stevens, Daniel																

**Design**

Beulah Rd/Abbotsford Dr Crosswalk			09/24	12/24	03/25	10/25	08/26	10/26	10/26	01/26	NA	NA	01/26	09/26	TBD	TBD	NA	12/26	01/27	02/27	TBD	08/27	08/27
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-----	-----	----	-------	-------	-------	-----	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill		PM TDD:	Radzikowski, Roderick					Install pedestrian refuge island at existing marked crosswalk					All agencies comments on pre-final design received on 12/22/25 and are under review. Plats requested from LSD on 11/05/25. Land rights anticipated on four properties. No utility relocation anticipated.						
2G40-197-032-0			PM UTL:	Nguyen, Tan																
2G40-197-032	\$500,000		PM LAD:	Butler, Timothy																
	\$0		PM UDCCD:	Carlin, Craig																
			PM CPTED:	Curtis, Tina																

**Design**

Bluement Way/Library St Crosswalk			09/24	02/25	NA	05/25	10/25	01/26	05/26	09/25	NA	NA	09/25	05/26	NA	NA	NA	08/26	09/26	09/26	10/26	07/26	12/26
-----------------------------------	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill		PM TDD:	Bazlamit, Ayad O					Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps					<b>TPP ID #23036.</b> Final design plans were distributed to VDOT and FCDOT on 12/10/25. Land right aquisition has been completed 12/31/25.						
2G40-197-034-0			PM UTL:																	
2G40-197-034	\$474,000		PM LAD:	Campbell, Jocelyn																
	\$0		PM UDCCD:	Bhandari, Yagya																
			PM CPTED:	Alexandrow, Nikolai																

**Design**

Graham Rd/Rosemary Ln Crosswalk			10/24	NA	03/25	07/25	11/25	05/26	05/26	09/25	NA	NA	10/25	04/26	NA	NA	NA	05/26	06/26	06/26	06/26	12/26	12/26
---------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
304/300-C30050	Providence		PM TDD:	Sorensen, Jonathan					Add pedestrian refuge island at existing marked crosswalk					Final design in progress. Final design package submitted to VDOT on 12/10/25. Survey by County. NTP for LAD on 10/1/2025. No utility impact. The project is under 2,500 SF and will be constructed under the County-wide permit. 0 of 2 properties acquired.						
2G40-197-035-0			PM UTL:	Nguyen, Tan																
2G40-197-035	\$700,000		PM LAD:	Butler, Timothy																
	\$0		PM UDCCD:	Walelign, Mahlet																
			PM CPTED:	Stevens, Daniel																

**Land Acquisition**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sydenstricker Rd/Arley Dr Crosswalk			NA	04/26	09/26	01/27	08/27	08/27	11/26	TBD	TBD	11/26	07/27	TBD	TBD	TBD	11/27	12/27	01/28	01/28	05/28	05/28
-------------------------------------	--	--	----	-------	-------	-------	-------	-------	-------	-----	-----	-------	-------	-----	-----	-----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-036-0 2G40-197-036	Springfield	\$300,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCC: PM CPTED: Luo, Caijun					<u>Project Description</u> Install Pedestrian Refuge Island, update all Pedestrian Ramps at the 4 quadrants, and high visibility crosswalks					<u>Monthly Remarks</u> TPP ID # 23038. Intermediate design in progress. Land Rights anticipated on four properties. Utility designation requested on 1/8/2026.					
---	-------------	------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--

Design

Westfields Blvd/Walney Rd Crosswalk			04/25	08/25	02/26	06/26	11/26	05/27	05/27	08/26	TBD	NA	08/26	04/27	TBD	TBD	NA	06/27	NA	NA	10/27	03/28	03/28
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-037-0 2G40-197-037	Sully	\$783,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCC: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP					<u>Monthly Remarks</u> <b>TPP ID #23039.</b> Intermediate design in progress. Utility designation received on 9/30/25. Plans from the developer received on 11/24/25. Land Rights anticipated on three properties.					
---	-------	------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--

Design

Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk			07/25	10/25	02/26	06/26	12/26	05/27	05/27	07/26	NA	NA	08/26	04/27	NA	NA	NA	06/27	06/27	07/27	08/27	04/28	04/28
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-038-0 2G40-197-038	Sully	\$463,000 \$163,000	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: PM LAD: PM UDCC: PM CPTED: Luo, Caijun					<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> <b>TPP ID #23040.</b> Intermediate plan is in progress. VDOT rejected RRFB on 12/4/25. Preliminary plan distributed on 10/30/2025 and comments received 12/08/2025.					
---	-------	------------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--

Design

Leland Rd/Sammie Kay Ln			10/24	NA	03/25	07/25	12/25	05/26	05/26	08/25	NA	NA	10/25	05/26	NA	NA	05/26	06/26	06/26	06/26	06/26	01/27	01/27
-------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-039-0 2G40-197-039	Sully	\$650,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCC: Bhandari, Yagya PM CPTED: Curtis, Tina					<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> Final design in progress. Final design package submitted to VDOT on 12/10/25. Plats finalized on 9/3/2025. NTP for LAD on 10/1/2025. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 4 properties. Survey by County.					
---	-------	------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Georgetown Pike/Walker Rd Crosswalk</b>			02/26	04/26	08/26	01/27	01/28	04/28	04/28	04/27	06/27	NA	06/27	03/28	04/28	09/28	NA	05/28	06/28	06/28	07/28	05/29	05/29
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Elahi, Seyedbehnam						Add signalized crosswalks on eastern leg of Georgetown Pike and northern legs of Walker Road intersection						<b>TPP ID #24005.</b> Design task order received on 10/06/2025 and under review. Survey is completed on 12/7/2025. NTP for survey issued on 10/10/2025.								
2G40-197-050-0			PM UTL:																				
2G40-197-050	\$1,211,000		PM LAD:																				
	\$436,000		PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				
<b>Pre-Design</b>																							
<b>Leesburg Pike/Shreve Rd/Haycock Rd</b>			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Kebede, Marta						Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance						<b>TPP ID#24006.</b> Intermediate design distributed for VDOT, City of Falls Church, and County agencies review 12/30/25.								
2G40-197-051-0	Providence		PM UTL: Nguyen, Tan																				
2G40-197-051	\$1,200,000		PM LAD: Butler, Timothy																				
	\$500,000		PM UDCCD:																				
			PM CPTED: TBD, To Be Determined																				
<b>Design</b>																							
<b>Birch Rd (Birch Grove Ct - Kirby Rd)</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050			PM TDD: Elahi, Seyedbehnam						Construct 470 feet of missing active transportation facilities. Funded for preliminary engineering with partial funding for ROW and utilities						<b>TPP ID #24007.</b> Meeting with consultant on 1/8/26 and task order requested. Scope received on 12/23/25.								
2G40-197-052-0			PM UTL:																				
2G40-197-052	\$1,296,000		PM LAD:																				
	\$496,000		PM UDCCD:																				
			PM CPTED: Lanigan, John J																				
<b>Pre-Design</b>																							
<b>Cumberland Ave (Amherst Ave - Backlick Rd)</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050			PM TDD: Elahi, Seyedbehnam						Construct active transportation connection along north side of Cumberland Avenue between Amherst Avenue and Backlick Road including curb ramps at entrance						<b>TPP ID #24009.</b> Survey Notification sent on 10/22/2025. Survey request from county on 10/27/2025. Survey completion is expected in Winter 2026. Schedule will be provided after survey completion.								
2G40-197-054-0			PM UTL:																				
2G40-197-054	\$568,000		PM LAD:																				
	(\$132,000)		PM UDCCD:																				
			PM CPTED: Luo, Caijun																				
<b>Survey</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

Rt 29 (E of Nutley St)		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD		TBD	TBD	TBD	TBD
------------------------	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	--	-----	-----	-----	-----

On Hold

Bicycle/Pedestrian Imprv DOT  
304/300-C30050  
2G40-197-067-0  
2G40-197-067

\$615,000  
\$0

Project Manager/Assignments  
PM TDD: Marsh, Dennis  
PM UTL:  
PM LAD:  
PM UDCD:  
PM CPTED: Luo, Caijun

Project Description  
150 LF asphalt walkway missing link on north side of Route 29, permanently close western gas station entrance, and install crosswalk at Old Nutley Street

Monthly Remarks  
Scope received 10/27/2025 and meeting held with ACTD on 10/31/25 to discuss the scope and project challenges. Survey to be done by Fairfax County and completed in Spring.

Survey

Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	TBD
---	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-----

On Hold

Spot Roadway Improvements 2014  
304/300-C30050  
5G25-059-007-0  
5G25-059-007

Hunter Mill  
\$19,500,000  
\$1,322,777

Project Manager/Assignments  
PM TDD: Nabavi, Seyed  
PM UTL: Maisel, Michael  
PM LAD: Strayhorne, Robert  
PM UDCD: McCorkle, Lisa  
PM CPTED: Aguayo, Vanessa

Project Description  
Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path

Monthly Remarks  
**TPP ID # 35.** Construction 45% complete. Construction NTP 2/21/24. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.

Construction

Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)		12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	04/25	NA	03/25	05/25	06/25	08/25	05/26	05/26
---	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Pedestrian Improvements 2014  
304/300-C30050  
5G25-060-023-0  
5G25-060-023

Providence  
\$2,750,000  
\$0

Project Manager/Assignments  
PM TDD: El Kaissi, Mohamad  
PM UTL: Maisel, Michael  
PM LAD: Herider, Jay  
PM UDCD: Cutler, Tom  
PM CPTED: Askarzadeh, Negin

Project Description  
Construct approximately 1,900 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Road and Sutton Road

Monthly Remarks  
**TPP ID#102.** Construction task order NTP to contractor sent 8/18/25. Bids opened 6/12/25. Construction bid RFP advertisement scheduled on 5/22/25. Title Sheet signed by DPWES Deputy Director on 5/16/25. Construction package submitted to UDCD 3/26/25. Verizon and Cox utility relocation has been completed.

Construction

Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave		11/17	12/17	11/18	06/19	08/20	05/21	03/25	11/20	02/21	NA	02/24	02/24	08/24	09/25	NA	04/25	08/25	10/25	11/25	11/26	11/26
--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Pedestrian Improvements 2014  
304/300-C30050  
5G25-060-043-0  
5G25-060-043

Mason  
\$5,750,000  
\$0

Project Manager/Assignments  
PM TDD: Nabavi, Seyed  
PM UTL: Pugh, Richard  
PM LAD: Monahan, Clyde  
PM UDCD: Rueangvivatanakij, Prutha  
PM CPTED: Aguayo, Vanessa

Project Description  
Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue

Monthly Remarks  
**TPP ID#205.** NTP with construction issue on 12/8/25. Cox relocation to be completed by December 16th. Dominion will be able to pull abandoned poles afterwards. Dominion preparing and finalizing plan and estimates for 3 other issues. Relocation of anchor at intersection of Roberts Ave, feed to Hawk signal, and providing monitor during construction of retaining wall. Additional funding in 2G40-088-089.

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b></p> <p>08/17 11/17 07/18 09/20 06/22 07/20 07/24 09/22 NA NA 09/22 07/23 05/23 07/25 NA 01/26 02/26 03/26 05/26 11/26 12/26</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>PM TDD: Nabavi, Seyed      Construct 1,550 LF of 9-foot wide, curb abutted sidewalk      TPP ID#234. Update TMP plan submit to VDOT for review and comments on 11/20/25. Dominion to coordinate Streetlight relocation with project retaining wall construction. Additional funding in 2G40-088-090.</p> <p>PM UTL: Pugh, Richard</p> <p>PM LAD: Guy, Sarah</p> <p>PM UDCD: Rueangvivatanakij, Prutha</p> <p>PM CPTED: Askarzadeh, Negin</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Utility Relocation</b></p> <p><b>Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)</b></p> <p>10/23 NA 04/24 12/24 01/26 05/26 05/26 07/25 NA NA 09/25 04/26 01/26 01/27 06/26 09/26 09/26 10/26 01/27 01/28 01/28</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>PM TDD: Kebede, Marta      Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp      <b>TPP ID# 189.09 RMAG ID#.</b> Final design submitted 1/14/26. ROW NTP issued 9/16/25. Land acquisition for 0 of 2 properties acquired. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction</p> <p>PM UTL: Pugh, Richard</p> <p>PM LAD: Campbell, Jocelyn</p> <p>PM UDCD: Rueangvivatanakij, Prutha</p> <p>PM CPTED: Luo, Caijun</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Land Acquisition</b></p> <p><b>Bluement Way - Disc St Ped Br - Reston Pkwy</b></p> <p>11/16 NA 11/17 04/19 11/24 02/25 12/25 10/24 NA NA 12/20 08/25 NA NA NA 12/25 01/26 01/26 02/26 03/26 09/26</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>PM TDD: Bazlamit, Ayad O      Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluement Way      <b>TPP ID#189.11 RMAG ID#38.</b> We received comments from VDOT that will impact the project delivery schedule. VDOT TE has requested the removal of the existing medians, noting that medians should not be located within crosswalks at signalized intersections. This change will alter the project scope, increase costs, and cause schedule delays. As a result, TDD requested a supplement to the current Task Order to address the additional design changes, which is currently under review. Once approved, the schedule will be updated accordingly.</p> <p>PM UTL: Pugh, Richard</p> <p>PM LAD: Najeeb, Mohammed</p> <p>PM UDCD: Bhandari, Yagya</p> <p>PM CPTED: Beall, James</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>Pleasant Valley Rd. Shared Use Path - Ellick Run - Dominion Power Lines</b></p> <p>01/18 04/18 02/19 08/21 05/23 11/20 06/26 04/25 08/25 NA 01/23 05/26 05/26 10/26 NA 10/26 11/26 01/27 02/27 11/21 08/28</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>PM TDD: Kebede, Marta      Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road      <b>TPP ID#162.</b> 5th Final design distributed for VDOT and County agencies review 11/24/25. We have received VDOT comments and addressing them. Land rights on 1 of 12 properties have been acquired. LAD mailed out offer to property owners Attorney in December. Cox, Verizon, and NOVEC relocation P&amp;E is being revised. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Wilson, Nicole</p> <p>PM UDCD: Cutler, Tom</p> <p>PM CPTED: Stevens, Daniel</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Land Acquisition</b></p>																							

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	A/E NTP						Permit Submission		Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Project/Sub Project #	Current TPE (\$)	Date	Date	Date	Date	Date	Date	Date	Date																						
Focus #	FUT (\$)																														
Project Status																															
<b>Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.</b>		07/21	01/22	07/22	01/23	06/23	10/24	04/25	11/23	11/23	NA	11/23	03/25	07/24	07/25	NA	06/25	07/25	08/25	10/25	09/26	09/26									
<b>County-Maintained Pedestrian Imp - 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050 Dranesville		PM TDD: Nabavi, Seyed						Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						<b>TPP ID#186.</b> Construction 10% completed. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. Additional funding in 2G40-088-092.																	
ST-000036-015-0		PM UTL: Yusufoglu, Eldar																													
ST-000036-015 \$5,460,000		PM LAD: Mohammed, Nazaneen																													
\$2,794,241		PM UDCCD: Bhandari, Yagya																													
		PM CPTED: Luo, Caijun																													
<b>Construction</b>																															
<b>Telegraph Road Walkway Ph II - Pike to Wilton</b>		04/24	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD									
<b>County-Maintained Pedestrian Imp - 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050 Franconia		PM TDD: Walsh, Thomas						Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge						<b>TPP ID#180.02.</b> Preliminary design closeout is in progress. Online survey results received 6/20/25 and are under review. Virtual public information meeting held on 6/5/25. Utilities provided with preliminary plans on 10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.																	
ST-000036-017-0		PM UTL: Yusufoglu, Eldar																													
ST-000036-017 \$8,000,000		PM LAD: Butler, Timothy																													
\$7,000,000		PM UDCCD:																													
		PM CPTED: Alexandrow, Nikolai																													
<b>Design</b>																															
<b>Hooes Rd/South Run Stream Valley Trail</b>		07/23	12/23	NA	10/24	09/25	04/26	04/26	12/25	NA	NA	12/25	03/26	NA	NA	NA	05/26	NA	NA	06/26	09/26	09/26									
<b>Bicycle/Pedestrian Access DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050 Mount Vernon		PM TDD: Ahangari, Samira						Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs						LAD NTP submitted on 12/03/25. Land rights on 0 of 2 properties have been acquired. Revised plat received on 11/3/25. Final plan received on 09/25/25 and distributed to VDOT & County. Revised plat requested on 09/25/25. Final plan received on 06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.																	
ST-000053-005-0 Springfield		PM UTL: Pugh, Richard																													
ST-000053-005 \$375,000		PM LAD: Herider, Jay																													
\$0		PM UDCCD:																													
		PM CPTED: Rauof Hassanzadeh, Behn																													
<b>Land Acquisition</b>																															
<b>Silverbrook Rd/Crosspointe Dr</b>		06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	NA	NA	NA	03/26	03/26	04/26	05/26	09/26	09/26									
<b>Bicycle/Pedestrian Access DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050 Springfield		PM TDD: Madhusudhan, Galappa						Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks						<b>TPP ID #2301.</b> Final Design is in progress. County sent an email to VDOT on 1/7/26 to check for conflicts with any on going projects in the vicinity. Consultant updating cost estimates based on comments made by County. Draft Construction Package is being prepared. Land Acquisition Completion Memo received on 9/30/25. Received concurrence from HOA for the LOP proposed by County on 8/14/25; Draft copy of LOP sent to HOA for their review & approval by Land Acquisition agent on 8/26/25. Request for Letter of Permission sent to Property Owner on 7/15/25. Meeting held with Asst. County Attorney and LAQ agents on 6/10/25 to discuss the next steps to be taken in the friendly condemnation process. NTP issued for Land Acquisition on																	
ST-000053-006-0		PM UTL:																													
ST-000053-006 \$500,000		PM LAD: Butler, Timothy																													
\$0		PM UDCCD:																													
		PM CPTED: Curtis, Tina																													
<b>Design</b>																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Vale Rd/Flint Hill Rd Crosswalk			09/24	NA	12/24	05/25	08/25	11/25	02/26	NA	NA	NA	NA	NA	NA	NA	NA	03/26	NA	NA	05/26	05/26	08/26
---------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
304/300-C30050	Hunter Mill		PM TDD: Walsh, Thomas						Shift existing marked crosswalk and add pedestrian refuge island.						TPP ID# 23042. 2nd final design submit to VDOT and LDS on 11/3/25.						
ST-000053-008-0			PM UTL:						Study potential RRFB												
ST-000053-008		\$400,000	PM LAD:																		
		\$0	PM UDCCD:																		
			PM CPTED: Alexandrow, Nikolai																		

Design

Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk			10/24	NA	05/25	11/25	03/26	09/26	09/26	12/25	NA	NA	01/26	08/26	NA	NA	NA	10/26	10/26	10/26	10/26	05/27	05/27
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
304/300-C30050	Mount Vernon		PM TDD: Sorensen, Jonathan						Shift existing marked crosswalk and add pedestrian refuge island						Pre-final design in progress. Pre-Final design package submitted to VDOT for review on 12/2/25. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.						
ST-000053-010-0			PM UTL: Nguyen, Tan																		
ST-000053-010		\$900,000	PM LAD: Najeeb, Mohammed																		
		\$0	PM UDCCD: Bhandari, Yagya																		
			PM CPTED: Luo, Caijun																		

Design

Huntington Ave/Robinson Way Crosswalk			10/24	02/25	NA	04/25	11/25	08/25	07/26	02/26	NA	NA	12/25	08/26	TBD	TBD	NA	10/26	11/26	11/26	11/26	06/26	04/27
---------------------------------------	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
304/300-C30050	Mount Vernon		PM TDD: Bazlamit, Ayad O						Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road.						Final plans were distributed to VDOT and FCDOT on 12/10/25. Comments are due on 1/29/26. Final Plats received on 12/31/25 for two properties. NTP ROW acquisition was submitted on 12/18/25.						
ST-000053-013-0			PM UTL: Pugh, Richard						Remove existing western crosswalk												
ST-000053-013		\$493,000	PM LAD: Najeeb, Mohammed																		
		\$0	PM UDCCD:																		
			PM CPTED: Hamidi, AJ																		

Land Acquisition

Eskridge Rd/District Ave Crosswalk			11/24	04/25	01/26	04/26	09/26	06/26	06/26	06/26	NA	NA	07/26	02/27	NA	NA	NA	04/27	NA	NA	06/27	12/27	12/27
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
304/300-C30050	Providence		PM TDD: Ahangari, Samira						Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB						Intermediate design is in progress. Additional survey completed on 12/17/25. Amendment #1 to TO#17 executed on 09/23/25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 11/20/24, and the NTP was issued to the consultant on 11/20/24.						
ST-000053-014-0			PM UTL: Nguyen, Tan																		
ST-000053-014		\$575,000	PM LAD:																		
		\$0	PM UDCCD:																		
			PM CPTED: Alexandrow, Nikolai																		

Design

Jan 2026

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

Guinea Rd/Lakepointe Dr Crosswalk		10/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

On Hold

**Bicycle/Pedestrian Access DOT**

304/300-C30050 Braddock  
 ST-000053-015-0  
 ST-000053-015 \$324,000  
 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Luo, Caijun

Project Description  
 Install RRFB

Monthly Remarks

**TPP ID #23049.** Reviewing updated Crosswalk Determination form received from consultant on 1/6/26. Consultant addressing Revised Crosswalk Determination Memo submitted to VDOT on 10/8/25. Reviewing Survey completed 1/21/25.

Pre-Design