

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	08/24
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill  \$14,590,985 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Engida, Samuel PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing				<u>Monthly Remarks</u> <b>UPC #107439. RMAG ID# 5.:</b> Construction is 85% complete. Pedestrian bridge erection 4/13/24. Verizon relocations completed. Cox, Lumen and Comcast relocations ongoing. Schedule adjusted to extend construction duration from 7/31/24 to 8/23/24 for works associated with MSE wall extension.												On Hold <input type="checkbox"/>
Construction			11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	08/24
Wolfrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19		Hunter Mill  \$590,185 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Guy, Sarah PM UDCCD: Walelign, Mahlet PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive				<u>Monthly Remarks</u> <b>UPC #113637.</b> Construction 60% completed. Schedule adjusted due to construction issue. Additional funding in 2G40-168-000.												On Hold <input type="checkbox"/>
Construction			03/18	06/18	04/21	04/22	12/22	03/23	09/24	12/22	03/23	NA	12/22	06/24	06/23	12/24	NA	09/24	11/24	12/24	02/25	10/24	11/25
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002		Hunter Mill  \$5,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCCD: Teshome, Demelew PM CPTED: Luo, Caijun				<u>Project Description</u> Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.				<u>Monthly Remarks</u> <b>TPP ID# 189.04. RMAG ID# 4</b> LAD completion 6/14/24. Received new comments from VDOT on 4th Final submission 7/3/24. Meeting scheduled with VDOT 7/23/24. Lumen relocation completed 3/6/24. NTP issued for Cox relocation 3/6/24, MCI (XO) 3/12/24. Coordination with other utilities including Dominion, Fiber Light, Verizon and Zayo are ongoing. Some of the utility adjustments will be done during construction.												On Hold <input type="checkbox"/>
Utility Relocation			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley) HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		Hunter Mill  \$549,908 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.												On Hold <input type="checkbox"/>
Post-Construction																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	Current TPE (\$)	FUT (\$)	Project Manager/Assignments			Project Description			Monthly Remarks														
Project Status																							
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b> 124/400-C40011 2G40-088-011-0 2G40-088-011		Hunter Mill	PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Herider, Jay PM UDCCD: PM CPTED: Bandy, Audra			Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road			Funding Agreement is in process. Received final TPEs from consultant on 4/8/24 for Town and County portions along with additional sidewalk added to scope on 12/18/23. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.														
Design			11/23	NA	04/24	NA	07/24	03/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	07/25	07/25	09/25	11/25
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02151 TS-000013-053		Hunter Mill	PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:			Loading pad with bench and associated tree pruning			Advanced final design plans and cost estimates received from consultant on 7/2/24 and are under review. Draft plat is being prepared. It is anticipated land rights are needed on 1 property.														
Design			12/23	NA	06/24	NA	09/24	12/25	09/25	12/24	NA	NA	01/25	08/25	NA	NA	NA	11/25	12/25	12/25	12/25	10/26	07/26
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03386 TS-000013-052		Hunter Mill	PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCCD: PM CPTED:			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Intermediate design received on 6/6/24 and is under review.														
Design			03/24	NA	10/24	NA	02/25	02/26	02/26	04/25	TBD	NA	05/25	01/26	TBD	TBD	NA	04/26	05/26	06/26	07/26	11/26	11/26
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03800 TS-000013-055		Hunter Mill	PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCCD: PM CPTED:			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Intermediate design is in progress.														

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>04732 Wiehle Ave NB @ Roger Bacon Dr</b>			11/23	NA	04/24	NA	07/24	03/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	07/25	07/25	09/25	11/25
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-04732 TS-000013-054	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install bench to existing pad			<u>Monthly Remarks</u> Advanced final design plans and cost estimate received from consultant on 7/2/24 and are under review. Draft plat is being prepared. It is anticipated that land rights are needed on 1 property.													
On Hold <input type="checkbox"/>																							
<b>Design</b>																							
<b>06408 Hunters Woods Plz</b>			12/23	NA	06/24	NA	09/24	12/25	09/25	12/24	NA	NA	01/25	08/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	10/26	07/26
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-06408 TS-000013-050	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			<u>Monthly Remarks</u> Intermediate design received 6/18/24 and is under review.													
On Hold <input type="checkbox"/>																							
<b>Design</b>																							
<b>Beulah Rd/Abbotsford Dr Crosswalk</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-032-0 2G40-197-032	Hunter Mill	\$240,000 (\$60,000)	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCD: PM CPTED: Curtis, Tina				<u>Project Description</u> Install pedestrian refuge island at existing marked crosswalk			<u>Monthly Remarks</u> Survey notification letters mailed 6/24/24. Survey requested on 7/12/24. Proposal requested from consultant on 7/15/24.													
On Hold <input type="checkbox"/>																							
<b>Survey</b>																							
<b>Old Courthouse Rd./Besley Rd. Realignment</b>			07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25
<b>Spot Roadway Improvements 2014</b> 304/300-C30050 5G25-059-007-0 5G25-059-007	Hunter Mill	\$19,500,000 \$1,322,777	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Strayhorne, Robert PM UDCD: McCorkle, Lisa PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.			<u>Monthly Remarks</u> <b>TPP ID # 35.</b> Construction 15% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Verizon relocation completed except for 1 pole. Conflict with overhead lines being coordinated due to potential clearance issue. Overhead cable line is scheduled to be raised end of June. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.													
On Hold <input type="checkbox"/>																							
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)</b>			10/23	NA	04/24	09/24	04/25	05/26	05/26	04/25	TBD	08/25	10/25	04/26	01/26	01/27	06/26	07/26	09/26	10/26	01/27	01/28	01/28
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Zahirieh, Shahla	Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp						<b>TPP ID# 189.09 RMAG ID#.</b> VDOT and County clarifications on preliminary design phase (phase I) has been used for programming of final design and construction (phase II). Intermediate design distributed for review 4/24/24. Comments received and provided to consultant on 6/18/24. Pre-final design plans underway.													
5G25-062-010-0			PM UTL: Pugh, Richard																				
5G25-062-010		\$3,250,000	PM LAD: PM UDCCD: PM CPTED: Luo, Caijun																				
		\$328,775																					
<b>Design</b>																							
<b>Bluemont Way - Disc St Ped Br - Reston Pkwy</b>			11/16	NA	11/17	04/19	12/22	03/20	04/24	11/20	NA	NA	12/20	06/22	NA	NA	NA	07/24	08/24	08/24	09/24	03/21	04/25
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Beall, James	Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way						<b>TPP ID#189.11 RMAG ID#38.</b> VDOT permit applications submitted 4/22/24. Updated Project Data Sheet approved by LDS on 4/8/24. Preparing CN Authorization package. One Verizon manhole top to be adjusted during construction. Cogent to coordinate with contractor to protect fiber conduits when retaining wall is removed. We are coordinating additional comments received from VDOT at permit submittal.													
5G25-062-011-0			PM UTL: Pugh, Richard																				
5G25-062-011		\$1,200,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED: Beall, James																				
<b>Design</b>																							
<b>Sunrise Valley Dr - Reston Assoc Entrance</b>			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Zahirieh, Shahla	Provide pedestrian crosswalk on the east leg of the intersection						<b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.													
5G25-062-014-0			PM UTL:																				
5G25-062-014		\$138,199	PM LAD: Monahan, Clyde																				
		\$0	PM UDCCD: PM CPTED: Luo, Caijun																				
<b>Construction</b>																							
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20	06/23
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis	Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						<b>TPP ID#121</b> VDOT permit completed 2/22/24. Construction substantially completed on 6/16/23. VDOT permit revision resubmitted 11/6/23 and approved 1/19/24. Contractor submitted VPDES CGP Notice of Termination to LDS on 11/2/23.													
ST-000036-009-0			PM UTL: Maisel, Michael																				
ST-000036-009		\$2,250,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Bluemont Way/Explorer St</b>			04/23	09/23	09/23	10/23	12/23	02/25	02/25	03/24	NA	NA	04/24	12/24	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25	
<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
304/300-C30050	Hunter Mill		PM TDD: Bazlamit, Ayad	Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island				<b>TPP ID #23010.</b> 3rd Final design distributed for review 7/17/24. LAD NTP 4/11/24. Land rights on 0 of 1 property have been acquired.																
ST-000053-004-0			PM UTL: Nguyen, Tan																					
ST-000053-004	\$175,000 (\$150,000)		PM LAD: Mohammed, Nazaneen																					
			PM UDCCD: Vega-Claudio, Yilia																					
			PM CPTED: Stevens, Daniel																					
<b>Land Acquisition</b>																								
<b>Vale Rd/Flint Hill Rd Crosswalk</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max	Shift existing marked crosswalk and add pedestrian refuge island.				<b>TPP ID# 23042.</b> Project initiation. Survey notification letters sent 7/8/24.																
ST-000053-008-0			PM UTL:																					
ST-000053-008	\$500,000 \$0		PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Alexandrow, Nikolai																					
<b>Pre-Design</b>																								