

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>                      102/500-C50000 Franconia                      AA1400137-15-0 Mount Vernon                      AA1400137-15 \$18,050,000                      \$7,465,864</p> <p><b>Land Acquisition</b></p>																							
			02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	08/25	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30
			<u>Project Manager/Assignments</u> PM TDD: Kebede, Marta PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCD: Engida, Samuel PM CPTED: Lilley, Ronald						<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<u>Monthly Remarks</u> <b>PE UPC #106143, RW UPC #118128 . TPP ID#122.</b> FCDOT and VDOT are coordinating on splitting the project into two phases, Phase I- Southern Segment, and Phase II-Northern Segment. Coordination with WMATA for utility easement and permit is in progress. Community and staff meeting is scheduled for 8/14/25. Design revision for the northern segment is in progress.						On Hold <input type="checkbox"/>		
<p><b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>                      102/500-C50000 Franconia                      AA1400141-16-0 \$3,852,500                      AA1400141-16 \$0</p> <p><b>Construction</b></p>																							
			02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	08/25
			<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O PM UTL: Pugh, Richard PM LAD: Guy, Sarah PM UDCD: Engida, Samuel PM CPTED: Luo, Caijun						<u>Project Description</u> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<u>Monthly Remarks</u> <b>UPC #109607. TPP ID# 182.</b> Construction 82% complete. CN scheduled completion 8/12/25.						On Hold <input type="checkbox"/>		
<p><b>Bush Hill Elementary School SRTS</b>                      102/500-C50000 Franconia                      SRTS-163 \$3,671,468                      AA1400163-23 \$2,334,468</p> <p><b>Design</b></p>																							
			03/23	06/24	07/25	10/25	11/26	03/27	03/27	11/25	TBD	04/26	04/26	01/27	TBD	TBD	05/27	05/27	06/27	07/27	09/27	07/28	07/28
			<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Pugh, Richard PM LAD: Herider, Jay PM UDCD: PM CPTED: Curtis, Tina						<u>Project Description</u> Nine hundred linear feet of sidewalk from Ninian Avenue to Larno Drive						<u>Monthly Remarks</u> <b>UPC #121567.</b> Intermediate design is in progress. Advanced intermediate set received on 6/23/25. Meetings with consultant held on 6/27/25 and 7/9/25, and comments sent regarding the advanced set. Scope closing meeting held on 1/31/25, and the scope was closed. Revised Appendix A received on 2/4/25. PE authorization received on 1/25/23. 0 out of 8 properties are required. Major utility relocation is required by Washington Gas. A small amount of in-plan relocation is needed for Fairfax Water. Other utility relocations are either minor or not in conflict.						On Hold <input type="checkbox"/>		
<p><b>Commerce Street</b>                      124/400-C40011 Franconia                      2G40-181-000-0 \$350,000                      2G40-181-000 \$75,000</p> <p><b>Design</b></p>																							
			08/22	NA	NA	02/26	06/26	06/27	06/27	06/27	NA	NA	10/25	02/27	NA	NA	NA	05/27	NA	NA	08/27	02/28	02/28
			<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: DeSena, Tajera PM UDCD: PM CPTED: Luo, Caijun						<u>Project Description</u> Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue						<u>Monthly Remarks</u> Pre final design and crosswalk study are in progress. NTP issued on 06/18/25. The amendment to the design task order approved on 06/13/25. The revised scope includes reducing the crossing distance and installing a Rectangular Rapid Flashing Beacon (RRFB) to accommodate the turning radius of large trucks.						On Hold <input type="checkbox"/>		

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>02864 North Kings Hwy SB @ Fort Dr</b>			11/23	NA	05/24	NA	10/24	10/25	10/25	11/24	NA	NA	12/24	09/25	NA	NA	NA	12/25	NA	NA	03/26	11/26	11/26	
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02864 TS-000014-049			<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading pad with bench and trash can			<u>Monthly Remarks</u> LAD NTP issued on 12/04/24. Land rights on 0 of 1 property have been acquired. Final plat received on 11/27/24.Proceeding with the Letter of Permission.														
																							On Hold <input type="checkbox"/>	
<b>Land Acquisition</b>																								
<b>5000177 Old Keene Mill Rd WB @ Bland St</b>			01/23	06/23	09/23	NA	03/24	09/24	09/25	06/24	NA	NA	06/24	08/25	NA	NA	NA	10/25	11/25	11/25	12/25	05/25	03/26	
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5000177 TS-000014-047			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Campbell, Jocelyn PM UDCD: PM CPTED:				<u>Project Description</u> Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.			<u>Monthly Remarks</u> Land Acquisition is in progress. Responses sent to property owners queries on 7/1/25. LAD NTP 6/24/24. Updated final plat received 6/24/24. Land rights on 0 of 2 property have been acquired. LAD is coordinating with the property owner to get the offer package signed. Schedule adjusted due to delay in getting property rights from the owner.														
																							On Hold <input type="checkbox"/>	
<b>Land Acquisition</b>																								
<b>1175 Harrison Lane SB at Bedrock Road</b>			05/25	09/25	01/26		05/26	05/27	05/27	07/27	TBD	TBD	08/27	04/28	TBD	TBD	TBD	07/28				02/29	02/29	
<b>Bus Stop Improvements</b> 124/400-C40011 TS-000014-050-0 TS-000014-050			<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Loading pad with bench and trash can			<u>Monthly Remarks</u> The concept design is currently in progress. The survey was completed on 06/11/25. The NTP was sent to the consultant on 05/08/25, and the design task order was executed on 04/28/25. A site visit with the consultant took place on 03/13/25, and the survey was requested on 04/08/25.														
																							On Hold <input type="checkbox"/>	
<b>Design</b>																								
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Oakwood Road Street Acceptance</b> 304/300-C30050 2G25-122-000-0 2G25-122-000			<u>Project Manager/Assignments</u> PM TDD: Lee, Caleb PM UTL: PM LAD: PM UDCD: Popoola, Larry PM CPTED:				<u>Project Description</u> Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.			<u>Monthly Remarks</u> Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.														
																							On Hold <input type="checkbox"/>	
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kingstowne Village Pkwy/Park Village Dr			06/23	NA	09/23	NA	05/25	03/25	03/26	06/24	NA	NA	06/24	11/24	NA	NA	NA	08/25	NA	NA	09/25	02/26	02/26
---	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-004-0 2G40-197-004	Franconia	\$300,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Ander, Haroon PM CPTED: Derleth, Gavin						<u>Project Description</u> Install pedestrian refuge island, ADA ramp, and bus landing pads				<u>Monthly Remarks</u> Construction package is in progress.						On Hold <input type="checkbox"/>
---	-----------	------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Kingstowne Village Pkwy/Cross Gate Ln			06/23	NA	11/23	NA	07/24	05/25	02/25	07/24	NA	NA	07/24	01/25	NA	NA	NA	04/25	NA	NA	07/25	03/26	01/26
---------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-005-0 2G40-197-005	Franconia	\$475,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Walelign, Mahlet PM CPTED: Curtis, Tina						<u>Project Description</u> Install pedestrian refuge on eastbound approach of Kingstowne Village Parkway and Cross Gate Lane and relocate and improve bus stop				<u>Monthly Remarks</u> 15% of construction has been completed. Final construction package submitted on 04/02/25. The countywide permit submitted on 02/26/25. VDOT approved the lane reduction option. LAD was completed on 1/13/25, and VDOT comments were closed on 1/16/25.						On Hold <input type="checkbox"/>
---	-----------	------------------	--	--	--	--	--	--	---	--	--	--	---	--	--	--	--	--	----------------------------------

Construction

Telegraph Road Walkway Ph II - Pike to Wilton			04/24	07/24	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>County-Maintained Pedestrian Imp - 2014</b> 304/300-C30050 ST-000036-017-0 ST-000036-017	Franconia	\$8,000,000 \$7,000,000	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Yusufoglu, Eldar PM LAD: Butler, Timothy PM UDCCD: PM CPTED: Alexandrow, Nikolai						<u>Project Description</u> Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge				<u>Monthly Remarks</u> <b>TPP ID#180.02.</b> Online survey results received 6/20/25 and are under review. Virtual public information meeting held on 6/5/25. Utilities provided with preliminary plans on 10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.						On Hold <input type="checkbox"/>
--	-----------	----------------------------	---	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	----------------------------------

Design