

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Franconia	02/18	04/19	06/20	12/20	12/25	05/22	04/26	03/23	03/23	01/23	04/23	12/25	10/23	12/25	07/26	08/26	09/26	10/26	02/27	08/28	08/28
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Nabavi, Seyed						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						PE UPC #106143, RW UPC #118128 . TPP ID#122. Final design is in progress. Land rights on 3 of 27 properties have been acquired. FCDOT Authorization/Notice to Proceed on 10/30/23 for Washington Gas relocation. Washington Gas in progress as of 5/29/24. Dominion Energy, Verizon VA, and Cox Communications relocation designs are in progress. WMATA agreement received and being routed for signature. CSX reviewing OCA comments on their agreement.								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Guy, Sarah																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Lilley, Ronald																				
Land Acquisition																							
On Hold <input type="checkbox"/>																							
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Franconia	02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	06/25
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Beall, James						Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						UPC #109607. TPP ID# 182. CN NTP 6/17/24, scheduled completion 6/16/25. Pre-construction meeting held on 5/13/24. CN contract awarded 4/29/24. VDOT Award Authorization received 3/20/24. Utility relocations completed. Schedule adjusted due to construction contract duration.								
			PM UTL: Pugh, Richard																				
			PM LAD: Guy, Sarah																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Luo, Caijun																				
Construction																							
On Hold <input type="checkbox"/>																							
Bush Hill Elementary School SRTS	102/500-C50000	Franconia	03/23	06/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Marsh, Dennis						900 LF of sidewalk from Ninian Avenue to Larno Drive						UPC #121567 Preliminary design submitted to VDOT on 6/4/24 for review. Starting negotiations for final design contract. Meeting with Supervisor's office held on 4/2/24 to brief on project design. Meeting with VDOT held on 3/20/24 to discuss project design and scoping. Schedule to be determined at scoping phase close out.								
			PM UTL:																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Curtis, Tina																				
Design																							
On Hold <input type="checkbox"/>																							
Commerce Street Crosswalk	124/400-C40011	Franconia	08/22	NA	10/22	NA	03/23	01/24	07/24	06/23	NA	NA	06/23	08/23	NA	NA	NA	08/24	09/24	09/24	10/24	12/24	06/25
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Zahirieh, Shahla						Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue						Resolving outstanding issue with Shopping Center property manager and VDOT. A video count to see how many large trucks make that right turn onto Commerce St was done in first week of April. They are processing the video and should have an answer shortly. That count will determine how to proceed.								
			PM UTL:																				
			PM LAD: DeSena, Tajera																				
			PM UDCCD:																				
			PM CPTED: Luo, Caijun																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																								
5000177 Old Keene Mill Rd WB @ Bland St			01/23	06/23	09/23	NA	03/24	09/24	03/25	06/24	NA	NA	06/24	02/25	NA	NA	NA	04/25	05/25	05/25	06/25	05/25	09/25		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Franconia	PM TDD: Madhusudhan, Galappa						Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.						Final design received on 3/18/24. LAD NTP 6/24/24. Updated final plat received 6/24/24. Land rights on 0 of 1 property have been acquired.										
4YP202-5000177			PM UTL:																						
TS-000014-047	\$300,000		PM LAD: Campbell, Jocelyn																						
	\$300,000		PM UDCCD:																						
			PM CPTED:																						
Land Acquisition																									
01655 Commerce St WB @ Brandon Ave			05/22	11/22	02/23	NA	08/23	01/24	03/24	08/23	NA	NA	08/23	02/24	NA	NA	NA	05/24	06/24	06/24	07/24	10/24	12/24		
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010		Franconia	PM TDD: Madhusudhan, Galappa						Loading pad with shelter, bench, trash can, and sidewalk along with associated grading.						UDCCD Task Order #23. CN task order is being negotiated. Construction authorized 5/15/24. Building permit received 4/23/24. Countywide permit clearance received 3/28/24. Land acquisition completed 2/15/24.										
CR-000007-008-0			PM UTL: Nguyen, Tan																						
CR-000007-008	\$75,000		PM LAD: DeSena, Tajera																						
	\$75,000		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Oakwood Road Street Acceptance			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050		Franconia	PM TDD: Dodge, Christina						Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.						Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress. On 4/28/23 requested VDOT prepare NEPA documents for CTB LACC package. Draft EQ-429 and exhibit submitted to VDOT 8/18/23.										
2G25-122-000-0			PM UTL:																						
2G25-122-000	\$700,000		PM LAD:																						
	\$500,000		PM UDCCD: Popoola, Larry																						
			PM CPTED:																						
Post-Construction																									
Kingstowne Village Pkwy/Park Village Dr			06/23	NA	09/23	NA	02/24	02/25	02/25	06/24	NA	NA	06/24	01/25	NA	NA	NA	03/25	04/25	05/25	06/25	12/25	12/25		
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050		Franconia	PM TDD: Zahirieh, Shahla						Install pedestrian refuge island, ADA ramp, and bus landing pads						TPP ID #23008. 2nd Final plans distributed for review 5/22/24. Final plat received 6/7/24. LAD NTP 6/18/24. Land rights on 0 of 1 property have been acquired.										
2G40-197-004-0			PM UTL:																						
2G40-197-004	\$350,000		PM LAD: Campbell, Jocelyn																						
	\$200,000		PM UDCCD:																						
			PM CPTED: Derleth, Gavin																						
Land Acquisition																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Kingstowne Village Pkwy/Cross Gate Ln			06/23	NA	11/23	NA	06/24	05/25	05/25	08/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	08/25	09/25	03/26	03/26

Bicycle/Pedestrian Imprv DOT	Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050 Franconia 2G40-197-005-0 \$700,000 2G40-197-005 \$500,000	PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Campbell, Jocelyn PM UDCD: PM CPTED: Curtis, Tina	Install pedestrian refuge on eastbound approach of Kingstowne Village Parkway and Cross Gate Lane and relocate and improve bus stop	On Hold <input type="checkbox"/> TPP ID #23009. Final design is in progress. Traffic counts were forwarded to VDOT on 3/29/24. Coordination meeting with VDOT held on 4/10/24. VDOT is reviewing proposed options 1 and 2 about lane reduction for final decision and final design plans updates. Land rights are anticipated to be needed on 1 property. Draft plat is in progress.

Design

Telegraph Road Walkway Ph II - Pike to Wilton	Project Manager/Assignments	Project Description	Monthly Remarks
County-Maintained Pedestrian Imp - 2014 304/300-C30050 Franconia ST-000036-017-0 \$8,000,000 ST-000036-017 \$7,000,000	PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: PM UDCD: PM CPTED: Abifadel, Gibran	Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrain bridge.	On Hold <input type="checkbox"/> TPP ID#180.02. Virtual public meeting date is being discussed with the Supervisor's Office. Preliminary Design Plan (30% design) package is in progress. Notice to proceed issued to consultant on 4/17/24. Authorization to proceed with virtual public meeting received from Supervisor's Office on 3/28/24.

Design