

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	07/24
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Rt.28 Widening (PWC L to Rt.29) NVTA-70			PM TDD: Beall, James						Widen Route 28 from 4 lanes to						UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. Land								
124/400-C40017	Sully		PM UTL: Maisel, Michael						6 lanes from Prince William						rights on 47 of 47 parcels have been acquired (including quick takes. As of 6/25/24 construction is 95% complete.								
2G40-100-000-0	Springfield		PM LAD: Cate, Dennis						County line to Route 29						Construction schedule adjusted due to amendment for additional work.								
2G40-100-000	\$78,782,000		PM UDCD:																				
	(\$2,000,000)		PM CPTED: Stevens, Daniel																				
Construction																							
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Stonecroft Boulevard Widening Sully			PM TDD: Minnix, Wesley						Widen 800 LF of Stonecroft						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds								
Police Station	Sully		PM UTL: Nguyen, Tan						Boulevard to 6 lanes from						and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the								
304/300-C30050			PM LAD: Kresge, Carol						Conference Center Drive to						developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing								
009217-0			PM UDCD:						Westfields Boulevard						project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight								
5G25-064-000	\$800,678		PM CPTED: Guarino, Michael												utility conflict that they are working to address.								
	\$0																						
Construction																							
Leland Rd/Sammie Kay Ln			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Bicycle/Pedestrian Imprv DOT			PM TDD: Sorensen, Jonathan						Add pedestrian refuge island at						Project initiation.								
304/300-C30050	Sully		PM UTL:						existing marked crosswalk														
2G40-197-039-0			PM LAD:																				
2G40-197-039	\$300,000		PM UDCD:																				
	\$0		PM CPTED: Curtis, Tina																				
Pre-Design																							
Pleasant Valley Rd. Shared Use Path - Elkllick Run - Dominion Power Lines			01/18	04/18	02/19	08/21	06/24	11/20	07/25	08/24	08/24	NA	09/24	06/25	04/24	12/25	NA	04/26	06/26	07/26	10/26	11/21	10/27
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
County-Maintained Pedestrian Imp - 2014			PM TDD: Beall, James						Construct approximately 4,650						TPP ID#162. Coordinating Corps of Engineers permit with Consultant. Board Admin 12/5/23 for eminent domain on five								
304/300-C30050	Sully		PM UTL: Yusufoglu, Eldar						LF of 10-foot wide asphalt						parcels, Board deferred pending redesign to reduce impacts on adjacent parcels. NTP issued to consultant 4/15/24 to revise								
ST-000036-013-0			PM LAD: Wilson, Nicole						shared-use path along the east						plans for second final submittal (including limited landscape plan on FCPA parcels). 3rd final design distributed for review								
ST-000036-013	\$9,500,000		PM UDCD:						side of Pleasant Valley Road						6/10/24. LAD NTP issued 1/13/23. Land rights on 1 of 12 properties have been acquired. Washington Gas is 99% complete								
	\$5,032,933		PM CPTED: Stevens, Daniel												with gas relocation. Verizon VA Plan & Estimate under review for authorization. NOVEC and Cox Communications relocation								
Utility Relocation																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Stringfellow Rd/Foxfield Pool			05/23	NA	10/23	02/24	08/24	02/25	01/25	05/24	NA	NA	05/24	06/24	NA	NA	NA	03/25	04/25	04/25	05/25	08/25	08/25

On Hold

Bicycle/Pedestrian Access DOT	Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050	Sully	PM TDD: Elahi, Seyedbehnam	TPP ID #23018. Land acquisition completion on 6/14/24. Land rights on 2 of 2 properties have been acquired. Final design is in progress. No utility impacts.
ST-000053-007-0		PM UTL: Nguyen, Tan	
ST-000053-007	\$250,000	PM LAD: Campbell, Jocelyn	
	(\$100,000)	PM UDCC: Fasceski, Jeff	
		PM CPTED: Alexandrow, Nikolai	

Design