



# County of Fairfax, Virginia

## MEMORANDUM

DATE: June 26, 2024

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the June 2024 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Gregg Steverson, Acting Director, Department of Transportation  
Martha Coello, Chief, Special Projects Division  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section  
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager  
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Section Chief, Active Transportation, CPTED  
Ajmal Hamidi, Transportation Planner III, CPTED  
Don Moyer, Engineer III, CPTED  
Rick Foley, Transportation Planner IV, CPTED

## Transportation Design Division Monthly Projects Status Report

June 26, 2024

Page 2 of 4

Michael Felschow, Section Chief, Transportation Services Division (TSD)  
Edward Reid, Transportation Planner III, TSD  
Randall Keeys, Transportation Planner III, TSD  
Gissette Moore, Transportation Planner II, TSD  
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP  
Tim Kutz, Transportation Planner III, Transportation Planning, STP  
Jim Beall, Section Chief, TDD  
Brook Khorashadi, Section Chief, TDD  
Seyed Nabavi, Section Chief, TDD  
Tan Nguyen, Section Chief, Utility Coordination, TDD  
Mohamad El Kaissi, Engineer IV, TDD  
Sonia Shahnaj, Engineer IV, TDD  
Ayad Bazlamit, Senior Engineer, TDD  
Dennis Marsh, Senior Engineer, TDD  
Samira Ahangari, Project Manager, TDD  
Behnam Elahi, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Roderick Radzikowski, Project Manager, TDD  
Jon Sorenson, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

### PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Planner IV, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Tiya Raju, Director, Building Design and Construction Division (BDCD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Chris Jensen, Deputy County Surveyor, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD  
Janet Burns, Chief, Administrative Support Branch, Capital Facilities  
Wen Wang, Administrative Support Branch, Capital Facilities  
Scott Bishop, Chief, Transportation Construction Branch, UDCD

Transportation Design Division Monthly Projects Status Report

June 26, 2024

Page 3 of 4

Lisa McCorkle, Engineer IV, UDCD  
Deepak Bhinge, Engineer IV, UDCD  
Samuel Engida, Engineer IV, UDCD  
Jeff Fasceski, Sr. Engineer III, UDCD  
Larry Popoola, Sr. Engineer III, UDCD  
Andy Royse, Engineer III, UDCD  
Jeremy Peyton, Engineering Technician III  
Timothy Butler, Appraisal Manager, LAD  
Kelly Alcon, Project Coordinator, LAD  
Clyde Monahan, Project Coordinator, LAD  
Mohammed Najeeb, Project Coordinator, LAD  
Tajera DeSena, Sr. Right-of-Way Agent, LAD  
Jay Herider, Sr. Right-of-Way Agent, LAD  
Jim Strayhorne, Sr. Right-of-Way Agent, LAD  
Jocelyn Campbell, Right-of-Way Agent, LAD  
Nazaneen Mohammed, Right-of-Way Agent, LAD  
Nicole Wilson, Right-of-Way Agent, LAD  
Nazaneen Mohammed, Right-of-Way Agent, LAD  
Dianne Love, Engineering Technician III, LAD  
Kim Maye, Engineering Technician III, LAD  
Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Franconia District Supervisors Office  
Hunter Mill District Supervisors Office  
Mason District Supervisors Office  
Mount Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering  
Terry Yates, Assistant District Administrator / Director, Fairfax & Arlington Counties  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Shane Lupo, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Bethany Mathis, Program Management Analyst, Programming and Investment Management  
Vladica Krstic, Area Engineer, Traffic Engineering  
Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties  
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties  
Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties  
Sofia Pinedo, L&D Quality Assurance  
Melissa Henderson, Local Assistance

Transportation Design Division Monthly Projects Status Report

June 26, 2024

Page 4 of 4

John Russell, Engineering Supervisor, Materials QA

Afsaneh Mirpour, Maintenance

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Rafael Garcia de Leon, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Brendon Hanafin, Division Director, Development, FCPA

Randall Farren, Branch Manager, Planning, FCPA

Andy Royse, Branch Manager, Land Management, FCPA

Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood  
& Community Development

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

June 2024

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 14
FUND 30010 – COUNTY CONSTRUCTION	14 – 15
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	16 – 24

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/18	04/19	06/20	12/20	12/25	05/22	04/26	03/23	03/23	01/23	04/23	12/25	10/23	12/25	07/26	08/26	09/26	10/26	02/27	08/28	08/28
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Cinderbed Bikeway - Cinderbed Rd. Bikeway**  
**102/500-C50000** Franconia  
**AA1400137-15-0** Mount Vernon  
**AA1400137-15** \$16,229,055  
 \$5,644,919

Project Manager/Assignments  
 PM TDD: Nabavi, Seyed  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Guy, Sarah  
 PM UDCD: Engida, Samuel  
 PM CPTED: Lilley, Ronald

Project Description  
 Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges

Monthly Remarks  
**PE UPC #106143, RW UPC #118128 . TPP ID#122.** Final design is in progress. Land rights on 3 of 27 properties have been acquired. FCDOT Authorization/Notice to Proceed on 10/30/23 for Washington Gas relocation. Washington Gas in progress as of 5/29/24. Dominion Energy, Verizon VA, and Cox Communications relocation designs are in progress. WMATA agreement received and being routed for signature. CSX reviewing OCA comments on their agreement.

On Hold

Land Acquisition

			02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	06/25
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria**  
**102/500-C50000** Franconia  
**AA1400141-16-0** \$3,847,000  
**AA1400141-16** \$0

Project Manager/Assignments  
 PM TDD: Beall, James  
 PM UTL: Pugh, Richard  
 PM LAD: Guy, Sarah  
 PM UDCD: Engida, Samuel  
 PM CPTED: Luo, Caijun

Project Description  
 Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line

Monthly Remarks  
**UPC #109607. TPP ID# 182.** CN NTP 6/17/24, scheduled completion 6/16/25. Pre-construction meeting held on 5/13/24. CN contract awarded 4/29/24. VDOT Award Authorization received 3/20/24. Utility relocations completed. Schedule adjusted due to construction contract duration.

On Hold

Construction

			10/21	10/22	NA	02/24	07/25	10/25	10/25	06/24	NA	09/24	10/24	06/25	07/25	04/26	01/26	02/26	03/26	04/26	07/26	07/27	07/27
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Columbia Pike Streetscapes, Phase I**  
**102/500-C50000** Mason  
**AA1400159-21-0** \$2,051,134  
**AA1400159-21** \$655,000

Project Manager/Assignments  
 PM TDD: Sorensen, Jonathan  
 PM UTL: Nguyen, Tan  
 PM LAD: Herider, Jay  
 PM UDCD:  
 PM CPTED:

Project Description  
 Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive

Monthly Remarks  
**UPC #118238. TPP ID# 21005.** Addressing Pre-final design review comments. Preparing for posting of willingness.

On Hold

Design

			10/23	07/24	05/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Lincoln Street Expansion**  
**102/500-C50000** Providence  
**AA1400164-23-0** Dranesville  
**AA1400164-23** \$47,934,575  
 \$26,385,525

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Luo, Caijun

Project Description  
 New road connecting Old Meadow Road to Magarity Road in Tysons

Monthly Remarks  
**RS UPC 118307.** Preliminary design underway. SSW Determination received from DEQ 3/12/24. Additional survey received 3/1/24. Utility designation completed 2/27/24. JD submitted to USACE 2/23/24. Meeting scheduled with VDOT TE 6/21/24 on traffic analysis results. Coordination with FCPA on archeological site ongoing.

On Hold

Design

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
		03/22	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD								
<b>Mason Neck Trail N</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>102/500-C50000</b>	Mount Vernon	PM TDD: Madhusudhan, Galappa						Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						<b>UPC #122888. TPP ID #206.</b> Preliminary design in progress. Hazardous Materials Analysis & Due Diligence Certification underway. Natural Resources Due Diligence Certification underway. Project Kick-off meeting held 2/27/24 with VDOT & Other Stakeholders. Phase 1 Cultural Resources Survey Report is being prepared by Consultant. Received signed Access Permit for Cultural Resources Survey work from NOVA Parks on 3/7/24. Mason Neck Trail Agreement signed by VDOT on 12/18/23. Executed Agreement received 1/17/24. VDOT PE Authorization 1/22/24. Shapefiles of Architectural Resources received 2/5/24 from Environmental consultant. Consultant finalizing cultural resources survey based on wetland boundary survey provided by LSB. WRA preparing draft coordination letters for requesting concurrence from NOVA Parks & Bureau of Land Mgmt under section 4(f) of																	
<b>AA1400165-23-0</b>		PM UTL: Nguyen, Tan																													
<b>AA1400165-23</b>	\$14,250,000	PM LAD: Stevens, Daniel																													
	\$13,296,571	PM UDCCD:																													
		PM CPTED: Stevens, Daniel																													
<b>Design</b>		On Hold <input type="checkbox"/>																													
<b>Wiehle Ave @ W&amp;OD Trail</b>		11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	08/24									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>RMAG</b>	Hunter Mill	PM TDD: Shahnaj, Sonia						Construct bicycle and pedestrian grade separated crossing						<b>UPC #107439. RMAG ID# 5.:</b> Construction is 73% complete. Pedestrian bridge erection 4/13/24. Verizon relocations completed. Cox relocation still on-going. Lumen and Comcast coordinating relocations during construction. Schedule adjusted to extend construction duration from 7/31/24 to 8/23/24 for works associated with MSE wall extension.																	
<b>102/500-C50000</b>		PM UTL: Pugh, Richard																													
<b>RMAG-102</b>		PM LAD: Alcon, Kelly																													
<b>AA1400102-13</b>	\$14,590,985	PM UDCCD: Engida, Samuel																													
	\$250,000	PM CPTED: Aguayo, Vanessa																													
<b>Construction</b>		On Hold <input type="checkbox"/>																													
		11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	08/24									
<b>Wolftrap Elementary School SRTS</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>102/500-C50000</b>	Hunter Mill	PM TDD: Hojatzadeh, Max						Provide protected crosswalk at Beulah Road and Talisman Drive						<b>UPC #113637.</b> Construction 60% completed. Schedule adjusted due to construction issue.																	
<b>SRTS-150</b>		PM UTL: Yusufoglu, Eldar																													
<b>AA1400150-19</b>	\$590,185	PM LAD: Guy, Sarah																													
	\$0	PM UDCCD: Walelign, Mahlet																													
		PM CPTED: Stevens, Daniel																													
<b>Construction</b>		On Hold <input type="checkbox"/>																													
		09/21	09/22	05/23	03/24	01/25	08/25	08/25	04/24	NA	09/24	09/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27									
<b>Shreveewood Elementary SRTS</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
<b>102/500-C50000</b>	Providence	PM TDD: El Kaissi, Mohamad						Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shreveewood Elementary School and W&OD Trail						<b>UPC #118236.</b> Right of Way Plans and Right of Way Authorization Request Package are expected to be submitted to VDOT in June 2024. All comments received 5/3/24. Pre-final design submitted for review on 3/15/24. Final plats approved by LAD 5/1/24. Final plats received 4/15/24.																	
<b>SRTS-157</b>		PM UTL: Pugh, Richard																													
<b>AA1400157-21</b>	\$2,587,888	PM LAD: Guy, Sarah																													
	\$1,440,418	PM UDCCD: Bhinge, Deepak																													
		PM CPTED: Curtis, Tina																													
<b>Design</b>		On Hold <input type="checkbox"/>																													

Jun 2024

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					

Orange Hunt Elementary SRTS 102/500-C50000 SRTS-158 AA1400158-21	Springfield	\$348,500 \$44,991	09/21	01/22	04/22	07/22	09/22	08/23	10/23	11/22	NA	05/23	05/23	09/23	NA	NA	01/24	01/24	01/24	03/24	05/24	11/24	09/24
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Realign crosswalk, add curb extensions, and provide a pedestrian refuge island				<b>UPC #118237.</b> CN NTP pending. Pre-construction meeting held 6/13/24. CN contract awarded 5/22/24. VDOT contract award authorization received 4/2/24. Bid Opening 3/19/24. Bid Ad 1/30/24. No utility relocations required.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Baker, Lisa																				
			PM UDCCD: Stevens, Michael																				
			PM CPTED: DesJardins, Zachary																				

Construction																							
Bush Hill Elementary School SRTS 102/500-C50000 SRTS-163 AA1400163-23	Franconia	\$3,600,000 \$1,438,000	03/23	06/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				900 LF of sidewalk from Ninian Avenue to Larno Drive				<b>UPC #121567</b> Preliminary design submitted to VDOT on 6/4/24 for review. Starting negotiations for final design contract. Meeting with Supervisor's office held on 4/2/24 to brief on project design. Meeting with VDOT held on 3/20/24 to discuss project design and scoping. Schedule to be determined at scoping phase close out.												
			PM UTL:																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Curtis, Tina																				

Design																							
VRE Rolling Road Station Parking Lot Expansion 124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield	\$3,250,000 \$0	08/18	NA	03/19	10/20	03/23	06/21	09/24	08/22	NA	NA	10/22	07/24	03/21	08/22	NA	10/24	11/24	12/24	02/25	04/25	08/25
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Surface parking lot expansion				<b>TPP ID#358.</b> Project to be permitted through LDS. PI plan resubmitted to LDS 5/22/24. 3rd Final plans distributed to VDOT for review 5/15/24, and comments received 6/17/24. Structural plans for retaining wall submitted to LDS for review 4/19/24 and comments received on 5/31/24. LAD NTP 10/25/22. Land rights on 2 of 3 properties have been acquired. LDS will allow final plan submission before LAD completes acquisition of ROW and easements.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Strayhorne, Robert																				
			PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Abifadel, Gibran																				

Land Acquisition																							
Giles Run & Laurel Hill 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon	\$3,850,000 \$950,000	12/17	NA	08/18	11/19	09/22	04/20	08/24	08/21	NA	NA	08/21	02/22	NA	NA	NA	09/24	10/24	11/24	12/24	10/21	07/25
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Radzikowski, Roderick				Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				LDS re-submission on 3/5/24 and comments received 5/23/24. Received VDOT final design approval on 2/14/24. Nationwide Permit issued 6/27/23. Land rights on 3 of 3 parcels have been acquired. Streetlight and conduit designs completed. Schedule adjusted due to addition comments received from LDS.												
			PM UTL: Pugh, Richard																				
			PM LAD: Baker, Lisa																				
			PM UDCCD: Vega-Claudio, Yilia																				
			PM CPTED: Borkowski, Tad																				

Design



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Shirley Gate Road</b> 124/400-C40013 2G40-079-000-0 2G40-079-000	Braddock Springfield \$33,500,000 \$17,000,000		12/22	04/22	06/24	09/24	06/25	08/25	08/26	09/24	10/24	NA	11/24	07/25	08/25	08/27	NA	12/26	01/27	02/27	04/27	12/28	12/28
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				Interim two-lane road				Advance Intermediate design plans received on 4/2/24. Meeting held with consultant on 4/29/24 to review advance intermediate comments. Vertical alignment being adjusted to minimize rock excavation. Coordination with Dominion on req'd vertical clearance under Transmission Lines in progress before finalizing roadway profile. Early acquisition of parcel completed 5/22/24. Utility schedule is 2 years because of transmission tower relocation and Colonial pipeline impacts.												
			PM UTL: Nguyen, Tan				construction from Braddock																
			PM LAD: Guy, Sarah				Road to Fairfax County Parkway,																
			PM UDCD:				including Active Transportation																
			PM CPTED: Curtis, Tina				facilities and access to future																
							Patriot Park East																
On Hold <input type="checkbox"/>																							

Design

<b>Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS</b> RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill \$5,000,000 \$0		03/18	06/18	04/21	04/22	12/22	03/23	07/24	12/22	03/23	NA	12/22	06/24	06/23	12/24	NA	09/24	11/24	12/24	02/25	10/24	11/25
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Shahnaj, Sonia				Improve existing walkway and				TPP ID# 189.04. RMAG ID# 4 LAD NTP issued on 12/16/22. Land rights on 11 of 12 properties have been acquired. BOS public hearing for land acquisition 3/19/24. Received new comments from VDOT TE on 3rd Final Plans 4/8/24. Plans submitted to VDOT 6/3/2024. Lumen relocation completed 3/6/24. NTP issued for Cox relocation 3/6/24, MCI (XO) 3/12/24. Coordination with other utilities including Dominion, Fiber Light, Verizon and Zayo are ongoing. Some of the utility adjustments will be done during construction.												
			PM UTL: Maisel, Michael				install missing link approximately																
			PM LAD: Guy, Sarah				1,500 LF on the north side of																
			PM UDCD: Teshome, Demelew				Sunrise Valley Drive.																
			PM CPTED: Luo, Caijun																				
On Hold <input type="checkbox"/>																							

Land Acquisition

<b>Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)</b> HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill \$549,908 \$0		06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Roberson, Jeanmarie				Provide 1,100 LF of 8-foot wide				TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.												
			PM UTL: Maisel, Michael				walkway on east side of Monroe																
			PM LAD:				Street to complete missing links																
			PM UDCD: Stevens, Michael																				
			PM CPTED: Stevens, Daniel																				
On Hold <input type="checkbox"/>																							

Post-Construction

<b>Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr</b> Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003	Springfield \$9,000,000 \$0		12/16	01/17	05/17	02/18	08/24	08/22	11/24	09/19	11/19	NA	12/19	06/24	07/24	07/25	NA	02/25	03/25	04/25	06/25	12/24	09/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				Realign Burke Road to eliminate				TPP ID#23. Initial VDOT clearance received 6/11/21. Plans to be updated and reapproval of TMP and PM&S to be requested from VDOT upon land acquisition completion. LAD NTP 12/20/19. Land rights on 10 of 13 properties have been acquired. Public hearing held 5/21/24 for remaining properties. Utility relocation of DVP, Cox, and Verizon to commence once LAD is completed. Schedule updated based on public hearing date being set.												
			PM UTL: Nguyen, Tan				hazardous curve and upgrade																
			PM LAD: Guy, Sarah				storm drainage facilities at																
			PM UDCD: Lim, Vannak				stream crossing to minimize																
			PM CPTED: Luo, Caijun				flooding																
On Hold <input type="checkbox"/>																							

Land Acquisition

Project Name		Jun 2024																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Electric Avenue/Cedar Ln. - NB Left Turn Lane</b>		03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Providence		PM TDD: El Kaissi, Mohamad					Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements					<b>TPP ID#26.</b> Awaiting revised package. Meeting with CPTED and consultant was held on 4/23/24 to discuss draft package and finalize scope prior to submission to VDOT for review. Draft Traffic Analysis Report and Conceptual Design package received 3/15/24.											
2G40-087-004-0		PM UTL:																					
2G40-087-004 \$4,500,000		PM LAD:																					
\$0		PM UDCCD:																					
		PM CPTED: Stevens, Daniel																					
<b>Design</b>																							
<b>Backlick Road and Industrial Road</b>		04/19	12/19	08/20	06/22	11/23	03/23	12/24	04/23	NA	NA	04/23	11/24	11/23	06/24	NA	02/25	03/25	06/25	12/24	12/24	12/26	
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Mason		PM TDD: Nabavi, Seyed					Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road					<b>TPP ID# 21 &amp; 91</b> Final design is in progress. 4th Final distributed for review 5/16/24. Land acquisition NTP issued 4/24/23. Land rights on 5 of 7 properties have been acquired. Coordination with Norfolk Southern Railway is in progress. Fairfax Water relocation design has been incorporated into project plans. A streetlight is to be relocated. Any potential conflicts during construction with VDOT conduit system that includes AT&T and other utilities will be coordinated as needed as noted on the plans.											
2G40-087-010-0 Braddock		PM UTL: Yusufoglu, Eldar																					
2G40-087-010 \$7,000,000		PM LAD: Herider, Jay																					
\$0		PM UDCCD: Fasceski, Jeff																					
		PM CPTED: Alexandrow, Nikolai																					
<b>Land Acquisition</b>																							
<b>Terminal Rd LTL at Rt 286</b>		05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	04/25	
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Mount Vernon		PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					<b>TPP ID#027.03.</b> Construction 30% complete.											
2G40-087-020-0		PM UTL: Maisel, Michael																					
2G40-087-020 \$4,250,000		PM LAD: Alcon, Kelly																					
(\$1,000,000)		PM UDCCD: Walelign, Mahlet																					
		PM CPTED: Alexandrow, Nikolai																					
<b>Construction</b>																							
		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Shreve Road SUP Falls Church</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Providence		PM TDD: Bazlamit, Ayad					Construct a 10' SUP along the east side of Shreve Road between Route 7 and the W&OD Trail					<b>TPP ID#027.03.</b> Project Administration Agreement with the City of Falls Church for Design, ROW, and Construction approved by the City on 2/12/24. Agreement approved by BOS on 5/7/24. Survey completed 8/21/23. Consultant is preparing task order proposal. Intersection study submitted to VDOT on 2/16/24.											
2G40-087-025-0 Dranesville		PM UTL: Nguyen, Tan																					
2G40-087-025 \$6,900,000		PM LAD:																					
\$5,576,545		PM UDCCD:																					
		PM CPTED:																					
<b>Pre-Design</b>																							

Jun 2024

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>																							
<div style="display: flex; justify-content: space-between;"> <div style="width: 20%;"> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b> 124/400-C40011 2G40-088-005-0 2G40-088-005</p> </div> <div style="width: 20%;"> <p>Dranesville \$5,600,000 \$1,005,000</p> </div> <div style="width: 20%;"> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCCD: Metafria, Fasika PM CPTED: Steinhilber, Will</p> </div> <div style="width: 20%;"> <p><u>Project Description</u> Construct walkway on southside of Chesterbrook Road</p> </div> <div style="width: 20%;"> <p><u>Monthly Remarks</u> <b>TPP ID#107.</b> 2nd Final plan distributed for review 3/21/24. LAD NTP 11/8/23. Land rights on 0 of 24 properties have been acquired. Final utilities relocation design in progress. Utility field meeting held on 1/19/24 and utility coordination for both stormwater and transportation projects is ongoing.</p> </div> <div style="width: 10%; text-align: right;"> <p>On Hold <input type="checkbox"/></p> </div> </div>																							
<b>Land Acquisition</b>																							
<b>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</b>																							
<div style="display: flex; justify-content: space-between;"> <div style="width: 20%;"> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b> 124/400-C40011 2G40-088-011-0 2G40-088-011</p> </div> <div style="width: 20%;"> <p>Hunter Mill \$5,000,000 \$2,000,000</p> </div> <div style="width: 20%;"> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Herider, Jay PM UDCCD: PM CPTED: Bandy, Audra</p> </div> <div style="width: 20%;"> <p><u>Project Description</u> Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road</p> </div> <div style="width: 20%;"> <p><u>Monthly Remarks</u> Received final TPEs from consultant on 4/8/24 for Town and County portions along with additional sidewalk added to scope on 12/18/23. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.</p> </div> <div style="width: 10%; text-align: right;"> <p>On Hold <input type="checkbox"/></p> </div> </div>																							
<b>Design</b>																							
<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>																							
<div style="display: flex; justify-content: space-between;"> <div style="width: 20%;"> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b> 124/400-C40011 2G40-088-025-0 2G40-088-025</p> </div> <div style="width: 20%;"> <p>Providence Dranesville \$5,650,000 \$0</p> </div> <div style="width: 20%;"> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCCD: Bhinge, Deepak PM CPTED: Luo, Caijun</p> </div> <div style="width: 20%;"> <p><u>Project Description</u> Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school</p> </div> <div style="width: 20%;"> <p><u>Monthly Remarks</u> <b>TPP Project #150.</b> Construction substantially complete on 4/29/24. Addressing punchlist items. RRFBs justification memoranda (Peabody Dr and Tremayne PI intersections) submitted on 5/21/24.</p> </div> <div style="width: 10%; text-align: right;"> <p>On Hold <input type="checkbox"/></p> </div> </div>																							
<b>Post-Construction</b>																							
<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>																							
<div style="display: flex; justify-content: space-between;"> <div style="width: 20%;"> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b> 124/400-C40011 2G40-088-026-0 2G40-088-026</p> </div> <div style="width: 20%;"> <p>Mount Vernon \$9,975,000 \$0</p> </div> <div style="width: 20%;"> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Fasceski, Jeff PM CPTED: Hamidi, AJ</p> </div> <div style="width: 20%;"> <p><u>Project Description</u> Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek</p> </div> <div style="width: 20%;"> <p><u>Monthly Remarks</u> <b>TPP ID# 154.</b> VDOT permit completed 2/22/24. Construction substantially completed 3/31/23. Ribbon cutting ceremony held 5/12/23. Executed Nutrient Credit Transfer Agreement received 6/27/23. VMRC permit and JPA closed 11/8/23. VPDES Notice of Termination submitted to LDS 12/27/23.</p> </div> <div style="width: 10%; text-align: right;"> <p>On Hold <input type="checkbox"/></p> </div> </div>																							
<b>Post-Construction</b>																							

Jun 2024

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																																														
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																																						
Focus #	FUT (\$)																																																												
Project Status																																																													
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7																																																													
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td>PM TDD: Shahnaj, Sonia</td> <td>Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road</td> <td><b>TPP ID#172.</b> Construction substantially complete 2/16/24. Executed Transfer of Nutrient Credit agreement received from VDOT 4/3/24. VDOT punchlist received 4/24/24 and being addressed.</td> <td style="text-align:right">On Hold <input type="checkbox"/></td> </tr> <tr> <td>2G40-088-028-0</td> <td></td> <td>PM UTL: Nguyen, Tan</td> <td></td> <td></td> <td></td> </tr> <tr> <td>2G40-088-028</td> <td>\$7,050,000</td> <td>PM LAD: DeSena, Tajera</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCD: Cutler, Tom</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Askarzadeh, Negin</td> <td></td> <td></td> <td></td> </tr> </table>																										<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		124/400-C40011	Mason	PM TDD: Shahnaj, Sonia	Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road	<b>TPP ID#172.</b> Construction substantially complete 2/16/24. Executed Transfer of Nutrient Credit agreement received from VDOT 4/3/24. VDOT punchlist received 4/24/24 and being addressed.	On Hold <input type="checkbox"/>	2G40-088-028-0		PM UTL: Nguyen, Tan				2G40-088-028	\$7,050,000	PM LAD: DeSena, Tajera					\$0	PM UDCD: Cutler, Tom						PM CPTED: Askarzadeh, Negin			
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																									
124/400-C40011	Mason	PM TDD: Shahnaj, Sonia	Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road	<b>TPP ID#172.</b> Construction substantially complete 2/16/24. Executed Transfer of Nutrient Credit agreement received from VDOT 4/3/24. VDOT punchlist received 4/24/24 and being addressed.	On Hold <input type="checkbox"/>																																																								
2G40-088-028-0		PM UTL: Nguyen, Tan																																																											
2G40-088-028	\$7,050,000	PM LAD: DeSena, Tajera																																																											
	\$0	PM UDCD: Cutler, Tom																																																											
		PM CPTED: Askarzadeh, Negin																																																											
Post-Construction																																																													
Idylwood Road Walkway (Hillside to Idylwood Ct)																																																													
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>124/400-C40011</td> <td>Dranesville</td> <td>PM TDD: Bazlamit, Ayad</td> <td>To design and construct a shared use path along the west side of Idylwood Road from Idylwood Ct to Hillside Dr in Falls Church</td> <td><b>TPP ID #137</b> Survey received 2/6/24. Task Order approved 3/12/24 and NTP sent to consultant on 3/14/24. Kickoff meeting with consultant held 3/20/24. Concept design received on 4/29/24.</td> <td style="text-align:right">On Hold <input type="checkbox"/></td> </tr> <tr> <td>2G40-088-043-0</td> <td></td> <td>PM UTL: Nguyen, Tan</td> <td></td> <td></td> <td></td> </tr> <tr> <td>2G40-088-043</td> <td>\$1,200,000</td> <td>PM LAD: Mohammed, Nazaneen</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>\$800,000</td> <td>PM UDCD:</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED:</td> <td></td> <td></td> <td></td> </tr> </table>																										<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		124/400-C40011	Dranesville	PM TDD: Bazlamit, Ayad	To design and construct a shared use path along the west side of Idylwood Road from Idylwood Ct to Hillside Dr in Falls Church	<b>TPP ID #137</b> Survey received 2/6/24. Task Order approved 3/12/24 and NTP sent to consultant on 3/14/24. Kickoff meeting with consultant held 3/20/24. Concept design received on 4/29/24.	On Hold <input type="checkbox"/>	2G40-088-043-0		PM UTL: Nguyen, Tan				2G40-088-043	\$1,200,000	PM LAD: Mohammed, Nazaneen					\$800,000	PM UDCD:						PM CPTED:			
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																									
124/400-C40011	Dranesville	PM TDD: Bazlamit, Ayad	To design and construct a shared use path along the west side of Idylwood Road from Idylwood Ct to Hillside Dr in Falls Church	<b>TPP ID #137</b> Survey received 2/6/24. Task Order approved 3/12/24 and NTP sent to consultant on 3/14/24. Kickoff meeting with consultant held 3/20/24. Concept design received on 4/29/24.	On Hold <input type="checkbox"/>																																																								
2G40-088-043-0		PM UTL: Nguyen, Tan																																																											
2G40-088-043	\$1,200,000	PM LAD: Mohammed, Nazaneen																																																											
	\$800,000	PM UDCD:																																																											
		PM CPTED:																																																											
Design																																																													
Old Dominion Dr Walkway (Spring Hill to Duchess)																																																													
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>124/400-C40011</td> <td>Dranesville</td> <td>PM TDD: Marsh, Dennis</td> <td>Construct missing segment of sidewalk along the north side of Old Dominion Dr between Spring Hill Rd and Duchess Dr and installation of crosswalk with RRFBS</td> <td><b>TPP ID 157.</b> Supervisor's office is looking for an alternate path and would like to have an in-person meeting to review options as existing option is not feasible.</td> <td style="text-align:right">On Hold <input type="checkbox"/></td> </tr> <tr> <td>2G40-088-045-0</td> <td></td> <td>PM UTL:</td> <td></td> <td></td> <td></td> </tr> <tr> <td>2G40-088-045</td> <td>\$3,375,000</td> <td>PM LAD:</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>\$2,875,000</td> <td>PM UDCD:</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Curtis, Tina</td> <td></td> <td></td> <td></td> </tr> </table>																										<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		124/400-C40011	Dranesville	PM TDD: Marsh, Dennis	Construct missing segment of sidewalk along the north side of Old Dominion Dr between Spring Hill Rd and Duchess Dr and installation of crosswalk with RRFBS	<b>TPP ID 157.</b> Supervisor's office is looking for an alternate path and would like to have an in-person meeting to review options as existing option is not feasible.	On Hold <input type="checkbox"/>	2G40-088-045-0		PM UTL:				2G40-088-045	\$3,375,000	PM LAD:					\$2,875,000	PM UDCD:						PM CPTED: Curtis, Tina			
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																									
124/400-C40011	Dranesville	PM TDD: Marsh, Dennis	Construct missing segment of sidewalk along the north side of Old Dominion Dr between Spring Hill Rd and Duchess Dr and installation of crosswalk with RRFBS	<b>TPP ID 157.</b> Supervisor's office is looking for an alternate path and would like to have an in-person meeting to review options as existing option is not feasible.	On Hold <input type="checkbox"/>																																																								
2G40-088-045-0		PM UTL:																																																											
2G40-088-045	\$3,375,000	PM LAD:																																																											
	\$2,875,000	PM UDCD:																																																											
		PM CPTED: Curtis, Tina																																																											
Pre-Design																																																													
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)																																																													
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>124/400-C40011</td> <td>Mason</td> <td>PM TDD: Radzikowski, Roderick</td> <td>Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School</td> <td><b>TPP ID#161.</b> This project to be permitted through LDS review process. FCPS recorded quitclaim on the abandoned parcel. Task order amendment authorized and Consultant NTP issued 5/8/24 to revise plans as needed to meet current design standards. Pre-final design is in progress. Land rights anticipated on three parcels.</td> <td style="text-align:right">On Hold <input type="checkbox"/></td> </tr> <tr> <td>2G40-088-049-0</td> <td></td> <td>PM UTL: Yusufoglu, Eldar</td> <td></td> <td></td> <td></td> </tr> <tr> <td>2G40-088-049</td> <td>\$800,000</td> <td>PM LAD: Herider, Jay</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCD:</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Stevens, Daniel</td> <td></td> <td></td> <td></td> </tr> </table>																										<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		124/400-C40011	Mason	PM TDD: Radzikowski, Roderick	Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School	<b>TPP ID#161.</b> This project to be permitted through LDS review process. FCPS recorded quitclaim on the abandoned parcel. Task order amendment authorized and Consultant NTP issued 5/8/24 to revise plans as needed to meet current design standards. Pre-final design is in progress. Land rights anticipated on three parcels.	On Hold <input type="checkbox"/>	2G40-088-049-0		PM UTL: Yusufoglu, Eldar				2G40-088-049	\$800,000	PM LAD: Herider, Jay					\$0	PM UDCD:						PM CPTED: Stevens, Daniel			
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																									
124/400-C40011	Mason	PM TDD: Radzikowski, Roderick	Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School	<b>TPP ID#161.</b> This project to be permitted through LDS review process. FCPS recorded quitclaim on the abandoned parcel. Task order amendment authorized and Consultant NTP issued 5/8/24 to revise plans as needed to meet current design standards. Pre-final design is in progress. Land rights anticipated on three parcels.	On Hold <input type="checkbox"/>																																																								
2G40-088-049-0		PM UTL: Yusufoglu, Eldar																																																											
2G40-088-049	\$800,000	PM LAD: Herider, Jay																																																											
	\$0	PM UDCD:																																																											
		PM CPTED: Stevens, Daniel																																																											
Design																																																													

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Crestview Dr Walkway (Ferris to Builders)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

On Hold

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																			
124/400-C40011	Dranesville	PM TDD: Radzikowski, Roderick	Construct new 6-ft sidewalk with curb & gutter along west side of Crestview Drive from Ferris Avenue to Builders Road.																			
2G40-088-054-0		PM UTL: Nguyen, Tan																				
2G40-088-054	\$1,354,000	PM LAD:																				
	\$1,054,000	PM UDCCD:																				
		PM CPTED: Curtis, Tina																				

Survey

Great Falls St Walkway (Grande to Haycock)			10/22	10/22	05/23	02/24	02/25	04/25	04/25	07/24	NA	NA	07/24	03/25	01/25	05/25	NA	06/25	06/25	06/25	07/25	12/25	12/25
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																			
124/400-C40011	Dranesville	PM TDD: Elahi, Seyedbehnam	Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane																			
2G40-088-057-0		PM UTL: Yusufoglu, Eldar																				
2G40-088-057	\$500,000	PM LAD: Guy, Sarah																				
	\$0	PM UDCCD:																				
		PM CPTED: Turner, Latesa																				

Design

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																			
124/400-C40011	Dranesville	PM TDD: Beall, James	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road																			
2G40-088-069-0		PM UTL: Pugh, Richard																				
2G40-088-069	\$3,900,000	PM LAD: Strayhorne, Robert																				
	\$0	PM UDCCD: Samiyi, Bijan																				
		PM CPTED: Abifadel, Gibran																				

Construction

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	07/21	06/22	10/21	01/23	10/21	NA	NA	10/21	12/22	04/21	05/23	NA	03/23	03/23	03/23	05/23	08/22	04/24
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																			
124/400-C40011	Providence	PM TDD: Marsh, Dennis	Approximately 600 LF of 10-foot wide SUP																			
2G40-088-072-0		PM UTL: Maisel, Michael																				
2G40-088-072	\$1,700,000	PM LAD: Alcon, Kelly																				
	\$0	PM UDCCD: Vega-Claudio, Yilia																				
		PM CPTED: Stevens, Daniel																				

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b> <span style="float: right;">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Providence                      2G40-088-073-0                      2G40-088-073 \$2,700,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Maisel, Michael                      PM LAD: Monahan, Clyde                      PM UDCD: Fasceski, Jeff                      PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u>                      Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 87.02</b> Cover sheet signed 10/25/23. Bid Ad 5/22/24 with bid opening 6/18/24. VDOT permit received 12/21/22. Zayo relocation completed. Coordinating with Fiber light relocation work scheduled for June completion.</p>																									
<p><b>Bid Advertisement</b></p> <p><b>Route 50 Walkway - Bear Branch Pedestrian Bridge</b> <span style="float: right;">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Providence                      2G40-088-074-0                      2G40-088-074 \$3,800,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: El Kaissi, Mohamad                      PM UTL: Maisel, Michael                      PM LAD:                      PM UDCD: Cutler, Tom                      PM CPTED: Delmare, Lauren</p> <p><u>Project Description</u>                      Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 87.03</b> Construction 48% complete.</p>																									
<p><b>Construction</b></p> <p><b>Route 50 Walkway (Cedar Ln to Prosperity Ave)</b> <span style="float: right;">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Providence                      2G40-088-075-0                      2G40-088-075 \$1,850,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Maisel, Michael                      PM LAD: Wilson, Nicole                      PM UDCD: Samiyi, Bijan                      PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u>                      Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 87.04</b> VDOT punchlists received and have been addressed. Awaiting VDOT reinspection. Substantially complete 2/28/24. Signal timings approved 11/20/23. Final Nutrient Credit Transfer Agreement sent to VDOT on 1/5/24 and executed 1/9/24.</p>																									
<p><b>Post-Construction</b></p> <p><b>Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A</b> <span style="float: right;">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Providence                      2G40-088-079-A-0                      2G40-088-079 \$550,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Maisel, Michael                      PM LAD: Wilson, Nicole                      PM UDCD: Walelign, Mahlet                      PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u>                      Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 87.04A</b> Construction substantially complete 4/19/24. Permit revision approved 12/29/23. Signal timings approved on 7/7/23.</p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	07/24
<b>124/400-C40017</b>	Sully		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>2G40-100-000-0</b>	Springfield		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. Land rights on 47 of 47 parcels have been acquired (including quick takes. As of 6/25/24 construction is 95% complete. Construction schedule adjusted due to amendment for additional work.								
<b>2G40-100-000</b>	\$78,782,000		PM UTL: Maisel, Michael																				
	(\$2,000,000)		PM LAD: Cate, Dennis																				
			PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

**Construction**

<b>Balls Hill Rd/Old Dominion Dr Int</b>			02/20	07/21	06/23	07/24	07/25	09/25	11/25	10/24	12/24	NA	12/24	09/25	09/25	05/27	NA	01/27	03/27	04/27	05/27	09/28	09/28
<b>124/400-C40013</b>	Dranesville		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>2G40-152-000-0</b>			PM TDD: Shahnaj, Sonia						Intersection improvements, including pedestrian facilities						<b>TPP ID#022.</b> Pre-final design is in progress. Meeting with MCA Transportaion Committee held 3/6/24. Additional tree survey completed in March 2024. Meeting with VDOT TE on MOT detour held 1/31/24. Draft traffic analysis received 5/30/24. Meeting held 12/13/23 with Supervisor's office on design update.								
<b>2G40-152-000</b>	\$22,500,000		PM UTL: Maisel, Michael																				
	\$2,051,549		PM LAD: Campbell, Jocelyn																				
			PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

**Design**

<b>Commerce Street Crosswalk</b>			08/22	NA	10/22	NA	03/23	01/24	07/24	06/23	NA	NA	06/23	08/23	NA	NA	NA	08/24	09/24	09/24	10/24	12/24	06/25
<b>124/400-C40011</b>	Franconia		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>2G40-181-000-0</b>			PM TDD: Zahirieh, Shahla						Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue						Resolving outstanding issue with Shopping Center property manager and VDOT. A video count to see how many large trucks make that right turn onto Commerce St was done in first week of April. They are processing the video and should have an answer shortly. That count will determine how to proceed.								
<b>2G40-181-000</b>	\$275,000		PM UTL:																				
	\$0		PM LAD: DeSena, Tajera																				
			PM UDCCD:																				
			PM CPTED: Luo, Caijun																				

**Design**

<b>Lee Chapel Road Improvements</b>			02/24	11/24	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>124/400-C40011</b>	Springfield		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>2G40-206-000-0</b>			PM TDD: Marsh, Dennis						Lower Lee Chapel Rd by removing two hills						Advance updated conceptual design received 6/25/24 and is under review. Final concept plans expected in August 2024. Met with consultant in April 2024 to discuss project alignment and impacts. Traffic counts completed in mid-March 2024. A meeting with Supervisor Herrity will be scheduled following receipt of concept plans. A second town hall is anticipated in January 2025 following preliminary plans distribution to VDOT. Schedule beyond preliminary to be provided following the second town hall meeting and upon additional funding source identification.								
<b>2G40-206-000</b>	\$9,000,000		PM UTL: Nguyen, Tan																				
	\$4,000,000		PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

00575 Buckman Rd EB @ Russell Rd			11/23	NA	06/24	NA	10/24	10/25	10/25	12/24	TBD	NA	01/25	09/25	TBD	TBD	NA	12/25	01/26	02/26	03/26	07/26	07/26
----------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>	
124/400-C40011	Mount Vernon		PM TDD:	El Kaissi, Mohamad				Loading pad with bench and trash can				Intermediate design received 6/18/24 and is under review.						
4YP202-00575			PM UTL:															
TS-000016-059		\$0	PM LAD:															
		\$0	PM UDCD:															
			PM CPTED:															

Design

01044 Little River Turnpike EB @ Oasis Drive			08/22	NA	02/24	06/24	08/24	10/24	11/24	NA	NA	NA	NA	NA	TBD	TBD	NA	12/24	01/25	01/25	03/25	07/25	07/25
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>	
124/400-C40011	Mason		PM TDD:	Hojatzadeh, Max				Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.				Task Order #20 - Pre-final design is in progress. Additional utility survey received.						
4YP202-01044			PM UTL:															
TS-000015-026		\$250,000	PM LAD:															
		\$250,000	PM UDCD:	Carlin, Craig														
			PM CPTED:															

Design

01382-Burke Lake Road NB @ Lake Braddock			03/22	NA	10/22	NA	02/23	01/24	08/23	05/23	NA	NA	05/23	NA	NA	NA	NA	10/23	11/23	11/23	11/23	10/24	05/24
--	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>	
124/400-C40011	Braddock		PM TDD:	Zahirieh, Shahla				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				UDCD Task Order #18. Construction NTP 11/30/23. Construction authorization 10/3/23. Construction substantially complete 5/2/24. Building inspection pending.						
4YP202-01382			PM UTL:															
TS-000011-037		\$80,000	PM LAD:	Baker, Lisa														
		\$80,000	PM UDCD:	Carlin, Craig														
			PM CPTED:															

Post-Construction

02151 Glade Dr SB @ Dosinia Ct			11/23	NA	04/24	NA	07/24	03/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	07/25	07/25	09/25	11/25
--------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>	
124/400-C40011	Hunter Mill		PM TDD:	Madhusudhan, Galappa				Loading pad with bench and associated tree pruning				Final design is in progress.						
4YP202-02151			PM UTL:															
TS-000013-053		\$0	PM LAD:															
		\$0	PM UDCD:															
			PM CPTED:															

Design



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02864 North Kings Hwy SB @ Fort Dr 11/23 NA 05/24 NA 10/24 10/25 10/25 12/24 NA NA 01/25 09/25 NA NA NA 12/25 01/26 02/26 03/26 07/26 07/26

**Bus Stop Improvements**  
**124/400-C40011** Mason  
**4YP202-02864**  
**TS-000014-049** \$0  
 \$0  
Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:  
Project Description  
 Loading pad with bench and trash can  
Monthly Remarks  
 Intermediate design received on 5/13/24 and is under review.  
 On Hold

Design

03386 South Lakes Dr WB @ Seahawks Dr 12/23 NA 06/24 NA 09/24 12/25 09/25 12/24 NA NA 01/25 08/25 NA NA NA 11/25 12/25 12/25 12/25 10/26 07/26

**Bus Stop Improvements**  
**124/400-C40011** Hunter Mill  
**4YP202-03386**  
**TS-000013-052** \$0  
 \$0  
Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:  
Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can  
Monthly Remarks  
 Intermediate design received on 6/6/24 and is under review.  
 On Hold

Design

03499 Sunrise Valley Dr WB @ Glen Echo Dr 12/23 NA 06/24 NA 09/24 12/25 09/25 12/24 TBD NA 01/25 08/25 TBD TBD NA 11/25 12/25 12/25 12/25 10/26 07/26

**Bus Stop Improvements**  
**124/400-C40011** Dranesville  
**4YP202-03499**  
**TS-000012-030** \$0  
 \$0  
Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:  
Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can  
Monthly Remarks  
 Intermediate design received on 6/6/24 and is under review.  
 On Hold

Design

03800 Wiehle Ave @ Isaac Newton Sq 03/24 NA 10/24 NA 02/25 02/26 02/26 04/25 TBD NA 05/25 01/26 TBD TBD NA 04/26 05/26 06/26 07/26 11/26 11/26

**Bus Stop Improvements**  
**124/400-C40011** Hunter Mill  
**4YP202-03800**  
**TS-000013-055** \$0  
 \$0  
Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:  
Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can  
Monthly Remarks  
 Concept design received on 6/10/24 and is under review. Survey completed on 4/25/24.  
 On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

04000 Elden St SB @ Alabama Dr 09/20 NA NA 10/20 12/20 02/22 04/24 02/23 NA NA 03/23 04/23 NA NA NA 04/24 04/24 04/24 05/24 06/24 06/24

**Bus Stop Improvements**  
**124/400-C40011** Dranesville  
**4YP202-04000**  
**TS-000012-028** \$75,500  
\$75,500

Project Manager/Assignments  
PM TDD: Hojatzadeh, Max  
PM UTL:  
PM LAD: DeSena, Tajera  
PM UDCCD: Carlin, Craig  
PM CPTED:

Project Description  
Install concrete bus pad, shelter, bench, and trash can

Monthly Remarks  
UDCD TO #9. Site plan and landscaping waiver, right-of-way permit application, and building permit application submitted to Town of Herndon for approval on 3/6/24. Site plan and landscaping waiver approval received 3/20/24. Right-of-way permit and building permit received 4/25/24. UDCCD processing change orders.

On Hold

Construction

04732 Wiehle Ave NB @ Roger Bacon Dr 11/23 NA 04/24 NA 07/24 03/25 05/25 08/24 TBD NA 09/24 04/25 TBD TBD NA 06/25 07/25 07/25 07/25 09/25 11/25

**Bus Stop Improvements**  
**124/400-C40011** Hunter Mill  
**4YP202-04732**  
**TS-000013-054** \$0  
\$0

Project Manager/Assignments  
PM TDD: Madhusudhan, Galappa  
PM UTL:  
PM LAD:  
PM UDCCD:  
PM CPTED:

Project Description  
Install bench to existing pad

Monthly Remarks  
Final design is in progress.

On Hold

Design

06408 Hunters Woods Plz 12/23 NA 06/24 NA 09/24 12/25 09/25 12/24 NA NA 01/25 08/25 TBD TBD NA 11/25 12/25 12/25 12/25 10/26 07/26

**Bus Stop Improvements**  
**124/400-C40011** Hunter Mill  
**4YP202-06408**  
**TS-000013-050** \$0  
\$0

Project Manager/Assignments  
PM TDD: Ahangari, Samira  
PM UTL:  
PM LAD:  
PM UDCCD:  
PM CPTED:

Project Description  
Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks  
Intermediate design received 6/18/24 and is under review.

On Hold

Design

06416-Parkers Ln NB @ Sherwood Hall Ln 03/22 NA 10/22 NA 02/23 01/24 10/23 05/23 NA NA 05/23 10/23 NA NA NA 11/23 12/23 12/23 02/24 10/24 05/24

**Bus Stop Improvements**  
**124/400-C40011** Mount Vernon  
**4YP202-06416**  
**TS-000016-058** \$80,000  
\$80,000

Project Manager/Assignments  
PM TDD: Zahirieh, Shahla  
PM UTL:  
PM LAD: Wilson, Nicole  
PM UDCCD: Carlin, Craig  
PM CPTED:

Project Description  
Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.

Monthly Remarks  
UDCCD Task Order #20. Construction NTP 2/12/24. Substantially complete 5/7/24. Building inspection pending.

On Hold

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>5000177 Old Keene Mill Rd WB @ Bland St</b>			01/23	06/23	09/23	NA	03/24	09/24	03/25	06/24	NA	NA	06/24	02/25	NA	NA	NA	04/25	05/25	05/25	06/25	05/25	09/25
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>124/400-C40011</b>			PM TDD: Madhusudhan, Galappa						Loading pad with shelter, bench, trash can and sidewalk						Final design received on 3/18/24. LAD NTP 6/24/24. Updated final plat received 6/24/24. Land rights on 0 of 1 property have been acquired.								
<b>4YP202-5000177</b>			PM UTL:						along with associated retaining wall and grading work.														
<b>TS-000014-047</b>	\$300,000		PM LAD: Campbell, Jocelyn																				
	\$300,000		PM UDCCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>			01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	08/24	02/26	08/25
<b>Innovation Station North Neighborhood Access SUP</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>124/400-C40011</b>			PM TDD: Shahnaj, Sonia						Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation						TPP ID# 190.15 HMSAMS ID#15 Bid advertisement 6/7/24. Pre-bid conference 6/20/24. Bid opening 7/9/24. Construction Authorization 5/15/24. Code modification approved 5/13/24. 3rd building permit submission for bridges 5/20/24. LDS permit issued 4/5/24. VDOT LUP received 3/22/24. Wetland mitigation agreement executed 3/27/24. VPDES permit approved 1/24/24. LAD completion 11/15/23.								
<b>ST-000048-001-0</b>			PM UTL: Nguyen, Tan						North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place														
<b>ST-000048-001</b>	\$8,800,000		PM LAD: Mohammed, Nazaneen																				
	\$189,036		PM UDCCD: Stevens, Michael																				
			PM CPTED: TBD, To Be Determined																				
<b>Bid Advertisement</b>			04/21	08/21	10/21	NA	12/21	07/22	04/23	07/22	NA	NA	07/22	01/23	NA	NA	NA	05/23	06/23	06/23	06/23	03/23	05/24
<b>5001177 Patrick Henry Drive NB @ Brook Drive</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>MSMD Bus Shelter Replacement</b>			PM TDD: Madhusudhan, Galappa						Loading pad with shelter, bench, trash can, sidewalk, detectable warning surface along with associated grading.						UDCCD Task Order #10. CN NTP 10/3/23. Substantially complete 5/15/24. Building inspection pending.								
<b>303/300-C30010</b>			PM UTL:																				
<b>CR-000007-003-0</b>			PM LAD: Campbell, Jocelyn																				
<b>CR-000007-003</b>	\$53,000		PM UDCCD: Carlin, Craig																				
	\$53,000		PM CPTED:																				
<b>Post-Construction</b>			05/22	11/22	02/23	NA	08/23	01/24	11/24	08/23	NA	NA	08/23	10/24	NA	NA	NA	12/24	01/25	01/25	02/25	10/24	07/25
<b>101241 Arlington Dr EB @ Richmond Hwy</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>MSMD Bus Shelter Replacement</b>			PM TDD: Madhusudhan, Galappa						Loading pad with bench and sidewalk along with associated grading.						Final design and project plat received 8/21/23. LAD NTP 8/23/23. Land rights on 0 of 1 property have been acquired. LAD completion date extended based on request from LAD.								
<b>303/300-C30010</b>			PM UTL:																				
<b>CR-000007-007-0</b>			PM LAD: Mohammed, Nazaneen																				
<b>CR-000007-007</b>	\$50,000		PM UDCCD: Carlin, Craig																				
	\$50,000		PM CPTED:																				
<b>Land Acquisition</b>			05/22	11/22	02/23	NA	08/23	01/24	11/24	08/23	NA	NA	08/23	10/24	NA	NA	NA	12/24	01/25	01/25	02/25	10/24	07/25

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01655 Commerce St WB @ Brandon Ave			05/22	11/22	02/23	NA	08/23	01/24	03/24	08/23	NA	NA	08/23	02/24	NA	NA	NA	05/24	06/24	06/24	07/24	10/24	12/24
------------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

**MSMD Bus Shelter Replacement**

303/300-C30010 Franconia  
 CR-000007-008-0 \$75,000  
 CR-000007-008 \$75,000

Project Manager/Assignments

PM TDD: Madhusudhan, Galappa  
 PM UTL: Nguyen, Tan  
 PM LAD: DeSena, Tajera  
 PM UDCC: Carlin, Craig  
 PM CPTED:

Project Description

Loading pad with shelter, bench, trash can, and sidewalk along with associated grading.

Monthly Remarks

UDCD Task Order #23. CN task order is being negotiated. Construction authorized 5/15/24. Building permit received 4/23/24. Countywide permit clearance received 3/28/24. Land acquisition completed 2/15/24.

**Construction**

02416 Huntington Ave EB @ Hunting Creek Rd			05/22	11/22	02/23	NA	08/23	01/24	04/24	08/23	NA	NA	08/23	04/24	NA	NA	NA	06/24	07/24	07/24	08/24	10/24	02/25
--	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

**MSMD Bus Shelter Replacement**

303/300-C30010 Mount Vernon  
 CR-000007-011-0 \$75,000  
 CR-000007-011 \$75,000

Project Manager/Assignments

PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Wilson, Nicole  
 PM UDCC: Carlin, Craig  
 PM CPTED:

Project Description

Loading pad, shelter, bench, trash can, sidewalk along with associated grading.

Monthly Remarks

UDCD Task Order #24. Construction authorization 6/3/24. Building permit received 5/15/24. VDOT Countywide permit package submitted 4/30/24 and clearance received. Land acquisition completed 4/15/24.

**Bid Advertisement**

02475 John Marr Dr NB @ Tom Davis Dr			05/22	11/22	02/23	NA	08/23	01/24	10/23	08/23	NA	NA	08/23	09/23	NA	NA	NA	03/24	04/24	04/24	07/24	10/24	09/24
--------------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

**MSMD Bus Shelter Replacement**

303/300-C30010 Mason  
 CR-000007-012-0 \$100,000  
 CR-000007-012 \$100,000

Project Manager/Assignments

PM TDD: Madhusudhan, Galappa  
 PM UTL: Nguyen, Tan  
 PM LAD: Guy, Sarah  
 PM UDCC: Carlin, Craig  
 PM CPTED:

Project Description

Loading pad with two shelters, benches, trash cans, and sidewalk along with associated grading.

Monthly Remarks

UDCD Task Order #21. CN task order is being negotiated. Construction authorization 3/27/24.

**Construction**

03299 Sherwood Hall WB @ Richmond Hwy			05/22	11/22	02/23	NA	08/23	01/24	01/24	08/23	NA	NA	08/23	11/23	NA	NA	NA	03/24	04/24	04/24	07/24	10/24	10/24
---------------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

**MSMD Bus Shelter Replacement**

303/300-C30010 Mount Vernon  
 CR-000007-015-0 \$50,000  
 CR-000007-015 \$50,000

Project Manager/Assignments

PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: DeSena, Tajera  
 PM UDCC: Carlin, Craig  
 PM CPTED:

Project Description

Loading pad, bench, and sidewalk along with associated grading.

Monthly Remarks

UDCD Task Order #22. CN task order encumbrance in process. Construction authorization 3/27/24.

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
<b>Stonecroft Boulevard Widening Sully Police Station</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Sully	PM TDD: Minnix, Wesley		Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.														
<b>009217-0</b>		PM UTL: Nguyen, Tan																				
<b>5G25-064-000</b>	\$800,678	PM LAD: Kresge, Carol																				
	\$0	PM UDCCD:																				
		PM CPTED: Guarino, Michael																				

Construction

		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Oakwood Road Street Acceptance</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Franconia	PM TDD: Dodge, Christina		Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.				Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress. On 4/28/23 requested VDOT prepare NEPA documents for CTB LACC package. Draft EQ-429 and exhibit submitted to VDOT 8/18/23.														
<b>2G25-122-000-0</b>		PM UTL:																				
<b>2G25-122-000</b>	\$700,000	PM LAD:																				
	\$500,000	PM UDCCD: Popoola, Larry																				
		PM CPTED:																				

Post-Construction

<b>Guinea Rd/Bronte Dr</b>		06/23	12/23	01/24	06/24	08/24	10/24	09/24	NA	NA	NA	NA	NA	NA	NA	NA	10/24	11/24	11/24	12/24	06/25	04/25
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Braddock	PM TDD: Madhusudhan, Galappa		Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop				TPP ID #23005. Pre-final design distributed for review 6/25/24.														
<b>2G40-197-002-0</b>		PM UTL:																				
<b>2G40-197-002</b>	\$275,000	PM LAD:																				
	\$125,000	PM UDCCD:																				
		PM CPTED: Askarzadeh, Negin																				

Design

<b>Georgetown Pike/Great Falls Library</b>		10/23	07/24	11/24	03/25	07/25	03/26	03/26	05/25	TBD	NA	06/25	02/26	TBD	TBD	NA	04/26	05/26	06/26	07/26	01/27	01/27
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Dranesville	PM TDD: El Kaissi, Mohamad		Install pedestrian refuge island				TPP ID# 23007: Conceptual Design package is in progress. Meeting with CPTED and VDOT was held on 5/8/24 to discuss project scope. Advance Conceptual Design package received 3/20/24. Meeting with Dranesville District Supervisor's Office and Great Falls community leaders held on 2/9/24.														
<b>2G40-197-003-0</b>		PM UTL:																				
<b>2G40-197-003</b>	\$217,000	PM LAD:																				
	\$42,000	PM UDCCD:																				
		PM CPTED: Stevens, Daniel																				

Design

Jun 2024

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kingstowne Village Pkwy/Park Village Dr			06/23	NA	09/23	NA	02/24	02/25	02/25	06/24	NA	NA	06/24	01/25	NA	NA	NA	03/25	04/25	05/25	06/25	12/25	12/25
---	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-004-0 2G40-197-004	Franconia	\$350,000 \$200,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: PM CPTED: Derleth, Gavin				<u>Project Description</u> Install pedestrian refuge island, ADA ramp, and bus landing pads				<u>Monthly Remarks</u> <b>TPP ID #23008.</b> 2nd Final plans distributed for review 5/22/24. Final plat received 6/7/24. LAD NTP 6/18/24. Land rights on 0 of 1 property have been acquired.										
---	-----------	------------------------	---	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Land Acquisition

Kingstowne Village Pkwy/Cross Gate Ln			06/23	NA	11/23	NA	06/24	05/25	05/25	08/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	08/25	09/25	03/26	03/26
---------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-005-0 2G40-197-005	Franconia	\$700,000 \$500,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: PM CPTED: Curtis, Tina				<u>Project Description</u> Install pedestrian refuge on eastbound approach of Kingstowne Village Parkway and Cross Gate Lane and relocate and improve bus stop				<u>Monthly Remarks</u> <b>TPP ID #23009.</b> Final design is in progress. Traffic counts were forwarded to VDOT on 3/29/24. Coordination meeting with VDOT held on 4/10/24. VDOT is reviewing proposed options 1 and 2 about lane reduction for final decision and final design plans updates. Land rights are anticipated to be needed on 1 property. Draft plat is in progress.										
---	-----------	------------------------	---	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

Braddock Rd/Witch Hazel Rd			04/23	NA	09/23	12/23	04/24	09/24	06/24	02/24	NA	NA	02/24	04/24	NA	NA	NA	07/24	08/24	08/24	09/24	04/25	12/24
----------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-007-0 2G40-197-007	Mason	\$175,000 \$25,000	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnem PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: Samiyi, Bijan PM CPTED: Wilkinson, Nathan				<u>Project Description</u> Install refuge island with truncated domes				<u>Monthly Remarks</u> <b>TPP ID #23012</b> Final construction package submitted to UDCCD for signature 6/24/24. County-wide permit package submitted to VDOT on 6/4/24, clearance received 6/13/24. Final design approved by VDOT 5/28/24. Land acquisition completion 4/16/24. No utilities relocations are required.										
---	-------	-----------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

Blake Lane at Bushman RRFB			03/23	NA	09/23	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
----------------------------	--	--	-------	----	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-010-0 2G40-197-010	Providence	\$900,000 \$200,000	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnem PM UTL: Nguyen, Tan PM LAD: Strayhorne, Robert PM UDCCD: Vega-Claudio, Yilia PM CPTED: Borkowski, Tad				<u>Project Description</u> Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive				<u>Monthly Remarks</u> <b>TPP ID #22003.</b> The updated Crosswalk study and Signal warrant analysis were submitted to VDOT on 5/1/24. Meeting was held with VDOT reviewer and consultant on 4/26/24. A new schedule will be provided upon completion of the scope reevaluation. The intermediate design was submitted on 9/1/23.										
---	------------	------------------------	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Woodburn Rd/Pine Ridge Park Entrance</b>		04/23	NA	06/23	08/23	10/23	02/24	12/23	NA	NA	NA	NA	NA	NA	NA	NA	02/24	03/24	03/24	05/24	07/24	09/24	
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Providence	PM TDD:	Elahi, Seyedbehnam					Install refuge island					<b>TPP ID #23016.</b> Construction NTP 6/4/24. Pre-construction meeting held 5/24/24. No utility impact. No right-of-way impact. The project was designed based on GIS and to be constructed under the countywide permit.										
2G40-197-011-0	Mason	PM UTL:	Nguyen, Tan																				
2G40-197-011	\$175,000	PM LAD:																					
	\$25,000	PM UDCCD:	Fasceski, Jeff																				
		PM CPTED:	Alexandrow, Nikolai																				
<b>Construction</b>																							
<b>Elm St/Old Dominion Dr Crosswalk</b>		02/22	NA	01/24	06/24	09/24	04/25	04/25	07/24	TBD	NA	08/24	03/25	TBD	TBD	NA	05/25	06/25	06/25	08/25	11/25	11/25	
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Dranesville	PM TDD:	Hojatzadeh, Max					Connecting missing sidewalk, curb ramps.					Draft Pre-final design under review. Additional survey & CCTV for existing pipe received. Additional funding provided in 2G40-088-086 and ST-00005-007.										
2G40-197-017-0		PM UTL:	Nguyen, Tan																				
2G40-197-017	\$400,000	PM LAD:	Guy, Sarah																				
	\$64,107	PM UDCCD:																					
		PM CPTED:	Alexandrow, Nikolai																				
<b>Design</b>																							
<b>Huntington Ave/Fenwck Dr Crosswalk</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon	PM TDD:	Ahangari, Samira					Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study					Project initiation.										
2G40-197-025-0		PM UTL:																					
2G40-197-025	\$420,000	PM LAD:																					
	\$0	PM UDCCD:																					
		PM CPTED:	Hamidi, AJ																				
<b>Pre-Design</b>																							
<b>Heritage Dr/Rectory Ln Crosswalk</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Braddock	PM TDD:	Elahi, Seyedbehnam					Install pedestrian refuge island at existing marked crosswalk					Project initiation phase. Draft scope received 6/10/24. Meeting with consultant on 6/18/24.										
2G40-197-029-0	Mason	PM UTL:																					
2G40-197-029	\$250,000	PM LAD:																					
	\$0	PM UDCCD:																					
		PM CPTED:	Askarzadeh, Negin																				
<b>Pre-Design</b>																							

Jun 2024

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
<b>Magarity Rd/Kennedy Dr Crosswalk</b>																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bicycle/Pedestrian Imprv DOT</b>																									
304/300-C30050	Dranesville		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
2G40-197-031-0	Providence		PM TDD: Sorensen, Jonathan						Install pedestrian refuge island and relocate bus stops at existing marked crosswalk						Project initiation.										
2G40-197-031	\$300,000		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCCD:																						
			PM CPTED: Stevens, Daniel																						
<b>Project Initiation</b>																									
<b>Beulah Rd/Abbotsford Dr Crosswalk</b>																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bicycle/Pedestrian Imprv DOT</b>																									
304/300-C30050	Hunter Mill		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
2G40-197-032-0			PM TDD: Radzikowski, Roderick						Install pedestrian refuge island at existing marked crosswalk						Project initiation. Survey notification letters mailed 6/24/24. Meeting with consultant on 6/25/24 to discuss scope.										
2G40-197-032	\$300,000		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCCD:																						
			PM CPTED: Curtis, Tina																						
<b>Pre-Design</b>																									
<b>Leland Rd/Sammie Kay Ln</b>																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bicycle/Pedestrian Imprv DOT</b>																									
304/300-C30050	Sully		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
2G40-197-039-0			PM TDD: Sorensen, Jonathan						Add pedestrian refuge island at existing marked crosswalk						Project initiation.										
2G40-197-039	\$300,000		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCCD:																						
			PM CPTED: Curtis, Tina																						
<b>Pre-Design</b>																									
<b>Old Courthouse Rd./Besley Rd. Realignment</b>																									
			07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25		
<b>Spot Roadway Improvements 2014</b>																									
304/300-C30050	Hunter Mill		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
5G25-059-007-0			PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						TPP ID # 35. Construction 12% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Verizon relocation completed except for 1 pole. Conflict with overhead lines being coordinated due to potential clearance issue. Overhead cable line is scheduled to be raised end of June.										
5G25-059-007	\$19,500,000		PM UTL: Maisel, Michael																						
	\$1,322,777		PM LAD: Strayhorne, Robert																						
			PM UDCCD: McCorkle, Lisa																						
			PM CPTED: Aguayo, Vanessa																						
<b>Construction</b>																									



Jun 2024

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>		07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	07/22	04/23	05/23	06/23	05/20	03/24						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Mason	PM TDD:	Turner, Latesa		Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road							<b>TPP ID#090.</b> Construction substantially complete 3/8/24. VDOT punchlist received and is being addressed. Executed nutrient credit transfer agreement received 5/28/24.																
5G25-060-020-0		PM UTL:	Maisel, Michael																									
5G25-060-020	\$1,950,000	PM LAD:	Najeeb, Mohammed																									
	\$0	PM UDCC:	Stevens, Michael																									
		PM CPTED:	Askarzadeh, Negin																									
<b>Post-Construction</b>																												
<b>Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)</b>		12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	09/24	NA	07/24	08/24	09/24	10/24	06/25	06/25						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Providence	PM TDD:	El Kaissi, Mohamad		Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd							<b>TPP ID#102.</b> Awaiting VDOT Permits. Draft Construction Authorization Package is in progress. VDOT permit applications for site work and pedestrian signal modifications were submitted 5/13/24. Received VDOT Clearance on 4/24/24. Per VDOT Permits guidance, plans were submitted to VDOT Roadside Maintenance on 3/19/24 for review and approval prior to submission to VDOT Permits. Dominion and Verizon updating relocation plans (anticipated NTP June 2024).																
5G25-060-023-0		PM UTL:	Maisel, Michael																									
5G25-060-023	\$2,650,000	PM LAD:	Herider, Jay																									
	\$0	PM UDCC:	Cutler, Tom																									
		PM CPTED:	Askarzadeh, Negin																									
<b>Utility Relocation</b>																												
<b>Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave</b>		11/17	12/17	11/18	06/19	08/20	05/21	07/24	11/20	02/21	NA	02/21	02/24	06/24	10/24	NA	09/24	11/24	12/24	01/25	06/26	06/26						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Mason	PM TDD:	Zahirieh, Shahla		Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue							<b>TPP ID#205.</b> Meeting with VDOT and consultant held on 4/17/24 to discuss new comments. 5th Final design submitted to VDOT for review on 6/20/24. Land rights on 9 of 9 properties was completed on 2/9/24. Dominion, Verizon, and Cox relocations design underway addressing additional utility conflicts due to newly constructed home.																
5G25-060-043-0		PM UTL:	Pugh, Richard																									
5G25-060-043	\$4,800,000	PM LAD:	Monahan, Clyde																									
	\$700,000	PM UDCC:	McCorkle, Lisa																									
		PM CPTED:	Aguayo, Vanessa																									
<b>Design</b>																												
<b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b>		08/17	11/17	07/18	09/20	06/22	07/20	07/24	09/22	NA	NA	09/22	07/23	05/23	07/24	NA	09/24	11/24	12/24	01/25	04/22	06/26						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Mason	PM TDD:	Zahirieh, Shahla		Construct 1,550 LF of 9-foot wide, curb abutted sidewalk							<b>TPP ID#234.</b> VDOT approval of final design received 6/10/24. Permit plans underway. COX relocation completed. Verizon relocations in progress. Dominion relocations completed except for a streetlight relocation to be coordinated with retaining wall construction.																
5G25-060-044-0		PM UTL:	Pugh, Richard																									
5G25-060-044	\$8,250,000	PM LAD:	Guy, Sarah																									
	\$2,779,044	PM UDCC:	Metafria, Fasika																									
		PM CPTED:	Askarzadeh, Negin																									
<b>Utility Relocation</b>																												

Project Name		Jun 2024																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)</b>		10/23	NA	04/24	09/24	04/25	05/26	05/26	TBD	TBD	TBD	TBD	TBD	TBD	TBD	06/26	07/26	09/26	10/26	01/27	01/28	01/28
<b>RMAG Phase II 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Hunter Mill	PM TDD: Zahirieh, Shahla	Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp					<b>TPP ID# 189.09 RMAG ID#.</b> VDOT and County clarifications on preliminary design phase (phase I) has been used for programming of final design and construction (phase II). Intermediate design distributed for review 4/24/24. Comments received and provided to consultant on 6/5/24.														
<b>5G25-062-010-0</b>		PM UTL: Pugh, Richard																				
<b>5G25-062-010</b>	\$3,250,000	PM LAD: Luo, Caijun																				
	\$328,775	PM UDCCD: Luo, Caijun																				
		PM CPTED: Luo, Caijun																				
<b>Design</b>																						
<b>Bluemont Way - Disc St Ped Br - Reston Pkwy</b>		11/16	NA	11/17	04/19	12/22	03/20	04/24	11/20	NA	NA	12/20	06/22	NA	NA	NA	07/24	08/24	08/24	09/24	03/21	04/25
<b>RMAG Phase II 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Hunter Mill	PM TDD: Beall, James	Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					<b>TPP ID#189.11 RMAG ID#38.</b> VDOT permit applications submitted 4/22/24. Updated Project Data Sheet approved by LDS on 4/8/24. Preparing CN Authorization package. One Verizon manhole top to be adjusted during construction. Cogent to coordinate with contractor to protect fiber conduits when retaining wall is removed.														
<b>5G25-062-011-0</b>		PM UTL: Pugh, Richard																				
<b>5G25-062-011</b>	\$1,200,000	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED: Beall, James																				
<b>Design</b>																						
<b>Sunrise Valley Dr - Reston Assoc Entrance</b>		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
<b>RMAG Phase II 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Hunter Mill	PM TDD: Zahirieh, Shahla	Provide pedestrian crosswalk on the east leg of the intersection					<b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.														
<b>5G25-062-014-0</b>		PM UTL: Monahan, Clyde																				
<b>5G25-062-014</b>	\$138,199	PM LAD: Luo, Caijun																				
	\$0	PM UDCCD: Luo, Caijun																				
		PM CPTED: Luo, Caijun																				
<b>Construction</b>																						
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>		03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20	06/23
<b>County-Maintained Pedestrian Imp - 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Hunter Mill	PM TDD: Marsh, Dennis	Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road					<b>TPP ID#121</b> VDOT permit completed 2/22/24. Construction substantially completed on 6/16/23. VDOT permit revision resubmitted 11/6/23 and approved 1/19/24. Contractor submitted VPDES CGP Notice of Termination to LDS on 11/2/23.														
<b>ST-000036-009-0</b>		PM UTL: Maisel, Michael																				
<b>ST-000036-009</b>	\$2,250,000	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCCD: Samiyi, Bijan																				
		PM CPTED: Harrell, William																				
<b>Post-Construction</b>																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					

Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines 01/18 04/18 02/19 08/21 06/24 11/20 07/25 08/24 08/24 NA 09/24 06/25 04/24 12/25 NA 04/26 06/26 07/26 10/26 11/21 10/27

County-Maintained Pedestrian Imp - 2014  
 304/300-C30050 Sully  
 ST-000036-013-0  
 ST-000036-013 \$9,500,000  
 \$5,032,933

Project Manager/Assignments  
 PM TDD: Beall, James  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Wilson, Nicole  
 PM UDCCD:  
 PM CPTED: Stevens, Daniel

Project Description  
 Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road

Monthly Remarks  
**TPP ID#162.** Coordinating Corps of Engineers permit with Consultant. Board Admin 12/5/23 for eminent domain on five parcels, Board deferred pending redesign to reduce impacts on adjacent parcels. NTP issued to consultant 4/15/24 to revise plans for second final submittal (including limited landscape plan on FCPA parcels). 3rd final design distributed for review 6/10/24. LAD NTP issued 1/13/23. Land rights on 1 of 12 properties have been acquired. Washington Gas is 99% complete with gas relocation. Verizon VA Plan & Estimate under review for authorization. NOVEC and Cox Communications relocation designs under review with revised final design plans.

On Hold

Utility Relocation

Westmoreland St. Walkway - Kirby Rd. - Lemon Rd. 07/21 01/22 07/22 01/23 06/23 10/24 10/24 11/23 11/23 NA 11/23 09/24 10/24 05/25 NA 12/24 01/25 02/25 05/25 04/25 11/25

County-Maintained Pedestrian Imp - 2014  
 304/300-C30050 Dranesville  
 ST-000036-015-0  
 ST-000036-015 \$4,750,000  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Mohammed, Nazaneen  
 PM UDCCD:  
 PM CPTED: Luo, Caijun

Project Description  
 Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings

Monthly Remarks  
**TPP ID#186.** NTP with land acquisition issued on 11/13/23. Land rights on 9 of 16 properties have been acquired. Response to minor comments on 2nd final design distributed for review 5/7/24. Utility coordination with Dominion Energy and Verizon are underway. Fairfax Water relocation plan has been finalized and being incorporated into project plans.

On Hold

Land Acquisition

Telegraph Road Walkway Ph II - Pike to Wilton 04/24 07/24 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD

County-Maintained Pedestrian Imp - 2014  
 304/300-C30050 Franconia  
 ST-000036-017-0  
 ST-000036-017 \$8,000,000  
 \$7,000,000

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED: Abifadel, Gibran

Project Description  
 Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge.

Monthly Remarks  
**TPP ID#180.02.** Virtual public meeting date is being discussed with the Supervisor's Office. Preliminary Design Plan (30% design) package is in progress. Notice to proceed issued to consultant on 4/17/24. Authorization to proceed with virtual public meeting received from Supervisor's Office on 3/28/24.

On Hold

Design

Guinea Rd/Rutherford Park 03/23 NA 06/23 09/23 01/24 08/24 01/25 07/24 NA NA 07/24 12/24 NA NA NA 01/25 02/25 03/24 04/25 02/25 07/25

Bicycle/Pedestrian Access DOT  
 304/300-C30050 Braddock  
 ST-000053-002-0  
 ST-000053-002 \$250,000  
 \$50,000

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD: Mohammed, Nazaneen  
 PM UDCCD:  
 PM CPTED: Askarzadeh, Negin

Project Description  
 Crosswalk improvements to include curb extension and ADA curb ramps

Monthly Remarks  
**TPP ID #23004.** 2nd Final design submitted for review and comments on 6/20/24. Land rights on 1 property anticipated. No utilities relocations required.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Westmoreland St/Rosemonte Dr			06/23	NA	08/23	11/23	02/24	08/24	11/24	01/24	NA	NA	02/24	06/24	NA	NA	NA	12/24	02/25	02/25	03/25	07/25	07/25
------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-003-0 ST-000053-003	Dranesville	\$600,000 \$225,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Guy, Sarah PM UDCCD: Fasceski, Jeff PM CPTED: Luo, Caijun					<u>Project Description</u> Improvement of existing crosswalk to include ADA curb ramps, RRFB, and relocation of existing bus stop					<u>Monthly Remarks</u> <b>TPP ID #23006.</b> Updated 2nd Final design distributed for review 6/21/24. Land acquisition completed 6/14/24. Land rights on 3 of 3 properties have been acquired.										
--	-------------	------------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design

Bluemont Way/Explorer St			04/23	09/23	09/23	10/23	12/23	02/25	02/25	03/24	NA	NA	04/24	12/24	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25
--------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-004-0 ST-000053-004	Hunter Mill	\$175,000 (\$150,000)	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: Vega-Claudio, Yilia PM CPTED: Stevens, Daniel					<u>Project Description</u> Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island					<u>Monthly Remarks</u> <b>TPP ID #23010.</b> 2nd Final design distributed for review 4/23/24. Comments received 5/28/24. LAD NTP 4/11/24. Land rights on 0 of 1 property have been acquired.										
--	-------------	--------------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Land Acquisition

Hooes Rd/South Run Stream Valley Trail			07/23	12/23	NA	06/24	04/25	06/25	06/25	07/24	TBD	NA	08/24	02/25	TBD	TBD	NA	08/25	09/25	09/25	09/25	12/25	12/25
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-005-0 ST-000053-005	Mount Vernon Springfield	\$350,000 \$175,000	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Pugh, Richard PM LAD: Herider, Jay PM UDCCD: PM CPTED: Derleth, Gavin					<u>Project Description</u> Pedestrian safety improvements including two passive detection RRFB's and no parking signs					<u>Monthly Remarks</u> <b>TPP ID #23014.</b> Pre-final design is in progress. Utility designations completed.										
--	-----------------------------	------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

Silverbrook Rd/Crosspointe Dr			06/23	07/23	06/24	10/24	02/25	01/26	01/26	01/25	TBD	NA	03/25	12/25	TBD	TBD	NA	03/26	04/26	04/26	05/26	09/26	09/26
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-006-0 ST-000053-006	Springfield	\$450,000 \$100,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED: Curtis, Tina					<u>Project Description</u> Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks					<u>Monthly Remarks</u> <b>TPP ID #23017.</b> Intermediate design distributed for review 6/25/24. VDOT response received 5/2/24 that RRFB is not justified. Resubmitted RRFB/Crosswalk justification with supporting documentation on 3/19/24. Based on additional information received related to Pedestrian Crash Data & Speed Data, an email was sent to VDOT on 2/21/24 for final determination in support of RRFB. Speed Data received from consultant on 2/5/24 and forwarded to CPTED to facilitate their coordination efforts with VDOT regarding justification of RRFB. RRFB Crosswalk Memo submitted to VDOT for review on 7/25/23. Schedule adjusted due to addressing VDOT comments regarding justification of RRFB.										
--	-------------	------------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Stringfellow Rd/Foxfield Pool			05/23	NA	10/23	02/24	08/24	02/25	01/25	05/24	NA	NA	05/24	06/24	NA	NA	NA	03/25	04/25	04/25	05/25	08/25	08/25
<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Elahi, Seyedbehnam						Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.						<b>TPP ID #23018.</b> Land acquisition completion on 6/14/24. Land rights on 2 of 2 properties have been acquired. Final design is in progress. No utility impacts.								
ST-000053-007-0			PM UTL: Nguyen, Tan																				
ST-000053-007	\$250,000 (\$100,000)		PM LAD: Campbell, Jocelyn																				
			PM UDCD: Fasceski, Jeff																				
			PM CPTED: Alexandrow, Nikolai																				
<b>Design</b>																							
Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Sorensen, Jonathan						Shift existing marked crosswalk, add pedestrian refuge island, and study possible RRFB						Project initiation phase. Draft scope received 6/10/24. Meeting held with consultant on 6/18/24 and Task Order proposal requested.								
ST-000053-010-0			PM UTL:																				
ST-000053-010	\$500,000 \$0		PM LAD:																				
			PM UDCD:																				
			PM CPTED: Luo, Caijun																				
<b>Pre-Design</b>																							
Huntington Ave/Robinson Way Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bicycle/Pedestrian Access DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Bazlamit, Ayad						Relocate existing crosswalk west of Robinson Way. Add pedestrian refuge island, RRFB, and connection to service road						Project initiation. Survey request submitted on 6/24/24. A kick-off meeting was held on-site with the consultant on 6/24/24 and task order proposal was requested.								
ST-000053-013-0			PM UTL: Nguyen, Tan																				
ST-000053-013	\$700,000 \$0		PM LAD:																				
			PM UDCD:																				
			PM CPTED: Hamidi, AJ																				
<b>Pre-Design</b>																							

On Hold

On Hold

On Hold