

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
			12/22	04/22	07/24	06/25	01/26	08/25	08/27	08/25	09/25	NA	10/25	05/26	06/26	06/27	NA	10/27	11/27	12/27	04/28	12/28	12/29		
<b>Shirley Gate Road</b> 124/400-C40013 2G40-079-000-0 2G40-079-000	Braddock Springfield \$42,500,000 \$26,000,000		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCD: Fasceski, Jeff PM CPTED: Curtis, Tina				<u>Project Description</u> Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East				<u>Monthly Remarks</u> <b>Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25.</b> Advance PreFinal Design received 4/23/25. Comments returned on 5/22/25. Utility coordination with NOVEC, Verizon, Cox, and Colonial Pipeline ongoing. WGL issued no-conflict letter.											On Hold <input type="checkbox"/>			
<b>Design</b>																									
<b>Backlick Road and Industrial Road</b>			04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	09/25	10/25	01/26	12/24	06/27		
<b>Six Year Plan HB2313 Local Spot Improvements</b> 124/400-C40013 2G40-087-010-0 2G40-087-010	Mason Braddock \$7,000,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Yusufoglu, Eldar PM LAD: Herider, Jay PM UDCD: Fasceski, Jeff PM CPTED: Alexandrow, Nikolai				<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road				<u>Monthly Remarks</u> <b>TPP ID# 21 &amp; 91</b> LAD NTP 4/24/23. Land rights on 6 of 7 properties have been acquired. Coordination with WMATA and Norfolk Southern Railway is in progress. The project schedule was revised due to the land acquisition Eminent Domain process and taking longer time to coordinate with WMATA.											On Hold <input type="checkbox"/>			
<b>Land Acquisition</b>																									
			04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26		
<b>7619 Route 29 WB at Waples Mills Rd</b> 124/400-C40011 TS-000011-038-0 TS-000011-038	Braddock \$0 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install Bus Stop Loading Pad				<u>Monthly Remarks</u> Proceed with intermediate design.											On Hold <input type="checkbox"/>			
<b>Design</b>																									
			04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26		
<b>7620 Route 29 EB at Shirley Gate Rd</b> 124/400-C40011 TS-000011-039-0 TS-000011-039	Braddock \$0 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install Bus Stop Loading Pad				<u>Monthly Remarks</u> Proceed with Intermediate design											On Hold <input type="checkbox"/>			
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Guinea Rd/Bronte Dr			06/23	12/23	01/24	06/24	09/24	10/24	08/25	NA	NA	NA	NA	NA	NA	NA	NA	09/25	10/25	10/25	11/25	06/25	03/26
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Braddock		PM TDD: Madhusudhan, Galappa	Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop					<b>TPP ID #23005.</b> 3rd Final Design submitted to VDOT on 5/27/25. Received VDOT comments on 2/13/25; Meeting held with VDOT to discuss additional comments on 3/5/25. Final design plans was originally submitted to VDOT on 9/16/24. Schedule adjusted in order to address additional VDOT comments.														
2G40-197-002-0			PM UTL:																				
2G40-197-002	\$400,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				
Design																							
Heritage Dr/Rectory Ln Crosswalk			10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	TBD	NA	11/25	07/26	TBD	TBD	NA	09/26	10/26	10/26	11/26	04/27	04/27
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Braddock		PM TDD: Pandey, Dipesh	Install pedestrian refuge island at existing marked crosswalk					Intermediate plans review comments received. After review, VDOT informed us that this project is currently under construction as part of the Virginia Highway Safety Improvement Program (VHSIP). VDOT's design does not include a refuge island. Had a meeting with VDOT on 6/09/2025. We requested its inclusion in their design they said it's too late in the process to add it and VDOT also emphasized that a refuge island is not necessary, as it is a low-speed, two-lane road. Requested ACTD for scope resolution or decision for its cancellation.														
2G40-197-029-0	Mason		PM UTL: Nguyen, Tan																				
2G40-197-029	\$850,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Omar, Hedayat																				
Design																							
Heritage Dr/Commons Dr Crosswalk			10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	TBD	NA	11/25	07/26	TBD	TBD	NA	09/26	10/26	10/26	11/26	04/27	04/27
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Braddock		PM TDD: Pandey, Dipesh	Add pedestrian refuge island at existing marked crosswalk					Intermediate plans review comments received. After review, VDOT informed us that this project is currently under construction as part of the Virginia Highway Safety Improvement Program (VHSIP). Their current design excludes a pedestrian crossing at Commons Drive and the park entrance ramp. At our 6/09/2025 meeting with VDOT, we requested their inclusion. VDOT stated a Commons Drive sidewalk requires additional ROW and is not in their scope. VDOT will install a mountable curb for park entrance. Requested ACTD for scope resolution or decision for its cancellation.														
2G40-197-030-0	Mason		PM UTL: Nguyen, Tan																				
2G40-197-030	\$525,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Omar, Hedayat																				
Design																							
Guinea Rd/Rutherford Park			03/23	NA	06/23	09/23	10/24	08/24	10/24	07/24	NA	NA	07/24	12/24	NA	NA	NA	12/24	01/25	01/25	03/25	07/25	07/25
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max	Crosswalk improvements to include curb extension and ADA curb ramps					<b>TPP ID #23004.</b> County Wide permit received. 100% construction completed.														
ST-000053-002-0			PM UTL:																				
ST-000053-002	\$250,000		PM LAD: Mohammed, Nazaneen																				
	\$0		PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Askarzadeh, Negin																				
Construction																							

