

Project Name																											
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates											
Project/Sub Project #							Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date					
Project Status	FUT (\$)																										
Wiehle Ave @ W&OD Trail		11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	07/24					
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Engida, Samuel PM CPTED: Aguayo, Vanessa					<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing					<u>Monthly Remarks</u> <b>UPC #107439. RMAG ID# 5.:</b> Construction is 50% complete. Groundbreaking ceremony held 3/9/23. Waterline relocation completed in August 2023. Verizon 98% complete. Cox relocation still on-going. Lumen and Comcast coordinating relocations during construction. Utility completion date pushed to June 2024 to cover all utility relocations including contractor coordinated relocations and relocation of unknown utilities.														
Construction		11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	04/24					
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Guy, Sarah PM UDCCD: Walelign, Mahlet PM CPTED: Stevens, Daniel					<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive					<u>Monthly Remarks</u> <b>UPC #113637.</b> Construction 10% completed.														
Construction		03/18	06/18	04/21	04/22	12/22	03/23	06/24	12/22	03/23	NA	12/22	04/24	06/23	12/24	NA	09/24	11/24	12/24	02/25	10/24	11/25					
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCCD: Teshome, Demelew PM CPTED: Luo, Caijun					<u>Project Description</u> Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.					<u>Monthly Remarks</u> <b>TPP ID# 189.04. RMAG ID# 4</b> LAD NTP issued on 12/16/22. Land rights on 8 of 12 properties have been acquired. BOS public hearing for land acquisition 3/19/24. 3rd Final Plans distributed 3/1/24. Dominion's conduit design for new streetlights completed 6/7/23. Lumen relocation completed in February 2024. NTP issued for Cox relocation 3/6/24, MCI (XO) 3/12/24. Coordination with other utilities including Comcast, Dominion, Fiber Light, Verizon and Zayo are ongoing.														
Land Acquisition		06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20					
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley) HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel					<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links					<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.														
Post-Construction																											

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa					Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					Consultant addressing County comments on TPE'S sent on 3/4/24. County reviewing revised TPEs received from consultant for Town and County portions along with additional sidewalk added to scope on 12/18/23. After reviewing the updated cost estimate, County will prepare addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.										
2G40-088-011-0		PM UTL:																				
2G40-088-011	\$5,000,000	PM LAD: Mohammed, Nazaneen																				
	\$2,000,000	PM UDCCD:																				
		PM CPTED: Bandy, Audra																				
Design																						
02151 Glade Dr SB @ Dosinia Ct		11/23	NA	04/24	NA	07/24	03/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	07/25	07/25	09/25	11/25
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa					Loading pad with bench and associated tree pruning					Intermediate design is in progress. Survey received on 1/31/24. NTP issued to design consultant on 11/22/23.										
4YP202-02151		PM UTL:																				
TS-000013-053	\$0	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:																				
Design																						
03386 South Lakes Dr WB @ Seahawks Dr		12/23	NA	05/24	NA	09/24	12/25	09/25	12/24	TBD	NA	01/25	08/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	10/26	07/26
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Concept Design is in progress. Design NTP 12/18/23. Survey completed 12/15/23.										
4YP202-03386		PM UTL:																				
TS-000013-052	\$0	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:																				
Design																						
04732 Wiehle Ave NB @ Roger Bacon Dr		11/23	NA	03/24	NA	06/24	03/25	04/25	07/24	TBD	NA	08/24	03/25	TBD	TBD	NA	05/25	06/25	06/25	06/25	09/25	10/25
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa					Install bench to existing pad					Intermediate design is in progress. Survey received 1/12/24. NTP issued to design consultant on 11/22/23.										
4YP202-04732		PM UTL:																				
TS-000013-054	\$0	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:																				
Design																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
06408 Hunters Woods Plz			12/23	NA	05/24	NA	09/24	12/25	09/25	12/24	TBD	NA	01/25	08/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	10/26	07/26
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Concept Design is in progress. Design NTP 12/18/23. Survey completed 1/29/24.														
4YP202-06408			PM UTL:																				
TS-000013-050		\$0	PM LAD:																				
		\$0	PM UDCC:																				
			PM CPTED:																				
<b>Design</b>																							
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed			Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.			<b>TPP ID # 35.</b> Construction 5% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Pre-con meeting 1/25/24. Construction award 10/24/23. NIP signed 10/16/23. Bid opening 9/12/23. Pre-bid meeting held 8/9/23. Bid advertisement 7/27/23. Final construction package submitted on 6/2/23. Contractor pre-qualification completed. Verizon relocation in progress. Schedule adjusted due to construction contract duration.														
5G25-059-007-0			PM UTL: Maisel, Michael																				
5G25-059-007		\$19,500,000	PM LAD: Strayhorne, Robert																				
		\$1,322,777	PM UDCC: McCorkle, Lisa																				
			PM CPTED: Aguayo, Vanessa																				
<b>Construction</b>																							
Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail (RMAG)			10/23	NA	04/24	09/24	04/25	05/26	05/26	TBD	TBD	TBD	TBD	TBD	TBD	TBD	06/26	07/26	09/26	10/26	01/27	01/28	01/28
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Zahirieh, Shahla			At grade crossing of trail at Dulles Toll Road on-ramp			<b>TPP ID# 189.09 RMAG ID#.</b> NTP to RK&K 10/17/23. Survey completed 8/11/23. VDOT review comments on the preliminary design were closed on 7/13/23. VDOT and County clarifications on preliminary design phase (phase I) will be used for programming of final design and construction (phase II). Intermediate design plans underway.														
5G25-062-010-0			PM UTL:																				
5G25-062-010		\$3,250,000	PM LAD:																				
		\$328,775	PM UDCC:																				
			PM CPTED: Luo, Caijun																				
<b>Design</b>																							
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	12/22	03/20	04/24	11/20	NA	NA	12/20	06/22	NA	NA	NA	05/24	06/24	06/24	07/24	03/21	02/25
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Turner, Latesa			Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way			<b>TPP ID#189.11 RMAG ID#38.</b> Preparing VDOT permit submission and CN Authorization package. Received Signal and PM&S plan approval on 11/28/23. Land acquisition completed 6/28/22. Land rights on 4 of 4 properties have been acquired. One Verizon manhole top to be adjusted during construction. Cogent to coordinate with contractor to protect fiber conduits when retaining wall is removed.														
5G25-062-011-0			PM UTL: Pugh, Richard																				
5G25-062-011		\$1,200,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCC: Carlin, Craig																				
			PM CPTED: Beall, James																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014	Hunter Mill  \$138,199 \$0		PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCD: PM CPTED: Luo, Caijun					Provide pedestrian crosswalk on the east leg of the intersection					<b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.										
Construction																							
Bluemont Way/Explorer St			04/23	09/23	09/23	10/23	12/23	05/24	TBD	03/24	NA	NA	06/24	02/25	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-004-0 ST-000053-004	Hunter Mill  \$175,000 (\$150,000)		PM TDD: Bazlamit, Ayad PM UTL: Nguyen, Tan PM LAD: Guy, Sarah PM UDCD: Vega-Claudio, Yilia PM CPTED: Stevens, Daniel					Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island					<b>TPP ID #23010.</b> Final design distributed for review 12/21/23 and all comments received 1/22/24. VDOT rejected the installation of RRFB on 8/30/23. Traffic analysis (for pedestrian refuge in median, RRFB, and elimination of left turn lane) submitted to VDOT on 7/26/23. Land rights needed on 1 property.										
Design																							