

Transportation Design Division

Summary Status - District Report
Mar 2024

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Lincoln Street Expansion	102/500-C50000	AA1400164-23-0	10/23	05/24	05/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30		
AA1400164-23 Providence Dranesville \$47,934,575 \$26,385,525			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCD: PM CPTED: Luo, Caijun			<u>Project Description</u> New road connecting Old Meadow Road to Magarity Road in Tysons			<u>Monthly Remarks</u> RS UPC 118307. Preliminary design underway. SSW Determination received from DEQ 3/12/24. Additional survey received 3/1/24. Utility designation completed 2/27/24. JD submitted to USACE 2/23/24. Traffic model calibration submitted to VDOT 2/14/23.																
On Hold <input type="checkbox"/>																									
Design																									
Shrevewood Elementary SRTS	102/500-C50000	SRTS-157	09/21	09/22	05/23	03/24	01/25	08/25	08/25	04/24	NA	09/24	09/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27		
AA1400157-21 Providence \$2,587,888 \$1,440,418			<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Pugh, Richard PM LAD: Guy, Sarah PM UDCD: Stevens, Michael PM CPTED: Curtis, Tina			<u>Project Description</u> Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shrevewood Elementary School and W&OD Trail			<u>Monthly Remarks</u> UPC #118236. Pre-final design submitted for review on 3/15/24. Received approval from VDOT TE on 1/18/24. UFI meeting held on 9/19/23.																
On Hold <input type="checkbox"/>																									
Design																									
Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
2G40-087-004-0 Providence \$4,500,000 \$0			<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: PM UDCD: PM CPTED: Stevens, Daniel			<u>Project Description</u> Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements			<u>Monthly Remarks</u> TPP ID#26. Draft Traffic Analysis Report and draft Conceptual Design received 3/15/24. Final addendum proposal to provide additional traffic engineering deliverables received and approved on 2/15/24.																
On Hold <input type="checkbox"/>																									
Design																									
Shreve Road SUP Falls Church	124/400-C40013	2G40-087-025-0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
2G40-087-025 Providence Dranesville \$6,900,000 \$5,576,545			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: PM LAD: PM UDCD: PM CPTED:			<u>Project Description</u> Construct a 10' SUP along the east side of Shreve Road between Route 7 and the W&OD Trail			<u>Monthly Remarks</u> Project Administration Agreement with the City of Falls Church for Design, ROW, and Construction approved by the City on 2/12/24. Agreement is on BOS 4/16/24 agenda. Survey completed 8/21/23. Initial Task Order proposal for design services was received on 9/22/22. Resolution of RT 7/ Haycock Road intersection scope between City and FCDOT planning needed prior to finalizing design Task Order contract. Intersection study submitted to VDOT on 2/16/24.																
On Hold <input type="checkbox"/>																									
Pre-Design																									

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Magarity Road Walkway - Ware Rd to Peabody Dr.			09/17	04/18	03/20	08/20	05/22	11/20	11/22	01/21	02/21	NA	02/21	05/22	03/21	05/23	NA	12/22	01/23	02/23	03/23	03/22	06/24
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school				TPP Project #150. Construction NTP 6/19/23. Construction 90% complete.												
2G40-088-025-0	Dranesville		PM UTL: Yusufoglu, Eldar																				
2G40-088-025	\$5,650,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Luo, Caijun																				
Construction																							
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	07/21	06/22	10/21	01/23	10/21	NA	NA	10/21	12/22	04/21	05/23	NA	03/23	03/23	03/23	05/23	08/22	05/24
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Approximately 600 LF of 10-foot wide SUP				TPP ID# 87.01 CN NTP issue 5/31/23. Construction 95% complete. Final Nutrient Credit Transfer Agreement sent to VDOT 1/5/24 and executed on 1/9/24.												
2G40-088-072-0			PM UTL: Maisel, Michael																				
2G40-088-072	\$1,700,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Vega-Claudio, Yilia																				
			PM CPTED: Stevens, Daniel																				
Construction																							
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	06/24	NA	10/23	03/24	04/24	06/24	12/23	05/25
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.				TPP ID# 87.02 Cover sheet signed 10/25/23. Bid documents being prepared. VDOT permit received 12/21/22. Zayo relocation completed. Coordinating with Fiber light on relocation work. Relocation completion in June 2024. Schedule adjusted based on utility work and anticipated construction schedule.												
2G40-088-073-0			PM UTL: Maisel, Michael																				
2G40-088-073	\$2,700,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Steinhilber, Will																				
Bid Advertisement																							
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	03/23	05/23	06/23	08/23	06/24	09/24
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad				Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch				TPP ID# 87.03 Construction 12% complete. CN NTP 10/2/23. Scheduled completion 9/26/24. Pre-construction meeting held 9/21/23. Bonds approved 8/29/23. Construction task order authorized 8/23/23. Bid opening 6/21/23. Pre-bid meeting 5/30/23. Bid advertisement 5/18/23. Schedule adjusted due to construction contract duration.												
2G40-088-074-0			PM UTL: Maisel, Michael																				
2G40-088-074	\$3,800,000		PM LAD:																				
	\$0		PM UDCCD: Cutler, Tom																				
			PM CPTED: Delmare, Lauren																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	01/22	04/22	12/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	03/23	03/23	04/23	05/23	12/22	02/24
On Hold <input type="checkbox"/>																							
CSYP C&I Bike & Pedestrian Program	<u>Project Manager/Assignments</u>		<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Marsh, Dennis	Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.04 VDOT inspection requested 3/7/24. Substantially complete 2/28/24. Signal timings approved 11/20/23. Final Nutrient Credit Transfer Agreement sent to VDOT on 1/5/24 and executed 1/9/24.													
2G40-088-075-0			PM UTL: Maisel, Michael																				
2G40-088-075	\$1,850,000		PM LAD: Wilson, Nicole																				
	\$0		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Steinhilber, Will																				
Post-Construction																							
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	01/22	12/21	02/23	12/20	NA	NA	01/21	03/22	NA	NA	NA	03/23	04/23	04/23	05/23	08/22	04/24
On Hold <input type="checkbox"/>																							
CSYP C&I Bike & Pedestrian Program	<u>Project Manager/Assignments</u>		<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Marsh, Dennis	Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades						TPP ID# 87.04A Construction 90% complete. Permit revision approved 12/29/23. Signal timings approved on 7/7/23. Schedule adjusted based on anticipated completion.													
2G40-088-079-A-0			PM UTL: Maisel, Michael																				
2G40-088-079	\$550,000		PM LAD: Wilson, Nicole																				
	\$0		PM UDCCD: Walelign, Mahlet																				
			PM CPTED: Stevens, Daniel																				
Construction																							
Blake Lane at Bushman RRFB			03/23	NA	09/23	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT	<u>Project Manager/Assignments</u>		<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Providence		PM TDD: Elahi, Seyedbehnam	Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive						TPP ID #22003. The updated Crosswalk study and Signal warrant analysis were submitted to VDOT on 3/6/24. Following the meeting with VDOT TE on 11/27/23, the consultant is updating the crosswalk study and completing the signal warrant analysis. A new schedule will be provided upon completion of the scope reevaluation. The intermediate design, including the crosswalk study and RRFB justification, was submitted on 9/1/23.													
2G40-197-010-0			PM UTL: Nguyen, Tan																				
2G40-197-010	\$900,000		PM LAD: Strayhorne, Robert																				
	\$200,000		PM UDCCD: Vega-Claudio, Yilia																				
			PM CPTED: Borkowski, Tad																				
Design																							
Woodburn Rd/Pine Ridge Park Entrance			04/23	NA	06/23	08/23	10/23	02/24	12/23	NA	NA	NA	NA	NA	NA	NA	NA	02/24	03/24	03/24	04/24	07/24	07/24
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT	<u>Project Manager/Assignments</u>		<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Providence		PM TDD: Elahi, Seyedbehnam	Install refuge island						TPP ID #23016. Final CN package signed 2/5/24. No utility impact. No right-of-way impact. The project was designed based on GIS and to be constructed under the countywide permit.													
2G40-197-011-0	Mason		PM UTL: Nguyen, Tan																				
2G40-197-011	\$175,000		PM LAD:																				
	\$25,000		PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Alexandrow, Nikolai																				
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)			12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	01/24	06/24	NA	06/24	07/24	08/24	09/24	05/25	05/25	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad	PM UTL: Maisel, Michael			PM LAD: Herider, Jay				TPP ID#102. Per VDOT Permits guidance, plans were submitted to VDOT Roadside Maintenance on 3/19/24 for review and approval prior to submission to VDOT Permits. Land acquisition completed on 12/18/23. Land rights on 7 of 7 properties have been acquired. Public hearing held 10/24/23. Land acquisition admin item approved by BOS 9/26/23. Notice to proceed with acquisition was submitted to LAD on 3/13/23. All utility plans received (DVP, Cox, Verizon).													
5G25-060-023-0			PM UDCC: Cutler, Tom	PM CPTED: Askarzadeh, Negin																				
5G25-060-023	\$2,650,000	\$0																						
Utility Relocation																								

On Hold