



# County of Fairfax, Virginia

## MEMORANDUM

DATE: March 20, 2025

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the March 2025 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed, please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report, please inform this office and you will be removed from distribution.

If you have any questions, please call 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Gregg Steverson, Acting Director, Department of Transportation  
Martha Coello, Chief, Special Projects Division  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section  
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager  
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Active Transportation, Capital Projects, and Traffic Engineering Division (ACTD)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, ACTD  
Douglas Miller, Environmental Program Coordinator, ACTD  
Michael Guarino, Section Chief, Capital Projects, ACTD  
Nicole Wynands, Acting Section Chief, Active Transportation, ACTD  
Ajmal Hamidi, Transportation Planner III, ACTD

Transportation Design Division Monthly Projects Status Report

March 20, 2025

Page 2 of 4

Don Moyer, Engineer III, ACTD  
Valerie Pini, Senior Right-of-Way Agent, ACTD  
Michael Felschow, Section Chief, Transportation Services Division (TSD)  
Edward Reid, Transportation Planner III, TSD  
Randall Keeys, Transportation Planner III, TSD  
Gissette Moore, Transportation Planner II, TSD  
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP  
Tim Kutz, Transportation Planner III, Transportation Planning, STP  
Jim Beall, Section Chief, TDD  
Brook Khorashadi, Section Chief, TDD  
Seyed Nabavi, Section Chief, TDD  
Tan Nguyen, Section Chief, Utility Coordination, TDD  
Ayad Bazlamit, Engineer IV, TDD  
Mohamad El Kaissi, Engineer IV, TDD  
Dennis Marsh, Engineer IV, TDD  
Sonia Shahnaj, Engineer IV, TDD  
Samira Ahangari, Project Manager, TDD  
Behnam Elahi, Project Manager, TDD  
Dipesh Pandey, Project Manager, TDD  
Marta Kebede, Engineer IV, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Roderick Radzikowski, Project Manager, TDD  
Jon Sorenson, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD  
Lisa Witt, Management Analyst IV, Administrative Services Section  
Ally Ward, Financial Specialist III, Administrative Services Section

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Planner IV, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Tiya Raju, Director, Building Design and Construction Division (BDCD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Transportation Design Division Monthly Projects Status Report

March 20, 2025

Page 3 of 4

Vickie McEntire Anglin, County Surveyor, UDCD

Chris Jensen, Deputy County Surveyor, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD  
Janet Burns, Chief, Administrative Support Branch, Capital Facilities  
Wen Wang, Administrative Support Branch, Capital Facilities  
Scott Bishop, Chief, Transportation Construction Branch, UDCD  
Lisa McCorkle, Engineer IV, UDCD  
Deepak Bhinge, Engineer IV, UDCD  
Samuel Engida, Engineer IV, UDCD  
Jeff Fasceski, Sr. Engineer III, UDCD  
Larry Popoola, Sr. Engineer III, UDCD  
Timothy Butler, Appraisal Manager, LAD  
Kelly Alcon, Project Coordinator, LAD  
Clyde Monahan, Project Coordinator, LAD  
Mohammed Najeeb, Project Coordinator, LAD  
Tajera DeSena, Sr. Right-of-Way Agent, LAD  
Jay Herider, Sr. Right-of-Way Agent, LAD  
Jim Strayhorne, Sr. Right-of-Way Agent, LAD  
Jocelyn Campbell, Right-of-Way Agent, LAD  
Nazaneen Mohammed, Right-of-Way Agent, LAD  
Nazaneen Mohammed, Right-of-Way Agent, LAD  
Melyssa Owens, Engineering Technician III, LAD  
Kim Maye, Engineering Technician III, LAD  
Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Franconia District Supervisors Office  
Hunter Mill District Supervisors Office  
Mason District Supervisors Office  
Mount Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

PLANNING COMMISION

Phillip Niedzielski-Eichner, Chairman, At-Large  
Timothy John Sargeant, Vice Chairman, At-Large  
Evelyn Spain, Secretary, Sully District  
John Ulfelder, Parliamentarian, Dranesville District  
Mary Cortina, Braddock District  
Christopher Landgraf, Franconia District  
John Carter, Hunter Mill District

Transportation Design Division Monthly Projects Status Report

March 20, 2025

Page 4 of 4

Alis Wang, Mason District  
Walter Clarke, Mount Vernon District  
Jeremy Hancock, Providence District  
Candice Bennett, At- Large

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Terry Yates, District Project Development Engineer  
Andy Beacher, Assistant Director, Transportation and Land Use, Fairfax & Arlington Counties  
Minwoo Ha, Manager, VDOT NOVA District, Preliminary Engineering  
Angel Tao, Manager, NOVA Local Assistance  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Shane Lupo, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Carol Sinclair, Program Management Analyst, Programming and Investment Management  
Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties  
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties  
Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties  
Sofia Pinedo, Project Coordinator, NOVA Local Assistance Program  
Melissa Henderson, LUP Plan Review Coordinator, NOVA Local Assistance Program  
John Russell, Engineering Supervisor, Materials QA  
Afsaneh Mirpour, Maintenance

UTILITY COMPANIES

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water  
Robert Cotten, Fairfax Water  
Patrick Huynh, Fairfax Water  
Richard Pelle, Fairfax Water  
Allan Melliza, Washington Gas  
Mark Tajnai, Washington Gas

MISCELLANEOUS DISTRIBUTION

Brendon Hanafin, Division Director, Development, FCPA  
Randall Farren, Branch Manager, Planning, FCPA  
Andy Royse, Branch Manager, Land Management, FCPA  
Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood  
& Community Development  
Honorable Thomas P. Sotelo, Juvenile District Court  
Edythe Kelleher, Southeast Fairfax Development Corporation  
Jennifer Miller (DCE)

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

March 2025

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 - 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 - 13
FUND 30010 – COUNTY CONSTRUCTION	13 - 14
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	14 - 25

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>	102/500-C50000	Franconia	02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	08/25	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30
<b>AA1400137-15-0</b>			Mount Vernon	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>							
<b>AA1400137-15</b>			\$18,050,000	PM TDD: Kebede, Marta						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<p><b>PE UPC #106143, RW UPC #118128 . TPP ID#122.</b> Pre-final design is in progress. Land rihgts for Cinderbed Road properties have been acquired. Land right for WMATA properties on Cinderbed Road is ongoing. Washington gas relocation completed on 8/19/24. Dominion Energy, Verizon VA, and Cox Communications finalizing relocation plans &amp; estimates. The project schedule was revised due to the project design having conflicts with VPRA and CSX's projects. Amendment #2 proposal was sent for Director's approval on 3/4/25.</p>							
			\$7,465,864	PM UTL: Yusufoglu, Eldar																			
				PM LAD: Monahan, Clyde																			
				PM UDCCD: Engida, Samuel																			
				PM CPTED: Lilley, Ronald																			
<b>Land Acquisition</b>																							
On Hold <input type="checkbox"/>																							
<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>	102/500-C50000	Franconia	02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	06/25
<b>AA1400141-16-0</b>				<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>							
<b>AA1400141-16</b>			\$3,852,500	PM TDD: Bazlamit, Ayad O						Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<p><b>UPC #109607. TPP ID# 182.</b> Construction 12% complete. CN NTP 6/17/24, scheduled completion 6/16/25. Pre-construction meeting held on 5/13/24. CN contract awarded 4/29/24. VDOT Award Authorization received 3/20/24. Utility relocations completed. Schedule adjusted due to construction contract duration. Additional funding provided in 2G40-088-029.</p>							
			\$0	PM UTL: Pugh, Richard																			
				PM LAD: Guy, Sarah																			
				PM UDCCD: Engida, Samuel																			
				PM CPTED: Luo, Caijun																			
<b>Construction</b>																							
On Hold <input type="checkbox"/>																							
<b>Columbia Pike Streetscapes, Phase I</b>	102/500-C50000	Mason	10/21	10/22	NA	02/24	08/24	10/25	11/25	12/24	NA	03/25	04/25	12/25	NA	NA	01/26	02/26	03/26	04/26	07/26	07/27	07/27
<b>AA1400159-21-0</b>				<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>							
<b>AA1400159-21</b>			\$2,651,134	PM TDD: Sorensen, Jonathan						Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						<p><b>UPC #118238. TPP ID# 21005.</b> TA extension request approved on 11/4/24. Draft RW authorization package submitted to VDOT on 12/17/24.</p>							
			\$1,255,000	PM UTL: Nguyen, Tan																			
				PM LAD: Herider, Jay																			
				PM UDCCD:																			
				PM CPTED:																			
<b>Design</b>																							
On Hold <input type="checkbox"/>																							
<b>Lincoln Street Expansion</b>	102/500-C50000	Providence	10/23	09/24	09/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
<b>AA1400164-23-0</b>				<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>							
<b>AA1400164-23</b>			\$50,250,000	PM TDD: Shahnaj, Sonia						New road connecting Old Meadow Road to Magarity Road in Tysons						<p><b>RS UPC 118307.</b> PJD approved by COE 2/13/25. FCDOT Internal meeting 1/30/25 to discuss citizens concerns. Preparing citizen response. Community information meeting held 11/13/24 and comments received 12/6/24. Preliminary design distributed 9/27/24. Received all agency comments 12/30/24.</p>							
			\$28,700,950	PM UTL: Yusufoglu, Eldar																			
				PM LAD:																			
				PM UDCCD:																			
				PM CPTED: Luo, Caijun																			
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Mason Neck Trail N 102/500-C50000 AA1400165-23-0 AA1400165-23		Mount Vernon	03/22	07/24	10/25	04/26	12/26	12/27	12/27	08/26	10/26	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30
	\$9,250,000 \$7,974,200																						On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Madhusudhan, Galappa				Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work				1. <b>UPC #122888. TPP ID #206.</b> Final Design Task Order proposal received on 3/4/25 from Design Consultant HDR & TO approval is in progress. Work Order issued to LSB on 2/11/25 for additional survey requested by design consultant. Coordinating with VDOT for scope closing meeting. For the environmental tasks, consultant is preparing section 106 consultation initial submittal to VDHR.NEPA document and support documentation to be completed concurrent with project design. VDOT PE Authorization 1/22/24. Citizens Information Meeting held on 10/23/24.												
			PM UTL: Maisel, Michael																				
			PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel																				
Design																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	04/25	04/22	04/22	08/22	09/22	12/22	11/20	04/25
																							On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Shahnaj, Sonia				Construct bicycle and pedestrian grade separated crossing				UPC #107439. RMAG ID# 5.: Construction is 94% complete. Pedestrian bridge opened 7/24/24. Comcast only has timber retaining wall to reconstruct around one handhole, Cox has one handhole to adjust to grade, and Lumen Govt to coordinate with Myers shifting their fiber once storm pipe is removed to complete utility relocations. Construction schedule adjusted from 8/23/24 to 4/30/25 for delay in utility relocations of unknown cables and winter weather. LSB to remonument new ROW line after construction completion.												
			PM UTL: Pugh, Richard																				
			PM LAD: Alcon, Kelly																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Aguayo, Vanessa																				
Construction																							
			11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	08/24
																							On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Provide protected crosswalk at Beulah Road and Talisman Drive				UPC #113637. Permit released on 1/31/25. Additional funding in 2G40-168-000. Nutrient Credit not require.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Guy, Sarah																				
			PM UDCCD: Walelign, Mahlet																				
			PM CPTED: Stevens, Daniel																				
Post-Construction																							
			09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27
																							On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: El Kaissi, Mohamad				Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shrevewood Elementary School and W&OD Trail				UPC #118236: Land rights on 3 of 5 have been acquired. NTP with Acquisition submitted to LAD 12/18/24. VDOT RW Authorization received 11/08/24. Utility relocation designs are being finalized for submittals by Cox, Verizon, Fairfax Water, and Dominion.												
			PM UTL: Pugh, Richard																				
			PM LAD: Monahan, Clyde																				
			PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Curtis, Tina																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Orange Hunt Elementary SRTS 102/500-C50000 SRTS-158 AA1400158-21	Springfield	\$378,509 (\$41,533)	09/21	01/22	04/22	07/22	09/22	08/23	10/23	11/22	NA	05/23	05/23	09/23	NA	NA	01/24	01/24	01/24	03/24	05/24	11/24	08/24
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Realign crosswalk, add curb extensions, and provide a pedestrian refuge island				On Hold <input type="checkbox"/> <b>UPC #118237.</b> Construction substantially completed 8/12/24. VDOT inspection 8/20/24. Nutrient Credit not require.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Baker, Lisa																				
			PM UDCD: Bhinge, Deepak																				
			PM CPTED: DesJardins, Zachary																				

Post-Construction

Bush Hill Elementary School SRTS 102/500-C50000 SRTS-163 AA1400163-23	Franconia	\$3,671,468 \$2,334,468	03/23	06/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Elahi, Seyedbehnem				Nine hundred linear feet of sidewalk from Ninian Avenue to Larno Drive				On Hold <input type="checkbox"/> <b>UPC #121567.</b> Task order negotiation is in progress. Scope closing meeting held 1/31/25 and scope was closed. Revised Appendix A received 2/4/25.												
			PM UTL: Herider, Jay																				
			PM LAD: Herider, Jay																				
			PM UDCD:																				
			PM CPTED: Curtis, Tina																				

Design

VRE Rolling Road Station Parking Lot Expansion 124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield	\$4,950,000 \$1,050,000	08/18	NA	03/19	10/20	03/23	06/21	05/25	08/22	NA	NA	10/22	04/25	03/21	08/22	NA	06/25	07/25	08/25	09/25	04/26	05/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Surface parking lot expansion				On Hold <input type="checkbox"/> <b>TPP ID#358.</b> VDOT approved the design 8/28/24. Submit plans and comments response to LDS on 3/3/25. Plans and comment responses on structural plans for retaining wall submitted to LDS for review 3/3/25. Dominion Energy to finalize their plan and estimate pending approved parking lot lighting design. LAD NTP 10/25/22. Land rights on 2 of 3 properties have been acquired. Rail Road agreement submit to County Attorney for review.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Strayhorne, Robert																				
			PM UDCD: Fasceski, Jeff																				
			PM CPTED: Abifadel, Gibran																				

Land Acquisition

Giles Run & Laurel Hill 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon	\$4,100,000 \$250,000	12/17	NA	08/18	11/19	03/25	04/20	06/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	06/25	07/25	08/25	08/25	10/21	04/27
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Radzikowski, Roderick				Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				On Hold <input type="checkbox"/> Comments received from LDS/VDOT on December 18. Comments response received from the consultant on January 4. Per Meeting held on 2/27/2025 with LDS/VDOT, LUP permit filed on 3/17/27 to tie-in to Lorton Rd. Draft Construction Permit submitted to UCDC on 3/18/27. Countywide Permit issued 6/27/23. Land rights on 3 of 3 parcels have been acquired.												
			PM UTL: Pugh, Richard																				
			PM LAD: Baker, Lisa																				
			PM UDCD: Vega-Claudio, Yilia																				
			PM CPTED: Borkowski, Tad																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

12/22 04/22 07/24 04/25 01/25 08/25 08/27 05/25 06/25 NA 07/25 03/26 04/26 06/27 NA 10/27 11/27 12/27 04/28 12/28 12/29

On Hold

<b>Shirley Gate Road</b> 124/400-C40013 2G40-079-000-0 2G40-079-000	Braddock Springfield \$42,500,000 \$26,000,000		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Fasceski, Jeff PM CPTED: Curtis, Tina					<u>Project Description</u> Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East					<u>Monthly Remarks</u> PreFinal Design in progress. Updating SWM design based on new VDOT regulations. Dominion Transmission agreed on 1/25/25 that the vertical profile revision avoids the Dominion Transmission line and there is no conflict. Utility coordination with NOVEC, Verizon, Cox, and Colonial Pipeline ongoing. WGL issued no-conflict letter. Appendix A for revenue sharing funding agreement received 2/25/25.					
--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

<b>Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS</b> RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill \$4,500,000 \$0		03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	04/25	NA	06/25	07/25	07/25	07/25	10/24	04/26
			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Rueangvivanakij, Prutha PM CPTED: Luo, Caijun					<u>Project Description</u> Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.					<u>Monthly Remarks</u> <b>TPP ID# 189.04. RMAG ID# 4</b> VDOT LUP submitted 1/28/25. LUP for signals will be submitted once VDOT's concern on land acquisition addressed - as per VDOT OAG, COT not acceptable for traffic signal equipment easement. LAD completion 6/14/24. Lumen, Cox, MCI, XO, Verizon, & Fiber Light relocations completed. Zayo NTP 10/29/24. Coordination with Dominion is ongoing. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Sceduled adjusted from 11/29/25 to 4/30/26 for delay in obtaining VDOT permits and utility relocation.										

On Hold

Utility Relocation

<b>Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)</b> HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill \$549,908 \$0		06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel					<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links					<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordinatination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.										

On Hold

Post-Construction

<b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b> Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003	Springfield \$9,000,000 \$0		12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	04/25	NA	03/25	04/25	05/25	06/25	12/24	09/26
			<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: Cutler, Tom PM CPTED: Luo, Caijun					<u>Project Description</u> Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding					<u>Monthly Remarks</u> <b>TPP ID#23.</b> VDOT LUP permit received 3/3/25. Final construction package being prepared. VPDES permit received 3/6/25. Dominion pole relocations in progress with Verizon and Cox to follow.										

On Hold

Utility Relocation

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Permit Submission							Right-of-Way PHASE Dates							Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>Electric Avenue/Cedar Ln. - NB Left Turn Lane</b>		03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad					<u>Project Description</u> Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements					<u>Monthly Remarks</u> <b>TPP ID#26.</b> Revised concept design options received 3/11/25 and are under review. Updated utility designation received and sent to consultant 11/6/24.																
124/400-C40013	Providence	PM UTL:																										
2G40-087-004-0		PM LAD:																										
2G40-087-004	\$4,500,000	PM UDCCD:																										
	\$0	PM CPTED: Stevens, Daniel																										
<b>Design</b>																												
<b>Backlick Road and Industrial Road</b>		04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	09/25	10/25	01/26	12/24	06/27						
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed					<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road					<u>Monthly Remarks</u> <b>TPP ID# 21 &amp; 91</b> LAD NTP 4/24/23. Land rights on 6 of 7 properties have been acquired. Coordination with WMATA and Norfolk Southern Railway is in progress. The project schedule was revised due to the land acquisition Eminent Domain process and taking longer time to coordinate with WMATA.																
124/400-C40013	Mason	PM UTL: Yusufoglu, Eldar																										
2G40-087-010-0	Braddock	PM LAD: Herider, Jay																										
2G40-087-010	\$7,000,000	PM UDCCD: Fasceski, Jeff																										
	\$0	PM CPTED: Alexandrow, Nikolai																										
<b>Land Acquisition</b>																												
<b>Terminal Rd LTL at Rt 286</b>		05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	04/25						
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max					<u>Project Description</u> Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					<u>Monthly Remarks</u> <b>TPP ID#027.03.</b> Construction 80% complete.																
124/400-C40013	Mount Vernon	PM UTL: Maisel, Michael																										
2G40-087-020-0		PM LAD: Alcon, Kelly																										
2G40-087-020	\$4,350,000	PM UDCCD: Walelign, Mahlet																										
	\$0	PM CPTED: Alexandrow, Nikolai																										
<b>Construction</b>																												
<b>Shreve Road SUP Falls Church</b>		11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30						
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u> PM TDD: Kebede, Marta					<u>Project Description</u> Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail					<u>Monthly Remarks</u> The project design is in progress. Concept alternatives submitted on 3/7/25. A meeting with City of Falls Church, the County, and the design Consultant is scheduled for 3/18/25 to select the preferred concept alternative. The County will be sharing the Concepts with the Supervisors office to have their input. Utility designation proposal is in process. Utility notification letters were sent out on 3/3/25. Public meeting is anticipated before the summer.																
124/400-C40013	Providence	PM UTL: Nguyen, Tan																										
2G40-087-025-0	Dranesville	PM LAD: Najeeb, Mohammed																										
2G40-087-025	\$6,900,000	PM UDCCD:																										
	\$0	PM CPTED:																										
<b>Design</b>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>			09/20	12/20	05/22	09/22	07/23	03/24	03/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	05/25	06/25	07/25	09/25	09/27	09/27	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Dranesville	PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						<b>TPP ID#107.</b> VDOT approved final design on 9/3/24. Land rights completed on 3/3/25. Utility NTP for Cox, Verizon has been issued on 10/1/24, Dominion on 1/13/25. Relocation construction schedules being developed. Washington Gas final relocation plan completed and en route to utility coordinator via WGL records department. 90% water relocation received. Utility relocation coordination with stormwater project ongoing. Draft construction package submit to UDCD on 2/25/25.									
2G40-088-005-0			PM UTL: Maisel, Michael																					
2G40-088-005	\$7,500,000		PM LAD: Herider, Jay																					
	\$5,183,182		PM UDCD: Metafria, Fasika																					
			PM CPTED: Steinhilber, Will																					
<b>Design</b>																								
<b>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</b>			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Madhusudhan, Galappa						Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/2020 by the Town of Vienna. Current agreement with Town of Vienna only includes design.									
2G40-088-011-0			PM UTL:																					
2G40-088-011	\$13,750,000		PM LAD: Herider, Jay																					
	\$10,750,000		PM UDCD:																					
			PM CPTED: Bandy, Audra																					
<b>Design</b>																								
<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>			01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	03/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Mount Vernon	PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						<b>TPP ID# 154.</b> Construction substantially completed 3/31/23. VDOT LUP completed 2/22/24. VPDES Notice of Termination 1/2/24. VMRC permit and JPA closed 11/8/23. VDOT approval for RRFB repair under Countywide Permit received 7/1/24. RRFB repair work completed 1/8/25 and all punch list items addressed 2/28/25.									
2G40-088-026-0			PM UTL: Pugh, Richard																					
2G40-088-026	\$9,705,157		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Fasceski, Jeff																					
			PM CPTED: Hamidi, AJ																					
<b>Post-Construction</b>																								
<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>			08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	04/22	NA	06/22	06/22	07/22	09/22	12/22	02/24	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Mason	PM TDD: Shahnaj, Sonia						Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road						<b>TPP ID#172.</b> Construction substantially completed 2/16/24. Executed Transfer of Nutrient Credit agreement received from VDOT 4/3/24. VDOT punch list received 4/24/24 and being addressed. VDOT permit for signal work released 9/11/24. VPDES Notice of Termination 6/4/24.									
2G40-088-028-0			PM UTL: Nguyen, Tan																					
2G40-088-028	\$7,150,000		PM LAD: DeSena, Tajera																					
	\$0		PM UDCD: Cutler, Tom																					
			PM CPTED: Askarzadeh, Negin																					
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Idylwood Road Walkway (Hillside to Idylwood Ct)</b>			03/24	04/24	03/25	06/25	04/26	05/26	05/26			NA	07/25	03/26	04/26	07/26	NA	04/27	05/27	05/27	06/27	04/28	04/28
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Bazlamit, Ayad O			Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church						1-30-25 <b>TPP ID #137</b> The intermediate design phase is currently in progress and is scheduled to be completed by 3/20/2025. Crosswalk location and RRFB assessment sent to VDOT for review and approval on 2/3/25. Intermediate phase is scheduled for 3/20/2025											
2G40-088-043-0			PM UTL: Nguyen, Tan			Road from Idylwood Court to Hillside Drive in Falls Church						2-28-25 <b>TPP ID #137</b> The intermediate design phase is currently in progress and is scheduled to be completed by 3/20/2025. Crosswalk location and RRFB assessment sent to VDOT for review on 2/3/25.											
2G40-088-043		\$2,400,000	PM LAD: Mohammed, Nazaneen																				
		\$1,250,000	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Old Dominion Dr Walkway (Spring Hill to Duchess)</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis			Construct missing segment of sidewalk along the north side of Old Dominion Drive between Spring Hill Road and Duchess Drive with installation of crosswalk with RRFBs						09/2024 <b>TPP ID 157.</b> Supervisor's office is looking for alternate options and ACTD is reviewing. A follow up meeting with the Supervisor's office was held on 7/26/24. This project is on hold pending scope revision by ACTD.											
2G40-088-045-0		\$20,000	PM UTL:																				
2G40-088-045		\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Curtis, Tina																				
<b>Pre-Design</b>																							
<b>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</b>			08/18	01/19	NA	08/24	02/25	10/21	07/25	11/24	NA	NA	11/24	06/25	NA	NA	NA	08/25	09/25	09/25	10/25	01/26	01/26
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Radzikowski, Roderick			Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						<b>TPP ID#161.</b> This project is to be permitted through the LDS review process. VDOT permit granted. Draft construction package set to UCDC on 3/12/25. Lands rights on 3 of 3 properties have been acquired on 3/12/25. The project is ready for the LDS permit.											
2G40-088-049-0		\$900,000	PM UTL: Yusufoglu, Eldar																				
2G40-088-049		\$0	PM LAD: Herider, Jay																				
			PM UDCCD: Ander, Haroon																				
			PM CPTED: Stevens, Daniel																				
<b>Construction</b>																							
<b>Crestview Dr Walkway (Ferris to Builders)</b>			06/24	09/24	02/25	05/25	07/26	08/26	08/26	08/25	TBD	NA	08/25	05/26	TBD	TBD	NA	09/26	TBD	TBD	10/26	02/27	02/27
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Radzikowski, Roderick			Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road						<b>TPP ID #195 &amp; #196.</b> Intermediate design comments from Town of Herndon received on 3/7/25. VDOT's review in progress. Public meeting scheduled for May 7.											
2G40-088-054-0		\$2,250,000	PM UTL: Nguyen, Tan																				
2G40-088-054		\$1,500,000	PM LAD: Mohammed, Nazaneen																				
			PM UDCCD:																				
			PM CPTED: Curtis, Tina																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Great Falls St Walkway (Grande to Haycock)</b>			10/22	10/22	05/23	02/24	02/25	08/25	08/25	10/24	NA	NA	11/24	07/25	02/25	05/25	NA	09/25	09/25	09/25	10/25	05/26	05/26
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Elahi, Seyedbehnam						Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane						<b>TPP ID# 201.</b> Final plan distributed to VDOT on 1/13/2025. Consultant is working on a design alternative based on meeting with property owner and the supervisor's office on 3/12/2025. Land rights for 3 out of 4 properties have been acquired. LDS approved the project data sheet on 10/2/2024. FCDOT Authorization soon forthcoming for AT&T Plan and Estimate to relocate their vault out of proposed sidewalk into toe of slope up to the existing right-of-way line.								
2G40-088-057-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-057		\$725,000	PM LAD: Mohammed, Nazaneen																				
		\$0	PM UDCCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Rauof Hassanzadeh, Behn																				

**Land Acquisition**

<b>Kirby Road Walkway (Mori to Chesterbrook)</b>			03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Bazlamit, Ayad O						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						<b>TPP ID# 238.</b> Construction 80% complete. VDOT Punch List received on 2/21/2025								
2G40-088-069-0			PM UTL: Pugh, Richard																				
2G40-088-069		\$3,900,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Abifadel, Gibran																				

**Construction**

<b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b>			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						<b>TPP ID# 87.02</b> Construction 5% complete.								
2G40-088-073-0			PM UTL: Maisel, Michael																				
2G40-088-073		\$2,900,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Steinhilber, Will																				

**Construction**

<b>Route 50 Walkway - Bear Branch Pedestrian Bridge</b>			05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	03/23	05/23	06/23	08/23	06/24	01/25
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad						Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch						<b>TPP ID# 87.03</b> Construction substantially completed 1/27/25. Currently working on punch list items.								
2G40-088-074-0			PM UTL: Maisel, Michael																				
2G40-088-074		\$3,900,000	PM LAD: Cutler, Tom																				
		\$0	PM UDCCD: Delmare, Lauren																				
			PM CPTED: Delmare, Lauren																				

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
<b>Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A</b>			05/19	09/19	NA	08/20	01/22	12/21	02/23	12/20	NA	NA	01/21	03/22	NA	NA	NA	03/23	04/23	04/23	05/23	08/22	04/24		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades						<b>TPP ID# 87.04A</b> Reinspection requested 10/30/24. Revised VDOT permit received 9/16/24. Revision to Signage and Marking plans to address punch list item was approved 9/12/24. VDOT punch list received 7/19/24. Construction substantially complete 4/19/24.										
2G40-088-079-A-0			PM UTL: Maisel, Michael																						
2G40-088-079		\$575,000	PM LAD: Wilson, Nicole																						
		\$0	PM UDCCD: Walelign, Mahlet																						
			PM CPTED: Stevens, Daniel																						
<b>Post-Construction</b>			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	07/24		
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40017	Sully		PM TDD: Bazlamit, Ayad O						Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. Land rights on 47 of 47 parcels have been acquired. As of 10/31/24 construction is 100% complete. Construction schedule adjusted (final completion 10/31/24) due to amendment or additional work. VDOT issued C-5 on 10/31/24. Shirley is working on issues for permit release. Change order on credit for concrete crack repair approved. Due to weather, final vegetation establishment and permit release is expected in spring 2025.										
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																						
2G40-100-000		\$77,400,000	PM LAD: Cate, Dennis																						
		(\$701,889)	PM UDCCD:																						
			PM CPTED: Stevens, Daniel																						
<b>Post-Construction</b>			02/20	07/21	06/23	08/24	07/25	09/25	10/26	03/25	04/25	NA	05/25	01/26	01/26	08/27	NA	04/27	06/27	07/27	08/27	09/28	12/28		
<b>Balls Hill Rd/Old Dominion Dr Int</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013	Dranesville		PM TDD: Shahnaj, Sonia						Intersection improvements, including pedestrian facilities						<b>TPP ID#022.</b> LAD work request for appraisals 10/14/24. Pre-final design distributed 8/20/24. Received all agency comments 10/3/24 and under review. Final Plats are in progress. Land rights anticipated on 33 properties. Meeting with Supervisor's office held 10/3/24. Utility coordination is in progress. Fairfax Water's 50% relocation plan received 2/13/25. Plats for Fairfax Water easements are underway. Schedule adjusted for delay in other utility plats - Dominion plats expected in March 2025 followed by Verizon & Cox plats in April 2025.										
2G40-152-000-0			PM UTL: Maisel, Michael																						
2G40-152-000		\$28,250,000	PM LAD: Campbell, Jocelyn																						
		\$7,801,549	PM UDCCD:																						
			PM CPTED: Stevens, Daniel																						
<b>Design</b>			08/22	NA	TBD	TBD	TBD	TBD	TBD	06/23	NA	NA	06/23	08/23	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Commerce Street Crosswalk</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Franconia		PM TDD: Ahangari, Samira						Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue						Waiting for official acceptance of VDOT for the revised concept design. The concept design was sent to VDOT on 01/15/25. The revised scope includes shortening the crossing distance and installing flashing beacons. The scope was modified due to the inability to accommodate large trucks making a right turn at the crossing.										
2G40-181-000-0			PM UTL:																						
2G40-181-000		\$350,000	PM LAD: DeSena, Tajera																						
		\$75,000	PM UDCCD:																						
			PM CPTED: Luo, Caijun																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/24	11/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

**Lee Chapel Road Improvements**  
**124/400-C40011** Springfield  
**2G40-206-000-0**  
**2G40-206-000** \$9,000,000  
 \$4,000,000

Project Manager/Assignments  
 PM TDD: Pandey, Dipesh  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Lower Lee Chapel Road by removing two hills

Monthly Remarks  
 Intermediate design in progress and anticipated by the end of July. Held coordination meeting with FCPA and consultant concerning section 6(f) on 2/25/2025. Held meeting with geotech and environmental consultant on 3/3/2025, and Task Order requested. Started coordination with VDOT to explore the possibility of acquiring VDOT land south of the bridge to swap with FCPA land within the ROW. Potential impact on five properties, including FCPA.

On Hold

Design

<b>00575 Buckman Rd EB @ Russell Rd</b>	11/23	NA	07/24	12/24	03/25	02/26	02/26	04/25	NA	NA	05/25	01/26	NA	NA	NA	03/26	04/26	05/26	06/26	10/26	10/26
---	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Mount Vernon  
**4YP202-00575**  
**TS-000016-059** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Loading pad with bench and trash can

Monthly Remarks  
 Final design in progress. Comments received and sent to consultant 1/17/2025. Preliminary design submitted to VDOT 12/6/2024.

On Hold

Design

<b>01044 Little River Turnpike EB @ Oasis Drive</b>	08/22	NA	02/24	07/24	12/24	04/25	06/25	NA	NA	NA	NA	NA	03/25	06/25	NA	07/25	08/25	09/25	10/25	07/25	01/26
---	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Mason  
**4YP202-01044**  
**TS-000015-026** \$250,000  
 \$250,000

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.

Monthly Remarks  
 Task Order #20 - Final design submit for review and comments on 12/23/24. Received comments. 2nd final in progress.

On Hold

Design

<b>02101 Gallows Rd NB @ Rt 29</b>	12/24	05/25	07/25	NA	11/25	11/26	11/26	01/26	TBD	NA	02/26	10/26	TBD	TBD	NA	02/27	NA	NA	05/27	11/27	11/27
------------------------------------	-------	-------	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	----	----	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**4YP202-02101**  
**TS-000017-048** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks  
 Concept design is in progress. Survey completed on 03/05/25. Task Order executed on 12/04/24 and NTP issued on 12/10/24. Survey request was sent on 10/17/24.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02125 Gallows Rd NB @ Willow Oaks Corporate Dr</b>			12/24	05/25	07/25	NA	11/25	11/26	11/26	01/26	TBD	NA	02/26	10/26	TBD	TBD	NA	TBD	NA	NA	05/27	11/27	11/27
<b>Bus Stop Improvements 124/400-C40011</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02125</b>			PM TDD: Ahangari, Samira				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Concept design is in progress. Survey completed on 02/21/25. Task Order executed on 12/04/24 and NTP issued on 12/10/24. Survey request was sent on 10/17/24.												
<b>TS-000017-049</b>		\$0	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>02151 Glade Dr SB @ Dosinia Ct</b>			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02151</b>			PM TDD: Madhusudhan, Galappa				Loading pad with bench and associated tree pruning				Resoonded on 3/3/25 for queries received from Reston HOA on 2/28/25. LAD NTP issued on 9/12/24. Land rights on 0 of 1 property have been acquired. Final plat received 9/9/24. Final design plans and cost estimates received from consultant on 7/2/24 and are under review.												
<b>TS-000013-053</b>		\$0	PM UTL:																				
		\$0	PM LAD: Butler, Timothy																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>02864 North Kings Hwy SB @ Fort Dr</b>			11/23	NA	05/24	NA	10/24	10/25	10/25	11/24	NA	NA	12/24	09/25	NA	NA	NA	12/25	NA	NA	03/26	11/26	11/26
<b>Bus Stop Improvements 124/400-C40011</b>	Franconia		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02864</b>			PM TDD: Ahangari, Samira				Loading pad with bench and trash can				Meeting with property owner held on 03/05/25 to discuss property impacts. Second revised plan recieved on 03/13/25. LAD NTP issued on 12/04/24. Land rights on 0 of 1 property have been acquired. Final plat received on 11/27/24.Proceeding with the Letter of Permission while awaiting the revised plan.												
<b>TS-000014-049</b>		\$0	PM UTL:																				
		\$0	PM LAD: Campbell, Jocelyn																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>03386 South Lakes Dr WB @ Seahawks Dr</b>			12/23	NA	06/24	NA	12/24	12/25	12/25	03/25	NA	NA	04/25	11/25	NA	NA	NA	02/26	NA	NA	05/26	11/26	11/26
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-03386</b>			PM TDD: Ahangari, Samira				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Waiting for revised plan to request LAD NTP. Final plat received on 03/06/25. Final plan received on 12/13/2024. Plat requested on 01/28/25. Draft plat received on 02/13/25.												
<b>TS-000013-052</b>		\$0	PM UTL:																				
		\$0	PM LAD: Campbell, Jocelyn																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>03499 Sunrise Valley Dr WB @ Glen Echo Rd</b>			12/23	NA	06/24	NA	12/24	12/25	12/25	02/25	TBD	NA	04/25	11/25	TBD	11/24	NA	02/26	NA	NA	05/26	11/26	11/26	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40011</b>		Dranesville	PM TDD: Ahangari, Samira						Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can						Waiting for tes hole result. Final plat recieved on 02/19/25. Final plan received on 12/13/2024. Utility designation completed on 07/30/24. Plat requested on 02/04/25 and draft plat received on 02/07/25.									
<b>4YP202-03499</b>			PM UTL: Nguyen, Tan																					
<b>TS-000012-030</b>	\$0		PM LAD: Campbell, Jocelyn																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>03800 Wiehle Ave SB @ Isaac Newton Sq</b>			03/24	NA	09/24	NA	11/24	02/26	02/26	03/25	TBD	NA	03/25	01/26	TBD	11/24	NA	04/26	NA	NA	07/26	01/27	01/27	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40011</b>		Hunter Mill	PM TDD: Ahangari, Samira						Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can						LAD NTP 03/12/25. Land rights on 0 to 1 property have been acquired. Revised final plat received on 03/11/25.Final plat received on 02/11/25. Utility designation was completed on 11/14/24.									
<b>4YP202-03800</b>			PM UTL: Nguyen, Tan																					
<b>TS-000013-055</b>	\$0		PM LAD: Herider, Jay																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>04732 Wiehle Ave NB @ Roger Bacon Dr</b>			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40011</b>		Hunter Mill	PM TDD: Madhusudhan, Galappa						Install bench to existing pad						LAD NTP 9/5/24. Land rights on 0 of 1 property have been acquired. Final plan and plat received 9/5/24. Meeting held with property owner representative on 10/25/24 to discuss property impacts.									
<b>4YP202-04732</b>			PM UTL:												Land Acquisition completion Memo received on 12/3/24. Draft Construction Package submitted to UDCC on 1/29/25. Final Construction Package is being prepared.									
<b>TS-000013-054</b>	\$0		PM LAD:																					
	\$0		PM UDCC:																					
			PM CPTED:																					
<b>Design</b>																								
<b>06139 Aviation Dr EB @ Autopilot Dr</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40011</b>		Sully	PM TDD: Madhusudhan, Galappa																					
<b>4YP202-06139</b>			PM UTL:																					
<b>TS-000019-009</b>	\$0		PM LAD:																					
	\$0		PM UDCC:																					
			PM CPTED:																					
<b>Pre-Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

06408 Hunters Woods Plz			12/23	NA	06/24	NA	12/24	12/25	12/25	02/25	NA	NA	03/25	11/25	NA	NA	NA	02/26	NA	NA	05/26	11/26	11/26
-------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

On Hold

Bus Stop Improvements		Project Manager/Assignments		Project Description		Monthly Remarks	
124/400-C40011	Hunter Mill	PM TDD:	Ahangari, Samira	Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can		LAD NTP sent on 03/05/25. Land right on 0 to 1 property have been acquired. Final plat received on 02/24/25.Final plan received on 12/13/2024. Plat requested on 01/30/25. Draft plat received on 02/10/25.	
4YP202-06408		PM UTL:					
TS-000013-050	\$0	PM LAD:	Campbell, Jocelyn				
	\$0	PM UDCCD:	Carlin, Craig				
		PM CPTED:					

Land Acquisition

5000177 Old Keene Mill Rd WB @ Bland St			01/23	06/23	09/23	NA	03/24	09/24	03/25	06/24	NA	NA	06/24	02/25	NA	NA	NA	04/25	05/25	05/25	06/25	05/25	09/25
---	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bus Stop Improvements		Project Manager/Assignments		Project Description		Monthly Remarks	
124/400-C40011	Franconia	PM TDD:	Madhusudhan, Galappa	Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.		Final design received on 3/18/24. LAD NTP 6/24/24. Updated final plat received 6/24/24. Land rights on 0 of 2 property have been acquired. LAD is coordinating with the property owner to get the offer package signed.	
4YP202-5000177		PM UTL:					
TS-000014-047	\$300,000	PM LAD:	Campbell, Jocelyn				
	\$300,000	PM UDCCD:					
		PM CPTED:					

Land Acquisition

			01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	10/25
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Innovation Station North Neighborhood Access SUP		Project Manager/Assignments		Project Description		Monthly Remarks	
124/400-C40011	Dranesville	PM TDD:	Shahnaj, Sonia	Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place		TPP ID# 190.15 HMSAMS ID#15 Construction is 20% complete. Groundbreaking event held 10/2/24. Schedule extended from 8/4/25 to 10/9/25 based on the construction NTP date.	
ST-000048-001-0		PM UTL:	Nguyen, Tan				
ST-000048-001	\$8,810,964	PM LAD:	Mohammed, Nazaneen				
	\$0	PM UDCCD:	Samiyi, Bijan				
		PM CPTED:	TBD, To Be Determined				

Construction

01655 Commerce St WB @ Brandon Ave			05/22	11/22	02/23	NA	08/23	01/24	03/24	08/23	NA	NA	08/23	02/24	NA	NA	NA	05/24	06/24	06/24	08/24	10/24	01/25
------------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

MSMD Bus Shelter Replacement		Project Manager/Assignments		Project Description		Monthly Remarks	
303/300-C30010	Franconia	PM TDD:	Madhusudhan, Galappa	Loading pad with shelter, bench, trash can, and sidewalk along with associated grading.		UDCD Task Order #23. CN NTP 8/2/24, scheduled completion 1/30/25. Construction authorized 5/15/24. Building permit received 4/23/24. Countywide permit clearance received 3/28/24. Land acquisition completed 2/15/24. Substantial Completion 1/28/25. Building Permit passed 2/27/25.	
CR-000007-008-0		PM UTL:	Nguyen, Tan				
CR-000007-008	\$75,000	PM LAD:	DeSena, Tajera				
	\$75,000	PM UDCCD:	Carlin, Craig				
		PM CPTED:					

Post-Construction

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>02416 Huntington Ave EB @ Hunting Creek Rd</b>		05/22	11/22	02/23	NA	08/23	01/24	04/24	08/23	NA	NA	08/23	04/24	NA	NA	NA	06/24	07/24	07/24	08/24	10/24	02/25						
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>303/300-C30010</b>	Mount Vernon	PM TDD: Madhusudhan, Galappa					Loading pad, shelter, bench, trash can, sidewalk along with associated grading.					UDCD Task Order #24. CN NTP 8/15/24, scheduled completion 2/12/25. Construction authorization 6/3/24. Building permit received 5/15/24. VDOT Countywide permit package submitted 4/30/24 and clearance received. Land acquisition completed 4/15/24. Substantial Completion 2/3/25. Building Permit passed 2/21/25.																
<b>CR-000007-011-0</b>		PM UTL:																										
<b>CR-000007-011</b>	\$75,000	PM LAD: Wilson, Nicole																										
	\$75,000	PM UDCD: Carlin, Craig																										
		PM CPTED:																										
<b>Post-Construction</b>																												
<b>02475 John Marr Dr NB @ Tom Davis Dr</b>		05/22	11/22	02/23	NA	08/23	01/24	10/23	08/23	NA	NA	08/23	09/23	NA	NA	NA	03/24	04/24	04/24	08/24	10/24	09/24						
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>303/300-C30010</b>	Mason	PM TDD: Madhusudhan, Galappa					Loading pad with two shelters, benches, trash cans, and sidewalk along with associated grading.					UDCD Task Order #21. Construction substantially complete 9/26/24. Building inspection of shelters pending. Building Inspection passed 10/10/24.																
<b>CR-000007-012-0</b>		PM UTL: Nguyen, Tan																										
<b>CR-000007-012</b>	\$100,000	PM LAD: Guy, Sarah																										
	\$100,000	PM UDCD: Carlin, Craig																										
		PM CPTED:																										
<b>Post-Construction</b>																												
<b>03299 Sherwood Hall WB @ Richmond Hwy</b>		05/22	11/22	02/23	NA	08/23	01/24	01/24	08/23	NA	NA	08/23	11/23	NA	NA	NA	03/24	04/24	04/24	07/24	10/24	10/24						
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>303/300-C30010</b>	Mount Vernon	PM TDD: Madhusudhan, Galappa					Loading pad, bench, and sidewalk along with associated grading.					UDCD Task Order #22. CN NTP 7/1/24, scheduled completion 10/28/24. Construction authorization 3/27/24. Substantial Completion on 11/13/24.																
<b>CR-000007-015-0</b>		PM UTL:																										
<b>CR-000007-015</b>	\$50,000	PM LAD: DeSena, Tajera																										
	\$50,000	PM UDCD: Carlin, Craig																										
		PM CPTED:																										
<b>Construction</b>		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD						
<b>Stonecroft Boulevard Widening Sully Police Station</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Sully	PM TDD: Nabavi, Seyed					Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard					Construction to be managed by developer. WBOA working to update survey, plans, utilities and permits. Revised preliminary plans due by end of March. WBOA setting up meeting with Sully Dist. Supr. and other stakeholders for briefing on proposed schedule and any design/construction issues.																
<b>009217-0</b>		PM UTL: Nguyen, Tan																										
<b>5G25-064-000</b>	\$800,678	PM LAD: Kresge, Carol																										
	\$0	PM UDCD:																										
		PM CPTED: Guarino, Michael																										
<b>Construction</b>																												

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Oakwood Road Street Acceptance</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050			PM TDD: Dodge, Christina						Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.						Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.								
2G25-122-000-0			PM UTL:																				
2G25-122-000	\$700,000		PM LAD:																				
	\$500,000		PM UDCCD: Popoola, Larry																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>Guinea Rd/Bronte Dr</b>			06/23	12/23	01/24	06/24	09/24	10/24	03/25	NA	NA	NA	NA	NA	NA	NA	NA	04/25	05/25	05/25	06/25	06/25	10/25
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>Bicycle/Pedestrian Imprv DOT</b>			PM TDD: Madhusudhan, Galappa						Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop						<b>TPP ID #23005.</b> 2nd Final Design submitted to VDOT on 12/23/24. Received VDOT comments on 2/13/25; Meeting held with VDOT to discuss additional comments on 3/5/25. Consultant addressing comments made by VDOT on 2nd Final Design Final design plans was originally submitted to VDOT on 9/16/24. Consultant addressing additional comments received from VDOT on 10/16/24. Schedule adjusted in order to address additional VDOT comments. Schedule adjusted due to delay in receiving VDOT comments.								
304/300-C30050			PM UTL:																				
2G40-197-002-0			PM LAD:																				
2G40-197-002	\$400,000		PM UDCCD:																				
	\$0		PM CPTED: Askarzadeh, Negin																				
<b>Design</b>																							
<b>Georgetown Pike/Great Falls Library</b>			10/23	08/24	03/25	07/25	11/25	07/26	07/26	09/25	TBD	NA	10/25	06/26	TBD	TBD	NA	08/26	09/26	10/26	11/26	05/27	05/27
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>Bicycle/Pedestrian Imprv DOT</b>			PM TDD: El Kaissi, Mohamad						Install pedestrian refuge island, RRFBs, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center						<b>TPP ID# 23007:</b> Intermediate design is in progress. Community meeting held on January 30, 2025.								
304/300-C30050			PM UTL:																				
2G40-197-003-0			PM LAD:																				
2G40-197-003	\$895,000		PM UDCCD:																				
	\$0		PM CPTED: Stevens, Daniel																				
<b>Design</b>																							
<b>Kingstowne Village Pkwy/Park Village Dr</b>			06/23	NA	09/23	NA	02/24	03/25	03/26	06/24	NA	NA	06/24	11/24	NA	NA	NA	05/25	NA	NA	08/25	12/25	02/26
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>Bicycle/Pedestrian Imprv DOT</b>			PM TDD: Ahangari, Samira						Install pedestrian refuge island, ADA ramp, and bus landing pads						<b>TPP ID #23008.</b> Revised Final plan along with TE comment response received on 03/04/2025 and sent to VDOT.								
304/300-C30050			PM UTL:																				
2G40-197-004-0			PM LAD: Campbell, Jocelyn																				
2G40-197-004	\$300,000		PM UDCCD:																				
	\$0		PM CPTED: Derleth, Gavin																				
<b>Design</b>																							

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kingstowne Village Pkwy/Cross Gate Ln			06/23	NA	11/23	NA	07/24	05/25	02/25	07/24	NA	NA	07/24	01/25	NA	NA	NA	04/25	NA	NA	07/25	03/26	01/26
---------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-005-0 2G40-197-005	Franconia	\$475,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: PM CPTED: Curtis, Tina					<u>Project Description</u> Install pedestrian refuge on eastbound approach of Kingstowne Village Parkway and Cross Gate Lane and relocate and improve bus stop					<u>Monthly Remarks</u> <b>TPP ID #23009.</b> Final construction package is in progress. The countywide permit submitted on 02/26/25. . VDOT approved the lane reduction option. LAD was completed on 1/13/2025, and VDOT comments were closed on 1/16/2025.					
---	-----------	------------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Design**

Blake Lane at Bushman RRFB			03/23	NA	09/23	09/24	06/25	10/25	01/26	03/25	NA	NA	04/25	12/25	NA	NA	NA	02/26	03/26	03/26	03/26	05/26	07/26
----------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-010-0 2G40-197-010	Providence	\$500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: Vega-Claudio, Yilia PM CPTED: Borkowski, Tad					<u>Project Description</u> Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive					<u>Monthly Remarks</u> <b>TPP ID #22003.</b> Final design is in progress. Advance final design received on 3/10/2025 and under review. Revised design sent to VDOT and approved on 2/14/2025. Per meeting with VDOT on 1/31/2025, the pork chop island should be modified. Land rights are required for one property. Confirmation received from VDOT to proceed with the RRFB.					
---	------------	------------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Design**

Elm St/Old Dominion Dr Crosswalk			02/22	NA	01/24	07/24	02/25	10/25	04/26	05/25	NA	NA	07/25	03/26	NA	NA	NA	05/26	NA	NA	07/26	04/26	10/26
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-017-0 2G40-197-017	Dranesville	\$550,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Lanigan, John J					<u>Project Description</u> Connecting missing sidewalk, curb ramps					<u>Monthly Remarks</u> Due to underground utilities conflict new option design proposed. Option design plan submit to VDOT for review & comments on 2/24/25. Additional funding provided in 2G40-088-086 and ST-00005-007.					
---	-------------	------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--

**Design**

Redd Rd/Idylwood Rd Crosswalk			11/24	04/25	07/25	12/25	12/26	TBD	TBD	TBD	TBD	NA	12/26	TBD	TBD		NA	02/27	03/27	04/27	TBD	09/27	09/27
-------------------------------	--	--	-------	-------	-------	-------	-------	-----	-----	-----	-----	----	-------	-----	-----	--	----	-------	-------	-------	-----	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 2G40-197-024-0 2G40-197-024	Dranesville	\$734,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Install crosswalk and improve visibility by re-grading embankment					<u>Monthly Remarks</u> <b>TPP ID #23026.</b> Schedule has been provided. Survey received on 1/16/25. Conceptual design is in progress. Submission package expected from the consultant in early April.					
---	-------------	------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--

**Survey**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Huntington Ave/Fenwick Dr Crosswalk			11/24	01/25	09/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	09/27	NA	NA	12/27	03/28	03/28
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Mount Vernon		PM TDD: Ahangari, Samira						Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study						Survey completed on 12/16/24. Concept design received on 01/24/25 and distributed on 01/28/25.					
2G40-197-025-0			PM UTL:																	
2G40-197-025		\$700,000	PM LAD:																	
		\$0	PM UDCD:																	
			PM CPTED: Hamidi, AJ																	

**Design**

Eskridge Rd/Merrifield Cinema Drive Crosswalk			11/24	05/25	09/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	09/27	NA	NA	12/27	03/28	03/28
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Providence		PM TDD: Ahangari, Samira						Shift existing marked crosswalk and add pedestrian refuge island						Concept design is in progress. Survey completed on 02/13/25. The design task order was executed on 10/31/24, and the NTP was issued to the consultant on 11/04/24.					
2G40-197-027-0			PM UTL:																	
2G40-197-027		\$525,000	PM LAD:																	
		\$0	PM UDCD:																	
			PM CPTED: Alexandrow, Nikolai																	

**Design**

Heritage Dr/Rectory Ln Crosswalk			10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	TBD	NA	11/25	07/26	TBD	TBD	NA	09/26	10/26	10/26	11/26	04/27	04/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Braddock		PM TDD: Pandey, Dipesh						Install pedestrian refuge island at existing marked crosswalk						<b>TPP ID #23031.</b> Intermediate design in progress and anticipated by the end of May. Consultant completed field survey on 2/03/2025. Concept Plan received on 2/19/2025. Held meeting with consultant on 2/27/2025 and discussed comments. Potentially FCPA property is impacted.					
2G40-197-029-0	Mason		PM UTL: Nguyen, Tan																	
2G40-197-029		\$850,000	PM LAD:																	
		\$0	PM UDCD:																	
			PM CPTED: Omar, Hedayat																	

**Design**

Heritage Dr/Commons Dr Crosswalk			10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	TBD	NA	11/25	07/26	TBD	TBD	NA	09/26	10/26	10/26	11/26	04/27	04/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Braddock		PM TDD: Pandey, Dipesh						Add pedestrian refuge island at existing marked crosswalk						<b>TPP ID #23032.</b> Intermediate design in progress and anticipated by the end of May. Consultant completed field survey on 2/03/2025. Concept Plan received on 2/19/2025. Held meeting with consultant on 2/27/2025 and discussed comments. Potentially two properties are impacted.					
2G40-197-030-0	Mason		PM UTL: Nguyen, Tan																	
2G40-197-030		\$525,000	PM LAD:																	
		\$0	PM UDCD:																	
			PM CPTED: Luo, Caijun																	

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Magarity Rd/Kennedy Dr Crosswalk			10/24	NA	04/25	06/25	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
----------------------------------	--	--	-------	----	-------	-------	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Dranesville		PM TDD: Sorensen, Jonathan						Install pedestrian refuge island and relocate bus stops at existing marked crosswalk						Design task order executed 9/27/24 and NTP issued to consultant 10/1/24. Survey completed by A/E in February, 2025.					
2G40-197-031-0	Providence		PM UTL:												Concept design submitted on 3/1/2025.					
2G40-197-031	\$700,000		PM LAD:																	
	\$0		PM UDCCD:																	
			PM CPTED: Stevens, Daniel																	

Design On Hold

Beulah Rd/Abbotsford Dr Crosswalk			09/24	12/24	04/25	09/25	08/26	10/26	10/26	11/25	TBD	NA	11/25	07/26	TBD	TBD	NA	12/26	01/27	02/27	TBD	08/27	08/27
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-----	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Hunter Mill		PM TDD: Radzikowski, Roderick						Install pedestrian refuge island at existing marked crosswalk						Utility designation received on February 27. Intermediate design in progress. Submission Package expected from consultant in early April.					
2G40-197-032-0			PM UTL:																	
2G40-197-032	\$500,000		PM LAD:																	
	\$0		PM UDCCD:																	
			PM CPTED: Curtis, Tina																	

Design On Hold

Bluement Way/Library St Crosswalk			09/24	TBD	02/25	05/25	10/25	01/26	01/26	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	04/26	TBD	TBD	TBD	07/26	07/26
-----------------------------------	--	--	-------	-----	-------	-------	-------	-------	-------	-----	-----	----	-----	-----	-----	-----	----	-------	-----	-----	-----	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Hunter Mill		PM TDD: Bazlamit, Ayad O						Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps						<b>TPP ID #23036.</b> Project initiation. Topo survey anticipated to be complete on 12/20/24. TDD signed Consultant task order proposal and issued NTP on 10/1/24. Topo Survey was completed on 1/13/2025. Concept plans were received on 2/26/2025.					
2G40-197-034-0			PM UTL:												<b>TPP ID #23036.</b> Project initiation. Topo survey anticipated to be complete on 12/20/24. TDD signed Consultant task order proposal and issued NTP on 10/1/24. Topo Survey was completed on 2/28/2025. Concept plans were received on 2/26/2025. The consultant is progressing with the pre-final phase submittal, which is scheduled for around 5/20/2025.					
2G40-197-034	\$474,000		PM LAD: Mohammed, Nazaneen																	
	\$0		PM UDCCD: Ander, Haroon																	
			PM CPTED: Alexandrow, Nikolai																	

Design On Hold

Graham Rd/Rosemary Ln Crosswalk			10/24	NA	03/25	05/25	08/25	04/26	04/26	07/25	06/25	NA	07/25	TBD	TBD	TBD	NA	05/26	06/25	TBD	TBD	12/26	12/26
---------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-----	-----	-----	----	-------	-------	-----	-----	-------	-------

<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Providence		PM TDD: Sorensen, Jonathan						Add pedestrian refuge island at existing marked crosswalk						<b>TPP ID# 23037.</b> Survey completed by County on 01/10/25. Intermediate Design submitted on 3/4/2025. Utility designation underway.					
2G40-197-035-0			PM UTL:																	
2G40-197-035	\$700,000		PM LAD:																	
	\$0		PM UDCCD:																	
			PM CPTED: Stevens, Daniel																	

Design On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date					
Westfields Blvd/Walney Rd Crosswalk																							On Hold	<input type="checkbox"/>				
<b>Bicycle/Pedestrian Imprv DOT</b> <b>304/300-C30050</b> <b>2G40-197-037-0</b> <b>2G40-197-037</b>																							<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCD: PM CPTED: Alexandrow, Nikolai		<u>Project Description</u> Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP		<u>Monthly Remarks</u> <b>TPP ID #23039.</b> Project initiation. Negotiating task order with consultant. Survey received on February 27.	
Survey																												
Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk																							On Hold	<input type="checkbox"/>				
<b>Bicycle/Pedestrian Imprv DOT</b> <b>304/300-C30050</b> <b>2G40-197-038-0</b> <b>2G40-197-038</b>																							<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: PM LAD: PM UDCD: PM CPTED: Luo, Caijun		<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk		<u>Monthly Remarks</u> <b>TPP ID #23040.</b> Revise scope received on 2/6/2025 and under review. Meeting held with ACTD on 8/28/24 to discuss scope issues and funding. Site visit completed on 8/13/24. Scope received on 8/1/24.	
Pre-Design																												
Leland Rd/Sammie Kay Ln																							On Hold	<input type="checkbox"/>				
<b>Bicycle/Pedestrian Imprv DOT</b> <b>304/300-C30050</b> <b>2G40-197-039-0</b> <b>2G40-197-039</b>																							<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: PM LAD: PM UDCD: PM CPTED: Curtis, Tina		<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk		<u>Monthly Remarks</u> <b>TPP ID# 23041.</b> Survey completed by County on 1/29/25. Concept design received on 3/4/2025. Intermediate Design submittal received on 3/13/2025. Utility designation underway.	
Design																												
Leesburg Pike/Shreve Rd/Haycock Rd																							On Hold	<input type="checkbox"/>				
<b>Bicycle/Pedestrian Imprv DOT</b> <b>304/300-C30050</b> <b>2G40-197-051-0</b> <b>2G40-197-051</b>																							<u>Project Manager/Assignments</u> PM TDD: Kebede, Marta PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCD: PM CPTED: TBD, To Be Determined		<u>Project Description</u> Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance		<u>Monthly Remarks</u> <b>TPP ID#24006.</b> The project design is in progress. Concept alternatives submitted on 3/7/25. A meeting with City of Falls Church, the County, and the design Consultant is scheduled for 3/18/25 to select the preferred concept alternative. The County will be sharing the Concepts with the Supervisors office to have their input. Utility designation proposal is in process. Public meeting is anticipated before the summer. The County survey is waiting for the completion the ongoing developer's construction at the intersection to complete the topo.	
Design																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date				
<b>Fort Hunt Rd (Belle Haven Country Club - Woodmont Rd)</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD			
<b>Pre-Design</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>												
<b>Bicycle/Pedestrian Imprv DOT</b>	Mount Vernon		PM TDD: Ahangari, Samira						Widen pavement to add 850 linear feet of climbing (uphill) bike lane. Project will create a bicycle lane connection from Richmond Highway to Belle View Boulevard						A meeting with VDOT was held on 10/18/2024, and the scope was sent back to ACTED for reevaluation. The project was canceled by the supervisor on 01/21/25 due to VDOT's requirement for an additional shoulder, which exceeds the budget.												
<b>304/300-C30050</b>			PM UTL:																								
<b>2G40-197-061-0</b>			PM LAD:																								
<b>2G40-197-061</b>	\$197,000		PM UDCD:																								
	\$0		PM CPTED: Rauof Hassanzadeh, Behn																								
<hr/>																											
<b>Old Courthouse Rd./Besley Rd. Realignment</b>			07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25				
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						<b>TPP ID # 35.</b> Construction 38% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.												
<b>5G25-059-007-0</b>			PM UTL: Maisel, Michael																								
<b>5G25-059-007</b>	\$19,500,000		PM LAD: Strayhorne, Robert																								
	\$1,322,777		PM UDCD: McCorkle, Lisa																								
			PM CPTED: Aguayo, Vanessa																								
<hr/>																											
<b>Construction</b>																											
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>			07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	07/22	04/23	05/23	06/23	05/20	03/24				
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mason		PM TDD: Bazlamit, Ayad O						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						<b>TPP ID#090.</b> Construction substantially complete 3/8/24. VDOT punchlist received and is being addressed. Executed nutrient credit transfer agreement received 5/28/24. A revised permit was sent to VDOT for review and approval on 1-24-2025												
<b>5G25-060-020-0</b>			PM UTL: Maisel, Michael																								
<b>5G25-060-020</b>	\$1,950,000		PM LAD: Najeeb, Mohammed																								
	\$0		PM UDCD: Rueangvivatanakij, Prutha																								
			PM CPTED: Askarzadeh, Negin																								
<hr/>																											
<b>Post-Construction</b>																											
<b>Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)</b>			12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	09/24	NA	02/25	03/25	04/25	05/25	01/26	01/26				
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd						<b>TPP ID#102.</b> Construction package is in progress. VDOT Traffic Signal Permits received 2/4/25. VDOT permit for site work received 7/15/24. VDOT permit applications submitted 5/13/24.												
<b>5G25-060-023-0</b>			PM UTL: Maisel, Michael																								
<b>5G25-060-023</b>	\$2,750,000		PM LAD: Herider, Jay																								
	\$0		PM UDCD: Cutler, Tom																								
			PM CPTED: Askarzadeh, Negin																								
<hr/>																											
<b>Utility Relocation</b>																											

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave			11/17	12/17	11/18	06/19	08/20	05/21	03/25	11/20	02/21	NA	02/24	02/24	08/24	05/25	NA	04/25	05/25	06/25	08/25	06/26	08/26
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Hojatzadeh, Max						Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						<b>TPP ID#205.</b> Awaiting VDOT permit submitted on 12/23/24. Dominion NTP issued 8/15/24 relocation underway with Cox and Verizon relocations to follow immediately after Dominion. Utility Completion Date pushed to May due to weather events and a delay receiving one pole. Land acquisition completed on 2/9/24. VDOT providing comments on issues which were already closed caused the completion date to be revised. Additional funding in 2G40-088-089. The two little River Tnpk Walkway projects 5G25-060-043 and 5G25-060-044 will be advertised together for construction.								
5G25-060-043-0			PM UTL: Pugh, Richard																				
5G25-060-043		\$5,750,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Aguayo, Vanessa																				

**Design**

Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr			08/17	11/17	07/18	09/20	06/22	07/20	07/24	09/22	NA	NA	09/22	07/23	05/23	05/25	NA	01/25	03/25	04/25	05/25	04/22	12/26
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Hojatzadeh, Max						Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						<b>TPP ID#234.</b> VDOT signal permit and LUP was received on 10/18/24. Verizon relocation is still underway. Utility Completion date pushed out due to late delivery of cable and conflict with Dominion line. Dominion to coordinate Streetlight relocation with project retaining wall construction. Final Construction package to UDCD 1/24/2025. Additional funding in 2G40-088-090. Schedule was revised due to VDOT permit changing their procedures and taking long time to issue the permit. The two little River Tnpk Walkway projects 5G25-060-043 and 5G25-060-044 will be advertised together for construction.								
5G25-060-044-0			PM UTL: Pugh, Richard																				
5G25-060-044		\$8,950,000	PM LAD: Guy, Sarah																				
		\$0	PM UDCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Askarzadeh, Negin																				

**Utility Relocation**

Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)			10/23	NA	04/24	12/24	04/25	05/26	05/26	04/25	TBD	08/25	10/25	04/26	01/26	01/27	06/26	07/26	09/26	10/26	01/27	01/28	01/28
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Kebede, Marta						Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp						<b>TPP ID# 189.09 RMAG ID#.</b> The design consultant submitted pre-final comment responses on 3/12/25. All Pre-final design County and VDOT comments received and transmitted to the consultant on 2/18/25. Revised utility designations is due for 3/31/25. Utility easement needs will be identified following the revised designation. Final design schedule to be reviewed and revised.								
5G25-062-010-0			PM UTL: Nguyen, Tan																				
5G25-062-010		\$4,360,000	PM LAD: Campbell, Jocelyn																				
		\$1,125,773	PM UDCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Luo, Caijun																				

**Design**

Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	11/24	02/25	02/25	10/24	NA	NA	10/24	TBD	NA	NA	NA	05/25	06/25	07/25	07/25	03/26	03/26
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Bazlamit, Ayad O						Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way						<b>TPP ID#189.11 RMAG ID#38.</b> TDD issued a Plat Review work order to LAD on 10/8/2024 and submitted a Programmatic Waiver for a reduced buffer width to VDOT on 10/16/2024 for approval. LAD completed the plat review on 10/21/2024. TDD submitted NTP to LAD work order on 10/28/24. The consultant updated all necessary permit plans dated 2021 on 10/18/2024 to meet current standards. TDD has sent the updated plans and the programmatic waiver for the reduced buffer width to VDOT for review on 10/16/2024. FCDOT received VDOT's comments on 12/10/24, and the consultant is addressing them accordingly.								
5G25-062-011-0			PM UTL: Pugh, Richard																				
5G25-062-011		\$1,350,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED: Beall, James																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
---	--	--	----	----	----	----	----	----	----	-------	----	----	-------	-------	----	----	----	-------	----	----	----	-------	-----

<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-014-0 5G25-062-014	Hunter Mill	\$138,199 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: Nabavi, Seyed					Provide pedestrian crosswalk on the east leg of the intersection					<b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.				
			PM UTL:														
			PM LAD: Monahan, Clyde														
			PM UDCCD:														
			PM CPTED: Luo, Caijun														

**Construction**

Pleasant Valley Rd. Shared Use Path - Ellick Run - Dominion Power Lines			01/18	04/18	02/19	08/21	02/25	11/20	02/26	04/25	04/25	NA	06/25	02/26	06/25	03/26	NA	01/26	06/25	07/25	08/25	11/21	01/27
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Pedestrian Imp - 2014</b> 304/300-C30050 ST-000036-013-0 ST-000036-013	Sully	\$11,800,000 \$8,646,023	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: Radzikowski, Roderick					Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					<b>TPP ID#162.</b> Project under LDS/VDOT review. Schedule updated. Coordinating Corps of Engineers permit with Consultant. Plats being revised. Land rights on 1 of 12 properties have been acquired. Washington Gas relocation complete and final bill paid. Verizon, NOVEC and Cox Communications relocation designs under review with revised final design plans. Additional funding in 2G40-088-091.				
			PM UTL: Yusufoglu, Eldar														
			PM LAD: DeSena, Tajera														
			PM UDCCD:														
			PM CPTED: Stevens, Daniel														

**Utility Relocation**

Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.			07/21	01/22	07/22	01/23	06/23	10/24	04/25	11/23	11/23	NA	11/23	03/25	07/24	05/25	NA	05/25	06/25	07/25	09/25	02/26	03/26
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Pedestrian Imp - 2014</b> 304/300-C30050 ST-000036-015-0 ST-000036-015	Dranesville	\$5,460,000 \$2,794,241	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: Hojatzadeh, Max					Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings					<b>TPP ID#186.</b> Final design plan approved on 9/23/24. LAD completed on 3/11/25. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. Verizon VA relocation in progress since 2/5/24. Draft construction package submit to UDCCD on 1/29/25. Additional funding in 2G40-088-092.				
			PM UTL: Yusufoglu, Eldar														
			PM LAD: Mohammed, Nazaneen														
			PM UDCCD: Vega-Claudio, Yilia														
			PM CPTED: Luo, Caijun														

**Land Acquisition**

Telegraph Road Walkway Ph II - Pike to Wilton			04/24	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>County-Maintained Pedestrian Imp - 2014</b> 304/300-C30050 ST-000036-017-0 ST-000036-017	Franconia	\$8,000,000 \$7,000,000	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: El Kaissi, Mohamad					Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge					<b>TPP ID#180.02.</b> Virtual public information meeting to be scheduled sometime in April 2025. Utilities provided with preliminary plans on 10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.				
			PM UTL: Yusufoglu, Eldar														
			PM LAD: Butler, Timothy														
			PM UDCCD:														
			PM CPTED: Alexandrow, Nikolai														

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Guinea Rd/Rutherford Park			03/23	NA	06/23	09/23	10/24	08/24	10/24	07/24	NA	NA	07/24	12/24	NA	NA	NA	12/24	01/25	01/25	03/25	02/25	06/25
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-002-0 ST-000053-002	Braddock	\$250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Mohammed, Nazaneen PM UDCD: Fasceski, Jeff PM CPTED: Askarzadeh, Negin					<u>Project Description</u> Crosswalk improvements to include curb extension and ADA curb ramps					<u>Monthly Remarks</u> <b>TPP ID #23004.</b> County Wide permit received. Final construction package submit to UDCD on 12/30/24.						On Hold <input type="checkbox"/>
--	----------	------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

**Bid Advertisement**

Westmoreland St/Rosemonte Dr			06/23	NA	08/23	11/23	02/24	08/24	01/25	01/24	NA	NA	02/24	06/24	NA	NA	NA	01/25	02/25	02/25	03/25	05/25	06/25
------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-003-0 ST-000053-003	Dranesville	\$575,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Guy, Sarah PM UDCD: Fasceski, Jeff PM CPTED: Luo, Caijun					<u>Project Description</u> Improvement of existing crosswalk to include ADA curb ramps, RRFB, and relocation of existing bus stop					<u>Monthly Remarks</u> <b>TPP ID #23006.</b> VDOT permit Received 1/6/25. Final construction package submit to UDCD for s on 3/3/25.						On Hold <input type="checkbox"/>
--	-------------	------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

**Design**

Bluemont Way/Explorer St			04/23	09/23	09/23	10/23	12/23	12/24	12/24	03/24	NA	NA	04/24	09/24	NA	NA	NA	01/25	04/25		03/25	06/25	06/25
--------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	--	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-004-0 ST-000053-004	Hunter Mill	\$275,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCD: Vega-Claudio, Yilia PM CPTED: Stevens, Daniel					<u>Project Description</u> Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island					<u>Monthly Remarks</u> County wide permit was submitted on 10/16. Draft CN Memo was submitted on 10/17/2024. <b>TPP ID #23010.</b> County wide permit will be utilized to construct this project. Final CN Memo was submitted on 1/30/2025. Cover Sheet signed 2/6/2025. CN Task Order authorized 2/27/25. Task order awarded 3/4/2025. Construction NTP scheduled 4/2/25. Construction completion is scheduled 6/2/24.						On Hold <input type="checkbox"/>
--	-------------	------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

**Construction**

Hooes Rd/South Run Stream Valley Trail			07/23	12/23	NA	10/24	03/25	10/25	10/25	04/25	TBD	NA	05/25	09/25	TBD	TBD	NA	11/25	NA	NA	02/26	06/26	06/26
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	----	----	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-005-0 ST-000053-005	Mount Vernon Springfield	\$375,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Pugh, Richard PM LAD: Herider, Jay PM UDCD: PM CPTED: Rauof Hassanzadeh, Behn					<u>Project Description</u> Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs					<u>Monthly Remarks</u> Final plan received on 03/04/25 and distributed to VDOT on 03/05/25. Draft plat recieved on 03/10/25. Revised plat requested on 03/06/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.						On Hold <input type="checkbox"/>
--	-----------------------------	------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Silverbrook Rd/Crosspointe Dr			06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	TBD	TBD	NA	03/26	03/26	04/26	05/26	09/26	09/26
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

On Hold

**Bicycle/Pedestrian Access DOT**

304/300-C30050 Springfield  
 ST-000053-006-0 \$500,000  
 ST-000053-006 \$0

Project Manager/Assignments

PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Curtis, Tina

Project Description

Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks

Monthly Remarks

**TPP ID #23017.** Final Design Plans submitted to VDOT & Other Agencies on 1/14/25. Received VDOT comments on 2/25/25. Consultant addressing comments made by VDOT. NTP issued for Land Acquisition on 1/9/25. Schedule adjusted due to addressing VDOT comments regarding justification of RRFB & additional comments received from VDOT.

**Design**

Stringfellow Rd/Foxfield Pool			05/23	NA	10/23	02/24	07/24	02/25	11/24	05/24	NA	NA	05/24	06/24	NA	NA	NA	12/24	12/24	12/24	02/25	08/25	05/25
-------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

**Bicycle/Pedestrian Access DOT**

304/300-C30050 Sully  
 ST-000053-007-0 \$300,000  
 ST-000053-007 \$0

Project Manager/Assignments

PM TDD: Elahi, Seyedbehnam  
 PM UTL: Nguyen, Tan  
 PM LAD: Campbell, Jocelyn  
 PM UDCD: Walelign, Mahlet  
 PM CPTED: Alexandrow, Nikolai

Project Description

Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.

Monthly Remarks

**TPP ID #23018.** Construction 40% complete. Pre-construction meeting held 2/03/2025. Construction NTP 2/10/25 and completion on 5/11/2025. Land acquisition was completed on 6/14/24. No utility impacts. The project will be designed and constructed under the countywide permit.

**Construction**

Vale Rd/Flint Hill Rd Crosswalk			09/24	NA	12/24	03/25	06/25	09/25	09/25	NA	NA	NA	NA	NA	NA	NA	NA	10/25	11/25	11/25	12/25	03/26	03/26
---------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

**Bicycle/Pedestrian Access DOT**

304/300-C30050 Hunter Mill  
 ST-000053-008-0 \$400,000  
 ST-000053-008 \$0

Project Manager/Assignments

PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Alexandrow, Nikolai

Project Description

Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB.

Monthly Remarks

**TPP ID# 23042.** Intermediate design submit for review and comments on 12/10/24. Comments received 1/30/25. Proceed with Pre-final design. Utilities test hole requested.

**Design**

Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

On Hold

**Bicycle/Pedestrian Access DOT**

304/300-C30050 Mount Vernon  
 ST-000053-010-0 \$900,000  
 ST-000053-010 \$0

Project Manager/Assignments

PM TDD: Sorensen, Jonathan  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Luo, Caijun

Project Description

Shift existing marked crosswalk, add pedestrian refuge island, and study possible RRFB

Monthly Remarks

**TPP ID# 23044.** Design task order executed 10/7/24 and NTP issued 10/9/24. A/E survey completed 2/2025. Concept design received 3/1/2025.

**Design**

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>Huntington Ave/Robinson Way Crosswalk</b>		10/24	TBD	02/25	03/25	NA	08/25	08/25	NA	TBD	NA	TBD	TBD	TBD	TBD	NA	11/25	TBD	TBD	11/25	02/26	02/26						
<b>Bicycle/Pedestrian Access DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
304/300-C30050	Mount Vernon	PM TDD:	Bazlamit, Ayad				Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road.				Consultant Task Order was executed on 10/4/2024. NTP letter sent to consultant on 10/4/2024. Topo Survey was completed on 12/6/24. Concept plans were received on 1/17/2025 and are under review by the County. FCDOT has comments on the concept design and were shared with the consultant on 1/29/2025. Crosswalk location determination was sent to VDOT for review and approval on 1/30/2025. A revised concept desing was received on 2/12/2025 and was sent to CPTED for comments.																	
ST-000053-013-0		PM UTL:	Nguyen, Tan				Remove existing western crosswalk																					
ST-000053-013	\$493,000	PM LAD:	Najeeb, Mohammed																									
	\$0	PM UDCCD:																										
		PM CPTED:	Hamidi, AJ																									
<b>Design</b>		2-28-2025 Consultant Task Order was executed on 10/4/2024. NTP letter sent to consultant on 10/4/2024. Topo Survey was																										
<b>Eskridge Rd/District Ave Crosswalk</b>		11/24	05/25	09/25	01/26	05/26	05/27	05/27	TBD	TBD	NA	09/26	06/27	TBD	TBD	NA	08/27	NA	NA	11/27	02/28	02/28						
<b>Bicycle/Pedestrian Access DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
304/300-C30050	Providence	PM TDD:	Ahangari, Samira				Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB				Concept design is in progress. Survey completed on 02/13/25. The design task order executed on 11/20/24 and NTP issued on 11/20/24. The survey was requested on 08/02/24.																	
ST-000053-014-0		PM UTL:																										
ST-000053-014	\$575,000	PM LAD:																										
	\$0	PM UDCCD:																										
		PM CPTED:	Alexandrow, Nikolai																									
<b>Design</b>																												
<b>Guinea Rd/Lakepointe Dr Crosswalk</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD						
<b>Bicycle/Pedestrian Access DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
304/300-C30050	Braddock	PM TDD:	Madhusudhan, Galappa				Install RRFB				TPP ID #23049. Received Final Proposal from consultant on 2/19/25. Task Order approved on 3/3/25. Consultant addressing comments made by County on revised proposal received on 2/4/25 . Task Order Approval is in progress. Survey completed 1/21/25.																	
ST-000053-015-0		PM UTL:																										
ST-000053-015	\$324,000	PM LAD:																										
	\$0	PM UDCCD:																										
		PM CPTED:	Luo, Caijun																									
<b>Pre-Design</b>																												