

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Franconia	02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	08/25	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Kebede, Marta					Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges					PE UPC #106143, RW UPC #118128 . TPP ID#122. Pre-final design is in progress. Land rihgts for Cinderbed Road properties have been aquired. Land right for WMATA properties on Cinderbed Road is ongoing. Washington gas relocation completed on 8/19/24. Dominion Energy, Verizon VA, and Cox Communications finalizing relocation plans & estimates. The project schedule was revised due to the project design having conflicts with VPRA and CSX's projects. Amendment #2 prposal was sent for Director's approval on 3/4/25.										
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Monahan, Clyde																				
			PM UDCD: Engida, Samuel																				
			PM CPTED: Lilley, Ronald																				
Land Acquisition																							
On Hold <input type="checkbox"/>																							
Mason Neck Trail N	102/500-C50000	Mount Vernon	03/22	07/24	10/25	04/26	12/26	12/27	12/27	08/26	10/26	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Madhusudhan, Galappa					Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work					1. UPC #122888. TPP ID #206. Final Design Task Order proposal received on 3/4/25 from Design Consultant HDR & TO approval is in progress. Work Order issued to LSB on 2/11/25 for additional survey requested by design consulant. Coordinating with VDOT for scope closing meeting. For the environmental tasks, consultant is preparing section 106 consultation initial submittal to VDHR.NEPA document and support documentation to be completed concurrent with project design. VDOT PE Authorization 1/22/24. Citizens Information Meeting held on 10/23/24.										
			PM UTL: Maisel, Michael																				
			PM LAD: Stevens, Daniel																				
			PM UDCD: Stevens, Daniel																				
			PM CPTED: Stevens, Daniel																				
Design																							
Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	12/17	NA	08/18	11/19	03/25	04/20	06/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	06/25	07/25	08/25	08/25	10/21	04/27
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Radzikowski, Roderick					Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development					Comments received from LDS/VDOT on December 18. Comments response received from the consultant on January 4. Per Meeting held on 2/27/2025 with LDS/VDOT, LUP permit filed on 3/17/27 to tie-in to Lorton Rd. Draft Construction Permit submitted to UCDC on 3/18/27. Countywide Permit issued 6/27/23. Land rights on 3 of 3 parcels have been acquired.										
			PM UTL: Pugh, Richard																				
			PM LAD: Baker, Lisa																				
			PM UDCD: Vega-Claudio, Yilia																				
			PM CPTED: Borkowski, Tad																				
Design																							
Terminal Rd LTL at Rt 286	2G40-067-000-0	Mount Vernon	05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	04/25
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					TPP ID#027.03. Construction 80% complete.										
			PM UTL: Maisel, Michael																				
			PM LAD: Alcon, Kelly																				
			PM UDCD: Walelign, Mahlet																				
			PM CPTED: Alexandrow, Nikolai																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr			01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	03/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia	Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek				TPP ID# 154. Construction substantially completed 3/31/23. VDOT LUP completed 2/22/24. VPDES Notice of Termination 1/2/24. VMRC permit and JPA closed 11/8/23. VDOT approval for RRFB repair under Countywide Permit received 7/1/24. RRFB repair work completed 1/8/25 and all punch list items addressed 2/28/25.															
2G40-088-026-0			PM UTL: Pugh, Richard																				
2G40-088-026		\$9,705,157	PM LAD: Alcon, Kelly																				
		\$0	PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Hamidi, AJ																				
Post-Construction																							
00575 Buckman Rd EB @ Russell Rd			11/23	NA	07/24	12/24	03/25	02/26	02/26	04/25	NA	NA	05/25	01/26	NA	NA	NA	03/26	04/26	05/26	06/26	10/26	10/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: El Kaissi, Mohamad	Loading pad with bench and trash can				Final design in progress. Comments received and sent to consultant 1/17/2025. Prefinal design submitted to VDOT 12/6/2024.															
4YP202-00575			PM UTL:																				
TS-000016-059		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
Design																							
02416 Huntington Ave EB @ Hunting Creek Rd			05/22	11/22	02/23	NA	08/23	01/24	04/24	08/23	NA	NA	08/23	04/24	NA	NA	NA	06/24	07/24	07/24	08/24	10/24	02/25
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
303/300-C30010	Mount Vernon		PM TDD: Madhusudhan, Galappa	Loading pad, shelter, bench, trash can, sidewalk along with associated grading.				UDCD Task Order #24. CN NTP 8/15/24, scheduled completion 2/12/25. Construction authorization 6/3/24. Building permit received 5/15/24. VDOT Countywide permit package submitted 4/30/24 and clearance received. Land acquisition completed 4/15/24. Substantial Completion 2/3/25. Building Permit passed 2/21/25.															
CR-000007-011-0			PM UTL:																				
CR-000007-011		\$75,000	PM LAD: Wilson, Nicole																				
		\$75,000	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							
03299 Sherwood Hall WB @ Richmond Hwy			05/22	11/22	02/23	NA	08/23	01/24	01/24	08/23	NA	NA	08/23	11/23	NA	NA	NA	03/24	04/24	04/24	07/24	10/24	10/24
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
303/300-C30010	Mount Vernon		PM TDD: Madhusudhan, Galappa	Loading pad, bench, and sidewalk along with associated grading.				UDCD Task Order #22. CN NTP 7/1/24, scheduled completion 10/28/24. Construction authorization 3/27/24. Substantial Completion on 11/13/24.															
CR-000007-015-0			PM UTL:																				
CR-000007-015		\$50,000	PM LAD: DeSena, Tajera																				
		\$50,000	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Huntington Ave/Fenwick Dr Crosswalk		11/24	01/25	09/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	09/27	NA	NA	12/27	03/28	03/28
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Bicycle/Pedestrian Imprv DOT 304/300-C30050 Mount Vernon		PM TDD: Ahangari, Samira					Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study					Survey completed on 12/16/24. Concept design received on 01/24/25 and distributed on 01/28/25.										
2G40-197-025-0		PM UTL:																				
2G40-197-025 \$700,000		PM LAD:																				
\$0		PM UDCD:																				
		PM CPTED: Hamidi, AJ																				
Design																						
Fort Hunt Rd (Belle Haven Country Club - Woodmont Rd)		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Bicycle/Pedestrian Imprv DOT 304/300-C30050 Mount Vernon		PM TDD: Ahangari, Samira					Widen pavement to add 850 linear feet of climbing (uphill) bike lane. Project will create a bicycle lane connection from Richmond Highway to Belle View Boulevard					A meeting with VDOT was held on 10/18/2024, and the scope was sent back to ACTED for reevaluation. The project was canceled by the supervisor on 01/21/25 due to VDOT's requirement for an additional shoulder, which exceeds the budget.										
2G40-197-061-0		PM UTL:																				
2G40-197-061 \$197,000		PM LAD:																				
\$0		PM UDCD:																				
		PM CPTED: Rauof Hassanzadeh, Behn																				
Pre-Design																						
Hoes Rd/South Run Stream Valley Trail		07/23	12/23	NA	10/24	03/25	10/25	10/25	04/25	TBD	NA	05/25	09/25	TBD	TBD	NA	11/25	NA	NA	02/26	06/26	06/26
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Bicycle/Pedestrian Access DOT 304/300-C30050 Mount Vernon		PM TDD: Ahangari, Samira					Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs					Final plan received on 03/04/25 and distributed to VDOT on 03/05/25. Draft plat received on 03/10/25. Revised plat requested on 03/06/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.										
ST-000053-005-0 Springfield		PM UTL: Pugh, Richard																				
ST-000053-005 \$375,000		PM LAD: Herider, Jay																				
\$0		PM UDCD:																				
		PM CPTED: Rauof Hassanzadeh, Behn																				
Design																						
Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Bicycle/Pedestrian Access DOT 304/300-C30050 Mount Vernon		PM TDD: Sorensen, Jonathan					Shift existing marked crosswalk, add pedestrian refuge island, and study possible RRFB					TPP ID# 23044. Design task order executed 10/7/24 and NTP issued 10/9/24. A/E survey completed 2/2025. Concept design received 3/1/2025.										
ST-000053-010-0		PM UTL:																				
ST-000053-010 \$900,000		PM LAD:																				
\$0		PM UDCD:																				
		PM CPTED: Luo, Caijun																				
Design																						

Project Name																						
Fund #	District	Design PHASE Dates								Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Huntington Ave/Robinson Way Crosswalk		10/24	TBD	02/25	03/25	NA	08/25	08/25	NA	TBD	NA	TBD	TBD	TBD	TBD	NA	11/25	TBD	TBD	11/25	02/26	02/26
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Bicycle/Pedestrian Access DOT	Mount Vernon	PM TDD: Bazlamit, Ayad					Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road.					Consultant Task Order was executed on 10/4/2024. NTP letter sent to consultant on 10/4/2024. Topo Survey was completed on 12/6/24. Concept plans were received on 1/17/2025 and are under review by the County. FCDOT has comments on the concept design and were shared with the consultant on 1/29/2025. Crosswalk location determination was sent to VDOT for review and approval on 1/30/2025. A revised concept desing was received on 2/12/2025 and was sent to CPTED for comments.										
304/300-C30050		PM UTL: Nguyen, Tan					Remove existing western crosswalk															
ST-000053-013-0	\$493,000	PM LAD: Najeeb, Mohammed																				
ST-000053-013	\$0	PM UDCD:																				
		PM CPTED: Hamidi, AJ																				
Design		2-28-2025 Consultant Task Order was executed on 10/4/2024. NTP letter sent to consultant on 10/4/2024. Topo Survey was																				

On Hold