



County of Fairfax, Virginia

MEMORANDUM

DATE: March 13, 2026

TO: DISTRIBUTION

FROM: Seyed Nabavi, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the 2026 March Monthly Project Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed, please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report, please inform this office and you will be removed from distribution.

If you have any questions, please call 703-877-5600.



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Gregg Steverson, Director, Department of Transportation
Martha Coello, Deputy Director, Department of Transportation
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Active Transportation, Capital Projects, and Traffic Engineering Division (ACTD)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, ACTD
Douglas Miller, Environmental Program Coordinator, ACTD
Michael Guarino, Section Chief, Capital Projects, ACTD
Nicole Wynands, Acting Section Chief, Active Transportation, ACTD
Ajmal Hamidi, Transportation Planner III, ACTD

Transportation Design Division Monthly Projects Status Report

March 13, 2026

Page 2 of 4

Don Moyer, Engineer III, ACTD
Valerie Pini, Senior Right-of-Way Agent, ACTD
Michael Felschow, Section Chief, Transportation Services Division (TSD)
Edward Reid, Transportation Planner III, TSD
Randall Keays, Transportation Planner III, TSD
Gisette Moore, Transportation Planner II, TSD
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP
Tim Kutz, Transportation Planner III, Transportation Planning, STP
Brook Khorashadi, Section Chief, TDD
Mohamad El Kaissi, Section Chief, TDD
Sonia Shahnaj, Section Chief, TDD
Tan Nguyen, Section Chief, Utility Coordination, TDD
Ayad Bazlamit, Engineer IV, TDD
Dennis Marsh, Engineer IV, TDD
Samira Ahangari, Project Manager, TDD
Behnam Elahi, Project Manager, TDD
Dipesh Pandey, Project Manager, TDD
Marta Kebede, Engineer IV, TDD
Masoud Hojatzadeh, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Roderick Radzikowski, Project Manager, TDD
Jon Sorenson, Project Manager, TDD
Tom Walsh, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Caleb Lee, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD
Lisa Witt, Management Analyst IV, Administrative Services
Ally Ward, Financial Specialist III, Administrative Services
Fonique Gladden, Management Analyst III, Administrative Services
Jennifer Rosales, Financial Specialist III, CFD
Negin Askarzadeh, Transportation Planner IV, CPOD
Amir Farshchi, Transportation Planner III, CPOD
Tracy Jenkins, Financial Specialist II, Administration Section
Ryn Thompson, Transportation Planner III, Transit Services Division

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services
Carey F. Needham, Deputy Director, DPWES – Capital Facilities
Tiya Raju, Deputy Director, DPWES – Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)

Transportation Design Division Monthly Projects Status Report

March 13, 2026

Page 3 of 4

Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)

Dennis Cate, Director, Land Acquisition Division (LAD)

Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Vickie McEntire Anglin, County Surveyor, UDCD

Shegufta Sultana, Admin Supervisor, Capital Facilities, DPWES

Jay Horstman, UDCD Inspection Branch Chief

Chris Jensen, Deputy County Surveyor, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Wen Wang, Administrative Support Branch, Capital Facilities

Scott Bishop, Chief, Transportation Construction Branch, UDCD

Lisa McCorkle, Section Chief, Transportation Construction Branch, UDCD

Deepak Bhinge, Section Chief, Transportation Construction Branch, UDCD

Samuel Engida, Section Chief, Transportation Construction Branch, UDCD

Jeff Fasceski, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Kelly Alcon, Project Coordinator, LAD

Clyde Monahan, Project Coordinator, LAD

Mohammed Najeeb, Project Coordinator, LAD

Tajera DeSena, Sr. Right-of-Way Agent, LAD

Jay Herider, Sr. Right-of-Way Agent, LAD

Jim Strayhorne, Sr. Right-of-Way Agent, LAD

Jocelyn Campbell, Right-of-Way Agent, LAD

Nazaneen Mohammed, Right-of-Way Agent, LAD

Melyssa Owens, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Franconia District Supervisors Office

Hunter Mill District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

PLANNING COMMISSION

Phillip Niedzielski-Eichner, Chairman, At-Large

Timothy John Sargeant, Vice Chairman, At-Large

Evelyn Spain, Secretary, Sully District

John Ulfelder, Parliamentarian, Dranesville District

Mary Cortina, Braddock District

Transportation Design Division Monthly Projects Status Report

March 13, 2026

Page 4 of 4

Christopher Landgraf, Franconia District

John Carter, Hunter Mill District

Alis Wang, Mason District

Walter Clarke, Mount Vernon District

Jeremy Hancock, Providence District

Candice Bennett, At- Large

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Terry Yates, District Project Development Engineer

Andy Beacher, Assistant Director, Transportation and Land Use, Fairfax & Arlington Counties

Minwoo Ha, Manager, VDOT NOVA District, Preliminary Engineering

Angel Tao, Manager, NOVA Local Assistance

Amir Salahshoor, Assistant Manager, Local Assistance Program

Shane Lupo, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Carol Sinclair, Program Management Analyst, Programming and Investment Management

Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties

Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

Sofia Pinedo, Project Coordinator, NOVA Local Assistance Program

Melissa Henderson, LUP Plan Review Coordinator, NOVA Local Assistance Program

John Russell, Engineering Supervisor, Materials QA

Afsaneh Mirpour, Maintenance

William Dunn, NOVA District L&D Engineer

UTILITY COMPANIES

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

MISCELLANEOUS DISTRIBUTION

Brendon Hanafin, Division Director, Development, FCPA

Randall Farren, Branch Manager, Planning, FCPA

Andy Royse, Branch Manager, Land Management, FCPA

Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood & Community Development

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

Jennifer Miller (DCE)

Ebadullah Ebadi, Transportation, Trails & Environment Aide, Mount Vernon District

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

March 2026

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 - 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 - 15
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	15 - 26

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	TBD	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-----	-------	-------	-------	-------	-------	-------	-------	-------

Cinderbed Bikeway - Cinderbed Rd. Bikeway			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
102/500-C50000	Franconia		PM TDD: Kebede, Marta					Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road including two pedestrian bridges					PE UPC #106143, RW UPC #118128 . TPP ID#122. Phase 1-Southern Segment: Final design distributed 1/14/26. Partial comments received. Environmental JPA submitted 1/5/26. Review in progress. Utility coordination in progress. Dominion Energy P&E received 3/11/26. Land acquisition for the four WMATA parcels to be completed.							
AA1400137-15-0	Mount Vernon		PM UTL: Yusufoglu, Eldar																	
AA1400137-15		\$18,050,000	PM LAD: Monahan, Clyde																	
		\$7,465,864	PM UDCD: Engida, Samuel																	
			PM CPTED: Lilley, Ronald																	

Land Acquisition

			02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	08/25
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
102/500-C50000	Franconia		PM TDD: Bazlamit, Ayad O					Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line					UPC #109607. TPP ID# 182. Construction was substantially completed on 9/4/25. Contractor is working on VDOT's punch list items some of which required a Construction Change Order, which is in progress. Nutrient credits transfer package to VDOT is in progress.							
AA1400141-16-0			PM UTL: Pugh, Richard																	
AA1400141-16		\$3,852,500	PM LAD: Guy, Sarah																	
		\$0	PM UDCD: Engida, Samuel																	
			PM CPTED: Luo, Caijun																	

Construction

			10/21	10/22	NA	02/24	08/24	10/25	12/25	12/24	NA	04/25	04/25	12/25	NA	NA	02/26	03/26	04/26	05/26	07/26	07/27	07/27
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Columbia Pike Streetscapes, Phase I			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
102/500-C50000	Mason		PM TDD: Sorensen, Jonathan					Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive					UPC #118238. TPP ID# 21005. Final construction authorization is in progress. Construction bid documents currently under second review. Land rights completed on 12/19/25 with 6 of 6 properties acquired.							
AA1400159-21-0			PM UTL: Nguyen, Tan																	
AA1400159-21		\$2,651,134	PM LAD: Herider, Jay																	
		\$1,255,000	PM UDCD: Bhinge, Deepak																	
			PM CPTED: Malik, Zuhra																	

Design

			10/23	09/24	10/25	07/26	02/27	07/27	07/27	06/26	08/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Lincoln Street Expansion			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
102/500-C50000	Providence		PM TDD: Shahnaj, Sonia					New road connecting Old Meadow Road to Magarity Road in Tysons					RS UPC 118307. Prefinal design is in progress. Posting of Willingness notice being reviewed by VDOT. VE Study Report resubmitted for VDOT review 3/10/26. Additional utility designation and test holes underway. Coordination with utility companies, FCPA, FCPS, MITRE and SOMOS ongoing.							
AA1400164-23-0	Dranesville		PM UTL: Yusufoglu, Eldar																	
AA1400164-23		\$50,250,000	PM LAD:																	
		\$28,700,950	PM UDCD:																	
			PM CPTED: Luo, Caijun																	

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			03/22	07/24	11/25	04/26	12/26	12/27	12/27	08/26	10/26	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30
Mason Neck Trail N 102/500-C50000 AA1400165-23-0 AA1400165-23	Mount Vernon \$9,250,000 \$7,974,200		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Maisel, Michael PM LAD: PM UDCD: PM CPTED: Stevens, Daniel					<u>Project Description</u> Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work					<u>Monthly Remarks</u> UPC #122888. TPP ID #206. Prefinal Design is in progress. Environmental consultant submitted responses to VDHR comments on 1/23/26. PED Extension letter submitted to VDOT on 3/1/26.						On Hold <input type="checkbox"/>				
Design																							
Pedestrian Access Improvements			10/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Pohick Road Sidewalk (Rt 1 to I-95) 102/500-C50000 AA1400171-25-0 AA1400171-25	Mount Vernon \$13,541,768 \$12,614,368		<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCD: Carlin, Craig PM CPTED: Luo, Caijun					<u>Project Description</u> Pohick Road from Route 1 to I-95. Pedestrian Improvements. Install missing links, improve existing pedestrian facilities, and provide 8-10 foot SUP on both sides of Pohick Road from Aspenpark Road to Lagrange					<u>Monthly Remarks</u> UPC# 126327 TPP ID#57 Preliminary Design plans were submitted to FCDOT and VDOT 02/09/26. Comments are due 03/10/26.						On Hold <input type="checkbox"/>				
Design																							
Sunrise Valley Drive Cycle Track 102/500-C50000 AA1400173-25-0 AA1400173-25	Hunter Mill \$31,826,348 \$28,373,356		<u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Construct cycle tracks (protected bike lanes), protected intersections, and reconstruct Sunrise Valley Drive from Monroe Street to Fairfax County Parkway					<u>Monthly Remarks</u> UPC #122978: VDOT to prepare NEPA document. Cost to be included in agreement. Ray Johnson sent email to VDOT (Carol) indicating county is committed to fully funding project. Revised estimate with updated VDOT Oversight estimate submitted 6/27/24. Negotiation with on-call consultant is complete and proposal was signed on 10/13/25. A charrette to review the plans within FCDOT was held on 1/17/26. A charrette to review the plans together with VDOT and the design consultant will be scheduled soon. Survey is in progress with the survey request submitted on 9/15/25. A revised estimate with updated PE estimate submitted 12/12/25.						On Hold <input type="checkbox"/>				
Survey			09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	09/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27
Shreveewood Elementary SRTS 102/500-C50000 SRTS-157 AA1400157-21	Providence \$3,000,000 \$1,110,384		<u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCD: Bhinge, Deepak PM CPTED: Curtis, Tina					<u>Project Description</u> Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shreveewood Elementary School and W&OD Trail					<u>Monthly Remarks</u> UPC #118236: Land acquisition completed on 9/30/2025. Utility relocation is in progress. NTPs given to Dominion, Cox, and Verizon. Dominion has already done a portion of their relocation work. Dominion's outstanding issue is working out details on the feed to the school speed sign. Nutrient credits were submitted for purchase on 2/26/26.						On Hold <input type="checkbox"/>				
Utility Relocation																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			03/23	06/24	07/25	11/25	11/26	03/27	03/27	02/26	NA	04/26	05/26	02/27	04/26	04/27	05/27	05/27	06/27	07/27	09/27	07/28	07/28
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Bush Hill Elementary School SRTS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
102/500-CS0000	Franconia		PM TDD: Elahi, Seyedbehnam					Nine hundred linear feet of sidewalk from Ninian Avenue to Larno Drive					UPC #121567. Final plan is in progress. Working on the posting of willingness package. Advance final plan received on 2/10/26 and under review. Final plats received on 2/12/26. Approved PCE received on 9/23/25. Revised Appendix A received on 2/04/25. PE authorization received on 1/25/23. 0 out of 8 properties are required. Nutrient credit required for this project. Washington Gas to relocate about 900' 4" gas main and 14 services. Fairfax Water relocate 5 water meter boxes. A couple Dominion and Cox services to be relocated.					
SRTS-163			PM UTL: Pugh, Richard															
AA1400163-23		\$3,671,468	PM LAD: Herider, Jay															
		\$2,334,468	PM UDCCD: Samiyi, Bijan															
			PM CPTED: Curtis, Tina															

Design

			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
--	--	--	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

Burke Rd - Burke Village II Street Acceptance			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Springfield		PM TDD: Nabavi, Seyed					Street Acceptance and abandonment for old Burke Rd alignment.					Coordination work on going. Project initiation meeting held on 9/12/25.					
2G40-010-001-0	Braddock		PM UTL:															
2G40-010-001		\$10,000	PM LAD:															
		\$10,000	PM UDCCD:															
			PM CPTED:															

Post-Construction

			08/18	NA	03/19	10/20	03/23	06/21	10/25	08/22	NA	NA	10/22	06/25	03/21	08/22	NA	10/25	02/26	03/26	03/26	06/26	09/26
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

VRE Rolling Road Station Parking Lot Expansion			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Springfield		PM TDD: Walsh, Thomas					Surface parking lot expansion					TPP ID#358. UDCCD to schedule pre-con meeting. Bids opening was held on 03/03/26. Bid advertised on 02/03/26 Dominion Energy to finalize their plan and estimate. Recently Norfolk Sothern informed us the Norfolk Sothern line sold to Virginia Passenger Rail Authority (VPRA). This means the agreements will need to be coordinate through VPRA. Application for VPRA submit on 11/5/25.					
2G40-055-000-A-0			PM UTL: Yusufoglu, Eldar															
2G40-055-000		\$4,950,000	PM LAD: Mohammed, Nazaneen															
		\$1,050,000	PM UDCCD: Fasceski, Jeff															
			PM CPTED: Abifadel, Gibran															

Construction

Giles Run & Laurel Hill			12/17	NA	08/18	11/19	03/25	04/20	08/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	09/25	10/25	11/25	11/25	10/21	04/27
------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Giles Run & Laurel Hill			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Mount Vernon		PM TDD: Kebede, Marta					Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development					Construction is 10% completed. Nutrient credit transfer to VDOT is to be proceeded. Street Light installation will be coordinated with Dominion Energy during the project construction.					
2G40-067-000-0			PM UTL: Pugh, Richard															
2G40-067-000		\$5,200,000	PM LAD: Najeeb, Mohammed															
		\$1,350,000	PM UDCCD: Ander, Haroon															
			PM CPTED: Borkowski, Tad															

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

		12/22	04/22	07/24	07/25	10/26	08/25	06/27	02/26	04/26	06/26	07/26	03/27	04/27	02/28	10/27	11/27	12/27	01/28	04/28	12/28	12/29
--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Shirley Gate Road
124/400-C40013
2G40-079-000-0
2G40-079-000

District: Braddock
 Springfield
 \$42,500,000
 \$26,000,000

Project Manager/Assignments
 PM TDD: Marsh, Dennis
 PM UTL: Maisel, Michael
 PM LAD: Monahan, Clyde
 PM UDCCD: Fasceski, Jeff
 PM CPTED: Curtis, Tina

Project Description
 Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East

Monthly Remarks
Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25. 2nd Prefinal plans in progress. 17 properties affected. plats received 2/13/26. Preparing for a public hearing in April. Utility coordination with NOVEC, Verizon, Cox, Fairfax Water (42" and 24" relocations) and Colonial Pipeline (No Objections Letter) ongoing. WGL issued no-conflict letter. Dominion Transmission encroachment agreement sent 1/28/25.

On Hold

Design

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS		03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	03/26	NA	12/25	01/26	02/26	02/26	10/24	10/26
---	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

RMAG Phase II
124/400-C40011
2G40-085-002-0
2G40-085-002

District: Hunter Mill
 \$4,500,000
 \$0

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL: Maisel, Michael
 PM LAD: Monahan, Clyde
 PM UDCCD: Rueangvivanakij, Prutha
 PM CPTED: Luo, Caijun

Project Description
 Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive

Monthly Remarks
TPP ID# 189.04. RMAG ID# 4 Construction Authorization 12/2/25. Bid opening 2/10/26. Construction award 2/20/26. VDOT LUP revision to include signal works received 11/12/25. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Dominion PS&E executed 7/30/25. Anticipated Dominion relocation completion March 2026. Scheduled adjusted to 10/30/26 for delay in obtaining VDOT permits and Dominion relocation. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.

On Hold

Construction

Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr		12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	10/25	NA	04/25	06/25	08/25	10/25	12/24	09/27
---	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Six Year Plan HB2313 Local Spot Improvements
124/400-C40013
2G40-087-003-0
2G40-087-003

District: Springfield
 \$9,000,000
 \$0

Project Manager/Assignments
 PM TDD: Marsh, Dennis
 PM UTL: Nguyen, Tan
 PM LAD: Najeeb, Mohammed
 PM UDCCD: Cutler, Tom
 PM CPTED: Luo, Caijun

Project Description
 Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding

Monthly Remarks
TPP ID#23. Construction NTP 03/16/26. Contract Awarded on 10/21/25. Dominion, Cox and Verizon relocation complete.

On Hold

Construction

Electric Avenue/Cedar Ln. - NB Left Turn Lane		03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Six Year Plan HB2313 Local Spot Improvements
124/400-C40013
2G40-087-004-0
2G40-087-004

District: Providence
 \$4,500,000
 \$0

Project Manager/Assignments
 PM TDD: Walsh, Thomas
 PM UTL:
 PM LAD:
 PM UDCCD:
 PM CPTED: Stevens, Daniel

Project Description
 Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements

Monthly Remarks
TPP ID#26. Call with VDOT held on 2/10/26 to discuss preliminary comments. Comments received 9/18/25 and are under review. Concept Design/Traffic Analysis Package submitted to VDOT on 7/30/25. Concept Design/Traffic Analysis Package received 5/30/25 and is under review. Meeting with consultant held on 5/8/25 to discuss submission.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Backlick Road and Industrial Road			04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	12/25	01/26	03/26	12/24	06/27
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Six Year Plan HB2313 Local Spot Improvements
124/400-C40013 Mason
2G40-087-010-0 Braddock
2G40-087-010 \$7,000,000
 \$0

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Yusufoglu, Eldar
 PM LAD: Herider, Jay
 PM UDCCD: Fasceski, Jeff
 PM CPTED: Alexandrow, Nikolai

Project Description
 Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road

Monthly Remarks
TPP ID# 21 & 91 Construction award is in progress. Bids opened 01/21/26.

On Hold

Construction

Terminal Rd LTL at Rt 286			05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	03/26
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Six Year Plan HB2313 Local Spot Improvements
124/400-C40013 Mount Vernon
2G40-087-020-0
2G40-087-020 \$4,350,000
 \$0

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Maisel, Michael
 PM LAD: Alcon, Kelly
 PM UDCCD: Walelign, Mahlet
 PM CPTED: Alexandrow, Nikolai

Project Description
 Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway

Monthly Remarks
TPP ID#027.03. Construction substantially completed on 2/27/26. VDOT inspection requested on 3/2/26.

On Hold

Construction

Shreve Road SUP Falls Church			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30
------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Six Year Plan HB2313 Local Spot Improvements
124/400-C40013 Providence
2G40-087-025-0 Dranesville
2G40-087-025 \$6,900,000
 \$0

Project Manager/Assignments
 PM TDD: Kebede, Marta
 PM UTL: Nguyen, Tan
 PM LAD: Butler, Timothy
 PM UDCCD:
 PM CPTED:

Project Description
 Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail

Monthly Remarks
 Intermediate design distributed 12/30/25. All comments received. Pre-final kick-off 3/13/26. Supplemental survey requested September 2025 for November 2025 delivery, topo not received.

On Hold

Design

Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St			09/20	12/20	05/22	09/22	07/23	04/25	06/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	06/25	08/25	10/25	10/25	10/28	10/28
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program
124/400-C40011 Dranesville
2G40-088-005-0
2G40-088-005 \$7,500,000
 \$5,183,182

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Maisel, Michael
 PM LAD: Herider, Jay
 PM UDCCD: Samiyi, Bijan
 PM CPTED: Steinhilber, Will

Project Description
 Construct walkway on southside of Chesterbrook Road

Monthly Remarks
TPP ID#107. Phase one construction 30% completed. Construction will be completed in two phases. Construction of Second phase is waiting to be combined with the DPWES's Stormwater project at Little Pimmit Run Tributary at Woodland Terrace.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa						Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.									
2G40-088-011-0			PM UTL:																					
2G40-088-011		\$13,750,000	PM LAD: Herider, Jay																					
		\$10,750,000	PM UDCCD:																					
			PM CPTED: Bandy, Audra																					

Design

Idylwood Road Walkway (Hillside to Idylwood Ct)			03/24	04/24	05/25	10/25	04/26	05/26	11/26	01/26		NA	02/26	10/26	04/26	07/26	NA	04/27	05/27	05/27	06/27	04/28	04/28	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Bazlamit, Ayad O						Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church						TPP ID #137 TPP ID #137 The project schedule has shifted due to changes related to property impacts, drainage adjustments, and reconsideration of the proposed crosswalk location. As a result, the Pre-Final plan submittal has moved to mid-January 2026, and the construction award will be delayed accordingly. TDD has requested a supplement to the current Task Order, which is currently under review. Once approved, the project schedule will be updated to reflect the design modifications. A revised intermediate design submitted 1/30/26 and distributed to VDOT for review, comments are due 3/2/26.									
2G40-088-043-0			PM UTL: Nguyen, Tan																					
2G40-088-043		\$2,400,000	PM LAD: Mohammed, Nazaneen																					
		\$1,250,000	PM UDCCD:																					
			PM CPTED: Rauof Hassanzadeh, Behn																					

Design

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	08/24	02/25	05/25	04/25	11/24	NA	NA	11/24	03/25	NA	NA	NA	08/25	09/25	09/25	10/25	09/23	09/26	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Radzikowski, Roderick						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. Final construction authorization package signed on 8/11/25. The facility will be maintained by the county. Transfer of nutrient credit to VDOT is not needed. Construction NTP executed on 10/15/25. Anticipated construction start date on 6/19/26. Construction date shifted after the school gets out of session as requested by Highschool. In field meeting held with residents on 3/05/26.									
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-049		\$900,000	PM LAD: Herider, Jay																					
		\$0	PM UDCCD: Ander, Haroon																					
			PM CPTED: Stevens, Daniel																					

Construction

Crestview Dr Walkway (Ferris to Builders)			06/24	09/24	02/25	05/26	11/26	08/26	05/27	07/26	TBD	NA	08/26	04/27	TBD	TBD	NA	06/27	07/27	08/27	09/27	07/27	03/28	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Radzikowski, Roderick						Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road						TPP ID #196. Final design in progress. Land Rights anticipated on 10 Properties. Requested additional survey received on 2/3/26. Nutrient credit will be needed to satisfy water quality requirement. Meeting held with Town of Herndon on 3/04/26. Additional utility designation requested on 3/03/26.									
2G40-088-054-0			PM UTL: Nguyen, Tan																					
2G40-088-054		\$2,250,000	PM LAD: Mohammed, Nazaneen																					
		\$1,500,000	PM UDCCD: Ander, Haroon																					
			PM CPTED: Curtis, Tina																					

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Great Falls St Walkway (Grande to Haycock)			10/22	10/22	05/23	02/24	02/25	09/25	01/26	10/24	NA	NA	11/24	07/25	02/25	07/25	NA	02/26	03/26	03/26	04/26	05/26	07/26
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Elahi, Seyedbehnam	Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane						TPP ID# 201. Final Construction Package submitted to UDCD on 2/24/26. Permit received on 2/11/26. VDOT approved pavement marking sheet on 1/5/2026. LAD completion memo received on 6/23/25. Land rights for 3 out of 3 properties have been acquired. TMP approved on 1/27/25. LDS approved the project data sheet on 10/02/24. Affidavit of purchase is received on 1/13/26, and transfer agreement submitted to VDOT upon construction completion. AT&T vault relocation completed on 8/01/25.									
2G40-088-057-0			PM UTL:	Yusufoglu, Eldar																
2G40-088-057		\$725,000	PM LAD:	Mohammed, Nazaneen																
		\$0	PM UDCD:	Rueangvivatanakij, Prutha																
			PM CPTED:	Rauof Hassanzadeh, Behn																

Construction

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Bazlamit, Ayad O	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. VDOT permit was released on 7/3/25. The facility will be maintained by VDOT. VDOT has accepted the Nutrient credit transfer package, and the required hard-copy documentation has been submitted for official records.									
2G40-088-069-0			PM UTL:	Pugh, Richard																
2G40-088-069		\$3,900,000	PM LAD:	Strayhorne, Robert																
		\$0	PM UDCD:	Samiyi, Bijan																
			PM CPTED:	Abifadel, Gibran																

Construction

Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Providence		PM TDD:	Marsh, Dennis	Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs						TPP ID# 87.02 Substantially completed 10/9/25. No nutrient credit transfer required.									
2G40-088-073-0			PM UTL:	Maisel, Michael																
2G40-088-073		\$2,900,000	PM LAD:	Monahan, Clyde																
		\$0	PM UDCD:	Fasceski, Jeff																
			PM CPTED:	Steinhilber, Will																

Construction

Rt.28 Widening (PWC L to Rt.29) NVTA-70			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24
---	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-------	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40017	Sully		PM TDD:	Bazlamit, Ayad O	Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						UPC #108720. TPP ID# 062. Substantial construction is complete. Received VDOT Permit release of the traffic signals. NOVEC has been installing the street lights. VDOT Environment section will inspect grass growth in Spring of 2026 as it does not yet meet the minimum stabilization standards.									
2G40-100-000-0	Springfield		PM UTL:	Maisel, Michael																
2G40-100-000		\$77,400,000	PM LAD:	Cate, Dennis																
		(\$701,889)	PM UDCD:																	
			PM CPTED:	Stevens, Daniel																

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Balls Hill Rd/Old Dominion Dr Int			02/20	07/21	06/23	08/24	10/25	09/25	05/27	03/25	04/26	NA	04/26	04/27	04/27	01/28	NA	07/27	08/27	09/27	11/27	09/28	05/29
124/400-C40013	Dranesville		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
2G40-152-000-0			PM TDD: Shahnaj, Sonia						Intersection improvements, including pedestrian facilities						TPP ID#022. Final design distributed for Agency review 10/29/25. Comments being addressed. Final Plats received 3/19/25. LAD work request for appraisals 10/14/24. Land rights anticipated on 39 properties. Utility coordination in progress. Fairfax Water's 90% relocation plan received 1/29/26. Plat for Fairfax Water easement completed 4/18/25. Schedule adjusted for delay in obtaining other utility plats. Dominion plat revision and Verizon & Cox plats pending. No nutrient credits are required. Water quality provided with onsite treatment.								
2G40-152-000		\$28,250,000	PM UTL: Maisel, Michael																				
		\$7,801,549	PM LAD: Campbell, Jocelyn																				
			PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

Design

			02/18	04/19	06/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Cinder Bed Rd Bikeway Phase 2 Local			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Franconia		PM TDD: Kebede, Marta						Pedestrian and bicyclist access improvements along Cinder Bed Road connecting the end of Phase 1-Cinder Bed Road cul-de-sac to Berry Road including 2 pedestrian bridges.						PE UPC #106143, RW UPC #128282, TPP ID#109. Phase 2-Northern Segment: Pre-final design underway.								
2G40-176-003-0			PM UTL:																				
2G40-176-003		\$0	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

Pre-Design

Commerce Street			08/22	NA	NA	08/25	02/26	04/26	04/26	05/23	NA	NA	06/23	08/23	NA	NA	NA	05/26	NA	NA	06/26	09/26	09/26
Commerce Street Crosswalk			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Franconia		PM TDD: Ahangari, Samira						Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue including two refuge islands.						Partial comments received from VDOT on 03/09/26. Final plan received on 02/03/26 and distributed to VDOT & County on 02/04/26. NTP issued on 06/18/25. The amendment to the design task order approved on 06/13/25. The revised scope includes reducing the crossing distance and installing a Rectangular Rapid Flashing Beacon (RRFB) to accommodate the turning radius of large trucks.								
2G40-181-000-0			PM UTL:																				
2G40-181-000		\$350,000	PM LAD: DeSena, Tajera																				
		\$75,000	PM UDCCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Luo, Caijun																				

Design

			02/24	11/24	11/25	06/26	07/27	01/28	01/28	09/26	11/26	NA	12/26	12/27	10/27	06/28	NA	02/28	03/28	04/28	06/28	05/29	05/29
Lee Chapel Road Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Pandey, Dipesh						Lower Lee Chapel Road by removing two hills						Project is in the pre-final design phase. VDOT drainage comments on 60% plan received on 02/17/2026. Meeting with Consultant held on 03/11 to discuss comments and responses in detail. Environmental study in progress including VDOT swap land and coordination with FCPA and DCR ongoing. Potential impact on 5 properties, including FCPA. Impacted utilities-Dominion, Verizon, Cox and Gas.								
2G40-206-000-0			PM UTL: Maisel, Michael																				
2G40-206-000		\$9,000,000	PM LAD: Wilson, Nicole																				
		\$4,000,000	PM UDCCD:																				
			PM CPTED:																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

00575 Buckman Rd EB @ Russell Rd 11/23 NA 07/24 12/24 05/25 02/26 02/26 08/25 NA NA 07/25 02/26 NA NA NA 03/26 NA NA 05/26 09/26 09/26

Bus Stop Improvements
 124/400-C40011 Mount Vernon
 4YP202-00575
 TS-000016-059 \$0
 \$0

Project Manager/Assignments
 PM TDD: Sirousi, Rojin
 PM UTL:
 PM LAD: Mohammed, Nazaneen
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 8'x25' concrete loading pad with bench and trash can

Monthly Remarks
 Construction authorization package preparation is in progress. VDOT clearance to proceed with construction received on 2/26/26. Land acquisition has been completed on 2/25/26. NTP to LAD submitted on 7/31/25.

On Hold

Construction

01044 Little River Turnpike EB @ Oasis Drive 08/22 NA 02/24 07/24 12/24 09/25 11/25 NA NA NA NA NA 08/25 11/25 NA 12/25 NA NA 02/26 07/25 06/26

Bus Stop Improvements
 124/400-C40011 Mason
 4YP202-01044
 TS-000015-026 \$250,000
 \$250,000

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Pugh, Richard
 PM LAD:
 PM UDCCD: Ander, Haroon
 PM CPTED:

Project Description
 Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.

Monthly Remarks
 Task Order #20 - Construction task order approved on 2/26/26.

On Hold

Construction

02101 Gallows Rd NB @ Rt 29 12/24 03/25 06/25 NA 10/25 10/26 10/26 01/26 NA NA 02/26 09/26 NA NA NA 11/26 NA NA 12/26 03/27 03/27

Bus Stop Improvements
 124/400-C40011 Providence
 4YP202-02101
 TS-000017-048 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD: Campbell, Jocelyn
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks
 LAD NTP issued on 02/02/26. Land rights on 0 of 1 property have been acquired. Final plat received on 01/29/26.

On Hold

Land Acquisition

02125 Gallows Rd NB @ Willow Oaks Corporate Dr 12/24 03/25 06/25 NA 10/25 11/25 11/25 NA NA NA NA NA NA NA 12/25 NA NA 01/26 08/26 08/26

Bus Stop Improvements
 124/400-C40011 Providence
 4YP202-02125
 TS-000017-049 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can. WMATA bus stop #500116

Monthly Remarks
 Construction awarded on 02/24/26. Construction Package submitted to UDCCD on 12/15/25. Revised final plan received on 10/27/25. No Conflict permit requested on 10/27/25.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02151 Glade Dr SB @ Dosinia Ct			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	07/25	NA	NA	08/25	11/25	11/25
--------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-02151 TS-000013-053	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Butler, Timothy PM UDCCD: PM CPTED:					<u>Project Description</u> Loading pad with bench and associated tree pruning					<u>Monthly Remarks</u> Construction substantially completed on 2/25/26.					On Hold <input type="checkbox"/>
---	-------------	------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Construction

02864 North Kings Hwy SB @ Fort Dr			11/23	NA	05/24	NA	10/24	10/25	10/25	NA	NA	NA	12/24	08/25	NA	NA	NA	09/25	NA	NA	12/25	03/26	03/26
------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-02864 TS-000014-049	Franconia	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:					<u>Project Description</u> 9'x25' concrete loading pad with bench and trash can					<u>Monthly Remarks</u> Construction 90% completed. Construction Awarded on 12/08/25. Final construction package submitted on 09/30/25. LAD completion memo received on 8/19/25. VDOT noted two adjacent conflict projects. LOP Signed by owner on 08/07/25. LAD NTP issued on 12/04/24. Land rights on 0 of 1 property have been acquired. Final plat received on 11/27/24.Proceeding with the Letter of Permission.					On Hold <input type="checkbox"/>
---	-----------	------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	----------------------------------

Construction

03386 South Lakes Dr WB @ Seahawks Dr			12/23	NA	06/24	NA	12/24	05/26	05/26	05/25	NA	NA	06/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	10/26	10/26
---------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-03386 TS-000013-052	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					<u>Monthly Remarks</u> LAD NTP issued on 06/05/25. Land rights on 0 of 1 property have been acquired. Final revised plat received on 05/28/25.					On Hold <input type="checkbox"/>
---	-------------	------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	----------------------------------

Land Acquisition

03499 Sunrise Valley Dr WB @ Glen Echo Rd			12/23	NA	06/24	NA	12/24	05/26	05/26	02/25	NA	NA	06/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	09/26	09/26
---	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-03499 TS-000012-030	Dranesville	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Nguyen, Tan PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					<u>Monthly Remarks</u> LAD NTP issued on 06/30/25. Land rights on 0 of 1 property have been acquired. The test hole report was received on 03/24/25. Utility designation was completed on 07/30/24, and the final plat was received on 02/19/25.					On Hold <input type="checkbox"/>
---	-------------	------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	----------------------------------

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

03800	Wiehle Ave SB @ Isaac Newton Sq		03/24	NA	09/24	NA	11/24	07/26	07/26	03/25	NA	NA	03/25	06/26	NA	NA	NA	08/26	NA	NA	09/26	12/26	12/26
-------	---------------------------------	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bus Stop Improvements		Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira	Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can	Meeting with owner on 03/10/26. Meeting with owner regarding the easement on 08/12/25. LAD NTP 03/12/25. Land rights on 0 to 1 property have been acquired. Revised final plat received on 03/11/25. Final plat received on 02/11/25. Utility designation was completed on 11/14/24.
4YP202-03800		PM UTL: Nguyen, Tan		
TS-000013-055	\$0	PM LAD: Herider, Jay		
	\$0	PM UDCCD: Carlin, Craig		
		PM CPTED:		

Land Acquisition

5000177	Old Keene Mill Rd WB @ Bland St		01/23	06/23	09/23	NA	03/24	09/24	04/26	06/24	NA	NA	06/24	03/26	NA	NA	NA	05/26	06/26	06/26	06/26	05/25	09/26
---------	---------------------------------	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements		Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011	Franconia	PM TDD: Madhusudhan, Galappa	Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.	Final Design is in progress. Revised Final Plans, Geotech Report & Comment/Responses sent to VDOT on 1/29/26. Land Acquisition is in progress. Land rights on 0 of 2 property have been acquired. LAD is coordinating with the property owner to get the offer package signed. Schedule adjusted due to design changes made on plans in order to address concerns raised by property owner leading to additional time required to design from consultant & review time required by VDOT leading to subsequent delay in getting property rights from the owner.
4YP202-5000177		PM UTL:		
TS-000014-047	\$300,000	PM LAD: Campbell, Jocelyn		
	\$300,000	PM UDCCD:		
		PM CPTED:		

Land Acquisition

			01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	02/26
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Innovation Station North Neighborhood Access SUP		Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011	Dranesville	PM TDD: Shahnaj, Sonia	Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place	TPP ID# 190.15 HMSAMS ID#15 Construction substantially completed 2/20/26. Ribbon cutting event held 2/27/26. The facility will be maintained by the County. The transfer of nutrient credits to VDOT is not needed.
ST-000048-001-0		PM UTL: Nguyen, Tan		
ST-000048-001	\$8,810,964	PM LAD: Mohammed, Nazaneen		
	\$0	PM UDCCD: Samiyi, Bijan		
		PM CPTED: TBD, To Be Determined		

Post-Construction

			10/25	04/26	NA	01/27	06/27	09/27	06/27	05/27	12/26	TBD	06/27	02/28	TBD	TBD	NA	02/28	TBD	TBD	02/28	09/28	09/28
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-------	-----	-------	-------	-----	-----	----	-------	-----	-----	-------	-------	-------

Redd Road Walkway (Idylwood to Pimmit)		Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40013	Dranesville	PM TDD: Bazlamit, Ayad O	Construct pedestrian bridge over Pimmit Run and new 10 foot sidewalk connection to Redd Road across Pimmit Run on north and south side	TPP ID #208. Preliminary design is in progress and anticipated to be complete mid April 2026.
ST-000056-001-0		PM UTL:		
ST-000056-001	\$700,000	PM LAD:		
	\$0	PM UDCCD:		
		PM CPTED: Curtis, Tina		

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/25	NA	07/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD	TBD	TBD
7619 Route 29 WB at Waples Mills Rd			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD: Ahangari, Samira				Installing 5' X 25' Concrete Loading Pad				Final plan approved. Construction will be on hold due to site developments. Construction anticipated completion date June 2026.												
TS-000011-038-0			PM UTL:																				
TS-000011-038		\$0	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

On Hold

Design

			04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	02/26	04/26	04/26
7620 Route 29 EB at Shirley Gate Rd			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad				Construction awarded on 02/02/26. Final Construction package submitted to UDCCD on 11/24/25. Use County wide permit.												
TS-000011-039-0			PM UTL:																				
TS-000011-039		\$0	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

On Hold

Construction

1175 Harrison Lane SB at Bedrock Road			05/25	07/25	09/25	NA	01/26	10/26	10/26	12/25	NA	NA	02/26	09/26	NA	NA	TBD	11/26	NA	NA	12/26	03/27	03/27
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Franconia		PM TDD: Ahangari, Samira				8'x25' concrete loading pad with bench and trash can				LAD NTP issued on 02/09/26. Land right on 0 to 2 properties have been acquired. Final plat received on 12/31/25. Test hole completed on 12/09/25. Plat Requested on 11/20/25. Final design received on 10/7/25. Intermediate comments sent to consultant on 10/07/25. Utility designation completed on 10/02/2025. Intermediate design received on 9/5/25. The survey was completed on 06/11/25.												
TS-000014-050-0			PM UTL: Nguyen, Tan																				
TS-000014-050		\$0	PM LAD: Mohammed, Nazaneen																				
		\$0	PM UDCCD: Rueangvivatanakij, Prutha																				
			PM CPTED:																				

On Hold

Land Acquisition

			04/25	NA	07/25	NA	12/25	11/26	11/26	03/26	TBD	NA	03/26	10/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
Merillee Dr NB north of Home Depot Entrance			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. WMATA Bus Stop #5005025.				Final Plat received on 3/4/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.												
TS-000017-050-0			PM UTL:																				
TS-000017-050		\$0	PM LAD: Campbell, Jocelyn																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/25	NA	07/25	NA	12/25	11/26	11/26	03/26	TBD	NA	03/26	10/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	----	----	-----	-------	----	----	-------	-------	-------

Merillee Dr SB north of Home Depot Entrance
124/400-C40011 Providence
TS-000017-051-0
TS-000017-051 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD: Campbell, Jocelyn
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. WMATA Bus Stop #5005024.

Monthly Remarks
 Final Plat received on 3/4/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.

On Hold

Design

			04/25	NA	08/25	NA	10/25	10/26	10/26	11/25	TBD	NA	09/25	09/26	TBD	TBD	TBD	11/26	NA	NA	12/26	03/27	03/27
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	-----	-------	----	----	-------	-------	-------

Eskridge Rd NB @ Strawberry Ln
124/400-C40011 Providence
TS-000017-052-0
TS-000017-052 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD: Campbell, Jocelyn
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Installing 10'x25' Concrete Loading Pad. WMATA #5005027

Monthly Remarks
 LAD NTP issued on 9/24/25. Land rights on 0 of 1 property have been acquired.

On Hold

Land Acquisition

			04/25	TBD	08/25	NA	11/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	10/25	NA	NA	12/25	03/26	03/26
--	--	--	-------	-----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-----	-------	----	----	-------	-------	-------

Eskridge Rd SB @ Strawberry Ln
124/400-C40011 Providence
TS-000017-053-0
TS-000017-053 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Installing a 15'x25' Concrete Loading Pad, WMATA #5005026

Monthly Remarks
 Construction substantially completed on 02/25/26. Construction awarded on 12/15/25. Final construction package submit to UDCCD on 10/7/25.

On Hold

Construction

			04/25	NA	06/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD		TBD
--	--	--	-------	----	-------	----	-------	-----	-----	----	----	----	----	----	----	----	-----	-----	----	----	-----	--	-----

Eskridge Rd NB @ District Ave
124/400-C40011 Providence
TS-000017-054-0
TS-000017-054 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Installing a 8'x25' Concrete Loading Pad, WMATA # 5005029.

Monthly Remarks
 Final design completed. Project on hold due to conflict with project ST-000053-014.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26
--	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-----	-------	----	----	-------	-------	-------

Eskridge Rd SB @ District Ave
124/400-C40011 Providence
TS-000017-055-0
TS-000017-055 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Installing a 9'x25' Bus Stop Loading Pad, WMATA #5005028

Monthly Remarks
 Construction substantially completed on 02/25/26. Construction awarded on 12/15/25. Final construction package submit to UDCCD on 10/7/25.

On Hold

Construction

			04/25	NA	07/25	NA	12/25	11/26	11/26	03/26	TBD	NA	03/26	10/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	----	----	-----	-------	----	----	-------	-------	-------

Williams Dr NB @ Gatehouse Rd
124/400-C40011 Providence
TS-000017-056-0
TS-000017-056 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD: Wilson, Nicole
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.

Monthly Remarks
 Final Plat received on 3/2/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.

On Hold

Land Acquisition

			04/25	NA	07/25	NA	12/25	11/26	11/26	03/26	TBD	NA	03/26	10/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	----	----	-----	-------	----	----	-------	-------	-------

Williams Dr SB @ Gatehouse Rd
124/400-C40011 Providence
TS-000017-057-0
TS-000017-057 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD: Wilson, Nicole
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.

Monthly Remarks
 Final Plat received on 3/2/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/30/25.

On Hold

Land Acquisition

			10/25	01/26	05/26	NA	09/26	08/27	08/27	10/26	TBD	NA	11/26	07/27	TBD	TBD	TBD	09/27	NA	NA	10/27	01/28	01/28
--	--	--	-------	-------	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	-----	-------	----	----	-------	-------	-------

Gallows Rd SB @ Strawberry Ln (ID 2114)
124/400-C40011 Providence
TS-000017-058-0
TS-000017-058 \$0
 \$0

Project Manager/Assignments
 PM TDD: Sirousi, Rojin
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Bus stop improvement project include concrete boarding pad, concrete amenity pad (bench and trash can), bust shelter and asphalt walkway transition.

Monthly Remarks
 Intermediate design is in progress. Awaiting utility designation. Utility designation survey NTP sent on 2/27/26. Concept design completed.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
7069 Penderbrook Dr SB @ Ridge Knoll Dr			05/25	08/25	01/26	NA	05/26	03/27	03/27	06/26	NA	NA	07/26	02/27	NA	NA	NA	04/27	NA	NA	05/27	08/27	08/27
Bus Stop Improvements 124/400-C40011 TS-000018-025-0 TS-000018-025		\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp				<u>Monthly Remarks</u> Project is on hold until a decision is made by the BOS on the elimination of the Bus Route 622.												
Design																							
7070 Penderbrook Dr SB @ Inverness Rd			05/25	08/25	01/26	NA	05/26	03/27	03/27	06/26	NA	NA	07/26	02/27	NA	NA	NA	04/27	NA	NA	05/27	08/27	08/27
Bus Stop Improvements 124/400-C40011 TS-000018-026-0 TS-000018-026		\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp				<u>Monthly Remarks</u> Project is on hold until a decision is made by the BOS on the elimination of the Bus Route 622.												
Design																							
7071 Penderbrook Dr SB @ Green Look Ct			05/25	08/25	01/26	NA	05/26	11/26	11/26	06/26	NA	NA	07/26	10/26	NA	NA	NA	12/26	NA	NA	01/27	04/27	04/27
Bus Stop Improvements 124/400-C40011 TS-000018-027-0 TS-000018-027		\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Installing 9'x25' concrete loading pad, crosswalk, concrete sidewalk, and pedestrian curb ramp				<u>Monthly Remarks</u> Project is on hold until a decision is made by the BOS on the elimination of the Bus Route 622.												
Design																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
7633 Legato Rd at Fairlakes Pkwy 124/400-C40011 TS-000018-028-0 TS-000018-028		\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Sirousi, Rojin PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Installing 9'x25' concrete loading pad.				<u>Monthly Remarks</u> Awaiting design task order proposal and survey completion. Task order request has been submitted to consultant on 2/24/26. Land Survey request sent to Land Survey Branch on 2/24/26. Schedule to be completed upon completion of survey.												
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed					<u>Project Description</u> Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard					<u>Monthly Remarks</u> Second submission (signature submission) was submitted through PLUS on 8/22/25 and distributed 8/26/25. A meeting with the Supervisor office was held on August 7 to discuss the next steps of the project.										
304/300-C30050	Sully		PM UTL: Nguyen, Tan																				
009217-0			PM LAD: Kresge, Carol																				
5G25-064-000		\$800,678	PM UDCCD:																				
		\$0	PM CPTED: Guarino, Michael																				

Construction

			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
Oakwood Road Street Acceptance			<u>Project Manager/Assignments</u> PM TDD: Lee, Caleb					<u>Project Description</u> Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.					<u>Monthly Remarks</u> Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.										
304/300-C30050	Franconia		PM UTL:																				
2G25-122-000-0		\$700,000	PM LAD:																				
2G25-122-000		\$500,000	PM UDCCD: Popoola, Larry																				
			PM CPTED:																				

Post-Construction

			06/23	12/23	01/24	06/24	09/24	10/24	03/26	NA	NA	NA	NA	NA	NA	NA	04/26	05/26	05/26	05/26	06/25	08/26	
Guinea Rd/Bronte Dr			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa					<u>Project Description</u> Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop					<u>Monthly Remarks</u> TPP ID #23005. Final Design is in progress. Revised final design plans & comment responses sent to VDOT on 1/2/26.										
304/300-C30050	Braddock		PM UTL:																				
2G40-197-002-0		\$450,000	PM LAD:																				
2G40-197-002		\$50,000	PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				

Design

			10/23	08/24	05/25	12/25	09/26	02/27	02/27	05/26	TBD	NA	05/26	01/27	04/26	02/27	NA	03/27	04/27	05/27	06/27	12/27	12/27
Georgetown Pike/Great Falls Library			<u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas					<u>Project Description</u> Install pedestrian refuge island, RRFBS, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center					<u>Monthly Remarks</u> TPP ID# 23007: 2nd Prefinal Design is in progress. Prefinal Design was submitted to VDOT on 12/18/25. A revised estimate with updated PE costs was submitted to VDOT on 12/12/25 and has been fully funded. Comments received 7/10/25. Intermediate design was submitted to VDOT on 5/13/25.										
304/300-C30050	Dranesville		PM UTL:																				
2G40-197-003-0		\$895,000	PM LAD: Herider, Jay																				
2G40-197-003		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED: Stevens, Daniel																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Blake Lane at Bushman RRFB			03/23	NA	09/23	09/24	05/25	10/25	10/25	03/25	NA	NA	04/25	08/25	NA	NA	NA	11/25	11/25	11/25	01/26	05/26	05/26
----------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Providence	PM TDD:	Elahi, Seyedbehnam		Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive			TPP ID #22003. UDCD held pre-construction meeting on 2/25/26. Construction NTP 3/2/26 and estimated completion on 4/30/26. Construction Task order awarded on 12/31/25. LAD completion memo received on 8/12/25. 1 out of 1 property has been acquired. Project construct under the Countywide permit. No nutrient credit affidavit for this project. No utilities relocations are required.														
2G40-197-010-0		PM UTL:	Nguyen, Tan																			
2G40-197-010	\$500,000	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCD:	Ander, Haroon																			
		PM CPTED:	Borkowski, Tad																			

Construction

Elm St/Old Dominion Dr Crosswalk			02/22	NA	01/24	07/24	02/25	06/26	06/26	05/25	NA	NA	06/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	04/26	11/26
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Dranesville	PM TDD:	Ahangari, Samira		Connecting missing sidewalk, curb ramps			LAD NTP issued on 6/16/25. Land right of 1 of 2 properties have been acquired. Additional funding provided in 2G40-088-086 and ST-00005-007.														
2G40-197-017-0		PM UTL:	Nguyen, Tan																			
2G40-197-017	\$550,000	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCD:	Samiyi, Bijan																			
		PM CPTED:	Lanigan, John J																			

Land Acquisition

Haycock Rd/Casemont Dr Crosswalk			09/25	11/25	04/26	08/26	03/27	08/27	08/27	10/26	NA	NA	11/26	07/27	NA	NA	NA	09/27	10/27	10/27	10/27	05/28	05/28
----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Dranesville	PM TDD:	Pandey, Dipesh		Add curb extension and curb ramps with new marked crosswalk			Intermediate plans in progress and anticipate to receive by the end of April. Potential impact on 4 properties.														
2G40-197-022-0		PM UTL:																				
2G40-197-022	\$375,000	PM LAD:																				
	(\$175,000)	PM UDCD:																				
		PM CPTED:	Stevens, Daniel																			

Design

Idylwood Road and Montview Court			05/25	NA	10/25	04/26	07/26	04/27	04/27	06/26	NA	NA	06/26	02/27	NA	NA	NA	06/27	07/27	08/27	08/27	12/27	12/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

TCP		Project Manager/Assignments			Project Description			Monthly Remarks														
304/300-C30050	Dranesville	PM TDD:	Radzikowski, Roderick		Add new curb ramps, crosswalks, and a pedestrian refuge island at the existing marked crosswalk			TPP ID # 23025. Agency comments on Intermediate design received on 12/22/25 and under review. Meeting with VDOT held on 2/10/26. No utility impact. Land Rights anticipated on 3 Properties. Meeting held with LDS on 2/18/26. This project will be constructed under VDOT County-wide permit.														
2G40-197-023-0		PM UTL:	Nguyen, Tan																			
2G40-197-023	\$375,000	PM LAD:																				
	(\$75,000)	PM UDCD:	Walelign, Mahlet																			
		PM CPTED:	Stevens, Daniel																			

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Redd Rd/Idylwood Rd Crosswalk			11/24	04/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------------	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-024-0 2G40-197-024	Dranesville	\$734,000 (\$66,000)	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCC: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Install crosswalk and improve visibility by re-grading embankment					<u>Monthly Remarks</u> TPP ID #23026. Preliminary design was completed in 2025. Survey notification sent on 3/13/26. Additional offsite survey is needed. TO for the final design under negotiations. Once TO is executed the schedule will be updated. Utility designation received on 3/09/26. Nutrient credit will be needed to satisfy water quality requirement. This project will be constructed under VDOT County-wide permit.					
---	-------------	-------------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--

Design On Hold

Huntington Ave/Fenwick Dr Crosswalk			11/24	01/25	06/25	10/25	05/26	11/26	11/26	NA	NA	NA	02/26	10/26	NA	NA	NA	12/27	NA	NA	01/27	08/27	08/27
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-025-0 2G40-197-025	Mount Vernon	\$700,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCC: PM CPTED: Hamidi, AJ					<u>Project Description</u> Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study					<u>Monthly Remarks</u> Final plan is in progress. LAD NTP submitted on 03/02/26. Land right 0 of 1 property have been acquired. Pre-final plan received on 10/22/25 and distributed to VDOT and WMATA on 10/23/25. VDOT Intermediate comments received on 08/05/25 and distributed to consultant on 08/12/25. Utility designation completed on 05/20/25. Meeting with WMATA on 05/23/25. Concept design received on 01/24/25 and distributed on 01/28/25. Survey completed on 12/16/24.					
---	--------------	------------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design On Hold

Eskridge Rd/Merrifield Cinema Drive Crosswalk			11/24	04/25	03/26	06/26	09/26	07/27	07/27	07/26	TBD	NA	08/26	03/27	TBD	TBD	NA	05/27	NA	NA	06/27	12/27	12/27
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	----	----	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-027-0 2G40-197-027	Providence	\$525,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Shift existing marked crosswalk and add pedestrian refuge island					<u>Monthly Remarks</u> Intermediate design is in progress. Revised survey received on 03/05/26 and submitted to consultant. Survey completed on 12/17/25. Amendment #1 to TO#16 executed on 09/23/25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 10/31/24, and the Notice to Proceed (NTP) was issued to the consultant on 11/04/24.					
---	------------	------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--

Design On Hold

Heritage Dr/Commons Dr Crosswalk			10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	NA	NA	11/25	07/26	NA	NA	NA	09/26	10/26	10/26	11/26	04/27	04/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-030-0 2G40-197-030	Braddock Mason	\$525,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Pandey, Dipesh PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: Omar, Hedayat					<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> Project is currently on hold. Scope revision is needed from ACTD for crosswalk across Commons Drive. Scope revision to be received from ACTD.					
---	-------------------	------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--

Design On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Magarity Rd/Kennedy Dr Crosswalk			10/24	NA	06/25	11/25	03/26	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	12/26	12/26	12/26	12/26	06/27	06/27
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Dranesville	PM TDD:	Sorensen, Jonathan			Install pedestrian refuge island and relocate bus stops at existing marked crosswalk						Final design in progress. Pre-Final design package submitted to VDOT on 12/2/25. Draft plats were submitted by the Consultant on 3/9/26. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.							
2G40-197-031-0	Providence	PM UTL:	Nguyen, Tan																
2G40-197-031	\$750,000	PM LAD:	Herider, Jay																
	\$50,000	PM UDCCD:	Ander, Haroon																
		PM CPTED:	Stevens, Daniel																

Design

Beulah Rd/Abbotsford Dr Crosswalk			09/24	12/24	03/25	10/25	08/26	10/26	11/26	04/26	NA	NA	03/26	11/26	NA	NA	NA	01/27	02/27	03/27	04/27	08/27	08/27
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Hunter Mill	PM TDD:	Radzikowski, Roderick			Install pedestrian refuge island at existing marked crosswalk						Final design in progress. Plats received from LSB on 2/17/26, reviewed and sent to LAD 3/06/26. Land rights anticipated on four properties. No utility relocation anticipated. ROW NTP shifted due to delay getting plats. This project will be constructed under VDOT County-wide permit.							
2G40-197-032-0		PM UTL:	Nguyen, Tan																
2G40-197-032	\$500,000	PM LAD:	Butler, Timothy																
	\$0	PM UDCCD:	Carlin, Craig																
		PM CPTED:	Curtis, Tina																

Design

Bluement Way/Library St Crosswalk			09/24	02/25	NA	05/25	10/25	01/26	05/26	09/25	NA	NA	09/25	05/26	NA	NA	NA	08/26	09/26	09/26	10/26	07/26	12/26
-----------------------------------	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad O			Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps						TPP ID #23036. Final design plans were distributed to VDOT and FCDOT on 12/10/25. Land right acquisition has been completed 12/31/25. Received most of the comments from VDOT's disciplines except TE comments.							
2G40-197-034-0		PM UTL:																	
2G40-197-034	\$474,000	PM LAD:	Campbell, Jocelyn																
	\$0	PM UDCCD:	Bhandari, Yagya																
		PM CPTED:	Alexandrow, Nikolai																

Design

Graham Rd/Rosemary Ln Crosswalk			10/24	NA	03/25	07/25	11/25	05/26	05/26	09/25	NA	NA	10/25	04/26	NA	NA	NA	05/26	06/26	06/26	06/26	12/26	12/26
---------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Providence	PM TDD:	Sorensen, Jonathan			Add pedestrian refuge island at existing marked crosswalk						Final design in progress. 2nd Final Design submittal package submitted to VDOT on 12/9/2025. Comments delivered to consultant on 2/11/2026. Land rights acquisition memo received 1/30/2026. No utility impact. The project is under 2,500 SF and will be constructed under the County-wide permit.							
2G40-197-035-0		PM UTL:	Nguyen, Tan																
2G40-197-035	\$700,000	PM LAD:	Butler, Timothy																
	\$0	PM UDCCD:	Walelign, Mahlet																
		PM CPTED:	Stevens, Daniel																

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sydenstricker Rd/Arley Dr Crosswalk			NA	04/26	09/26	01/27	08/27	08/27	11/26	TBD	NA	11/26	07/27	TBD	TBD	TBD	11/27	12/27	01/28	01/28	05/28	05/28
-------------------------------------	--	--	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	-----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-036-0 2G40-197-036	Springfield	\$300,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCC: PM CPTED: Luo, Caijun					<u>Project Description</u> Install Pedestrian Refuge Island, update all Pedestrian Ramps at the 4 quadrants, and high visibility crosswalks					<u>Monthly Remarks</u> TPP ID # 23038. Intermediate design in progress. Land Rights anticipated on four properties. Utility designation received on 3/12/2026. This project will be constructed under VDOT County-wide permit.						On Hold <input type="checkbox"/>
---	-------------	------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Design

Westfields Blvd/Walney Rd Crosswalk			04/25	08/25	03/26	07/26	11/26	05/27	05/27	08/26	TBD	NA	08/26	04/27	TBD	TBD	NA	06/27	07/27	08/27	10/27	03/28	03/28
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-037-0 2G40-197-037	Sully	\$950,000 \$167,000	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCC: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP					<u>Monthly Remarks</u> TPP ID #23039. Intermediate design plans were distributed to VDOT and FCDOT ON 3/11/26. Utility designation received on 9/30/25. Plans from the developer received on 11/24/25. Land Rights anticipated on three properties. This project will be constructed under VDOT County-wide permit.						On Hold <input type="checkbox"/>
---	-------	------------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Design

Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk			07/25	10/25	03/26	06/26	12/26	05/27	05/27	07/26	NA	NA	08/26	04/27	NA	NA	NA	06/27	06/27	07/27	08/27	04/28	04/28
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-038-0 2G40-197-038	Sully	\$463,000 \$163,000	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: PM LAD: PM UDCC: PM CPTED: Luo, Caijun					<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> TPP ID #23040. Intermediate plan is in progress. Advance intermediate received on 2/16/26 and under review. had meeting with consultant on 1/12/26. VDOT rejected RRFB on 12/4/25. Preliminary plan distributed on 10/30/2025 and comments received 12/08/2025.						On Hold <input type="checkbox"/>
---	-------	------------------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Leland Rd/Sammie Kay Ln			10/24	NA	03/25	07/25	12/25	05/26	05/26	08/25	NA	NA	10/25	05/26	NA	NA	05/26	06/26	06/26	06/26	06/26	01/27	01/27
-------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-039-0 2G40-197-039	Sully	\$650,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCC: Bhandari, Yagya PM CPTED: Curtis, Tina					<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> Final design in progress. 2nd Final design review comments and responses submitted to consultant. No utility impact. The project is under 2,500 SF and will be constructed under the County-wide permit. 0 of 4 properties acquired. Survey by County.						On Hold <input type="checkbox"/>
---	-------	------------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Georgetown Pike/Walker Rd Crosswalk			02/26	04/26	08/26	01/27	01/28	04/28	04/28	04/27	06/27	NA	06/27	03/28	04/28	09/28	NA	05/28	06/28	06/28	07/28	05/29	05/29
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-050-0 2G40-197-050	Dranesville \$1,211,000 \$436,000	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
		PM TDD: Elahi, Seyedbehnam		Add signalized crosswalks on eastern leg of Georgetown Pike and northern legs of Walker Road intersection				TPP ID #24005. Preliminary plan is in progress. Design NTP issue to consultant on 3/2/26. Utility designation received on 2/19/26. Survey is completed on 12/7/2025. NTP for survey issued on 10/10/2025.														
		PM UTL:																				
		PM LAD:																				
		PM UDCCD:																				
		PM CPTED: Alexandrow, Nikolai																				

Design

Leesburg Pike/Shreve Rd/Haycock Rd			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30
------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-051-0 2G40-197-051	Dranesville Providence \$1,200,000 \$500,000	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
		PM TDD: Kebede, Marta		Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance				TPP ID#24006. Intermediate design distributed 12/30/25. All comments received. Topo survey put on hold waiting for the City's developer activity completion.														
		PM UTL: Nguyen, Tan																				
		PM LAD: Butler, Timothy																				
		PM UDCCD:																				
		PM CPTED: TBD, To Be Determined																				

Design

Birch Rd (Birch Grove Ct - Kirby Rd)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-052-0 2G40-197-052	\$1,296,000 \$496,000	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
		PM TDD: Elahi, Seyedbehnam		Construct 470 feet of missing active transportation facilities. Funded for preliminary engineering with partial funding for ROW and utilities				TPP ID #24007. Meeting with consultant regarding task order on 2/27/26 and final task order received on 3/2/26. Site visit with consultant on 1/14/26. Survey Notification sent on 1/21/26. Survey request from county on 2/4/26. Survey completion is expected by end of the May. Schedule will be provided after survey completion.														
		PM UTL:																				
		PM LAD:																				
		PM UDCCD:																				
		PM CPTED: Lanigan, John J																				

Survey

Cumberland Ave (Amherst Ave - Backlick Rd)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-054-0 2G40-197-054	\$568,000 (\$132,000)	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
		PM TDD: Elahi, Seyedbehnam		Construct active transportation connection along north side of Cumberland Avenue between Amherst Avenue and Backlick Road including curb ramps at entrance				TPP ID #24009. Draft task order requested on 3/2/26 and under review. Meeting with consultant on 2/11/26 and task order requested. Survey Notification sent on 10/22/2025. Survey request from County on 10/27/25. Survey completion is expected by end of March. Schedule will be provided after survey completion.														
		PM UTL:																				
		PM LAD:																				
		PM UDCCD:																				
		PM CPTED: Luo, Caijun																				

Survey

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Glade Dr/Charterhouse Cir Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Pandey, Dipesh						Curb extensions at both marked crosswalks, relocate EB bus stop farther from intersection, and relocate bike lane next to travel lane from Ansdel Court to Alsop Court						Scope received on 02/25/2026. On-call design consultant selected and Scope discussed with the consultant on 03/09. Survey notification in progress. Scope and fee proposal anticipate to receive by end of March. Survey to be done by County.									
2G40-197-056-0			PM UTL:																					
2G40-197-056		\$375,000 (\$325,000)	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Rauof Hassanzadeh, Behn																					
Pre-Design																								
Rt 29 (E of Nutley St)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD		TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050			PM TDD: Marsh, Dennis						150 LF asphalt walkway missing link on north side of Route 29, permanently close western gas station entrance, and install crosswalk at Old Nutley Street						Scope received 10/27/2025 and meeting held with ACTD on 10/31/25 to discuss the scope and project challenges. Task order proposal approval in progress. Survey to be done by Fairfax County and completed in Spring.									
2G40-197-067-0			PM UTL:																					
2G40-197-067		\$615,000 \$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Luo, Caijun																					
Survey																								
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	05/27	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path						TPP ID # 35. Construction 52% complete. Construction NTP 2/21/24. The project substantial completion was revised to 05/21/27 due to unforeseen field conditions at the bridge foundations, along with multiple addenda for pre-augering.									
5G25-059-007-0			PM UTL: Maisel, Michael																					
5G25-059-007		\$19,500,000 \$1,322,777	PM LAD: Strayhorne, Robert																					
			PM UDCCD: McCorkle, Lisa																					
			PM CPTED: Aguayo, Vanessa																					
Construction																								
Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)			12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	04/25	NA	03/25	05/25	06/25	08/25	05/26	05/26	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,900 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Road and Sutton Road						TPP ID#102. Construction is 76% complete. Verizon and Cox utility relocation has been completed.									
5G25-060-023-0			PM UTL: Maisel, Michael																					
5G25-060-023		\$2,750,000 \$0	PM LAD: Herider, Jay																					
			PM UDCCD: Cutler, Tom																					
			PM CPTED: Askarzadeh, Negin																					

On Hold

On Hold

On Hold

On Hold

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Construction																												
Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave		11/17	12/17	11/18	06/19	08/20	05/21	03/25	11/20	02/21	NA	02/24	02/24	08/24	09/25	NA	04/25	08/25	10/25	11/25	11/26	11/26						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Mason	PM TDD:	Nabavi, Seyed					Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue					TPP ID#205. Construction is 15% complete. Dominion finalizing plan and estimates for 3 tasks. Relocation of anchor at intersection of Roberts Ave, feed to Hawk signal, and providing monitor during construction of retaining wall. Dominion needs to pull the abandoned poles on the project site. The project construction is transferred to C&I funds under 2G40-088-089.															
5G25-060-043-0		PM UTL:	Pugh, Richard																									
5G25-060-043	\$5,750,000	PM LAD:	Monahan, Clyde																									
	\$0	PM UDCD:	Rueangvivatanakij, Prutha																									
		PM CPTED:	Aguayo, Vanessa																									
Construction																												
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr		08/17	11/17	07/18	09/20	06/22	07/20	07/24	09/22	NA	NA	09/22	07/23	05/23	07/25	NA	01/26	02/26	03/26	05/26	11/26	12/26						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Mason	PM TDD:	Nabavi, Seyed					Construct 1,550 LF of 9-foot wide, curb abutted sidewalk					TPP ID#234. Addressing VDOT comments on the TMP plans. Dominion to coordinate Streetlight relocation with project retaining wall construction. The project construction is transferred to C&I funds under 2G40-088-090.															
5G25-060-044-0		PM UTL:	Pugh, Richard																									
5G25-060-044	\$8,950,000	PM LAD:	Guy, Sarah																									
	\$0	PM UDCD:	Rueangvivatanakij, Prutha																									
		PM CPTED:	Askarzadeh, Negin																									
Construction																												
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	12/24	01/26	05/26	05/26	07/25	NA	NA	09/25	04/26	TBD	01/27	NA	09/26	09/26	10/26	01/27	01/28	01/28						
RMAG Phase II 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill	PM TDD:	Kebede, Marta					Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp					TPP ID# 189.09 RMAG ID#. Final design submitted 1/14/26. Partial comments received. ROW NTP issued 9/16/25. Land acquisition for 0 of 2 properties acquired. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction. The project is transferred to C&I with new project number 2G40-085-010.															
5G25-062-010-0		PM UTL:	Pugh, Richard																									
5G25-062-010	\$4,360,000	PM LAD:	Campbell, Jocelyn																									
	\$1,125,773	PM UDCD:	Rueangvivatanakij, Prutha																									
		PM CPTED:	Luo, Caijun																									
Land Acquisition																												
Bluement Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	11/24	02/25	12/25	10/24	NA	NA	12/20	08/25	NA	NA	NA	12/25	01/26	01/26	02/26	03/26	09/26						
RMAG Phase II 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad O					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluement Way					TPP ID#189.11 RMAG ID#38. We received comments from VDOT that will impact the project delivery schedule. VDOT TE has requested the removal of the existing medians, noting that medians should not be located within crosswalks at signalized intersections. This change will alter the project scope, increase costs, and cause schedule delays. As a result, TDD requested a supplement to the current Task Order to address the additional design changes, which is currently under review. Once approved, the schedule will be updated accordingly.															
5G25-062-011-0		PM UTL:	Pugh, Richard																									
5G25-062-011	\$1,350,000	PM LAD:	Najeeb, Mohammed																									
	\$0	PM UDCD:	Bhandari, Yagya																									
		PM CPTED:	Beall, James																									
Design																												

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<p>Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Sully</p> <p>ST-000036-013-0 \$11,800,000</p> <p>ST-000036-013 \$8,646,023</p> <p><u>Project Manager/Assignments</u> PM TDD: Kebede, Marta PM UTL: Yusufoglu, Eldar PM LAD: Wilson, Nicole PM UDCCD: Cutler, Tom PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road</p> <p><u>Monthly Remarks</u> TPP ID#162. All VDOT comments closed. Addressed County LDS comments & waiting for approval. Land rights on 1 of 12 properties have been acquired. LAD office in preparation of administrative hearing. Cox, Verizon, and NOVEC relocation P&E is being revised. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction</p> <p>On Hold <input type="checkbox"/></p>																												
<p>Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Dranesville</p> <p>ST-000036-015-0 \$5,460,000</p> <p>ST-000036-015 \$2,794,241</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCCD: Bhandari, Yagya PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings</p> <p><u>Monthly Remarks</u> TPP ID#186. Construction 30% completed. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. The project construction is transferred to C&I funds under 2G40-088-092.</p> <p>On Hold <input type="checkbox"/></p>																												
<p>Telegraph Road Walkway Ph II - Pike to Wilton</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Franconia</p> <p>ST-000036-017-0 \$8,000,000</p> <p>ST-000036-017 \$7,000,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas PM UTL: Yusufoglu, Eldar PM LAD: Butler, Timothy PM UDCCD: PM CPTED: Alexandrow, Nikolai</p> <p><u>Project Description</u> Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge</p> <p><u>Monthly Remarks</u> TPP ID#180.02. Preliminary design closeout is in progress. Online survey results received 6/20/25 and are under review. Virtual public information meeting held on 6/5/25. Utilities provided with preliminary plans on 10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.</p> <p>On Hold <input type="checkbox"/></p>																												
<p>Hooes Rd/South Run Stream Valley Trail</p> <p>Bicycle/Pedestrian Access DOT</p> <p>304/300-C30050 Mount Vernon</p> <p>ST-000053-005-0 Springfield \$375,000</p> <p>ST-000053-005 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Pugh, Richard PM LAD: Herider, Jay PM UDCCD: PM CPTED: Rauof Hassanzadeh, Behn</p> <p><u>Project Description</u> Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs</p> <p><u>Monthly Remarks</u> LAD NTP submitted on 12/03/25. Land rights on 0 of 2 properties have been acquired. Revised plat received on 11/3/25. Final plan received on 09/25/25 and distributed to VDOT & County. Revised plat requested on 09/25/25. Final plan received on 06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.</p> <p>On Hold <input type="checkbox"/></p>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Silverbrook Rd/Crosspointe Dr			06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	NA	NA	NA	03/26	03/26	04/26	05/26	09/26	09/26
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-006-0 ST-000053-006	Springfield	\$500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Butler, Timothy PM UDCCD: PM CPTED: Curtis, Tina						<u>Project Description</u> Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks						<u>Monthly Remarks</u> TPP ID #2301. Task order proposal by Contractor is due on 3/24/26. Signed Final Construction package submitted to UDCCD on 1/25/26.					
--	-------------	------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Construction

Vale Rd/Flint Hill Rd Crosswalk			09/24	NA	12/24	05/25	08/25	11/25	02/26	NA	NA	NA	NA	NA	NA	NA	NA	03/26	NA	NA	05/26	05/26	08/26
---------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	----	----	-------	-------	-------

On Hold

Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-008-0 ST-000053-008	Hunter Mill	\$400,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas PM UTL: PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai						<u>Project Description</u> Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB						<u>Monthly Remarks</u> TPP ID# 23042. 2nd final design submit to VDOT and LDS on 11/3/25.					
--	-------------	------------------	---	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--

Design

Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk			10/24	NA	05/25	11/25	03/26	09/26	09/26	12/25	NA	NA	01/26	08/26	NA	NA	NA	10/26	10/26	10/26	10/26	05/27	05/27
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-010-0 ST-000053-010	Mount Vernon	\$1,150,000 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: Bhandari, Yagya PM CPTED: Luo, Caijun						<u>Project Description</u> Shift existing marked crosswalk and add pedestrian refuge island						<u>Monthly Remarks</u> Final design in progress. Pre-Final design package submitted to VDOT for review on 12/2/25. Pre-final design review comments delivered to Consultant on 3/3/2026. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.					
--	--------------	--------------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

Tuttle Rd Trail Connection to Hillside Rd			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

On Hold

Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-011-0 ST-000053-011	Springfield	\$350,000 (\$1,180,000)	<u>Project Manager/Assignments</u> PM TDD: Pandey, Dipesh PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai						<u>Project Description</u> Install approximately 1,100 linear feet of trail connecting Tuttle Road sidewalk south of Garden Road to Hillside Road with marked crosswalk crossing Hillside Road						<u>Monthly Remarks</u> ROE for survey notification sent out on February 27, 2026. Scope and fee proposal received on 03/11/2026 and under review. Consultant's Task Order includes survey and design services.					
--	-------------	----------------------------	--	--	--	--	--	--	---	--	--	--	--	--	---	--	--	--	--	--

Pre-Design

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Huntington Ave/Robinson Way Crosswalk		10/24	02/25	NA	04/25	11/25	08/25	07/26	12/25	NA	NA	12/25	08/26	TBD	TBD	NA	10/26	11/26	11/26	11/26	06/26	04/27									
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mount Vernon	PM TDD:	Bazlamit, Ayad O					Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road.						Final plans were distributed to VDOT and FCDOT on 12/10/25. Comments are due on 1/29/26. Final Plats received on 12/31/25 for two properties. NTP ROW acquisition was submitted on 1/30/25.																	
ST-000053-013-0		PM UTL:	Pugh, Richard																												
ST-000053-013	\$715,000	PM LAD:	Najeeb, Mohammed																												
	\$222,000	PM UDCD:																													
		PM CPTED:	Hamidi, AJ					Remove existing western crosswalk																							
Land Acquisition																															
Eskridge Rd/District Ave Crosswalk		11/24	04/25	03/26	05/26	09/26	04/26	04/26	07/26	NA	NA	08/26	03/27	NA	NA	NA	05/27	NA	NA	06/27	12/27	12/27									
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Providence	PM TDD:	Ahangari, Samira					Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB						Intermediate design is in progress. Revised survey received on 03/05/26 and submitted to consultant. Additional survey completed on 12/17/25. Amendment #1 to TO#17 executed on 09/23/25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 11/20/24, and the NTP was issued to the consultant on 11/20/24.																	
ST-000053-014-0		PM UTL:	Nguyen, Tan																												
ST-000053-014	\$575,000	PM LAD:																													
	\$0	PM UDCD:																													
		PM CPTED:	Alexandrow, Nikolai																												
Design																															
Guinea Rd/Lakepointe Dr Crosswalk		10/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD									
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Braddock	PM TDD:	Sirousi, Rojin					Install RRFBs at existing high visibility crosswalk on Guinea Road at Lakepointe Drive.						TPP ID #23049. Awaiting VDOT approval of Crosswalk Study prior to issuing the Notice to Proceed for design. Revised Crosswalk Determination Study was submitted to VDOT on 1/29/26. Schedule to be completed after approval of Crosswalk Study.																	
ST-000053-015-0		PM UTL:																													
ST-000053-015	\$324,000	PM LAD:																													
	\$0	PM UDCD:																													
		PM CPTED:	Luo, Caijun																												
Survey																															