

Transportation Design Division

Summary Status - District Report
Mar 2026

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Lincoln Street Expansion 102/500-C50000 AA1400164-23-0 AA1400164-23	Providence Dranesville \$50,250,000 \$28,700,950		10/23	09/24	10/25	07/26	02/27	07/27	07/27	06/26	08/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Shahnaj, Sonia PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: PM CPTED: Luo, Caijun				New road connecting Old Meadow Road to Magarity Road in Tysons				RS UPC 118307. Prefinal design is in progress. Posting of Willingness notice being reviewed by VDOT. VE Study Report resubmitted for VDOT review 3/10/26. Additional utility designation and test holes underway. Coordination with utility companies, FCPA, FCPS, MITRE and SOMOS ongoing.														
Design																									
Shreve Road SUP Falls Church 124/400-C40013 2G40-087-025-0 2G40-087-025	Providence Dranesville \$6,900,000 \$0		11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Kebede, Marta PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCD: PM CPTED:				Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail				Intermediate design distributed 12/30/25. All comments received. Pre-final kick-off 3/13/26. Supplemental survey requested September 2025 for November 2025 delivery, topo not received.														
Design																									
Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-005-0 2G40-088-005	Dranesville \$7,500,000 \$5,183,182		09/20	12/20	05/22	09/22	07/23	04/25	06/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	06/25	08/25	10/25	10/25	10/28	10/28		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Herider, Jay PM UDCD: Samiyi, Bijan PM CPTED: Steinhilber, Will				Construct walkway on southside of Chesterbrook Road				TPP ID#107. Phase one construction 30% completed. Construction will be completed in two phases. Construction of Second phase is waiting to be combined with the DPWES's Stormwater project at Little Pimmit Run Tributary at Woodland Terrace.														
Construction																									
Idylwood Road Walkway (Hillside to Idylwood Ct) CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-043-0 2G40-088-043	Dranesville \$2,400,000 \$1,250,000		03/24	04/24	05/25	10/25	04/26	05/26	11/26	01/26		NA	02/26	10/26	04/26	07/26	NA	04/27	05/27	05/27	06/27	04/28	04/28		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Bazlamit, Ayad O PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCD: PM CPTED: Rauof Hassanzadeh, Behn				Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church				TPP ID #137 TPP ID #137 The project schedule has shifted due to changes related to property impacts, drainage adjustments, and reconsideration of the proposed crosswalk location. As a result, the Pre-Final plan submittal has moved to mid-January 2026, and the construction award will be delayed accordingly. TDD has requested a supplement to the current Task Order, which is currently under review. Once approved, the project schedule will be updated to reflect the design modifications. A revised intermediate design submitted 1/30/26 and distributed to VDOT for review, comments are due 3/2/26.														
Design																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Crestview Dr Walkway (Ferris to Builders)			06/24	09/24	02/25	05/26	11/26	08/26	05/27	07/26	TBD	NA	08/26	04/27	TBD	TBD	NA	06/27	07/27	08/27	09/27	07/27	03/28	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
124/400-C40011	Dranesville		PM TDD: Radzikowski, Roderick			Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road			TPP ID #196. Final design in progress. Land Rights anticipated on 10 Properties. Requested additional survey received on 2/3/26. Nutrient credit will be needed to satisfy water quality requirement. Meeting held with Town of Herndon on 3/04/26. Additional utility designation requested on 3/03/26.															
2G40-088-054-0			PM UTL: Nguyen, Tan																					
2G40-088-054		\$2,250,000	PM LAD: Mohammed, Nazaneen																					
		\$1,500,000	PM UDCCD: Ander, Haroon																					
			PM CPTED: Curtis, Tina																					
Design																								
Great Falls St Walkway (Grande to Haycock)			10/22	10/22	05/23	02/24	02/25	09/25	01/26	10/24	NA	NA	11/24	07/25	02/25	07/25	NA	02/26	03/26	03/26	04/26	05/26	07/26	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
124/400-C40011	Dranesville		PM TDD: Elahi, Seyedbehnem			Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane			TPP ID# 201. Final Construction Package submitted to UDCCD on 2/24/26. Permit received on 2/11/26. VDOT approved pavement marking sheet on 1/5/2026. LAD completion memo received on 6/23/25. Land rights for 3 out of 3 properties have been acquired. TMP approved on 1/27/25. LDS approved the project data sheet on 10/02/24. Affidavit of purchase is received on 1/13/26, and transfer agreement submitted to VDOT upon construction completion. AT&T vault relocation completed on 8/01/25.															
2G40-088-057-0		\$725,000	PM UTL: Yusufoglu, Eldar																					
2G40-088-057		\$0	PM LAD: Mohammed, Nazaneen																					
			PM UDCCD: Rueangvivatanakij, Prutha																					
			PM CPTED: Rauof Hassanzadeh, Behn																					
Construction																								
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
124/400-C40011	Dranesville		PM TDD: Bazlamit, Ayad O			Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road			TPP ID# 238. VDOT permit was released on 7/3/25. The facility will be maintained by VDOT. VDOT has accepted the Nutrient credit transfer package, and the required hard-copy documentation has been submitted for official records.															
2G40-088-069-0			PM UTL: Pugh, Richard																					
2G40-088-069		\$3,900,000	PM LAD: Strayhorne, Robert																					
		\$0	PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Abifadel, Gibran																					
Construction																								
Balls Hill Rd/Old Dominion Dr Int			02/20	07/21	06/23	08/24	10/25	09/25	05/27	03/25	04/26	NA	04/26	04/27	04/27	01/28	NA	07/27	08/27	09/27	11/27	09/28	05/29	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
124/400-C40013	Dranesville		PM TDD: Shahnaj, Sonia			Intersection improvements, including pedestrian facilities			TPP ID#022. Final design distributed for Agency review 10/29/25. Comments being addressed. Final Plats received 3/19/25. LAD work request for appraisals 10/14/24. Land rights anticipated on 39 properties. Utility coordination in progress. Fairfax Water's 90% relocation plan received 1/29/26. Plat for Fairfax Water easement completed 4/18/25. Schedule adjusted for delay in obtaining other utility plats. Dominion plat revision and Verizon & Cox plats pending. No nutrient credits are required. Water quality provided with onsite treatment.															
2G40-152-000-0			PM UTL: Maisel, Michael																					
2G40-152-000		\$28,250,000	PM LAD: Campbell, Jocelyn																					
		\$7,801,549	PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					
Design																								

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03499 Sunrise Valley Dr WB @ Glen Echo Rd			12/23	NA	06/24	NA	12/24	05/26	05/26	02/25	NA	NA	06/25	04/26	NA	NA	NA	06/26	NA	NA	07/26	09/26	09/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Dranesville	PM TDD: Ahangari, Samira			Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			LAD NTP issued on 06/30/25. Land rights on 0 of 1 property have been acquired. The test hole report was received on 03/24/25. Utility designation was completed on 07/30/24, and the final plat was received on 02/19/25.														
4YP202-03499			PM UTL: Nguyen, Tan																				
TS-000012-030		\$0	PM LAD: Campbell, Jocelyn																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition			01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	02/26
Innovation Station North Neighborhood Access SUP			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Dranesville	PM TDD: Shahnaj, Sonia			Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place			TPP ID# 190.15 HMSAMS ID#15 Construction substantially completed 2/20/26. Ribbon cutting event held 2/27/26. The facility will be maintained by the County. The transfer of nutrient credits to VDOT is not needed.														
ST-000048-001-0			PM UTL: Nguyen, Tan																				
ST-000048-001		\$8,810,964	PM LAD: Mohammed, Nazaneen																				
		\$0	PM UDCD: Samiyi, Bijan																				
			PM CPTED: TBD, To Be Determined																				
Post-Construction			10/25	04/26	NA	01/27	06/27	09/27	06/27	05/27	12/26	TBD	06/27	02/28	TBD	TBD	NA	02/28	TBD	TBD	02/28	09/28	09/28
Redd Road Walkway (Idylwood to Pimmit)			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40013		Dranesville	PM TDD: Bazlamit, Ayad O			Construct pedestrian bridge over Pimmit Run and new 10 foot sidewalk connection to Redd Road across Pimmit Run on north and south side			TPP ID #208. Preliminary design is in progress and anticipated to be complete mid April 2026.														
ST-000056-001-0			PM UTL:																				
ST-000056-001		\$700,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED: Curtis, Tina																				
Design			10/23	08/24	05/25	12/25	09/26	02/27	02/27	05/26	TBD	NA	05/26	01/27	04/26	02/27	NA	03/27	04/27	05/27	06/27	12/27	12/27
Georgetown Pike/Great Falls Library			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050		Dranesville	PM TDD: Walsh, Thomas			Install pedestrian refuge island, RRFBs, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center			TPP ID# 23007: 2nd Prefinal Design is in progress. Prefinal Design was submitted to VDOT on 12/18/25. A revised estimate with updated PE costs was submitted to VDOT on 12/12/25 and has been fully funded. Comments received 7/10/25. Intermediate design was submitted to VDOT on 5/13/25.														
2G40-197-003-0			PM UTL:																				
2G40-197-003		\$895,000	PM LAD: Herider, Jay																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED: Stevens, Daniel																				

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Elm St/Old Dominion Dr Crosswalk		02/22	NA	01/24	07/24	02/25	06/26	06/26	05/25	NA	NA	06/25	05/26	NA	NA	NA	07/26	NA	NA	08/26	04/26	11/26
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-017-0 2G40-197-017		Dranesville	PM TDD: Ahangari, Samira				Connecting missing sidewalk, curb ramps				LAD NTP issued on 6/16/25. Land right of 1 of 2 properties have been acquired. Additional funding provided in 2G40-088-086 and ST-00005-007.											
			PM UTL: Nguyen, Tan																			
		\$550,000	PM LAD: Mohammed, Nazaneen																			
		\$0	PM UDCCD: Samiyi, Bijan																			
			PM CPTED: Lanigan, John J																			
Land Acquisition																						
Haycock Rd/Casemont Dr Crosswalk		09/25	11/25	04/26	08/26	03/27	08/27	08/27	10/26	NA	NA	11/26	07/27	NA	NA	NA	09/27	10/27	10/27	10/27	05/28	05/28
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-022-0 2G40-197-022		Dranesville	PM TDD: Pandey, Dipesh				Add curb extension and curb ramps with new marked crosswalk				Intermediate plans in progress and anticipate to receive by the end of April. Potential impact on 4 properties.											
			PM UTL:																			
		\$375,000	PM LAD:																			
		(\$175,000)	PM UDCCD:																			
			PM CPTED: Stevens, Daniel																			
Design																						
Idylwood Road and Montview Court		05/25	NA	10/25	04/26	07/26	04/27	04/27	06/26	NA	NA	06/26	02/27	NA	NA	NA	06/27	07/27	08/27	08/27	12/27	12/27
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
TCP 304/300-C30050 2G40-197-023-0 2G40-197-023		Dranesville	PM TDD: Radzikowski, Roderick				Add new curb ramps, crosswalks, and a pedestrian refuge island at the existing marked crosswalk				TPP ID # 23025. Agency comments on Intermediate design received on 12/22/25 and under review. Meeting with VDOT held on 2/10/26. No utility impact. Land Rights anticipated on 3 Properties. Meeting held with LDS on 2/18/26. This project will be constructed under VDOT County-wide permit.											
			PM UTL: Nguyen, Tan																			
		\$375,000	PM LAD:																			
		(\$75,000)	PM UDCCD: Walelign, Mahlet																			
			PM CPTED: Stevens, Daniel																			
Design																						
Redd Rd/Idylwood Rd Crosswalk		11/24	04/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-024-0 2G40-197-024		Dranesville	PM TDD: Radzikowski, Roderick				Install crosswalk and improve visibility by re-grading embankment				TPP ID #23026. Preliminary design was completed in 2025. Survey notification sent on 3/13/26. Additional offsite survey is needed. TO for the final design under negotiations. Once TO is executed the schedule will be updated. Utility designation received on 3/09/26. Nutrient credit will be needed to satisfy water quality requirement. This project will be constructed under VDOT County-wide permit.											
			PM UTL:																			
		\$734,000	PM LAD:																			
		(\$66,000)	PM UDCCD:																			
			PM CPTED: Alexandrow, Nikolai																			

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Magarity Rd/Kennedy Dr Crosswalk			10/24	NA	06/25	11/25	03/26	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	12/26	12/26	12/26	12/26	06/27	06/27
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Sorensen, Jonathan						Install pedestrian refuge island and relocate bus stops at existing marked crosswalk						Final design in progress. Pre-Final design package submitted to VDOT on 12/2/25. Draft plats were submitted by the Consultant on 3/9/26. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.								
2G40-197-031-0	Providence		PM UTL: Nguyen, Tan																				
2G40-197-031	\$750,000		PM LAD: Herider, Jay																				
	\$50,000		PM UDCD: Ander, Haroon																				
			PM CPTED: Stevens, Daniel																				
Design																							
Georgetown Pike/Walker Rd Crosswalk			02/26	04/26	08/26	01/27	01/28	04/28	04/28	04/27	06/27	NA	06/27	03/28	04/28	09/28	NA	05/28	06/28	06/28	07/28	05/29	05/29
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Elahi, Seyedbehnam						Add signalized crosswalks on eastern leg of Georgetown Pike and northern legs of Walker Road intersection						TPP ID #24005. Preliminary plan is in progress. Design NTP issue to consultant on 3/2/26. Utility designation received on 2/19/26. Survey is completed on 12/7/2025. NTP for survey issued on 10/10/2025.								
2G40-197-050-0			PM UTL:																				
2G40-197-050	\$1,211,000		PM LAD:																				
	\$436,000		PM UDCD:																				
			PM CPTED: Alexandrow, Nikolai																				
Design																							
Leesburg Pike/Shreve Rd/Haycock Rd			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Kebede, Marta						Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance						TPP ID#24006. Intermediate design distributed 12/30/25. All comments received. Topo survey put on hold waiting for the City's developer activity completion.								
2G40-197-051-0	Providence		PM UTL: Nguyen, Tan																				
2G40-197-051	\$1,200,000		PM LAD: Butler, Timothy																				
	\$500,000		PM UDCD:																				
			PM CPTED: TBD, To Be Determined																				
Design																							
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.			07/21	01/22	07/22	01/23	06/23	10/24	04/25	11/23	11/23	NA	11/23	03/25	07/24	07/25	NA	06/25	07/25	08/25	10/25	09/26	09/26
On Hold <input type="checkbox"/>																							
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Nabavi, Seyed						Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						TPP ID#186. Construction 30% completed. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. The project construction is transferred to C&I funds under 2G40-088-092.								
ST-000036-015-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-015	\$5,460,000		PM LAD: Mohammed, Nazaneen																				
	\$2,794,241		PM UDCD: Bhandari, Yagya																				
			PM CPTED: Luo, Caijun																				
Construction																							