

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
On Hold <input type="checkbox"/>																									
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000			PM TDD: Kebede, Marta						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road including two pedestrian bridges						<b>PE UPC #106143, RW UPC #118128 . TPP ID#122.</b> Phase 1-Southern Segment: Final design distributed 1/14/26. Partial comments received. Environmental JPA submitted 1/5/26. Review in progress. Utility coordination in progress. Dominion Energy P&E received 3/11/26. Land acquisition for the four WMATA parcels to be completed.										
AA1400137-15-0	Franconia		PM UTL: Yusufoglu, Eldar																						
AA1400137-15	Mount Vernon	\$18,050,000	PM LAD: Monahan, Clyde																						
		\$7,465,864	PM UDCD: Engida, Samuel																						
			PM CPTED: Lilley, Ronald																						
<b>Land Acquisition</b>																									
On Hold <input type="checkbox"/>																									
<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000			PM TDD: Bazlamit, Ayad O						Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<b>UPC #109607. TPP ID# 182.</b> Construction was substantially completed on 9/4/25. Contractor is working on VDOT's punch list items some of which required a Construction Change Order, which is in progress. Nutrient credits transfer package to VDOT is in progress.										
AA1400141-16-0	Franconia		PM UTL: Pugh, Richard																						
AA1400141-16		\$3,852,500	PM LAD: Guy, Sarah																						
		\$0	PM UDCD: Engida, Samuel																						
			PM CPTED: Luo, Caijun																						
<b>Construction</b>																									
On Hold <input type="checkbox"/>																									
<b>Bush Hill Elementary School SRTS</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000			PM TDD: Elahi, Seyedbehnam						Nine hundred linear feet of sidewalk from Ninian Avenue to Larno Drive						<b>UPC #121567.</b> Final plan is in progress. Working on the posting of willingness package. Advance final plan received on 2/10/26 and under review. Final plats received on 2/12/26. Approved PCE received on 9/23/25. Revised Appendix A received on 2/04/25. PE authorization received on 1/25/23. 0 out of 8 properties are required. Nutrient credit required for this project. Washington Gas to relocate about 900' 4" gas main and 14 services. Fairfax Water relocate 5 water meter boxes. A couple Dominion and Cox services to be relocated.										
SRTS-163	Franconia		PM UTL: Pugh, Richard																						
AA1400163-23		\$3,671,468	PM LAD: Herider, Jay																						
		\$2,334,468	PM UDCD: Samiyi, Bijan																						
			PM CPTED: Curtis, Tina																						
<b>Design</b>																									
On Hold <input type="checkbox"/>																									
<b>Cinder Bed Rd Bikeway Phase 2 Local</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011			PM TDD: Kebede, Marta						Pedestrian and bicyclist access improvements along Cinder Bed Road connecting the end of Phase 1-Cinder Bed Road cul-de-sac to Berry Road including 2 pedestrian bridges.						<b>PE UPC #106143, RW UPC #128282, TPP ID#109.</b> Phase 2-Northern Segment: Pre-final design underway.										
2G40-176-003-0	Franconia		PM UTL:																						
2G40-176-003		\$0	PM LAD:																						
		\$0	PM UDCD: Carlin, Craig																						
			PM CPTED:																						
<b>Pre-Design</b>																									

Transportation Design Division

Summary Status - District Report

Mar 2026

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Commerce Street			08/22	NA	NA	08/25	02/26	04/26	04/26	05/23	NA	NA	06/23	08/23	NA	NA	NA	05/26	NA	NA	06/26	09/26	09/26
Commerce Street Crosswalk 124/400-C40011		Franconia	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL:				<u>Project Description</u> Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue including two refuge islands.				<u>Monthly Remarks</u> Partial comments received from VDOT on 03/09/26. Final plan received on 02/03/26 and distributed to VDOT & County on 02/04/26. NTP issued on 06/18/25. The amendment to the design task order approved on 06/13/25. The revised scope includes reducing the crossing distance and installing a Rectangular Rapid Flashing Beacon (RRFB) to accommodate the turning radius of large trucks.												
2G40-181-000-0			PM LAD: DeSena, Tajera																				
2G40-181-000	\$350,000		PM UDCD: Rueangvivatanakij, Prutha																				
	\$75,000		PM CPTED: Luo, Caijun																				
Design																							
02864 North Kings Hwy SB @ Fort Dr			11/23	NA	05/24	NA	10/24	10/25	10/25	NA	NA	NA	12/24	08/25	NA	NA	NA	09/25	NA	NA	12/25	03/26	03/26
Bus Stop Improvements 124/400-C40011		Franconia	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL:				<u>Project Description</u> 9'x25' concrete loading pad with bench and trash can				<u>Monthly Remarks</u> Construction 90% completed. Construction Awarded on 12/08/25. Final construction package submitted on 09/30/25. LAD completion memo received on 8/19/25. VDOT noted two adjacent conflict projects. LOP Signed by owner on 08/07/25. LAD NTP issued on 12/04/24. Land rights on 0 of 1 property have been acquired. Final plat received on 11/27/24. Proceeding with the Letter of Permission.												
4YP202-02864			PM LAD: Campbell, Jocelyn																				
TS-000014-049	\$0		PM UDCD: Carlin, Craig																				
	\$0		PM CPTED:																				
Construction																							
5000177 Old Keene Mill Rd WB @ Bland St			01/23	06/23	09/23	NA	03/24	09/24	04/26	06/24	NA	NA	06/24	03/26	NA	NA	NA	05/26	06/26	06/26	06/26	05/25	09/26
Bus Stop Improvements 124/400-C40011		Franconia	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL:				<u>Project Description</u> Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.				<u>Monthly Remarks</u> Final Design is in progress. Revised Final Plans, Geotech Report & Comment/Responses sent to VDOT on 1/29/26. Land Acquisition is in progress. Land rights on 0 of 2 property have been acquired. LAD is coordinating with the property owner to get the offer package signed. Schedule adjusted due to design changes made on plans in order to address concerns raised by property owner leading to additional time required to design from consultant & review time required by VDOT leading to subsequent delay in getting property rights from the owner.												
4YP202-5000177			PM LAD: Campbell, Jocelyn																				
TS-000014-047	\$300,000		PM UDCD:																				
	\$300,000		PM CPTED:																				
Land Acquisition																							
1175 Harrison Lane SB at Bedrock Road			05/25	07/25	09/25	NA	01/26	10/26	10/26	12/25	NA	NA	02/26	09/26	NA	NA	TBD	11/26	NA	NA	12/26	03/27	03/27
Bus Stop Improvements 124/400-C40011		Franconia	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Nguyen, Tan				<u>Project Description</u> 8'x25' concrete loading pad with bench and trash can				<u>Monthly Remarks</u> LAD NTP issued on 02/09/26. Land right on 0 to 2 properties have been acquired. Final plat received on 12/31/25. Test hole completed on 12/09/25. Plat Requested on 11/20/25. Final design received on 10/7/25. Intermediate comments sent to consultant on 10/07/25. Utility designation completed on 10/02/2025. Intermediate design received on 9/5/25. The survey was completed on 06/11/25.												
TS-000014-050-0			PM LAD: Mohammed, Nazaneen																				
TS-000014-050	\$0		PM UDCD: Rueangvivatanakij, Prutha																				
	\$0		PM CPTED:																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																							
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Oakwood Road Street Acceptance</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
304/300-C30050		Franconia	PM TDD: Lee, Caleb					Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.					Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.											
2G25-122-000-0			PM UTL:																					
2G25-122-000	\$700,000		PM LAD:																					
	\$500,000		PM UDCC: Popoola, Larry																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>Telegraph Road Walkway Ph II - Pike to Wilton</b>			04/24	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
304/300-C30050		Franconia	PM TDD: Walsh, Thomas					Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge					TPP ID#180.02. Preliminary design closeout is in progress. Online survey results received 6/20/25 and are under review. Virtual public information meeting held on 6/5/25. Utilities provided with preliminary plans on 10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.											
ST-000036-017-0			PM UTL: Yusufoglu, Eldar																					
ST-000036-017	\$8,000,000		PM LAD: Butler, Timothy																					
	\$7,000,000		PM UDCC: Alexandrow, Nikolai																					
			PM CPTED: Alexandrow, Nikolai																					
<b>Design</b>																								