

Transportation Design Division

Summary Status - District Report
Mar 2026

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Sunrise Valley Drive Cycle Track			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
102/500-C50000		Hunter Mill	PM TDD: Walsh, Thomas				Construct cycle tracks (protected bike lanes), protected intersections, and reconstruct Sunrise Valley Drive from Monroe Street to Fairfax County Parkway				UPC #122978: VDOT to prepare NEPA document. Cost to be included in agreement. Ray Johnson sent email to VDOT (Carol) indicating county is committed to fully funding project. Revised estimate with updated VDOT Oversight estimate submitted 6/27/24. Negotiation with on-call consultant is complete and proposal was signed on 10/13/25. A charrette to review the plans within FCDOT was held on 1/17/26. A charrette to review the plans together with VDOT and the design consultant will be scheduled soon. Survey is in progress with the survey request submitted on 9/15/25. A revised estimate with updated PE estimate submitted 12/12/25.												
AA1400173-25-0			PM UTL: Nguyen, Tan																				
AA1400173-25		\$31,826,348	PM LAD:																				
		\$28,373,356	PM UDCCD:																				
			PM CPTED:																				
Survey																							
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	03/26	NA	12/25	01/26	02/26	02/26	10/24	10/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
RMAG Phase II			PM TDD: Shahnaj, Sonia				Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive				TPP ID# 189.04. RMAG ID# 4 Construction Authorization 12/2/25. Bid opening 2/10/26. Construction award 2/20/26. VDOT LUP revision to include signal works received 11/12/25. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Dominion PS&E executed 7/30/25. Anticipated Dominion relocation completion March 2026. Scheduled adjusted to 10/30/26 for delay in obtaining VDOT permits and Dominion relocation. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.												
124/400-C40011		Hunter Mill	PM UTL: Maisel, Michael																				
2G40-085-002-0		\$4,500,000	PM LAD: Monahan, Clyde																				
2G40-085-002		\$0	PM UDCCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Luo, Caijun																				
Construction																							
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
CSYP C&I Bike & Pedestrian Program			PM TDD: Madhusudhan, Galappa				Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road				Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.												
124/400-C40011		Hunter Mill	PM UTL:																				
2G40-088-011-0		\$13,750,000	PM LAD: Herider, Jay																				
2G40-088-011		\$10,750,000	PM UDCCD:																				
			PM CPTED: Bandy, Audra																				
Design																							
02151 Glade Dr SB @ Dosinia Ct			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	07/25	NA	NA	08/25	11/25	11/25
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>	
Bus Stop Improvements			PM TDD: Madhusudhan, Galappa				Loading pad with bench and associated tree pruning				Construction substantially completed on 2/25/26.												
124/400-C40011		Hunter Mill	PM UTL:																				
4YP202-02151		\$0	PM LAD: Butler, Timothy																				
TS-000013-053		\$0	PM UDCCD:																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Glade Dr/Charterhouse Cir Crosswalk</p> <p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>Bicycle/Pedestrian Imprv DOT</p> <p>304/300-C30050 Hunter Mill</p> <p>2G40-197-056-0</p> <p>2G40-197-056 \$375,000 (\$325,000)</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Pandey, Dipesh Curb extensions at both marked crosswalks, relocate EB bus stop farther from intersection, and relocate bike lane next to travel lane from Ansdel Court to Alsop Court</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCD:</p> <p>PM CPTED: Rauof Hassanzadeh, Behn</p> <p>Scope received on 02/25/2026. On-call design consultant selected and Scope discussed with the consultant on 03/09. Survey notification in progress. Scope and fee proposal anticipate to receive by end of March. Survey to be done by County.</p>																							
<p>Pre-Design</p>																							
<p>Old Courthouse Rd./Besley Rd. Realignment</p> <p>07/15 12/16 04/19 01/20 06/20 05/22 03/23 12/20 12/20 NA 12/20 05/22 04/22 10/23 NA 06/23 07/23 09/23 10/23 11/24 05/27</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Nabavi, Seyed Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path</p> <p>PM UTL: Maisel, Michael</p> <p>PM LAD: Strayhorne, Robert</p> <p>PM UDCD: McCorkle, Lisa</p> <p>PM CPTED: Aguayo, Vanessa</p> <p>TPP ID # 35. Construction 52% complete. Construction NTP 2/21/24. The project substantial completion was revised to 05/21/27 due to unforeseen field conditions at the bridge foundations, along with multiple addenda for pre-augering.</p>																							
<p>Spot Roadway Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-059-007-0</p> <p>5G25-059-007 \$19,500,000 \$1,322,777</p>																							
<p>Construction</p>																							
<p>Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)</p> <p>10/23 NA 04/24 12/24 01/26 05/26 05/26 07/25 NA NA 09/25 04/26 TBD 01/27 NA 09/26 09/26 10/26 01/27 01/28 01/28</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Kebede, Marta Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp</p> <p>PM UTL: Pugh, Richard</p> <p>PM LAD: Campbell, Jocelyn</p> <p>PM UDCD: Rueangvivatanakij, Prutha</p> <p>PM CPTED: Luo, Caijun</p> <p>TPP ID# 189.09 RMAG ID#. Final design submitted 1/14/26. Partial comments received. ROW NTP issued 9/16/25. Land acquisition for 0 of 2 properties acquired. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction. The project is transferred to C&I with new project number 2G40-085-010.</p>																							
<p>RMAG Phase II 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-062-010-0</p> <p>5G25-062-010 \$4,360,000 \$1,125,773</p>																							
<p>Land Acquisition</p>																							
<p>Bluemont Way - Disc St Ped Br - Reston Pkwy</p> <p>11/16 NA 11/17 04/19 11/24 02/25 12/25 10/24 NA NA 12/20 08/25 NA NA NA 12/25 01/26 01/26 02/26 03/26 09/26</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Bazlamit, Ayad O Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way</p> <p>PM UTL: Pugh, Richard</p> <p>PM LAD: Najeeb, Mohammed</p> <p>PM UDCD: Bhandari, Yagya</p> <p>PM CPTED: Beall, James</p> <p>TPP ID#189.11 RMAG ID#38. We received comments from VDOT that will impact the project delivery schedule. VDOT TE has requested the removal of the existing medians, noting that medians should not be located within crosswalks at signalized intersections. This change will alter the project scope, increase costs, and cause schedule delays. As a result, TDD requested a supplement to the current Task Order to address the additional design changes, which is currently under review. Once approved, the schedule will be updated accordingly.</p>																							
<p>RMAG Phase II 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-062-011-0</p> <p>5G25-062-011 \$1,350,000 \$0</p>																							
<p>Design</p>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Vale Rd/Flint Hill Rd Crosswalk			09/24	NA	12/24	05/25	08/25	11/25	02/26	NA	NA	NA	NA	NA	NA	NA	NA	03/26	NA	NA	05/26	05/26	08/26

On Hold

<p>Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-008-0 ST-000053-008</p>	<p>Hunter Mill \$400,000 \$0</p>	<p><u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas PM UTL: PM LAD: PM UDCD: PM CPTED: Alexandrow, Nikolai</p>	<p><u>Project Description</u> Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB</p>	<p><u>Monthly Remarks</u> TPP ID# 23042. 2nd final design submit to VDOT and LDS on 11/3/25.</p>
--	--	---	--	--

Design