

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
			02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	TBD	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30		
Cinderbed Bikeway - Cinderbed Rd. Bikeway			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
102/500-C50000	Franconia		PM TDD: Kebede, Marta					Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road including two pedestrian bridges					PE UPC #106143, RW UPC #118128 . TPP ID#122. Phase 1-Southern Segment: Final design distributed 1/14/26. Partial comments received. Environmental JPA submitted 1/5/26. Review in progress. Utility coordination in progress. Dominion Energy P&E received 3/11/26. Land acquisition for the four WMATA parcels to be completed.												
AA1400137-15-0	Mount Vernon		PM UTL: Yusufoglu, Eldar																						
AA1400137-15	\$18,050,000		PM LAD: Monahan, Clyde																						
	\$7,465,864		PM UDCD: Engida, Samuel																						
			PM CPTED: Lilley, Ronald																						
Land Acquisition			03/22	07/24	11/25	04/26	12/26	12/27	12/27	08/26	10/26	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30		
Mason Neck Trail N			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
102/500-C50000	Mount Vernon		PM TDD: Madhusudhan, Galappa					Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work					UPC #122888. TPP ID #206. Prefinal Design is in progress. Environmental consultant submitted responses to VDHR comments on 1/23/26. PED Extension letter submitted to VDOT on 3/1/26.												
AA1400165-23-0			PM UTL: Maisel, Michael																						
AA1400165-23	\$9,250,000		PM LAD:																						
	\$7,974,200		PM UDCD:																						
			PM CPTED: Stevens, Daniel																						
Design			10/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
Pedestrian Access Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
102/500-C50000	Mount Vernon		PM TDD: Bazlamit, Ayad O					Pohick Road from Route 1 to I-95. Pedestrian Improvements. Install missing links, improve existing pedestrian facilities, and provide 8-10 foot SUP on both sides of Pohick Road from Aspenpark Road to Lagrange					UPC# 126327 TPP ID#57 Preliminary Design plans were submitted to FCDOT and VDOT 02/09/26. Comments are due 03/10/26.												
AA1400171-25-0			PM UTL: Nguyen, Tan																						
AA1400171-25	\$13,541,768		PM LAD: Butler, Timothy																						
	\$12,614,368		PM UDCD: Carlin, Craig																						
			PM CPTED: Luo, Caijun																						
Design			12/17	NA	08/18	11/19	03/25	04/20	08/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	09/25	10/25	11/25	11/25	10/21	04/27		
Giles Run & Laurel Hill			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011	Mount Vernon		PM TDD: Kebede, Marta					Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development					Construction is 10% completed. Nutrient credit transfer to VDOT is to be proceeded. Street Light installation will be coordinated with Dominion Energy during the project construction.												
2G40-067-000-0			PM UTL: Pugh, Richard																						
2G40-067-000	\$5,200,000		PM LAD: Najeeb, Mohammed																						
	\$1,350,000		PM UDCD: Ander, Haroon																						
			PM CPTED: Borkowski, Tad																						
Construction																									

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	03/26	On Hold <input type="checkbox"/>
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Mount Vernon		PM TDD: Nabavi, Seyed					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					TPP ID#027.03. Construction substantially completed on 2/27/26. VDOT inspection requested on 3/2/26.											
2G40-087-020-0		PM UTL: Maisel, Michael																					
2G40-087-020 \$4,350,000		PM LAD: Alcon, Kelly																					
\$0		PM UDCD: Walelign, Mahlet																					
		PM CPTED: Alexandrow, Nikolai																					
Construction																							
00575 Buckman Rd EB @ Russell Rd		11/23	NA	07/24	12/24	05/25	02/26	02/26	08/25	NA	NA	07/25	02/26	NA	NA	NA	03/26	NA	NA	05/26	09/26	09/26	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011 Mount Vernon		PM TDD: Sirousi, Rojin					8'x25' concrete loading pad with bench and trash can					Construction authorization package preparation is in progress. VDOT clearance to proceed with construction received on 2/26/26. Land acquisition has been completed on 2/25/26. NTP to LAD submitted on 7/31/25.											
4YP202-00575		PM UTL:																					
TS-000016-059 \$0		PM LAD: Mohammed, Nazaneen																					
\$0		PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Construction																							
Huntington Ave/Fenwick Dr Crosswalk		11/24	01/25	06/25	10/25	05/26	11/26	11/26	NA	NA	NA	02/26	10/26	NA	NA	NA	12/27	NA	NA	01/27	08/27	08/27	On Hold <input type="checkbox"/>
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050 Mount Vernon		PM TDD: Ahangari, Samira					Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study					Final plan is in progress. LAD NTP submitted on 03/02/26. Land right 0 of 1 property have been acquired. Pre-final plan received on 10/22/25 and distributed to VDOT and WMATA on 10/23/25. VDOT Intermediate comments received on 08/05/25 and distributed to consultant on 08/12/25. Utility designation completed on 05/20/25. Meeting with WMATA on 05/23/25. Concept design received on 01/24/25 and distributed on 01/28/25. Survey completed on 12/16/24.											
2G40-197-025-0		PM UTL: Yusufoglu, Eldar																					
2G40-197-025 \$700,000		PM LAD: Mohammed, Nazaneen																					
\$0		PM UDCD:																					
		PM CPTED: Hamidi, AJ																					
Design																							
Hooes Rd/South Run Stream Valley Trail		07/23	12/23	NA	10/24	09/25	08/26	08/26	12/25	NA	NA	12/25	07/26	NA	NA	NA	09/26	NA	NA	10/26	01/27	01/27	On Hold <input type="checkbox"/>
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050 Mount Vernon		PM TDD: Ahangari, Samira					Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs					LAD NTP submitted on 12/03/25. Land rights on 0 of 2 properties have been acquired. Revised plat received on 11/3/25. Final plan received on 09/25/25 and distributed to VDOT & County. Revised plat requested on 09/25/25. Final plan received on 06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.											
ST-000053-005-0 Springfield		PM UTL: Pugh, Richard																					
ST-000053-005 \$375,000		PM LAD: Herider, Jay																					
\$0		PM UDCD:																					
		PM CPTED: Rauof Hassanzadeh, Behn																					
Land Acquisition																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk		10/24	NA	05/25	11/25	03/26	09/26	09/26	12/25	NA	NA	01/26	08/26	NA	NA	NA	10/26	10/26	10/26	10/26	05/27	05/27
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Bicycle/Pedestrian Access DOT		PM TDD: Sorensen, Jonathan					Shift existing marked crosswalk and add pedestrian refuge island					Final design in progress. Pre-Final design package submitted to VDOT for review on 12/2/25. Pre-final design review comments delivered to Consultant on 3/3/2026. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.										
304/300-C30050	Mount Vernon	PM UTL: Nguyen, Tan																				
ST-000053-010-0		PM LAD: Najeeb, Mohammed																				
ST-000053-010	\$1,150,000	PM UDCCD: Bhandari, Yagya																				
	\$250,000	PM CPTED: Luo, Caijun																				
Design																						
Huntington Ave/Robinson Way Crosswalk		10/24	02/25	NA	04/25	11/25	08/25	07/26	12/25	NA	NA	12/25	08/26	TBD	TBD	NA	10/26	11/26	11/26	11/26	06/26	04/27
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Bicycle/Pedestrian Access DOT		PM TDD: Bazlamit, Ayad O					Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road.					Final plans were distributed to VDOT and FCDOT on 12/10/25. Comments are due on 1/29/26. Final Plats received on 12/31/25 for two properties. NTP ROW acquisition was submitted on 1/30/25.										
304/300-C30050	Mount Vernon	PM UTL: Pugh, Richard																				
ST-000053-013-0		PM LAD: Najeeb, Mohammed																				
ST-000053-013	\$715,000	PM UDCCD:																				
	\$222,000	PM CPTED: Hamidi, AJ																				
Land Acquisition																						

On Hold

On Hold