



Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs				<b>TPP ID# 87.02</b> Substantially completed 10/9/25. No nutrient credit transfer required.												
2G40-088-073-0			PM UTL: Maisel, Michael																				
2G40-088-073	\$2,900,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Steinhilber, Will																				
<b>Construction</b>																							
02101 Gallows Rd NB @ Rt 29			12/24	03/25	06/25	NA	10/25	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	11/26	NA	NA	12/26	03/27	03/27
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				LAD NTP issued on 02/02/26. Land rights on 0 of 1 property have been acquired. Final plat received on 01/29/26.												
4YP202-02101			PM UTL:																				
TS-000017-048	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
02125 Gallows Rd NB @ Willow Oaks Corporate Dr			12/24	03/25	06/25	NA	10/25	11/25	11/25	NA	NA	NA	NA	NA	NA	NA	12/25	NA	NA	01/26	08/26	08/26	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can. WMATA bus stop #500116				Construction awarded on 02/24/26. Construction Package submitted to UDCCD on 12/15/25. Revised final plan received on 10/27/25. No Conflict permit requested on 10/27/25.												
4YP202-02125			PM UTL:																				
TS-000017-049	\$0		PM LAD:																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
			04/25	NA	07/25	NA	12/25	11/26	11/26	03/26	TBD	NA	03/26	10/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
Merillee Dr NB north of Home Depot Entrance			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. WMATA Bus Stop #5005025.				Final Plat received on 3/4/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.												
TS-000017-050-0			PM UTL:																				
TS-000017-050	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			04/25	NA	07/25	NA	12/25	11/26	11/26	03/26	TBD	NA	03/26	10/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
<b>Merillee Dr SB north of Home Depot Entrance</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. WMATA Bus Stop #5005024.				Final Plat received on 3/4/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.												
TS-000017-051-0			PM UTL:																				
TS-000017-051	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
			04/25	NA	08/25	NA	10/25	10/26	10/26	11/25	TBD	NA	09/25	09/26	TBD	TBD	TBD	11/26	NA	NA	12/26	03/27	03/27
<b>Eskridge Rd NB @ Strawberry Ln</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Installing 10'x25' Concrete Loading Pad. WMATA #5005027				LAD NTP issued on 9/24/25. Land rights on 0 of 1 property have been acquired.												
TS-000017-052-0			PM UTL:																				
TS-000017-052	\$0		PM LAD: Campbell, Jocelyn																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
			04/25	TBD	08/25	NA	11/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	10/25	NA	NA	12/25	03/26	03/26
<b>Eskridge Rd SB @ Strawberry Ln</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Installing a 15'x25' Concrete Loading Pad, WMATA #5005026				Construction substantially completed on 02/25/26. Construction awarded on 12/15/25. Final construction package submit to UDCCD on 10/7/25.												
TS-000017-053-0			PM UTL:																				
TS-000017-053	\$0		PM LAD:																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
			04/25	NA	06/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD		TBD
<b>Eskridge Rd NB @ District Ave</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Ahangari, Samira				Installing a 8'x25' Concrete Loading Pad, WMATA # 5005029.				Final design completed. Project on hold due to conflict with project ST-000053-014.												
TS-000017-054-0			PM UTL:																				
TS-000017-054	\$0		PM LAD:																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Construction</b></p>																							
Eskridge Rd SB @ District Ave 124/400-C40011 TS-000017-055-0 TS-000017-055	Providence	\$0 \$0	04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Ahangari, Samira				Installing a 9'x25' Bus Stop Loading Pad, WMATA #5005028				Construction substantially completed on 02/25/26. Construction awarded on 12/15/25. Final construction package submit to UDCCD on 10/7/25.												
			PM UTL:																				
			PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<p><b>Construction</b></p>																							
Williams Dr NB @ Gatehouse Rd 124/400-C40011 TS-000017-056-0 TS-000017-056	Providence	\$0 \$0	04/25	NA	07/25	NA	12/25	11/26	11/26	03/26	TBD	NA	03/26	10/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.				Final Plat received on 3/2/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/10/25.												
			PM UTL:																				
			PM LAD: Wilson, Nicole																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<p><b>Land Acquisition</b></p>																							
Williams Dr SB @ Gatehouse Rd 124/400-C40011 TS-000017-057-0 TS-000017-057	Providence	\$0 \$0	04/25	NA	07/25	NA	12/25	11/26	11/26	03/26	TBD	NA	03/26	10/26	NA	NA	TBD	12/26	NA	NA	01/27	03/27	03/27
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Ahangari, Samira				Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.				Final Plat received on 3/2/26. Final Design received on 8/7/25. Submitted for review and comments on 8/19/25. Land rights on 0 of 1 property have been acquired. Final plat received on 10/30/25.												
			PM UTL:																				
			PM LAD: Wilson, Nicole																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<p><b>Land Acquisition</b></p>																							
Gallows Rd SB @ Strawberry Ln (ID 2114) 124/400-C40011 TS-000017-058-0 TS-000017-058	Providence	\$0 \$0	10/25	01/26	05/26	NA	09/26	08/27	08/27	10/26	TBD	NA	11/26	07/27	TBD	TBD	TBD	09/27	NA	NA	10/27	01/28	01/28
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Sirousi, Rojin				Bus stop improvement project include concrete boarding pad, concrete amenity pad (bench and trash can), bust shelter and asphalt walkway transition.				Intermediate design is in progress. Awaiting utility designation. Utility designation survey NTP sent on 2/27/26. Concept design completed.												
			PM UTL:																				
			PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<p><b>Design</b></p>																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Blake Lane at Bushman RRFB			03/23	NA	09/23	09/24	05/25	10/25	10/25	03/25	NA	NA	04/25	08/25	NA	NA	NA	11/25	11/25	11/25	01/26	05/26	05/26
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-010-0 2G40-197-010		Providence  \$500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: Ander, Haroon PM CPTED: Borkowski, Tad			<u>Project Description</u> Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive			<u>Monthly Remarks</u> <b>TPP ID #22003.</b> UDCCD held pre-construction meeting on 2/25/26. Construction NTP 3/2/26 and estimated completion on 4/30/26. Construction Task order awarded on 12/31/25. LAD completion memo received on 8/12/25. 1 out of 1 property has been acquired. Project construct under the Countywide permit. No nutrient credit affidavit for this project. No utilities relocations are required.														
Construction																							
Eskridge Rd/Merrifield Cinema Drive Crosswalk			11/24	04/25	03/26	06/26	09/26	07/27	07/27	07/26	TBD	NA	08/26	03/27	TBD	TBD	NA	05/27	NA	NA	06/27	12/27	12/27
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-027-0 2G40-197-027		Providence  \$525,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai			<u>Project Description</u> Shift existing marked crosswalk and add pedestrian refuge island			<u>Monthly Remarks</u> Intermediate design is in progress. Revised survey received on 03/05/26 and submitted to consultant. Survey completed on 12/17/25. Amendment #1 to TO#16 executed on 09/23/25 and NTP sent to consultant on 09/30/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 10/31/24, and the Notice to Proceed (NTP) was issued to the consultant on 11/04/24.														
Design																							
Magarity Rd/Kennedy Dr Crosswalk			10/24	NA	06/25	11/25	03/26	10/26	10/26	01/26	NA	NA	02/26	09/26	NA	NA	NA	12/26	12/26	12/26	12/26	06/27	06/27
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-031-0 2G40-197-031		Dranesville Providence \$750,000 \$50,000	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Herider, Jay PM UDCCD: Ander, Haroon PM CPTED: Stevens, Daniel			<u>Project Description</u> Install pedestrian refuge island and relocate bus stops at existing marked crosswalk			<u>Monthly Remarks</u> Final design in progress. Pre-Final design package submitted to VDOT on 12/2/25. Draft plats were submitted by the Consultant on 3/9/26. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.														
Design																							
Graham Rd/Rosemary Ln Crosswalk			10/24	NA	03/25	07/25	11/25	05/26	05/26	09/25	NA	NA	10/25	04/26	NA	NA	NA	05/26	06/26	06/26	06/26	12/26	12/26
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-035-0 2G40-197-035		Providence  \$700,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCCD: Walelign, Mahlet PM CPTED: Stevens, Daniel			<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk			<u>Monthly Remarks</u> Final design in progress. 2nd Final Design submittal package submitted to VDOT on 12/9/2025. Comments delivered to consultant on 2/11/2026. Land rights acquisition memo received 1/30/2026. No utility impact. The project is under 2,500 SF and will be constructed under the County-wide permit.														
Land Acquisition																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Leesburg Pike/Shreve Rd/Haycock Rd		11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Imprv DOT		PM TDD: Kebede, Marta					Improve existing signalized					<b>TPP ID#24006.</b> Intermediate design distributed 12/30/25. All comments received. Topo survey put on hold waiting for the											
304/300-C30050		PM UTL: Nguyen, Tan					crosswalks at Shreve Road and					City's developer activity completion.											
2G40-197-051-0		PM LAD: Butler, Timothy					Haycock Road by removing one																
2G40-197-051		PM UDCCD: \$1,200,000					lane on Haycock Road and																
		PM CPTED: TBD, To Be Determined					Shreve Road to reduce crossing																
							distance																
Design																							
Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)		12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	04/25	NA	03/25	05/25	06/25	08/25	05/26	05/26	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements 2014		PM TDD: El Kaissi, Mohamad					Construct approximately 1,900					<b>TPP ID#102.</b> Construction is 76% complete. Verizon and Cox utility relocation has been completed.											
304/300-C30050		PM UTL: Maisel, Michael					LF of 5-foot concrete sidewalk on																
5G25-060-023-0		PM LAD: Herider, Jay					south side of Route 123 between																
5G25-060-023		PM UDCCD: Cutler, Tom					Courthouse Road and Sutton																
		PM CPTED: Askarzadeh, Negin					Road																
Construction																							
Eskridge Rd/District Ave Crosswalk		11/24	04/25	03/26	05/26	09/26	04/26	04/26	07/26	NA	NA	08/26	03/27	NA	NA	NA	05/27	NA	NA	06/27	12/27	12/27	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Access DOT		PM TDD: Ahangari, Samira					Relocate existing marked					Intermediate design is in progress. Revised survey received on 03/05/26 and submitted to consultant. Additional survey completed											
304/300-C30050		PM UTL: Nguyen, Tan					crosswalk to south side. Add					on 12/17/25. Amendment #1 to TO#17 executed on 09/23/25 and NTP sent to consultant on 09/30/25. Additional survey											
ST-000053-014-0		PM LAD: \$575,000					pedestrian refuge island or RRFB					requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design											
ST-000053-014		PM UDCCD: \$0										was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 11/20/24,											
		PM CPTED: Alexandrow, Nikolai										and the NTP was issued to the consultant on 11/20/24.											
Design																							