

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
Burke Rd - Burke Village II Street Acceptance			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Street Acceptance and abandonment for old Burke Rd alignment.						<u>Monthly Remarks</u> Coordination work on going. Project initiation meeting held on 9/12/25.						On Hold <input type="checkbox"/>		
124/400-C40011	Springfield																						
2G40-010-001-0	Braddock																						
2G40-010-001	\$10,000																						
	\$10,000																						
Post-Construction			08/18	NA	03/19	10/20	03/23	06/21	10/25	08/22	NA	NA	10/22	06/25	03/21	08/22	NA	10/25	02/26	03/26	03/26	06/26	09/26
VRE Rolling Road Station Parking Lot Expansion			<u>Project Manager/Assignments</u> PM TDD: Walsh, Thomas						<u>Project Description</u> Surface parking lot expansion						<u>Monthly Remarks</u> TPP ID#358. UDCD to schedule pre-con meeting. Bids opening was held on 03/03/26. Bid advertised on 02/03/26 Dominion Energy to finalize their plan and estimate. Recently Norfolk Sothern informed us the Norfolk Sothern line sold to Virginia Passenger Rail Authority (VPRA). This means the agreements will need to be coordinate through VPRA. Application for VPRA submit on 11/5/25.						On Hold <input type="checkbox"/>		
124/400-C40011	Springfield																						
2G40-055-000-A-0																							
2G40-055-000	\$4,950,000																						
	\$1,050,000																						
Construction			12/22	04/22	07/24	07/25	10/26	08/25	06/27	02/26	04/26	06/26	07/26	03/27	04/27	02/28	10/27	11/27	12/27	01/28	04/28	12/28	12/29
Shirley Gate Road			<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis						<u>Project Description</u> Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East						<u>Monthly Remarks</u> Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25. 2nd Prefinal plans in progress. 17 properties affected. plats received 2/13/26. Preparing for a public hearing in April. Utility coordination with NOVEC, Verizon, Cox, Fairfax Water (42" and 24" relocations) and Colonial Pipeline (No Objections Letter) ongoing. WGL issued no-conflict letter. Dominion Transmission encroachment agreement sent 1/28/25.						On Hold <input type="checkbox"/>		
124/400-C40013	Braddock																						
2G40-079-000-0	Springfield																						
2G40-079-000	\$42,500,000																						
	\$26,000,000																						
Design			12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	10/25	NA	04/25	06/25	08/25	10/25	12/24	09/27
Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr			<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis						<u>Project Description</u> Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						<u>Monthly Remarks</u> TPP ID#23. Construction NTP 03/16/26. Contract Awarded on 10/21/25. Dominion, Cox and Verizon relocation complete.						On Hold <input type="checkbox"/>		
124/400-C40013	Springfield																						
2G40-087-003-0																							
2G40-087-003	\$9,000,000																						
	\$0																						
Construction																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24	
Rt.28 Widening (PWC L to Rt.29) NVTA-70			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40017	Sully		PM TDD: Bazlamit, Ayad O					Widen Route 28 from 4 lanes to					UPC #108720. TPP ID# 062. Substantial construction is complete. Received VDOT Permit release of the traffic signals.										
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael					6 lanes from Prince William					NOVEC has been installing the street lights. VDOT Environment section will inspect grass growth in Spring of 2026 as it does										
2G40-100-000	\$77,400,000		PM LAD: Cate, Dennis					County line to Route 29					not yet meet the minimum stabilization standards.										
	(\$701,889)		PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				
Post-Construction			02/24	11/24	11/25	06/26	07/27	01/28	01/28	09/26	11/26	NA	12/26	12/27	10/27	06/28	NA	02/28	03/28	04/28	06/28	05/29	05/29
Lee Chapel Road Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Springfield		PM TDD: Pandey, Dipesh					Lower Lee Chapel Road by					Project is in the pre-final design phase. VDOT drainage comments on 60% plan received on 02/17/2026. Meeting with										
2G40-206-000-0			PM UTL: Maisel, Michael					removing two hills					Consultant held on 03/11 to discuss comments and responses in detail. Environmental study in progress including VDOT swap										
2G40-206-000	\$9,000,000		PM LAD: Wilson, Nicole										land and coordination with FCPA and DCR ongoing. Potential impact on 5 properties, including FCPA. Impacted utilities-										
	\$4,000,000		PM UDCCD:										Dominion, Verizon, Cox and Gas.										
			PM CPTED:																				
Design																							
Sydenstricker Rd/Arley Dr Crosswalk			NA	04/26	09/26	01/27	08/27	08/27	11/26	TBD	NA	11/26	07/27	TBD	TBD	TBD	11/27	12/27	01/28	01/28	05/28	05/28	
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Springfield		PM TDD: Radzikowski, Roderick					Install Pedestrian Refuge Island,					TPP ID # 23038. Intermediate design in progress. Land Rights anticipated on four properties. Utility designation received on										
2G40-197-036-0			PM UTL:					update all Pedestrian Ramps at					3/12/2026. This project will be constructed under VDOT County-wide permit.										
2G40-197-036	\$300,000		PM LAD:					the 4 quadrants, and high															
	\$0		PM UDCCD:					visibility crosswalks															
			PM CPTED: Luo, Caijun																				
Design																							
Hooes Rd/South Run Stream Valley Trail			07/23	12/23	NA	10/24	09/25	08/26	08/26	12/25	NA	NA	12/25	07/26	NA	NA	NA	09/26	NA	NA	10/26	01/27	01/27
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Ahangari, Samira					Pedestrian safety improvements					LAD NTP submitted on 12/03/25. Land rights on 0 of 2 properties have been acquired. Revised plat received on 11/3/25. Final										
ST-000053-005-0	Springfield		PM UTL: Pugh, Richard					including two passive detection					plan received on 09/25/25 and distributed to VDOT & County. Revised plat requested on 09/25/25. Final plan received on										
ST-000053-005	\$375,000		PM LAD: Herider, Jay					RRFB's and No-Parking signs					06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to										
	\$0		PM UDCCD:										provide electric service to RRFB during project construction is underway.										
			PM CPTED: Rauof Hassanzadeh, Behn																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Silverbrook Rd/Crosspointe Dr			06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	NA	NA	NA	03/26	03/26	04/26	05/26	09/26	09/26
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa			Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks			TPP ID #2301. Task order proposal by Contractor is due on 3/24/26. Signed Final Construction package submitted to UDCD on 1/25/26.														
ST-000053-006-0			PM UTL:																				
ST-000053-006	\$500,000		PM LAD: Butler, Timothy																				
	\$0		PM UDCD:																				
			PM CPTED: Curtis, Tina																				
Construction																							
Tuttle Rd Trail Connection to Hillside Rd			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
304/300-C30050	Springfield		PM TDD: Pandey, Dipesh			Install approximately 1,100 linear feet of trail connecting Tuttle Road sidewalk south of Garden Road to Hillside Road with marked crosswalk crossing Hillside Road			ROE for survey notification sent out on February 27, 2026. Scope and fee proposal received on 03/11/2026 and under review. Consultant's Task Order includes survey and design services.														
ST-000053-011-0			PM UTL: Nguyen, Tan																				
ST-000053-011	\$350,000		PM LAD:																				
	(\$1,180,000)		PM UDCD:																				
			PM CPTED: Alexandrow, Nikolai																				
Pre-Design																							