

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Franconia	02/18	04/19	06/20	12/20	12/25	05/22	04/26	03/23	03/23	01/23	04/23	12/25	10/23	12/25	07/26	08/26	09/26	10/26	02/27	08/28	08/28
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Nabavi, Seyed						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						PE UPC #106143, RW UPC #118128 . TPP ID#122. Final design is in progress. Land rights on 3 of 27 properties have been acquired. FCDOT Authorization/Notice to Proceed on 10/30/23 for Washington Gas relocation. Washington Gas awaiting VDOT permit issuance. Dominion Energy, Verizon VA, and Cox Communications relocation designs are in progress. WMATA agreement received and being routed for signature. CSX reviewing OCA comments on their agreement.								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Guy, Sarah																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Lilley, Ronald																				
Land Acquisition																							
On Hold <input type="checkbox"/>																							
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Franconia	02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	04/25
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Turner, Latesa						Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						UPC #109607. TPP ID# 182. Pre-construction meeting held on 5/13/24. CN contract awarded 4/29/24. VDOT Award Authorization received 3/20/24. Bid Opening 2/20/24. Bid Ad 1/18/24. VDOT Bid Ad Authorization received 1/2/24 (FHWA authorization 12/26/23). Utility relocations completed.								
			PM UTL: Pugh, Richard																				
			PM LAD: Guy, Sarah																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Luo, Caijun																				
Construction																							
On Hold <input type="checkbox"/>																							
Bush Hill Elementary School SRTS	102/500-C50000	Franconia	03/23	06/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Marsh, Dennis						900 LF of sidewalk from Ninian Avenue to Larno Drive						UPC #121567 Preliminary design is in progress. Starting negotiations for final design contract. Meeting with Supervisor's office held on 4/2/24 to brief on project design. Meeting with VDOT held on 3/20/24 to discuss project design and scoping. Schedule to be determined at scoping phase close out.								
			PM UTL:																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Curtis, Tina																				
Design																							
On Hold <input type="checkbox"/>																							
Commerce Street Crosswalk	124/400-C40011	Franconia	08/22	NA	10/22	NA	03/23	01/24	07/24	06/23	NA	NA	06/23	08/23	NA	NA	NA	08/24	09/24	09/24	10/24	12/24	04/25
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Zahirieh, Shahla						Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue						Resolving outstanding issue with Shopping Center property manager and VDOT. A video count to see how many large trucks make that right turn onto Commerce St was done in first week of April. They are processing the video and should have an answer shortly. That count will determine how to proceed.								
			PM UTL:																				
			PM LAD: DeSena, Tajera																				
			PM UDCCD:																				
			PM CPTED: Luo, Caijun																				
Design																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
5000177 Old Keene Mill Rd WB @ Bland St			01/23	06/23	09/23	NA	03/24	09/24	03/25	05/24	TBD	NA	07/24	02/25	TBD	TBD	NA	04/25	05/25	05/25	06/25	05/25	09/25
Bus Stop Improvements 124/400-C40011		Franconia	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-5000177			PM TDD: Madhusudhan, Galappa	Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.				Final design received on 3/18/24. Final plat received 5/2/24. Land rights on 1 property are anticipated. Geotech report received from Geotech Consultant on 1/31/24. Geotechnical recommendations received 1/23/24.															
TS-000014-047			PM UTL: Campbell, Jocelyn																				
		\$300,000	PM LAD: Campbell, Jocelyn																				
		\$300,000	PM UDCCD: PM CPTED:																				
Design																							
01655 Commerce St WB @ Brandon Ave			05/22	11/22	02/23	NA	08/23	01/24	03/24	08/23	NA	NA	08/23	02/24	NA	NA	NA	05/24	06/24	06/24	06/24	10/24	12/24
MSMD Bus Shelter Replacement 303/300-C30010		Franconia	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
CR-000007-008-0			PM TDD: Madhusudhan, Galappa	Loading pad with shelter, bench, trash can, and sidewalk along with associated grading.				UDCCD Task Order #23. Construction authorized 5/15/24. Building permit received 4/23/24. Countywide permit clearance received 3/28/24. Land acquisition completed 2/15/24.															
CR-000007-008			PM UTL: Nguyen, Tan																				
		\$75,000	PM LAD: DeSena, Tajera																				
		\$75,000	PM UDCCD: Carlin, Craig																				
Bid Advertisement																							
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
Oakwood Road Street Acceptance 304/300-C30050		Franconia	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
2G25-122-000-0			PM TDD: Dodge, Christina	Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.				Initial street acceptance package resubmitted to VDOT 3/15/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress. On 4/28/23 requested VDOT prepare NEPA documents for CTB LACC package. Draft EQ-429 and exhibit submitted to VDOT 8/18/23.															
2G25-122-000			PM UTL: PM LAD: Popoola, Larry																				
		\$700,000	PM UDCCD: PM CPTED:																				
		\$500,000																					
Post-Construction																							
Kingstowne Village Pkwy/Park Village Dr			06/23	NA	09/23	NA	02/24	02/25	02/25	05/24	NA	NA	06/24	01/25	NA	NA	NA	03/25	04/25	05/25	06/25	12/25	12/25
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Franconia	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
2G40-197-004-0			PM TDD: Zahirieh, Shahla	Install pedestrian refuge island, ADA ramp, and bus landing pads				TPP ID #23008. 2nd Final plans distributed for review 5/22/24. Draft plats received on 4/10/24. Land rights on 2 properties anticipated.															
2G40-197-004			PM UTL: Campbell, Jocelyn																				
		\$350,000	PM LAD: Derleth, Gavin																				
		\$200,000																					
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kingstowne Village Pkwy/Cross Gate Ln	06/23	NA	11/23	NA	06/24	05/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	08/25	09/25	03/26	03/26
---------------------------------------	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT	Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050 Franconia 2G40-197-005-0 \$700,000 2G40-197-005 \$500,000	PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Campbell, Jocelyn PM UDCD: PM CPTED: Curtis, Tina	Install pedestrian refuge on eastbound approach of Kingstowne Village Parkway and Cross Gate Lane and relocate and improve bus stop	TPP ID #23009. Final design is in progress. Traffic counts were forwarded to VDOT on 3/29/24. Coordination meeting with VDOT held on 4/10/24. VDOT is reviewing proposed options 1 and 2 about lane reduction for final decision and final design plans updates.

Design

Telegraph Road Walkway Ph II - Pike to Wilton	04/24	06/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------------------	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

On Hold

County-Maintained Pedestrian Imp - 2014	Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050 Franconia ST-000036-017-0 \$8,000,000 ST-000036-017 \$7,000,000	PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: PM UDCD: PM CPTED: Abifadel, Gibran	Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrain bridge.	TPP ID#180.02. Virtual public meeting date is being discussed with the Supervisor's Office. Preliminary Design Plan (30% design) package is in progress. Notice to proceed issued to consultant on 4/17/24. Authorization to proceed with virtual public meeting received from Supervisor's Office on 3/28/24.

Design