

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	08/24
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill  \$14,590,985 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCD: Engida, Samuel PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing				<u>Monthly Remarks</u> <b>UPC #107439. RMAG ID# 5.:</b> Construction is 65% complete. Pedestrian bridge erection 4/13/24. Verizon relocations completed. Cox relocation still on-going. Lumen and Comcast coordinating relocations during construction. Schedule adjusted to extend construction duration from July 31, 2024 to August 23, 2024 for works associated with MSE wall extension.												
Construction			11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	08/24
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19		Hunter Mill  \$590,185 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Guy, Sarah PM UDCD: Walelign, Mahlet PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive				<u>Monthly Remarks</u> <b>UPC #113637.</b> Construction 60% completed. Schedule adjusted due to construction issue.												
Construction			03/18	06/18	04/21	04/22	12/22	03/23	07/24	12/22	03/23	NA	12/22	06/24	06/23	12/24	NA	09/24	11/24	12/24	02/25	10/24	11/25
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002		Hunter Mill  \$5,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCD: Teshome, Demelew PM CPTED: Luo, Caijun				<u>Project Description</u> Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.				<u>Monthly Remarks</u> <b>TPP ID# 189.04. RMAG ID# 4</b> LAD NTP issued on 12/16/22. Land rights on 11 of 12 properties have been acquired. BOS public hearing for land acquisition 3/19/24. Received new comments from VDOT TE on 3rd Final Plans 4/8/24 and being addressed. Lumen relocation completed 3/6/24. NTP issued for Cox relocation 3/6/24, MCI (XO) 3/12/24. Coordination with other utilities including Dominion, Fiber Light, Verizon and Zayo are ongoing. Some of the utility adjustments will be done during construction.												
Land Acquisition			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley) HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		Hunter Mill  \$549,908 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.												
Post-Construction																							

Transportation Design Division

Summary Status - District Report  
May 2024

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa			Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road			Received final TPEs from consultant on 4/8/24 for Town and County portions along with additional sidewalk added to scope on 12/18/23. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.														
2G40-088-011-0			PM UTL:																				
2G40-088-011		\$5,000,000	PM LAD: Mohammed, Nazaneen																				
		\$2,000,000	PM UDCCD:																				
			PM CPTED: Bandy, Audra																				
<b>Design</b>																							
02151 Glade Dr SB @ Dosinia Ct			11/23	NA	04/24	NA	07/24	03/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	07/25	07/25	09/25	11/25
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa			Loading pad with bench and associated tree pruning			Final design is in progress.														
4YP202-02151			PM UTL:																				
TS-000013-053		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
03386 South Lakes Dr WB @ Seahawks Dr			12/23	NA	05/24	NA	09/24	12/25	09/25	12/24	NA	NA	01/25	08/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	10/26	07/26
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Intermediate design is in progress. Concept design received on 2/23/24.														
4YP202-03386			PM UTL:																				
TS-000013-052		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
03800 Wiehle Ave @ Isaac Newton Sq			03/24	NA	10/24	NA	02/25	02/26	02/26	04/25	TBD	NA	05/25	01/26	TBD	TBD	NA	04/26	05/26	06/26	07/26	11/26	11/26
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Concept design is in progress. Survey completed on 4/25/24. Survey notification letter sent 3/25/24. Survey requested 3/25/24. NTP issued to design consultant 3/28/24.														
4YP202-03800			PM UTL:																				
TS-000013-055		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>04732 Wiehle Ave NB @ Roger Bacon Dr</b>			11/23	NA	04/24	NA	06/24	03/25	04/25	07/24	TBD	NA	08/24	03/25	TBD	TBD	NA	05/25	06/25	06/25	06/25	09/25	10/25	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
<b>124/400-C40011</b>	Hunter Mill		PM TDD: Madhusudhan, Galappa		Install bench to existing pad				Final design is in progress.															
<b>4YP202-04732</b>			PM UTL:																					
<b>TS-000013-054</b>		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>06408 Hunters Woods Plz</b>			12/23	NA	05/24	NA	09/24	12/25	09/25	12/24	NA	NA	01/25	08/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	10/26	07/26	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
<b>124/400-C40011</b>	Hunter Mill		PM TDD: Ahangari, Samira		Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Intermediate design is in progress. Concept design received on 2/23/24.															
<b>4YP202-06408</b>			PM UTL:																					
<b>TS-000013-050</b>		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Old Courthouse Rd./Besley Rd. Realignment</b>			07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
<b>304/300-C30050</b>	Hunter Mill		PM TDD: Nabavi, Seyed		Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.				<b>TPP ID # 35.</b> Construction 11% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Verizon relocation completed except for 1 pole. Conflict with overhead lines being coordinated due to potential clearance issue.															
<b>5G25-059-007-0</b>			PM UTL: Maisel, Michael																					
<b>5G25-059-007</b>		\$19,500,000	PM LAD: Strayhorne, Robert																					
		\$1,322,777	PM UDCCD: McCorkle, Lisa																					
			PM CPTED: Aguayo, Vanessa																					
<b>Construction</b>																								
<b>Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)</b>			10/23	NA	04/24	09/24	04/25	05/26	05/26	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	06/26	07/26	09/26	10/26	01/27	01/28	01/28
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
<b>304/300-C30050</b>	Hunter Mill		PM TDD: Zahirieh, Shahla		Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp				<b>TPP ID# 189.09 RMAG ID#.</b> VDOT and County clarifications on preliminary design phase (phase I) will be used for programming of final design and construction (phase II). Intermediate design distributed for review 4/24/24.															
<b>5G25-062-010-0</b>			PM UTL: Pugh, Richard																					
<b>5G25-062-010</b>		\$3,250,000	PM LAD:																					
		\$328,775	PM UDCCD:																					
			PM CPTED: Luo, Caijun																					
<b>Design</b>																								

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	12/22	03/20	04/24	11/20	NA	NA	12/20	06/22	NA	NA	NA	07/24	08/24	08/24	09/24	03/21	04/25
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Najeeb, Mohammed PM UDCCD: Carlin, Craig PM CPTED: Beall, James				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way			<u>Monthly Remarks</u> <b>TPP ID#189.11 RMAG ID#38.</b> VDOT permit applications submitted 4/22/24. Updated Project Data Sheet approved by LDS on 4/8/24. Preparing CN Authorization package. One Verizon manhole top to be adjusted during construction. Cogent to coordinate with contractor to protect fiber conduits when retaining wall is removed.													
		\$1,200,000 \$0																					On Hold <input type="checkbox"/>
<b>Design</b>																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCCD: PM CPTED: Luo, Caijun				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection			<u>Monthly Remarks</u> <b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.													
		\$138,199 \$0																					07/2019 On Hold <input checked="" type="checkbox"/>
<b>Construction</b>																							
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20	06/23
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-009-0 ST-000036-009		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road			<u>Monthly Remarks</u> <b>TPP ID#121</b> VDOT permit completed 2/22/24. Construction substantially completed on 6/16/23. VDOT permit revision resubmitted 11/6/23 and approved 1/19/24. Contractor submitted VPDES CGP Notice of Termination to LDS on 11/2/23.													
		\$2,250,000 \$0																					On Hold <input type="checkbox"/>
<b>Post-Construction</b>																							
Bluemont Way/Explorer St			04/23	09/23	09/23	10/23	12/23	02/25	02/25	03/24	NA	NA	04/24	12/24	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-004-0 ST-000053-004		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: Vega-Claudio, Yilia PM CPTED: Stevens, Daniel				<u>Project Description</u> Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island			<u>Monthly Remarks</u> <b>TPP ID #23010.</b> 2nd Final design distributed for review 4/23/24. LAD NTP 4/11/24. Land rights on 0 of 1 property have been acquired.													
		\$175,000 (\$150,000)																					On Hold <input type="checkbox"/>
<b>Land Acquisition</b>																							