



# County of Fairfax, Virginia

## MEMORANDUM

DATE: November 20, 2024

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the November 2024 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed, please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report, please inform this office and you will be removed from distribution.

If you have any questions, please call 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Gregg Steverson, Acting Director, Department of Transportation  
Martha Coello, Chief, Special Projects Division  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section  
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager  
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Active Transportation, Capital Projects, and Traffic Engineering Division (ACTD)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, ACTD  
Douglas Miller, Environmental Program Coordinator, ACTD  
Michael Guarino, Section Chief, Capital Projects, ACTD  
Nicole Wynands, Acting Section Chief, Active Transportation, ACTD  
Ajmal Hamidi, Transportation Planner III, ACTD

Transportation Design Division Monthly Projects Status Report

November 20, 2024

Page 2 of 4

Don Moyer, Engineer III, ACTD  
Valerie Pini, Senior Right-of-Way Agent, ACTD  
Michael Felschow, Section Chief, Transportation Services Division (TSD)  
Edward Reid, Transportation Planner III, TSD  
Randall Keeys, Transportation Planner III, TSD  
Gissette Moore, Transportation Planner II, TSD  
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP  
Tim Kutz, Transportation Planner III, Transportation Planning, STP  
Jim Beall, Section Chief, TDD  
Brook Khorashadi, Section Chief, TDD  
Seyed Nabavi, Section Chief, TDD  
Tan Nguyen, Section Chief, Utility Coordination, TDD  
Ayad Bazlamit, Engineer IV, TDD  
Mohamad El Kaissi, Engineer IV, TDD  
Dennis Marsh, Engineer IV, TDD  
Sonia Shahnaj, Engineer IV, TDD  
Samira Ahangari, Project Manager, TDD  
Behnam Elahi, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Roderick Radzikowski, Project Manager, TDD  
Jon Sorenson, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Planner IV, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Tiya Raju, Director, Building Design and Construction Division (BDCD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD

Transportation Design Division Monthly Projects Status Report

November 20, 2024

Page 3 of 4

Chris Jensen, Deputy County Surveyor, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD  
Janet Burns, Chief, Administrative Support Branch, Capital Facilities  
Wen Wang, Administrative Support Branch, Capital Facilities  
Scott Bishop, Chief, Transportation Construction Branch, UDCD  
Lisa McCorkle, Engineer IV, UDCD  
Deepak Bhinge, Engineer IV, UDCD  
Samuel Engida, Engineer IV, UDCD  
Jeff Fasceski, Sr. Engineer III, UDCD  
Larry Popoola, Sr. Engineer III, UDCD  
Timothy Butler, Appraisal Manager, LAD  
Kelly Alcon, Project Coordinator, LAD  
Clyde Monahan, Project Coordinator, LAD  
Mohammed Najeeb, Project Coordinator, LAD  
Tajera DeSena, Sr. Right-of-Way Agent, LAD  
Jay Herider, Sr. Right-of-Way Agent, LAD  
Jim Strayhorne, Sr. Right-of-Way Agent, LAD  
Jocelyn Campbell, Right-of-Way Agent, LAD  
Nazaneen Mohammed, Right-of-Way Agent, LAD  
Nazaneen Mohammed, Right-of-Way Agent, LAD  
Melyssa Owens, Engineering Technician III, LAD  
Kim Maye, Engineering Technician III, LAD  
Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Franconia District Supervisors Office  
Hunter Mill District Supervisors Office  
Mason District Supervisors Office  
Mount Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

PLANNING COMMISSION

Phillip Niedzielski-Eichner, Chairman, At-Large  
Timothy John Sargeant, Vice Chairman, At-Large  
Evelyn Spain, Secretary, Sully District  
John Ulfelder, Parliamentarian, Dranesville District  
Mary Cortina, Braddock District  
Christopher Landgraf, Franconia District  
John Carter, Hunter Mill District

## Transportation Design Division Monthly Projects Status Report

November 20, 2024

Page 4 of 4

Alis Wang, Mason District  
Walter Clarke, Mount Vernon District  
Jeremy Hancock, Providence District  
Candice Bennett, At- Large

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Terry Yates, District Project Development Engineer  
Andy Beacher, Assistant Director, Transportation and Land Use, Fairfax & Arlington Counties  
Minwoo Ha, Manager, VDOT NOVA District, Preliminary Engineering  
Angel Tao, Manager, NOVA Local Assistance  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Shane Lupo, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Carol Sinclair, Program Management Analyst, Programming and Investment Management  
Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties  
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties  
Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties  
Sofia Pinedo, Project Coordinator, NOVA Local Assistance Program  
Melissa Henderson, LUP Plan Review Coordinator, NOVA Local Assistance Program  
John Russell, Engineering Supervisor, Materials QA  
Afsaneh Mirpour, Maintenance

### UTILITY COMPANIES

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water  
Robert Cotten, Fairfax Water  
Patrick Huynh, Fairfax Water  
Richard Pelle, Fairfax Water  
Allan Melliza, Washington Gas  
Mark Tajnai, Washington Gas

### MISCELLANEOUS DISTRIBUTION

Brendon Hanafin, Division Director, Development, FCPA  
Randall Farren, Branch Manager, Planning, FCPA  
Andy Royse, Branch Manager, Land Management, FCPA  
Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood  
& Community Development  
Honorable Thomas P. Sotelo, Juvenile District Court  
Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

November 2024

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 14
FUND 30010 – COUNTY CONSTRUCTION	14 – 15
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	15 – 26

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>	102/500-C50000	Franconia	02/18	04/19	06/20	12/20	12/25	05/22	04/26	03/23	03/23	01/23	04/23	12/25	10/23	12/25	07/26	08/26	09/26	10/26	02/27	08/28	08/28
AA1400137-15-0	Mount Vernon	\$16,229,055	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<u>Monthly Remarks</u> <b>PE UPC #106143, RW UPC #118128 . TPP ID#122.</b> The northern segment of the trail to be redesigned based on VPRA's access road design. Land acquisition for the project is divided into two phases and land acquisition for the northern segment is on hold and will start after redesign of the northern segment of the trail is complete. Land rights on 6 of 27 properties have been acquired. WMATA agreement was signed on 6/11/24. Washington Gas gas relocation relocation completed on 8/19/24. Dominion Energy, Verizon VA, and Cox Communications finalizing relocation plans & estimates. The project schedule was revised due to the project design having conflicts with VPRA and CSX's projects.						On Hold <input type="checkbox"/>		
AA1400137-15		\$5,644,919	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Monahan, Clyde																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Lilley, Ronald																				

Land Acquisition

<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>	102/500-C50000	Franconia	02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	06/25
AA1400141-16-0		\$3,847,000	<u>Project Manager/Assignments</u> PM TDD: Beall, James						<u>Project Description</u> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<u>Monthly Remarks</u> <b>UPC #109607. TPP ID# 182.</b> Construction 12% complete. CN NTP 6/17/24, scheduled completion 6/16/25. Pre-construction meeting held on 5/13/24. CN contract awarded 4/29/24. VDOT Award Authorization received 3/20/24. Utility relocations completed. Schedule adjusted due to construction contract duration. Additional funding provided in 2G40-088-029.						On Hold <input type="checkbox"/>		
AA1400141-16		\$0	PM UTL: Pugh, Richard																				
			PM LAD: Guy, Sarah																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Luo, Caijun																				

Construction

<b>Columbia Pike Streetscapes, Phase I</b>	102/500-C50000	Mason	10/21	10/22	NA	02/24	08/24	10/25	11/25	11/24	NA	02/25	02/25	10/25	NA	NA	01/26	02/26	03/26	04/26	07/26	07/27	07/27
AA1400159-21-0		\$2,051,134	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan						<u>Project Description</u> Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						<u>Monthly Remarks</u> <b>UPC #118238. TPP ID# 21005.</b> Final design distributed for agency review 8/27/24. Comments received from VDOT 9/30/24 and are being addressed. Revised plats received on 10/8/24 and are being reviewed. Land rights will be needed on 6 properties. Posting of Willingness completed 10/6/24. Beginning preparation of ROW Authorization package.						On Hold <input type="checkbox"/>		
AA1400159-21		\$655,000	PM UTL: Nguyen, Tan																				
			PM LAD: Herider, Jay																				
			PM UDCCD:																				
			PM CPTED:																				

Design

<b>Lincoln Street Expansion</b>	102/500-C50000	Providence	10/23	09/24	05/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
AA1400164-23-0		\$47,934,575	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia						<u>Project Description</u> New road connecting Old Meadow Road to Magarity Road in Tysons						<u>Monthly Remarks</u> <b>RS UPC 118307.</b> Community information meeting held 11/13/24. Comments due by 12/6/24. Preliminary design distributed 9/27/24. Received partial agency comments 11/18/24.						On Hold <input type="checkbox"/>		
AA1400164-23		\$26,385,525	PM UTL: Yusufoglu, Eldar																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Luo, Caijun																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Mason Neck Trail N 102/500-C50000 AA1400165-23-0 AA1400165-23		Mount Vernon  \$14,250,000 \$13,296,571	03/22	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Design</b>			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Maisel, Michael PM LAD: PM UDCC: PM CPTED: Stevens, Daniel						<u>Project Description</u> Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						<u>Monthly Remarks</u> 1. <b>UPC #122888. TPP ID #206.</b> Design and Environmental consultants addressing comments received from VDOT and other agencies on 9/9/24..Environmental Consultant finalizing Phase 1 Cultural Resources survey report. Environmental Consultant has completed field investigations (includes wetland & Stream Delieanation, Cultural Resources Survey) and is currently preparing PCE. Executed Agreement received 1/17/24. VDOT PE Authorization 1/22/24. Citizens Information Meeting held on 10/23/24.						On Hold <input type="checkbox"/>		
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	12/24	04/22	04/22	08/22	09/22	12/22	11/20	03/25
<b>Design</b>			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCC: Engida, Samuel PM CPTED: Aguayo, Vanessa						<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing						<u>Monthly Remarks</u> <b>UPC #107439. RMAG ID# 5.:</b> Construction is 90% complete. Pedestrian bridge opened 7/24/24. Cox, Lumen, Fiberlight, and Comcast finalizing relocations now in conjunction with Myers on-going construction. Construction schedule adjusted from 8/23/24 to 3/31/25 for delay in uiltly relocations of unknown cables and upcoming winter weather.						On Hold <input type="checkbox"/>		
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19		Hunter Mill  \$590,185 \$0	11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	08/24
<b>Design</b>			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Guy, Sarah PM UDCC: Walelign, Mahlet PM CPTED: Stevens, Daniel						<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive						<u>Monthly Remarks</u> <b>UPC #113637.</b> Construction substantially completed 8/27/24. Additional funding in 2G40-168-000.						On Hold <input type="checkbox"/>		
Shreveewood Elementary SRTS 102/500-C50000 SRTS-157 AA1400157-21		Providence  \$2,587,888 \$1,440,418	09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	09/24	11/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27
<b>Design</b>			<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCC: Bhinge, Deepak PM CPTED: Curtis, Tina						<u>Project Description</u> Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shreveewood Elementary School and W&OD Trail						<u>Monthly Remarks</u> <b>UPC #118236.</b> Awaiting VDOT RW Authorization. Revised RW Plans and documents sent to VDOT 9/4/2024. Comments on RW Package received 8/16/24. Right of Way Plans (RW) and Right of Way Authorization Request Package submitted to VDOT 7/11/24. Utility relocation designs underway for Cox, Verizon, Fairfax Water, and Dominion.						On Hold <input type="checkbox"/>		

Project Name		Nov 2024																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Orange Hunt Elementary SRTS</b>		09/21	01/22	04/22	07/22	09/22	08/23	10/23	11/22	NA	05/23	05/23	09/23	NA	NA	01/24	01/24	01/24	03/24	05/24	11/24	08/24	
102/500-C50000	Springfield	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
SRTS-158		PM TDD: Hojatzadeh, Max					Realign crosswalk, add curb extensions, and provide a pedestrian refuge island					UPC #118237. Construction substantially completed 8/12/24. VDOT inspection 8/20/24.											
AA1400158-21	\$348,500	PM UTL: Nguyen, Tan																					
	\$44,991	PM LAD: Baker, Lisa																					
		PM UDCC: Bhinge, Deepak																					
		PM CPTED: DesJardins, Zachary																					
<b>Post-Construction</b>		03/23	06/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bush Hill Elementary School SRTS</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
102/500-C50000	Franconia	PM TDD: Marsh, Dennis					900 LF of sidewalk from Ninian Avenue to Larno Drive					UPC #121567. Preliminary design comments received 8/20/24 and have been addressed. Community information meeting held 11/14/24 and comments due 12/6/24. Schedule to be determined at scoping phase close out in January 2025.											
SRTS-163		PM UTL:																					
AA1400163-23	\$3,600,000	PM LAD: Herider, Jay																					
	\$1,438,000	PM UDCC:																					
		PM CPTED: Curtis, Tina																					
<b>Design</b>		08/18	NA	03/19	10/20	03/23	06/21	01/25	08/22	NA	NA	10/22	12/24	03/21	08/22	NA	02/25	03/25	04/25	06/25	04/25	02/26	
<b>VRE Rolling Road Station Parking Lot Expansion</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Springfield	PM TDD: Hojatzadeh, Max					Surface parking lot expansion					TPP ID#358. VDOT approved the design 8/28/24. Final design for LDS is in progress. Submit plans and comments responses to LDS on 11/13/24. Plans and comment responses on structural plans for retaining wall submitted to LDS for review 9/11/24. Dominion Energy to finalize their plan and estimate pending approved parking lot lighting design. LAD NTP 10/25/22. Land rights on 2 of 3 properties have been acquired.											
2G40-055-000-A-0		PM UTL: Yusufoglu, Eldar																					
2G40-055-000	\$3,250,000	PM LAD: Strayhorne, Robert																					
	\$0	PM UDCC: Fasceski, Jeff																					
		PM CPTED: Abifadel, Gibran																					
<b>Land Acquisition</b>		12/17	NA	08/18	11/19	09/24	04/20	11/24	08/21	NA	NA	08/21	02/22	NA	NA	NA	11/24	12/24	01/25	02/25	10/21	09/25	
<b>Giles Run &amp; Laurel Hill</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mount Vernon	PM TDD: Radzikowski, Roderick					Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill					Re-submission to LDS on 09/30/24. LDS distributed plans on 11/5/24. Project under review. Nationwide Permit issued 6/27/23. Land rights on 3 of 3 parcels have been acquired.											
2G40-067-000-0		PM UTL: Pugh, Richard																					
2G40-067-000	\$3,850,000	PM LAD: Baker, Lisa																					
	\$950,000	PM UDCC: Vega-Claudio, Yilia																					
		PM CPTED: Borkowski, Tad																					
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status			12/22	04/22	07/24	01/25	06/25	08/25	08/27	04/25	05/25	NA	06/25	02/26	03/26	06/26	NA	10/27	11/27	12/27	04/28	12/28	12/29		
On Hold <input type="checkbox"/>																									
<b>Shirley Gate Road</b>																									
124/400-C40013 Braddock																									
2G40-079-000-0 Springfield																									
2G40-079-000 \$33,500,000																									
\$17,000,000																									
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Marsh, Dennis			Interim two-lane road						PreFinal Design in progress. Utility coordination with NOVEC, Verizon, Cox, Washington Gas, Colonial Pipeline and																
PM UTL: Pugh, Richard			construction from Braddock						Dominion Transmission ongoing. Meeting held with Dominion on Transmission Lines on 9/20/24. Early acquisition of parcel																
PM LAD: Monahan, Clyde			Road to Fairfax County Parkway,						completed 5/22/24.																
PM UDCCD: Fasceski, Jeff			including active transportation																						
PM CPTED: Curtis, Tina			facilities and access to future																						
			Patriot Park East																						
<b>Design</b>																									
<b>Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS</b>																									
			03/18	06/18	04/21	04/22	12/22	03/23	12/24	12/22	03/23	NA	12/22	06/24	06/23	12/24	NA	01/25	01/25	02/25	03/25	10/24	11/25		
On Hold <input type="checkbox"/>																									
<b>RMAG Phase II</b>																									
124/400-C40011 Hunter Mill																									
2G40-085-002-0 \$5,000,000																									
2G40-085-002 \$0																									
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Shahnaj, Sonia			Improve existing walkway and						<b>TPP ID# 189.04. RMAG ID# 4</b> Final plan distributed 10/10/24. Meeting held with VDOT 10/10/24 to discuss comments																
PM UTL: Maisel, Michael			install missing link						on 4th Final. LAD completion 6/14/24. Lumen, Cox amd MCI (XO) relocations completed. Verizon NTP 8/27/24, Fiber																
PM LAD: Guy, Sarah			approximately 1,500 LF on the						Light NTP 9/16/24, Zayo NTP 10/29/24. Coordination with Dominion is ongoing. Some of the utility adjustments will be																
PM UDCCD: Teshome, Demelew			north side of Sunrise Valley						done during construction.																
PM CPTED: Luo, Caijun			Drive.																						
<b>Utility Relocation</b>																									
<b>Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)</b>																									
			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20		
On Hold <input type="checkbox"/>																									
<b>HMSAMS</b>																									
124/400-C40011 Hunter Mill																									
2G40-086-014-A-0 \$549,908																									
2G40-086-014 \$0																									
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Roberson, Jeanmarie			Provide 1,100 LF of 8-foot wide						<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020.																
PM UTL: Maisel, Michael			walkway on east side of Monroe						Landscaping coordinatination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.																
PM LAD:			Street to complete missing links																						
PM UDCCD: Stevens, Michael																									
PM CPTED: Stevens, Daniel																									
<b>Post-Construction</b>																									
<b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b>																									
			12/16	01/17	05/17	02/18	08/24	08/22	11/24	09/19	11/19	NA	12/19	07/24	08/24	04/25	NA	01/25	02/25	03/25	04/25	12/24	09/26		
On Hold <input type="checkbox"/>																									
<b>Six Year Plan HB2313 Local Spot Improvements</b>																									
124/400-C40013 Springfield																									
2G40-087-003-0 \$9,000,000																									
2G40-087-003 \$0																									
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Marsh, Dennis			Realign Burke Road to eliminate						<b>TPP ID#23.</b> Preparing permit package for November submission. Draft construction package sent to UDCCD on 9/24/24 to																
PM UTL: Nguyen, Tan			hazardous curve and upgrade						prepare bid documents. TMP reapproved 9/6/24. New VDOT clearance received 9/22/24. Land acquisition completed																
PM LAD: Najeeb, Mohammed			storm drainage facilities at						7/10/24. Utility relocation NTPs: Dominion Energy 8/7/24, Cox 9/11/24 and Verizon 11/14/24. Stakeout for Dominion																
PM UDCCD: Cutler, Tom			stream crossing to minimize						relocation completed 10/30/24.																
PM CPTED: Luo, Caijun			flooding																						
<b>Utility Relocation</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Providence		PM TDD: El Kaissi, Mohamad						Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						<b>TPP ID#26.</b> Updated utility designation is in progress. Concept design options to be revised to include other possible options and updated utility designation. Meeting with ACTD held on 8/7/24 to discuss 3 concept design options.									
2G40-087-004-0			PM UTL:																					
2G40-087-004		\$4,500,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					

Design

Backlick Road and Industrial Road			04/19	12/19	08/20	06/22	11/23	03/23	12/24	04/23	NA	NA	04/23	12/24	NA	NA	NA	02/25	03/25	04/25	06/25	12/24	12/26
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Mason		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<b>TPP ID# 21 &amp; 91</b> Minor drainage redesign is in progress to mitigate conflict with the proposed Gas Station entrance. Permit plan preparation is in progress. LAD Admin 10/22/24 and PH 11/19/24. LAD NTP 4/24/23. Land rights on 5 of 7 properties have been acquired. Coordination with Norfolk Southern Railway is in progress. The project schedule was revised due to the land acquisition taking longer time than expected.								
2G40-087-010-0	Braddock		PM UTL: Yusufoglu, Eldar																				
2G40-087-010		\$7,000,000	PM LAD: Herider, Jay																				
		\$0	PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Alexandrow, Nikolai																				

Land Acquisition

Terminal Rd LTL at Rt 286			05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	04/25
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Mount Vernon		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						<b>TPP ID#027.03.</b> Construction 80% complete.								
2G40-087-020-0			PM UTL: Maisel, Michael																				
2G40-087-020		\$4,250,000	PM LAD: Alcon, Kelly																				
		(\$1,000,000)	PM UDCCD: Walelign, Mahlet																				
			PM CPTED: Alexandrow, Nikolai																				

Construction

Shreve Road SUP Falls Church			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Providence		PM TDD: Bazlamit, Ayad						Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail						. Survey was completed on 8/21/23. Schedule will be developed upon Task Order approval. The City approved the Consultant's revised design proposal, dated 10/16/24, on 10/21/24. Waiting on the task order to be executed by FCDOT, sent on 10/29/2024.								
2G40-087-025-0	Dranesville		PM UTL: Nguyen, Tan																				
2G40-087-025		\$6,900,000	PM LAD:																				
		\$5,576,545	PM UDCCD:																				
			PM CPTED:																				

Pre-Design

Project Name		Nov 2024																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>		09/20	12/20	05/22	09/22	07/23	03/24	12/24	11/23	11/23	NA	11/23	12/24	09/24	09/25	NA	10/25	11/25	12/25	01/26	05/25	07/26	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Dranesville	PM TDD:	Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					<b>TPP ID#107.</b> VDOT approved final design on 9/3/24. Land rights on 24 of 26 properties have been acquired. Utility NTP for Cox, Verizon has been issued on 10/1/24, Gas & Dominion relocation plans are under review. Utility relocation coordination with stormwater project ongoing.										
2G40-088-005-0		PM UTL:	Maisel, Michael																				
2G40-088-005	\$5,600,000	PM LAD:	Herider, Jay																				
	\$1,005,000	PM UDCCD:	Metafria, Fasika																				
		PM CPTED:	Steinhilber, Will																				
<b>Land Acquisition</b>																							On Hold <input type="checkbox"/>
<b>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</b>		12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD:	Madhusudhan, Galappa					Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					Funding Agreement is in process. Meeting held on 10/28/24 with FCDOT Director & with our Coordination Funding Division to discuss the funding options. Received final TPEs from consultant on 4/8/24 for Town and County portions along with additional sidewalk added to scope on 12/18/23. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.										
2G40-088-011-0		PM UTL:																					
2G40-088-011	\$5,000,000	PM LAD:	Herider, Jay																				
	\$2,000,000	PM UDCCD:																					
		PM CPTED:	Bandy, Audra																				
<b>Design</b>																							
<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>		09/17	04/18	03/20	08/20	05/22	11/20	11/22	01/21	02/21	NA	02/21	05/22	03/21	05/23	NA	12/22	01/23	02/23	03/23	03/22	04/24	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Providence	PM TDD:	Marsh, Dennis					Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school					<b>TPP Project #150.</b> Permit released on 11/1/24. VDOT rejected the RRFBs justification on 9/16/24. VDOT stated they are not warranted at these locations.										
2G40-088-025-0	Dranesville	PM UTL:	Yusufoglu, Eldar																				
2G40-088-025	\$5,650,000	PM LAD:	Strayhorne, Robert																				
	\$0	PM UDCCD:	Bhinge, Deepak																				
		PM CPTED:	Luo, Caijun																				
<b>Post-Construction</b>																							
<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>		01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	03/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Mount Vernon	PM TDD:	Shahnaj, Sonia					Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek					<b>TPP ID# 154.</b> VDOT permit completed 2/22/24. Construction substantially completed 3/31/23. Ribbon cutting ceremony held 5/12/23. Executed Nutrient Credit Transfer Agreement received 6/27/23. VMRC permit and JPA closed 11/8/23. VPDES Notice of Termination submitted to LDS 12/27/23. VDOT approval for RRFB repair under Countywide Permit received 7/1/2024. The repair work started 8/29/24.										
2G40-088-026-0		PM UTL:	Pugh, Richard																				
2G40-088-026	\$9,975,000	PM LAD:	Alcon, Kelly																				
	\$0	PM UDCCD:	Fasceski, Jeff																				
		PM CPTED:	Hamidi, AJ																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>			08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	04/22	NA	06/22	06/22	07/22	09/22	12/22	02/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
124/400-C40011	Mason		PM TDD: Shahnaj, Sonia						Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road						<p><b>TPP ID#172.</b> Construction substantially complete 2/16/24. Executed Transfer of Nutrient Credit agreement received from VDOT 4/3/24. VDOT punch list received 4/24/24 and being addressed. VDOT permit for signal work released 9/11/24. VPDES Notice of Termination 6/4/24.</p>								
2G40-088-028-0			PM UTL: Nguyen, Tan																				
2G40-088-028		\$7,050,000	PM LAD: DeSena, Tajera																				
		\$0	PM UDCCD: Cutler, Tom																				
			PM CPTED: Askarzadeh, Negin																				

Post-Construction

<b>Idylwood Road Walkway (Hillside to Idylwood Ct)</b>			03/24	04/24	12/24	02/25	04/26	05/26	05/26	05/25	07/25	NA	07/25	03/26	04/26	07/26	NA	06/26	07/26	08/26	09/26	07/27	07/27
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
124/400-C40011	Dranesville		PM TDD: Bazlamit, Ayad						To design and construct a shared use path along the west side of Idylwood Road from Idylwood Ct to Hillside Dr in Falls Church						<p><b>TPP ID #137</b> Survey received 2/6/24. NTP sent to consultant on 3/14/24. Concept design received on 4/29/24. Intermediate design is underway. Utility designation received on 8/26/24 and was forwarded to the consultant. The intermediate design phase is currently in progress and is expected to be completed by mid-December.</p>								
2G40-088-043-0			PM UTL: Nguyen, Tan																				
2G40-088-043		\$1,200,000	PM LAD: Mohammed, Nazaneen																				
		\$800,000	PM UDCCD:																				
			PM CPTED:																				

Design

<b>Old Dominion Dr Walkway (Spring Hill to Duchess)</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						09/2024 On Hold <input checked="" type="checkbox"/>		
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis						Construct missing segment of sidewalk along the north side of Old Dominion Drive between Spring Hill Road and Duchess Drive with installation of crosswalk with RRFBs						<p><b>TPP ID 157.</b> Supervisor's office is looking for alternate options and ACTD is reviewing. A follow up meeting with the Supervisor's office was held on 7/26/24. This project is on hold pending scope revision by ACTD.</p>								
2G40-088-045-0			PM UTL:																				
2G40-088-045		\$3,375,000	PM LAD:																				
		\$2,875,000	PM UDCCD:																				
			PM CPTED: Curtis, Tina																				

Pre-Design

<b>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</b>			08/18	01/19	NA	08/24	02/25	10/21	07/25	11/24	NA	NA	11/24	06/25	NA	NA	NA	08/25	09/25	09/25	10/25	01/26	01/26
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
124/400-C40011	Mason		PM TDD: Radzikowski, Roderick						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						<p><b>TPP ID#161.</b> This project is to be permitted through the LDS review process. The LDS submission package with Public Improvement plan expected from consultant on 11/20/24. Resubmittal to LDS likely in early December. LAD NTP 11/24/24. Lands rights on 0 of 3 properties have been acquired. Schedule adjusted to allow for land acquisition.</p>								
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-049		\$800,000	PM LAD: Herider, Jay																				
		\$0	PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Crestview Dr Walkway (Ferris to Builders)			06/24	09/24	01/25	05/25	07/26	08/26	08/26	08/25	TBD	NA	08/25	05/26	TBD	TBD	NA	09/26	TBD	TBD	10/26	02/27	02/27
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-----	-----	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD: Radzikowski, Roderick						Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road						<b>TPP ID #195 &amp; #196.</b> Intermediate design is in progress.						
2G40-088-054-0			PM UTL: Nguyen, Tan																		
2G40-088-054		\$1,354,000	PM LAD: Mohammed, Nazaneen																		
		\$1,054,000	PM UDCCD:																		
			PM CPTED: Curtis, Tina																		

Design

Great Falls St Walkway (Grande to Haycock)			10/22	10/22	05/23	02/24	02/25	08/25	08/25	10/24	NA	NA	11/24	07/25	01/25	05/25	NA	09/25	09/25	09/25	10/25	05/26	05/26
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD: Elahi, Seyedbehnam						Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane						<b>TPP ID# 201.</b> Final plan is in progress. NTP for Land acquisition on 11/1/2024. LDS approved the project data sheet on 10/2/2024. Design has been revised to minimize impacts on properties, and temporary construction easements are required on four properties. AT&T is finalizing the plan and estimate to relocate the vault within the grass buffer strip in the existing right-of-way.						
2G40-088-057-0			PM UTL: Yusufoglu, Eldar																		
2G40-088-057		\$500,000	PM LAD: Mohammed, Nazaneen																		
		\$0	PM UDCCD:																		
			PM CPTED: Turner, Latesa																		

Land Acquisition

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD: Beall, James						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						<b>TPP ID# 238.</b> Construction 80% complete.						
2G40-088-069-0			PM UTL: Pugh, Richard																		
2G40-088-069		\$3,900,000	PM LAD: Strayhorne, Robert																		
		\$0	PM UDCCD: Samiyi, Bijan																		
			PM CPTED: Abifadel, Gibran																		

Construction

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	07/21	06/22	10/21	01/23	10/21	NA	NA	10/21	12/22	04/21	05/23	NA	03/23	03/23	03/23	05/23	08/22	04/24
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 600 LF of 10-foot wide SUP						<b>TPP ID# 87.01</b> VDOT punch list received 6/13/24 and was addressed. Reinspection requested 10/19/24. Construction substantially complete 4/22/24. Final Nutrient Credit Transfer Agreement sent to VDOT 1/5/24 and executed on 1/9/24.						
2G40-088-072-0			PM UTL: Maisel, Michael																		
2G40-088-072		\$1,700,000	PM LAD: Alcon, Kelly																		
		\$0	PM UDCCD: Engida, Samuel																		
			PM CPTED: Stevens, Daniel																		

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b> <span style="float: right;">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Providence</p> <p>2G40-088-073-0 \$2,700,000</p> <p>2G40-088-073 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Maisel, Michael                      PM LAD: Monahan, Clyde                      PM UDCCD: Fasceski, Jeff                      PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u>                      Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 87.02</b> Construction NTP 11/12/24. Preconstruction meeting held 9/13/24. Construction contract awarded 7/31/24. VDOT permit received 12/21/22. Zayo relocation completed. FiberLight/AT&amp;T relocation work completed 10/25/24. Schedule adjusted based on construction contract duration.</p>																									
<p><b>Construction</b></p> <p><b>Route 50 Walkway - Bear Branch Pedestrian Bridge</b> <span style="float: right;">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Providence</p> <p>2G40-088-074-0 \$3,800,000</p> <p>2G40-088-074 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: El Kaisi, Mohamad                      PM UTL: Maisel, Michael                      PM LAD:                      PM UDCCD: Cutler, Tom                      PM CPTED: Delmare, Lauren</p> <p><u>Project Description</u>                      Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 87.03</b> Construction 87% complete. Schedule adjusted due to changes in subsurface conditions for pile driving that delayed contractor.</p>																									
<p><b>Construction</b></p> <p><b>Route 50 Walkway (Cedar Ln to Prosperity Ave)</b> <span style="float: right;">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Providence</p> <p>2G40-088-075-0 \$1,850,000</p> <p>2G40-088-075 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Maisel, Michael                      PM LAD: Wilson, Nicole                      PM UDCCD: Samiyi, Bijan                      PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u>                      Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 87.04</b> Awaiting VDOT permit release. All punch lists have been addressed. Substantially complete 2/28/24. Final Nutrient Credit Transfer Agreement sent to VDOT on 1/5/24 and executed 1/9/24.</p>																									
<p><b>Post-Construction</b></p> <p><b>Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A</b> <span style="float: right;">On Hold <input type="checkbox"/></span></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Providence</p> <p>2G40-088-079-A-0 \$550,000</p> <p>2G40-088-079 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Maisel, Michael                      PM LAD: Wilson, Nicole                      PM UDCCD: Walelign, Mahlet                      PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u>                      Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 87.04A</b> Reinspection requested 10/30/24. Revised VDOT permit received 9/16/24. Revision to Signage and Marking plans to address punch list item was approved 9/12/24. VDOT punch list received 7/19/24. Construction substantially complete 4/19/24.</p>																									
<p><b>Post-Construction</b></p>																									

Project Name		Nov 2024																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	07/24	
<b>124/400-C40017</b>	Sully	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>2G40-100-000-0</b>	Springfield	PM TDD: Beall, James					Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29					<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. Land rights on 47 of 47 parcels have been acquired. As of 10/31/24 construction is 100% complete. Construction schedule adjusted (final completion 10/31/24) due to amendment or additional work. VDOT issued C-5 on 10/31/24. Shirley is working on issues for permit release. Change order on credit for concrete crack repair approved. Due to weather, final vegetation establishment and permit release is expected in spring 2025.											
<b>2G40-100-000</b>	\$78,782,000 (\$2,000,000)	PM UTL: Maisel, Michael																					
		PM LAD: Cate, Dennis																					
		PM UDCD:																					
		PM CPTED: Stevens, Daniel																					
<b>Post-Construction</b>		02/20	07/21	06/23	08/24	07/25	09/25	11/25	12/24	12/24	NA	12/24	09/25	09/25	05/27	NA	01/27	03/27	04/27	05/27	09/28	09/28	
<b>Balls Hill Rd/Old Dominion Dr Int</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>124/400-C40013</b>	Dranesville	PM TDD: Shahnaj, Sonia					Intersection improvements, including pedestrian facilities					<b>TPP ID#022.</b> LAD work request for appraisals 10/14/24. Pre-final design distributed 8/20/24. Received all agency comments 10/3/24 and under review. Final Plats are in progress. Land rights anticipated on 35 properties. Meeting with Supervisor's office held 10/3/24. Utility coordination is in progress. Fairfax Water is working on the relocation plan.											
<b>2G40-152-000-0</b>		PM UTL: Maisel, Michael																					
<b>2G40-152-000</b>	\$22,500,000 \$2,051,549	PM LAD: Campbell, Jocelyn																					
		PM UDCD:																					
		PM CPTED: Stevens, Daniel																					
<b>Design</b>		08/22	NA	TBD	TBD	TBD	TBD	TBD	06/23	NA	NA	06/23	08/23	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Commerce Street Crosswalk</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>124/400-C40011</b>	Franconia	PM TDD: Zahirieh, Shahla					Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue					New conceptual design is in progress. The new scope is to shorten the crossing distance and provide flashing beacons. The scope was changed due to not being able to accomodate large trucks making a right trun at the crossing. CPTED & TDD reviewing the new conceptual design which was prepared to accommodate large trucks making a right trun at the crossing.											
<b>2G40-181-000-0</b>		PM UTL:																					
<b>2G40-181-000</b>	\$275,000 \$0	PM LAD: DeSena, Tajera																					
		PM UDCD:																					
		PM CPTED: Luo, Caijun																					
<b>Design</b>		02/24	11/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Lee Chapel Road Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>124/400-C40011</b>	Springfield	PM TDD: Marsh, Dennis					Lower Lee Chapel Rd by removing two hills					Conceptual submission to VDOT for MOT plan review submitted 10/31/24. Meeting held 10/30/24 with Supervisor's office to review plans and MOT options. Virtual public meeting scheduled for 12/10/24. Final Conceptual MOT options received on 10/4/24. Schedule beyond preliminary to be provided following the second town hall meeting and upon additional funding source identification.											
<b>2G40-206-000-0</b>		PM UTL: Nguyen, Tan																					
<b>2G40-206-000</b>	\$9,000,000 \$4,000,000	PM LAD:																					
		PM UDCD:																					
		PM CPTED:																					
<b>Design</b>																							

Nov 2024

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

00575 Buckman Rd EB @ Russell Rd			11/23	NA	07/24	NA	12/24	11/25	11/25	01/25	NA	NA	02/25	10/25	NA	NA	NA	01/26	02/26	03/26	04/26	08/26	08/26
----------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Mount Vernon		PM TDD: El Kaissi, Mohamad					Loading pad with bench and trash can					Final design is in progress.					
4YP202-00575			PM UTL:															
TS-000016-059		\$0	PM LAD:															
		\$0	PM UDCCD:															
			PM CPTED:															

Design

01044 Little River Turnpike EB @ Oasis Drive			08/22	NA	02/24	07/24	12/24	04/25	04/25	NA	NA	NA	NA	NA	TBD	TBD	NA	05/25	06/25	06/25	07/25	07/25	01/26
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max					Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.					Task Order #20 - Final design is in progress, addressing comments received on 9/5/24.					
4YP202-01044			PM UTL: Nguyen, Tan															
TS-000015-026		\$250,000	PM LAD:															
		\$250,000	PM UDCCD: Carlin, Craig															
			PM CPTED:															

Design

02101 Gallows Rd NB @ Rt 29			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Providence		PM TDD: Ahangari, Samira					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Proposal negotiation is in progress. The site visit was completed on 10/03/24. The survey notification was sent on 10/15/24, and the survey request was sent on 10/17/24. The initial proposal was received on 10/18/24.					
4YP202-02101			PM UTL:															
TS-000017-048		\$0	PM LAD:															
		\$0	PM UDCCD: Carlin, Craig															
			PM CPTED:															

Survey

02125 Gallows Rd NB @ Willow Oaks Corporate Dr			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Providence		PM TDD: Ahangari, Samira					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Proposal negotiation is in progress. The site visit was completed on 10/03/24. The survey notification was sent on 10/15/24, and the survey request was sent on 10/17/24. The initial proposal was received on 10/18/24.					
4YP202-02125			PM UTL:															
TS-000017-049		\$0	PM LAD:															
		\$0	PM UDCCD: Carlin, Craig															
			PM CPTED:															

Survey



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								

02151 Glade Dr SB @ Dosinia Ct 11/23 NA 04/24 NA 07/24 03/25 05/25 09/24 NA NA 09/24 04/25 NA NA NA 06/25 07/25 07/25 07/25 09/25 11/25

On Hold

**Bus Stop Improvements**  
**124/400-C40011** Hunter Mill  
**4YP202-02151**  
**TS-000013-053** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Butler, Timothy  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Loading pad with bench and associated tree pruning

Monthly Remarks  
 LAD NTP issued on 9/12/24. Land rights on 0 of 1 property have been acquired. Final plat received 9/9/24. Final design plans and cost estimates received from consultant on 7/2/24 and are under review.

Land Acquisition

02864 North Kings Hwy SB @ Fort Dr 11/23 NA 05/24 NA 10/24 10/25 10/25 12/24 NA NA 01/25 09/25 NA NA NA 12/25 01/26 02/26 03/26 07/26 07/26

On Hold

**Bus Stop Improvements**  
**124/400-C40011** Franconia  
**4YP202-02864**  
**TS-000014-049** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD: Campbell, Jocelyn  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading pad with bench and trash can

Monthly Remarks  
 Revised final plan received on 10/09/24. The plat was requested on 10/09/24, with an estimated completion by the end of November.

Design

03386 South Lakes Dr WB @ Seahawks Dr 12/23 NA 06/24 NA 12/24 12/25 09/25 12/24 NA NA 01/25 08/25 NA NA NA 11/25 12/25 12/25 12/25 10/26 07/26

On Hold

**Bus Stop Improvements**  
**124/400-C40011** Hunter Mill  
**4YP202-03386**  
**TS-000013-052** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL:  
 PM LAD: Campbell, Jocelyn  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks  
 The final plan is in progress and is expected to be received by 11/20/24.

Design

03499 Sunrise Valley Dr WB @ Glen Echo Dr 12/23 NA 06/24 NA 12/24 12/25 09/25 12/24 TBD NA 01/25 08/25 TBD TBD NA 11/25 12/25 12/25 12/25 10/26 07/26

On Hold

**Bus Stop Improvements**  
**124/400-C40011** Dranesville  
**4YP202-03499**  
**TS-000012-030** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ahangari, Samira  
 PM UTL: Nguyen, Tan  
 PM LAD: Campbell, Jocelyn  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks  
 The final plan is in progress and is expected to be received by 11/20/24. Utility designation completed on 07/30/24.

Design

Nov 2024

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>03800 Wiehle Ave SB @ Isaac Newton Sq</b>		03/24	NA	09/24	NA	02/25	02/26	02/26	04/25	TBD	NA	05/25	01/26	TBD	TBD	NA	04/26	05/26	06/26	07/26	11/26	11/26	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Final plan received on 11/15/24. Utility designation completed on 11/14/24.											
4YP202-03800		PM UTL: Nguyen, Tan																					
TS-000013-055	\$0	PM LAD: Herider, Jay																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Design</b>																							
<b>04732 Wiehle Ave NB @ Roger Bacon Dr</b>		11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa					Install bench to existing pad					LAD NTP 9/5/24. Land rights on 0 of 1 property have been acquired. Final plan and plat received 9/5/24. Meeting held with property owner representative on 10/25/24 to discuss property impacts.											
4YP202-04732		PM UTL:																					
TS-000013-054	\$0	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED:																					
<b>Land Acquisition</b>																							
<b>06408 Hunters Woods Plz</b>		12/23	NA	06/24	NA	12/24	12/25	09/25	12/24	NA	NA	01/25	08/25	NA	NA	NA	11/25	12/25	12/25	12/25	10/26	07/26	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					The final plan is in progress and is expected to be received by 11/20/24.											
4YP202-06408		PM UTL:																					
TS-000013-050	\$0	PM LAD: Campbell, Jocelyn																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Design</b>																							
<b>5000177 Old Keene Mill Rd WB @ Bland St</b>		01/23	06/23	09/23	NA	03/24	09/24	03/25	06/24	NA	NA	06/24	02/25	NA	NA	NA	04/25	05/25	05/25	06/25	05/25	09/25	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
124/400-C40011	Franconia	PM TDD: Madhusudhan, Galappa					Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.					Final design received on 3/18/24. LAD NTP 6/24/24. Updated final plat received 6/24/24. Land rights on 0 of 1 property have been acquired.											
4YP202-5000177		PM UTL:																					
TS-000014-047	\$300,000	PM LAD: Campbell, Jocelyn																					
	\$300,000	PM UDCD:																					
		PM CPTED:																					
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	10/25
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Innovation Station North Neighborhood Access SUP**  
**124/400-C40011** Dranesville  
**ST-000048-001-0**  
**ST-000048-001** \$8,800,000  
 \$189,036

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL: Nguyen, Tan  
 PM LAD: Mohammed, Nazaneen  
 PM UDCCD: Samiyi, Bijan  
 PM CPTED: TBD, To Be Determined

Project Description  
 Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place

Monthly Remarks  
**TPP ID# 190.15 HMSAMS ID#15** Construction is 1% complete. Groundbreaking event held 10/2/24. Schedule extended from 8/4/25 to 10/9/25 based on the construction NTP date.

On Hold

**Construction**

<b>01655 Commerce St WB @ Brandon Ave</b>	05/22	11/22	02/23	NA	08/23	01/24	03/24	08/23	NA	NA	08/23	02/24	NA	NA	NA	05/24	06/24	06/24	08/24	10/24	01/25
---	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Franconia  
**CR-000007-008-0**  
**CR-000007-008** \$75,000  
 \$75,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL: Nguyen, Tan  
 PM LAD: DeSena, Tajera  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading pad with shelter, bench, trash can, and sidewalk along with associated grading.

Monthly Remarks  
 UDCCD Task Order #23. CN NTP 8/2/24, scheduled completion 1/30/25. Construction authorized 5/15/24. Building permit received 4/23/24. Countywide permit clearance received 3/28/24. Land acquisition completed 2/15/24.

On Hold

**Construction**

<b>02416 Huntington Ave EB @ Hunting Creek Rd</b>	05/22	11/22	02/23	NA	08/23	01/24	04/24	08/23	NA	NA	08/23	04/24	NA	NA	NA	06/24	07/24	07/24	08/24	10/24	02/25
---	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Mount Vernon  
**CR-000007-011-0**  
**CR-000007-011** \$75,000  
 \$75,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Wilson, Nicole  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading pad, shelter, bench, trash can, sidewalk along with associated grading.

Monthly Remarks  
 UDCCD Task Order #24. CN NTP 8/15/24, scheduled completion 2/12/25. Construction authorization 6/3/24. Building permit received 5/15/24. VDOT Countywide permit package submitted 4/30/24 and clearance received. Land acquisition completed 4/15/24.

On Hold

**Construction**

<b>02475 John Marr Dr NB @ Tom Davis Dr</b>	05/22	11/22	02/23	NA	08/23	01/24	10/23	08/23	NA	NA	08/23	09/23	NA	NA	NA	03/24	04/24	04/24	08/24	10/24	09/25
---	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Mason  
**CR-000007-012-0**  
**CR-000007-012** \$100,000  
 \$100,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL: Nguyen, Tan  
 PM LAD: Guy, Sarah  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading pad with two shelters, benches, trash cans, and sidewalk along with associated grading.

Monthly Remarks  
 UDCCD Task Order #21. Construction substantially complete 9/26/24. Building inspection of shelters pending.

On Hold

**Post-Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates								Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03299 Sherwood Hall WB @ Richmond Hwy</b>			05/22	11/22	02/23	NA	08/23	01/24	01/24	08/23	NA	NA	08/23	11/23	NA	NA	NA	03/24	04/24	04/24	07/24	10/24	10/24
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>303/300-C30010</b>	Mount Vernon		PM TDD: Madhusudhan, Galappa				Loading pad, bench, and sidewalk along with associated grading.				UDCD Task Order #22. CN NTP 7/1/24, scheduled completion 10/28/24. Construction authorization 3/27/24.												
<b>CR-000007-015-0</b>			PM UTL:																				
<b>CR-000007-015</b>		\$50,000	PM LAD: DeSena, Tajera																				
		\$50,000	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
<b>Stonecroft Boulevard Widening Sully Police Station</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Sully		PM TDD: Minnix, Wesley				Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.												
<b>009217-0</b>			PM UTL: Nguyen, Tan																				
<b>5G25-064-000</b>		\$800,678	PM LAD: Kresge, Carol																				
		\$0	PM UDCD:																				
			PM CPTED: Guarino, Michael																				
<b>Construction</b>																							
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Oakwood Road Street Acceptance</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Franconia		PM TDD: Dodge, Christina				Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.				Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.												
<b>2G25-122-000-0</b>			PM UTL:																				
<b>2G25-122-000</b>		\$700,000	PM LAD: Popoola, Larry																				
		\$500,000	PM UDCD:																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>Guinea Rd/Bronte Dr</b>			06/23	12/23	01/24	06/24	09/24	10/24	12/24	NA	NA	NA	NA	NA	NA	NA	NA	01/25	02/25	02/25	03/25	06/25	07/25
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Braddock		PM TDD: Madhusudhan, Galappa				Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop				TPP ID #23005. Final design plans submitted to VDOT on 9/16/24. Consultant addressing comments received from VDOT on 10/16/24. Schedule adjusted in order to address VDOT comments.												
<b>2G40-197-002-0</b>			PM UTL:																				
<b>2G40-197-002</b>		\$275,000	PM LAD:																				
		\$125,000	PM UDCD:																				
			PM CPTED: Askarzadeh, Negin																				
<b>Design</b>																							

Project Name		Nov 2024																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Georgetown Pike/Great Falls Library		10/23	08/24	12/24	04/25	08/25	04/26	04/26	06/25	TBD	NA	07/25	03/26	TBD	TBD	NA	05/26	06/26	07/26	08/26	02/27	02/27	
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-003-0 2G40-197-003		Dranesville \$217,000 \$42,000		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: PM UDCC: PM CPTED: Stevens, Daniel				<u>Project Description</u> Install pedestrian refuge island, RRFBs, and associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center				<u>Monthly Remarks</u> <b>TPP ID# 23007:</b> Comments on conceptual design plans received from VDOT and County review agencies 10/18/2024. A citizens information meeting with Great Falls communities will be discussed with the Supervisor's Office and GFCA once comment review is completed.										On Hold <input type="checkbox"/>	
Design		06/23	NA	09/23	NA	02/24	02/25	02/25	06/24	NA	NA	06/24	01/25	NA	NA	NA	03/25	04/25	05/25	06/25	12/25	12/25	
Kingstowne Village Pkwy/Park Village Dr																							
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-004-0 2G40-197-004		Franconia \$350,000 \$200,000		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Campbell, Jocelyn PM UDCC: PM CPTED: Derleth, Gavin				<u>Project Description</u> Install pedestrian refuge island, ADA ramp, and bus landing pads				<u>Monthly Remarks</u> <b>TPP ID #23008.</b> Final design #3 is in progress. LAD NTP 6/18/24. Land rights on 0 of 1 property have been acquired.										On Hold <input type="checkbox"/>	
Land Acquisition		06/23	NA	11/23	NA	07/24	05/25	05/25	07/24	NA	NA	07/24	02/25	NA	NA	NA	06/25	07/25	08/25	09/25	03/26	03/26	
Kingstowne Village Pkwy/Cross Gate Ln																							
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-005-0 2G40-197-005		Franconia \$700,000 \$500,000		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Campbell, Jocelyn PM UDCC: PM CPTED: Curtis, Tina				<u>Project Description</u> Install pedestrian refuge on eastbound approach of Kingstowne Village Parkway and Cross Gate Lane and relocate and improve bus stop				<u>Monthly Remarks</u> <b>TPP ID #23009.</b> Final design #2 distributed 10/9/2024. LAD NTP 7/22/24. Land rights on 0 of 1 property have been acquired. VDOT approved lane reduction option. Receiving review comments on final #2 design plans.										On Hold <input type="checkbox"/>	
Land Acquisition		04/23	NA	09/23	12/23	04/24	09/24	06/24	02/24	NA	NA	02/24	04/24	NA	NA	NA	07/24	08/24	08/24	08/24	04/25	10/24	
Braddock Rd/Witch Hazel Rd																							
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-007-0 2G40-197-007		Mason \$175,000 \$25,000		<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCC: Samiyi, Bijan PM CPTED: Wilkinson, Nathan				<u>Project Description</u> Install refuge island with truncated domes				<u>Monthly Remarks</u> <b>TPP ID #23012.</b> Construction substantially complete 10/14/2024. Countywide permit package submitted to VDOT on 6/4/24. Land acquisition completion 4/16/24. No utilities relocations are required.										On Hold <input type="checkbox"/>	
Post-Construction																							

Nov 2024

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Blake Lane at Bushman RRFB			03/23	NA	09/23	09/24	06/25	10/25	10/25	12/24	NA	NA	01/25	09/25	NA	NA	NA	11/25	12/25	12/25	12/25	05/26	05/26
----------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-010-0 2G40-197-010	Providence  \$900,000 \$200,000	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: Elahi, Seyedbehnam		Install pedestrian refuge, RRFB, and associated crosswalks and				TPP ID #22003. Final design is in progress. Pre Final comments submitted to the consultant 11/1/2024. Pre-final design submitted to VDOT 9/26/2024. Land rights are required for one property. Received confirmation from VDOT to proceed with the RRFB.										
		PM UTL: Nguyen, Tan		ADA curb ramps at the														
		PM LAD: Strayhorne, Robert		intersection of Blake Lane and														
		PM UDCCD: Vega-Claudio, Yilia		Bushman Drive														

Design

Elm St/Old Dominion Dr Crosswalk			02/22	NA	01/24	07/24	12/24	10/25	10/25	02/25	TBD	NA	03/25	12/25	TBD	TBD	NA	01/26	NA	NA	02/26	04/26	06/26
----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	----	----	-------	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-017-0 2G40-197-017	Dranesville  \$400,000 \$64,107	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: Hojatzadeh, Max		Connecting missing sidewalk, curb ramps.				Final design is in progress. Underground conflict utilities under review. Additional funding provided in 2G40-088-086 and ST-00005-007.										
		PM UTL: Nguyen, Tan																
		PM LAD: Mohammed, Nazaneen																
		PM UDCCD:																

Design

Redd Rd/Idylwood Rd Crosswalk			11/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------------	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-024-0 2G40-197-024	Dranesville  \$800,000 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: Radzikowski, Roderick		Install crosswalk and improve visibility by re-grading embankment				TPP ID #23026. Task order for the Conceptual plan only from the consultant was executed on 11/1/24 and NTP issued on 11/22/24. Schedule would be provided when conceptual plan is submitted. Survey is in progress and expected by mid-December.										
		PM UTL:																
		PM LAD:																
		PM UDCCD:																

Survey

Huntington Ave/Fenwick Dr Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-025-0 2G40-197-025	Mount Vernon  \$420,000 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: Ahangari, Samira		Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington				Proposal negotiation is in progress. Survey notification letters and the survey request were sent on 08/27/24, and the survey is expected to be completed by the end of November.										
		PM UTL:		Metrorail Area Active														
		PM LAD:		Transportation Study														
		PM UDCCD:																

Survey

Nov 2024

Project Name		Nov 2024																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Eskridge Rd/Merrifield Cinema Drive Crosswalk		11/24	05/25	09/25	01/26	05/26	01/27	01/27	TBD	TBD	NA	04/26	12/26	TBD	TBD	NA	TBD	03/27	04/27	05/27	11/27	11/27	
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-027-0 2G40-197-027		Providence	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCD: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Shift existing marked crosswalk and add pedestrian refuge island					<u>Monthly Remarks</u> The design task order was executed on 10/31/24, and the NTP was issued to the consultant on 11/04/24. The survey is estimated to be completed by the end of November.					On Hold <input type="checkbox"/>					
Heritage Dr/Rectory Ln Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-029-0 2G40-197-029		Braddock Mason	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Askarzadeh, Negin					<u>Project Description</u> Install pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> <b>TPP ID #23031.</b> NTP for design issued on 10/3/24. Survey estimated completion 15/1/2025. Project schedule will be provided upon completion of survey.					On Hold <input type="checkbox"/>					
Heritage Dr/Commons Dr Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-030-0 2G40-197-030		Braddock Mason	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: PM LAD: PM UDCD: PM CPTED: Luo, Caijun					<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> <b>TPP ID #23032.</b> NTP for design issued on 10/3/24. Survey estimated completion 15/1/2025. Schedule will be developed upon completion of survey.					On Hold <input type="checkbox"/>					
Magarity Rd/Kennedy Dr Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-031-0 2G40-197-031		Dranesville Providence	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: PM LAD: PM UDCD: PM CPTED: Stevens, Daniel					<u>Project Description</u> Install pedestrian refuge island and relocate bus stops at existing marked crosswalk					<u>Monthly Remarks</u> Design task order executed 9/27/24 and NTP issued to consultant 10/1/24. Survey is in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.					On Hold <input type="checkbox"/>					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Beulah Rd/Abbotsford Dr Crosswalk			09/24	12/24	04/25	09/25	08/26	10/26	10/26	11/25	TBD	NA	11/25	07/26	TBD	TBD	NA	12/26	01/27	02/27	TBD	08/27	08/27
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-----	-------	-------

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-032-0 2G40-197-032	Hunter Mill  \$240,000 (\$60,000)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
		PM TDD: Radzikowski, Roderick					Install pedestrian refuge island at existing marked crosswalk					NTP sent to consultant on 9/11/24. Survey received on 10/29/24. Preliminary design is in progress. Utility designation to be requested.											
		PM UTL:																					
		PM LAD:																					
					PM UDCCD:																		
					PM CPTED: Curtis, Tina																		

Design

Bluemont Way/Library St Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-034-0 2G40-197-034	Hunter Mill  \$425,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
		PM TDD: Bazlamit, Ayad O					Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps					<b>TPP ID #23036.</b> Project initiation. Topo survey anticipated to be complete on 12/20/24. TDD signed Consultant task order proposal and issued NTP on 10/1/24. The survey is in progress and due on 12/20/2024, Schedule will be developed on survey completion.											
		PM UTL:																					
		PM LAD:																					
					PM UDCCD:																		
					PM CPTED: Alexandrow, Nikolai																		

Survey

Graham Rd/Rosemary Ln Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---------------------------------	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-035-0 2G40-197-035	Providence  \$300,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
		PM TDD: Sorensen, Jonathan					Add pedestrian refuge island at existing marked crosswalk					<b>TPP ID# 23037.</b> Design task order executed 10/7/24 and NTP issued 10/9/24. Survey notification letters sent 9/3/24. Survey in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.											
		PM UTL:																					
		PM LAD:																					
					PM UDCCD:																		
					PM CPTED: Stevens, Daniel																		

Survey

Westfields Blvd/Walney Rd Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-037-0 2G40-197-037	Sully  \$600,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
		PM TDD: Radzikowski, Roderick					Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP					<b>TPP ID #23039.</b> Project initiation. Negotiating task order with consultant. Survey requested on 9/20/24 and expected late January.											
		PM UTL:																					
		PM LAD:																					
					PM UDCCD:																		
					PM CPTED: Alexandrow, Nikolai																		

Survey



Nov 2024

Project Name		Nov 2024																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
2G40-197-038-0	Sully	PM TDD: Elahi, Seyedbehnam					Add pedestrian refuge island at existing marked crosswalk					<b>TPP ID #23040.</b> Scope is being re-evaluated. Meeting held with ACTD on 8/28/24 to discuss scope issues and funding. Site visit completed on 8/13/24. Scope received on 8/1/24.											
2G40-197-038	\$300,000	PM UTL:																					
	\$0	PM LAD:																					
		PM UDCCD:																					
		PM CPTED: Luo, Caijun																					
Pre-Design																							
Leland Rd/Sammie Kay Ln		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
2G40-197-039-0	Sully	PM TDD: Sorensen, Jonathan					Add pedestrian refuge island at existing marked crosswalk					<b>TPP ID# 23041.</b> Design task order executed 10/1/2024 and NTP issued 10/3/24. Survey in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.											
2G40-197-039	\$300,000	PM UTL:																					
	\$0	PM LAD:																					
		PM UDCCD:																					
		PM CPTED: Curtis, Tina																					
Survey																							
Leesburg Pike/Shreve Rd/Haycock Rd		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
2G40-197-051-0	Dranesville	PM TDD: Bazlamit, Ayad O					Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance					<b>TPP ID#24006.</b> Project initiation. Survey was completed on 8/21/23. Schedule will be developed upon Task Order approval. Waiting on the task order to be executed by FCDOT, sent on 10/29/2024.											
2G40-197-051	Providence	PM UTL:																					
	\$700,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCCD:																					
		PM CPTED: TBD, To Be Determined																					
Pre-Design																							
Fort Hunt Rd (Belle Haven Country Club - Woodmont Rd)		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
2G40-197-061-0	Mount Vernon	PM TDD: Ahangari, Samira					Widen pavement to add 850 linear feet of climbing (uphill) bike lane. Project will create a bicycle lane connection from Richmond Highway to Belle View Boulevard					Waiting for ACTED to revise the scope. A meeting with VDOT was held on 10/18/24, and the scope was returned to ACTED for reevaluation.											
2G40-197-061	\$500,000	PM UTL:																					
	\$0	PM LAD:																					
		PM UDCCD:																					
		PM CPTED:																					
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

**Old Courthouse Rd./Besley Rd. Realignment** 07/15 12/16 04/19 01/20 06/20 05/22 03/23 12/20 12/20 NA 12/20 05/22 04/22 10/23 NA 06/23 07/23 09/23 10/23 11/24 12/25 On Hold

**Spot Roadway Improvements 2014**  
**304/300-C30050** Hunter Mill  
**5G25-059-007-0**  
**5G25-059-007** \$19,500,000  
 \$1,322,777

Project Manager/Assignments  
 PM TDD: Nabavi, Seyed  
 PM UTL: Maisel, Michael  
 PM LAD: Strayhorne, Robert  
 PM UDCCD: McCorkle, Lisa  
 PM CPTED: Aguayo, Vanessa

Project Description  
 Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersecting including new bridge, bicycle lanes, and shared-use path.

Monthly Remarks  
**TPP ID # 35.** Construction 20% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Verizon relocation completed except for 1 pole. Conflict with overhead lines being coordinated due to potential clearance issue. Overhead cable line has been raised to avoid conflict. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.

**Construction**

**Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.** 07/16 10/16 05/17 03/18 06/21 05/19 03/22 10/21 NA NA 10/21 02/22 02/19 12/19 NA 07/22 04/23 05/23 06/23 05/20 03/24 On Hold

**Pedestrian Improvements 2014**  
**304/300-C30050** Mason  
**5G25-060-020-0**  
**5G25-060-020** \$1,950,000  
 \$0

Project Manager/Assignments  
 PM TDD: Beall, James  
 PM UTL: Maisel, Michael  
 PM LAD: Najeeb, Mohammed  
 PM UDCCD: Stevens, Michael  
 PM CPTED: Askarzadeh, Negin

Project Description  
 Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road

Monthly Remarks  
**TPP ID#090.** Construction substantially complete 3/8/24. VDOT punchlist received and is being addressed. Executed nutrient credit transfer agreement received 5/28/24.

**Post-Construction**

**Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)** 12/17 02/18 08/18 09/19 03/24 05/24 05/24 03/23 03/21 NA 03/23 12/23 06/24 09/24 NA 11/24 12/24 01/25 02/25 10/25 10/25 On Hold

**Pedestrian Improvements 2014**  
**304/300-C30050** Providence  
**5G25-060-023-0**  
**5G25-060-023** \$2,650,000  
 \$0

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL: Maisel, Michael  
 PM LAD: Herider, Jay  
 PM UDCCD: Cutler, Tom  
 PM CPTED: Askarzadeh, Negin

Project Description  
 Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd

Monthly Remarks  
**TPP ID#102.** Awaiting revised plans. Comments submitted to consultant 9/27/24. Draft Signal Plans and Signing & Marking Plans received 9/20/24. Contract amendment with design consultant to re-sign/seal traffic plans and obtain signal modification permits was approved on 8/16/24. VDOT permit for site work received 7/15/24. VDOT Traffic requested traffic signal and signing & pavement marking plan revisions during meeting on 7/1/24. VDOT Permit/Traffic comments to re-sign/seal traffic signal plans, prior to issuance of permits for pedestrian signal modifications, were received 6/26/24. VDOT permit applications for site work and pedestrian signal modifications submitted 5/13/24.

**Utility Relocation**

**Little River Tnpk Walkway WB - E of Roberts Ave - W of Roberts Ave** 11/17 12/17 11/18 06/19 08/20 05/21 10/24 11/20 02/21 NA 02/24 02/24 08/24 02/25 NA 01/25 03/25 04/25 05/25 06/26 06/26 On Hold

**Pedestrian Improvements 2014**  
**304/300-C30050** Mason  
**5G25-060-043-0**  
**5G25-060-043** \$4,800,000  
 \$700,000

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Pugh, Richard  
 PM LAD: Monahan, Clyde  
 PM UDCCD: McCorkle, Lisa  
 PM CPTED: Aguayo, Vanessa

Project Description  
 Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue

Monthly Remarks  
**TPP ID#205.** 6th Final design submitted to VDOT for review on 10/10/2024. Dominion NTP issued 8/15/24 and construction started with tree trimming with line starting early December. Cox and Verizon relocations to follow Dominion. Land acquisition completed on 2/9/24. VDOT providing comments on issues which were already closed caused the completion date to be revised. Additional funding in 2G40-088-089. Working with VDOT on one open comment which should be closed soon.

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p>304/300-C30050 Mason</p> <p>5G25-060-044-0 \$8,250,000</p> <p>5G25-060-044 \$2,779,044</p> <p><b>Utility Relocation</b></p> <p>Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)</p> <p>RMAG Phase II 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-062-010-0 \$3,250,000</p> <p>5G25-062-010 \$328,775</p> <p><b>Design</b></p> <p>Bluemont Way - Disc St Ped Br - Reston Pkwy</p> <p>RMAG Phase II 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-062-011-0 \$1,200,000</p> <p>5G25-062-011 \$0</p> <p><b>Design</b></p> <p>Sunrise Valley Dr - Reston Assoc Entrance</p> <p>RMAG Phase II 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-062-014-0 \$138,199</p> <p>5G25-062-014 \$0</p> <p><b>Construction</b></p>																							
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Zahirieh, Shahla						Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						TPP ID#234. VDOT signal permit was received on 10/18/24. Surety estimat was submitted. COX relocation completed. Verizon relocation started, but was delayed due to late delivery of cable. Dominion relocations completed except for a streetlight relocation to be coordinated with retaining wall construction. DRAFT construction package to UDCD on 7/11/24. Additional funding in 2G40-088-090.								
			PM UTL: Pugh, Richard																				
			PM LAD: Guy, Sarah																				
			PM UDCD: Fasceski, Jeff																				
			PM CPTED: Askarzadeh, Negin																				
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Zahirieh, Shahla						Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp						TPP ID# 189.09 RMAG ID#. New utility comments were addressed. Geotechnical report completed on 9/20/24. Reviewing Advanced copy of pre-final design plans and waiting for some additional information from survey and CPTED.								
			PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED: Luo, Caijun																				
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Bazlamit, Ayad O						Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way						TPP ID#189.11 RMAG ID#38. TDD issued a Plat Review work order to LAD on 10/8/2024 and submitted a Programmatic Waiver for a reduced buffer width to VDOT on 10/16/2024 for approval. LAD completed the plat review on 10/21/2024. TDD submitted NTP to LAD work order on 10/28/24. The consultant updated all necessary permit plans dated 2021 on 10/18/2024 to meet current standards. TDD has sent the updated plans and the programmatic waiver for the reduced buffer width to VDOT for review on 10/16/2024.								
			PM UTL: Pugh, Richard																				
			PM LAD: Najeeb, Mohammed																				
			PM UDCD: Carlin, Craig																				
			PM CPTED: Beall, James																				
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input checked="" type="checkbox"/>		
			PM TDD: Zahirieh, Shahla						Provide pedestrian crosswalk on the east leg of the intersection						TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.								
			PM UTL:																				
			PM LAD: Monahan, Clyde																				
			PM UDCD:																				
			PM CPTED: Luo, Caijun																				

Project Name		Nov 2024																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	12/24	11/20	10/25	08/24	08/24	NA	02/25	10/25	04/24	12/25	NA	09/25	01/25	02/25	04/25	11/21	07/26	
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-013-0 ST-000036-013		<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: Yusufoglu, Eldar PM LAD: Wilson, Nicole PM UDCCD: PM CPTED: Stevens, Daniel					<u>Project Description</u> Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					<u>Monthly Remarks</u> <b>TPP ID#162.</b> Consultant amendment proposal to update design to comply with new ESC/SWM regulations approved & NTP sent on 10/22/2024. 4th final design is in progress and expected on 11/27/24. Schedule in progress to be adjusted. Coordinating Corps of Engineers permit with Consultant. LAD NTP issued 1/13/23. Land rights on 1 of 12 properties have been acquired. Washington Gas relocation is complete and waiting for final bill. Verizon, NOVEC and Cox Communications relocation designs under review with revised final design plans. Additional funding in 2G40-088-091.											
Utility Relocation		On Hold <input type="checkbox"/>																					
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.		07/21	01/22	07/22	01/23	06/23	10/24	03/25	11/23	11/23	NA	11/23	02/25	07/24	05/25	NA	04/25	05/25	06/25	08/25	02/26	02/26	
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-015-0 ST-000036-015		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Luo, Caijun					<u>Project Description</u> Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings					<u>Monthly Remarks</u> <b>TPP ID#186.</b> Final design plan approved on 9/23/24. LAD NTP 11/13/23. Land rights on 14 of 16 properties have been acquired. Comment responses submitted to FCPA on 8/20/24. Received comments & proceed to responses the FCPA. Additional trees survey received for FCPA property Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. Additional funding in 2G40-088-092.											
Land Acquisition		On Hold <input type="checkbox"/>																					
Telegraph Road Walkway Ph II - Pike to Wilton		04/24	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-017-0 ST-000036-017		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Yusufoglu, Eldar PM LAD: Butler, Timothy PM UDCCD: PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge.					<u>Monthly Remarks</u> <b>TPP ID#180.02.</b> Comments received 9/25/24 and are under review. Virtual public information meeting date is being discussed with the Supervisor's Office. Utilities provided with preliminary plans on 10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.											
Design		On Hold <input type="checkbox"/>																					
Guinea Rd/Rutherford Park		03/23	NA	06/23	09/23	10/24	08/24	10/24	07/24	NA	NA	07/24	12/24	NA	NA	NA	12/24	01/25	01/25	02/25	02/25	05/25	
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-002-0 ST-000053-002		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Askarzadeh, Negin					<u>Project Description</u> Crosswalk improvements to include curb extension and ADA curb ramps					<u>Monthly Remarks</u> <b>TPP ID #23004.</b> County Wide permit received. Prepare construction package.											
Design		On Hold <input type="checkbox"/>																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Westmoreland St/Rosemonte Dr			06/23	NA	08/23	11/23	02/24	08/24	07/24	01/24	NA	NA	02/24	06/24	NA	NA	NA	11/24	12/24	12/24	02/25	07/25	05/25
------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-003-0 ST-000053-003	Dranesville	\$600,000 \$225,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Guy, Sarah PM UDCCD: Fasceski, Jeff PM CPTED: Luo, Caijun					<u>Project Description</u> Improvement of existing crosswalk to include ADA curb ramps, RRFB, and relocation of existing bus stop					<u>Monthly Remarks</u> <b>TPP ID #23006.</b> VDOT permit application submitted 7/31/24. VDOT approved plan 7/24/24. Land acquisition completed 6/14/24. Draft construction package submit to UDCCD on 7/24/24.						On Hold <input type="checkbox"/>
--	-------------	------------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Design

Bluemont Way/Explorer St			04/23	09/23	09/23	10/23	12/23	12/24	12/24	03/24	NA	NA	04/24	12/24	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25
--------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-004-0 ST-000053-004	Hunter Mill	\$175,000 (\$150,000)	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad PM UTL: Nguyen, Tan PM LAD: Mohammed, Nazaneen PM UDCCD: Vega-Claudio, Yilia PM CPTED: Stevens, Daniel					<u>Project Description</u> Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island					<u>Monthly Remarks</u> County wide permit was submitted on 10/16. Draft CN Memo was submitted on 10/17/2024.						On Hold <input type="checkbox"/>
--	-------------	--------------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

Design

Hooes Rd/South Run Stream Valley Trail			07/23	12/23	NA	10/24	09/25	10/25	10/25	02/25	TBD	NA	03/25	09/25	TBD	TBD	NA	11/25	12/25	01/26	02/26	06/26	06/26
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-005-0 ST-000053-005	Mount Vernon Springfield	\$350,000 \$175,000	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: Pugh, Richard PM LAD: Herider, Jay PM UDCCD: PM CPTED: Derleth, Gavin					<u>Project Description</u> Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs					<u>Monthly Remarks</u> Pre-Final plan is under review. Additional survey received on 10/10/24. Pre-Final plan distributed on 10/8/24.						On Hold <input type="checkbox"/>
--	-----------------------------	------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Silverbrook Rd/Crosspointe Dr			06/23	07/23	06/24	10/24	02/25	01/26	03/26	03/25	NA	NA	05/25	02/26	TBD	TBD	NA	05/26	05/26	06/26	07/26	09/26	11/26
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-006-0 ST-000053-006	Springfield	\$450,000 \$100,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED: Curtis, Tina					<u>Project Description</u> Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks					<u>Monthly Remarks</u> <b>TPP ID #23017.</b> Pre-Final Design is in progress. Comment /Resolution meeting held with VDOT on 9/4/24. VDOT response received 5/2/24 that RRFB is not justified. Schedule adjusted due to addressing VDOT comments regarding justification of RRFB. Pre-final design submitted to VDOT & Other County Agencies on 10/17/24. Schedule adjusted due to additional comments received from VDOT. Preliminary Plats preparation request sent to LSB on 11/7/24.						On Hold <input type="checkbox"/>
--	-------------	------------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Stringfellow Rd/Foxfield Pool 05/23 NA 10/23 02/24 07/24 02/25 11/24 05/24 NA NA 05/24 06/24 NA NA NA 12/24 12/24 12/24 01/25 08/25 03/25

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050**  
**ST-000053-007-0**  
**ST-000053-007**

District: Sully  
 Current TPE: \$250,000 (\$100,000)

Project Manager/Assignments  
 PM TDD: Elahi, Seyedbehnam  
 PM UTL: Nguyen, Tan  
 PM LAD: Campbell, Jocelyn  
 PM UDCD: Fasceski, Jeff  
 PM CPTED: Alexandrow, Nikolai

Project Description  
 Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.

Monthly Remarks  
**TPP ID #23018.** Draft Construction Package submit to UDCD on 10/29/24. Countywide permit package submit to VDOT on 10/22/24 and clearance received on 10/23/24. Land acquisition was completed on 6/14/24. No utility impacts. The project will be designed and constructed under the countywide permit.

On Hold

Design

Vale Rd/Flint Hill Rd Crosswalk 09/24 NA 12/24 03/25 06/25 TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050**  
**ST-000053-008-0**  
**ST-000053-008**

District: Hunter Mill  
 Current TPE: \$500,000 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Alexandrow, Nikolai

Project Description  
 Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB.

Monthly Remarks  
**TPP ID# 23042.** Intermediate design is in progress. Task order for design reviewed and approved 8/5/24. Survey Received on 9/20/24.

On Hold

Design

Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk 10/24 TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050**  
**ST-000053-010-0**  
**ST-000053-010**

District: Mount Vernon  
 Current TPE: \$500,000 \$0

Project Manager/Assignments  
 PM TDD: Sorensen, Jonathan  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Luo, Caijun

Project Description  
 Shift existing marked crosswalk, add pedestrian refuge island, and study possible RRFB

Monthly Remarks  
**TPP ID# 23044.** Design task order executed 10/7/24 and NTP issued 10/9/24. Survey is in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.

On Hold

Survey

Huntington Ave/Robinson Way Crosswalk 10/24 TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050**  
**ST-000053-013-0**  
**ST-000053-013**

District: Mount Vernon  
 Current TPE: \$700,000 \$0

Project Manager/Assignments  
 PM TDD: Bazlamit, Ayad  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Hamidi, AJ

Project Description  
 Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road. Remove existing western crosswalk

Monthly Remarks  
 Survey is in progress. Survey requested on 6/24/24 and was anticipated to be complete mid November. Consultant Task Order was executed on 10/4/2024. NTP letter sent to consultant on 10/4/2024. Schedule will be developed once the survey is complete.

On Hold

Survey

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Eskridge Rd/District Ave Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-014-0 ST-000053-014	Providence  \$300,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												On Hold <input type="checkbox"/>			
		PM TDD: Ahangari, Samira					Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB					The design task order is under review for signing. The survey was requested on 08/02/24, and survey notification letters were sent on 08/01/24. The survey is estimated to be completed by the end of November.															
		PM UTL:																									
		PM LAD:																									
					PM UDCCD:																						
					PM CPTED: Alexandrow, Nikolai																						

Survey

Guinea Rd/Lakepointe Dr Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-015-0 ST-000053-015	Braddock  \$350,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												On Hold <input type="checkbox"/>			
		PM TDD: Madhusudhan, Galappa					Install RRFB					<b>TPP ID #23049.</b> Project initiation. VDOT Coordination Meeting held on 9/11/24. Responses to VDOT comments provided at meeting submitted to VDOT on 9/23/24. NTP issued to LSB on 9/12/24. Survey notification letter sent 9/20/24.															
		PM UTL:																									
		PM LAD:																									
					PM UDCCD:																						
					PM CPTED: Luo, Caijun																						

Pre-Design