

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																						
Project Status																							
Lincoln Street Expansion			10/23	09/24	05/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
102/500-C50000	Providence	<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
AA1400164-23-0	Dranesville	PM TDD: Shahnaj, Sonia	New road connecting Old Meadow Road to Magarity Road in Tysons		RS UPC 118307. Community information meeting held 11/13/24. Comments due by 12/6/24. Preliminary design distributed 9/27/24. Received partial agency comments 11/18/24.																		
AA1400164-23	\$47,934,575	PM UTL: Yusufoglu, Eldar																					
	\$26,385,525	PM LAD:																					
		PM UDCCD:																					
		PM CPTED: Luo, Caijun																					
Design																							
		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Shreve Road SUP Falls Church																							On Hold <input type="checkbox"/>
124/400-C40013	Providence	<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>																	
2G40-087-025-0	Dranesville	PM TDD: Bazlamit, Ayad	Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail		. Survey was completed on 8/21/23. Schedule will be developed upon Task Order approval. The City approved the Consultant's revised design proposal, dated 10/16/24, on 10/21/24. Waiting on the task order to be executed by FCDOT, sent on 10/29/2024.																		
2G40-087-025	\$6,900,000	PM UTL: Nguyen, Tan																					
	\$5,576,545	PM LAD:																					
		PM UDCCD:																					
		PM CPTED:																					
Pre-Design																							
Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St		09/20	12/20	05/22	09/22	07/23	03/24	12/24	11/23	11/23	NA	11/23	12/24	09/24	09/25	NA	10/25	11/25	12/25	01/26	05/25	07/26	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>																	
124/400-C40011	Dranesville	PM TDD: Hojatzadeh, Max	Construct walkway on southside of Chesterbrook Road		TPP ID#107. VDOT approved final design on 9/3/24. Land rights on 24 of 26 properties have been acquired. Utility NTP for Cox, Verizon has been issued on 10/1/24, Gas & Dominion relocation plans are under review. Utility relocation coordination with stormwater project ongoing.																		
2G40-088-005-0		PM UTL: Maisel, Michael																					
2G40-088-005	\$5,600,000	PM LAD: Herider, Jay																					
	\$1,005,000	PM UDCCD: Metafria, Fasika																					
		PM CPTED: Steinhilber, Will																					
Land Acquisition																							
Magarity Road Walkway - Ware Rd to Peabody Dr.		09/17	04/18	03/20	08/20	05/22	11/20	11/22	01/21	02/21	NA	02/21	05/22	03/21	05/23	NA	12/22	01/23	02/23	03/23	03/22	04/24	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>																	
124/400-C40011	Providence	PM TDD: Marsh, Dennis	Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school		TPP Project #150. Permit released on 11/1/24. VDOT rejected the RRFBs justification on 9/16/24. VDOT stated they are not warranted at these locations.																		
2G40-088-025-0	Dranesville	PM UTL: Yusufoglu, Eldar																					
2G40-088-025	\$5,650,000	PM LAD: Strayhorne, Robert																					
	\$0	PM UDCCD: Bhinge, Deepak																					
		PM CPTED: Luo, Caijun																					
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
Idylwood Road Walkway (Hillside to Idylwood Ct)		03/24	04/24	12/24	02/25	04/26	05/26	05/26	05/25	07/25	NA	07/25	03/26	04/26	07/26	NA	06/26	07/26	08/26	09/26	07/27	07/27
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Dranesville	PM TDD: Bazlamit, Ayad	To design and construct a shared use path along the west side of Idylwood Road from Idylwood Ct to Hillside Dr in Falls Church			TPP ID #137 Survey received 2/6/24. NTP sent to consultant on 3/14/24. Concept design received on 4/29/24. Intermediate design is underway. Utility designation received on 8/26/24 and was forwarded to the consultant. The intermediate design phase is currently in progress and is expected to be completed by mid-December.																
2G40-088-043-0		PM UTL: Nguyen, Tan																				
2G40-088-043	\$1,200,000	PM LAD: Mohammed, Nazaneen																				
	\$800,000	PM UDCCD:																				
		PM CPTED:																				
Design																						
Old Dominion Dr Walkway (Spring Hill to Duchess)		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Dranesville	PM TDD: Marsh, Dennis	Construct missing segment of sidewalk along the north side of Old Dominion Drive between Spring Hill Road and Duchess Drive with installation of crosswalk with RRFBs			TPP ID 157. Supervisor's office is looking for alternate options and ACTD is reviewing. A follow up meeting with the Supervisor's office was held on 7/26/24. This project is on hold pending scope revision by ACTD.																
2G40-088-045-0		PM UTL:																				
2G40-088-045	\$3,375,000	PM LAD:																				
	\$2,875,000	PM UDCCD:																				
		PM CPTED: Curtis, Tina																				
Pre-Design																						
Crestview Dr Walkway (Ferris to Builders)		06/24	09/24	01/25	05/25	07/26	08/26	08/26	08/25	TBD	NA	08/25	05/26	TBD	TBD	NA	09/26	TBD	TBD	10/26	02/27	02/27
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Dranesville	PM TDD: Radzikowski, Roderick	Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road			TPP ID #195 & #196. Intermediate design is in progress.																
2G40-088-054-0		PM UTL: Nguyen, Tan																				
2G40-088-054	\$1,354,000	PM LAD: Mohammed, Nazaneen																				
	\$1,054,000	PM UDCCD:																				
		PM CPTED: Curtis, Tina																				
Design																						
Great Falls St Walkway (Grande to Haycock)		10/22	10/22	05/23	02/24	02/25	08/25	08/25	10/24	NA	NA	11/24	07/25	01/25	05/25	NA	09/25	09/25	09/25	10/25	05/26	05/26
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Dranesville	PM TDD: Elahi, Seyedbehnam	Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane			TPP ID# 201. Final plan is in progress. NTP for Land acquisition on 11/1/2024. LDS approved the project data sheet on 10/2/2024. Design has been revised to minimize impacts on properties, and temporary construction easements are required on four properties. AT&T is finalizing the plan and estimate to relocate the vault within the grass buffer strip in the existing right-of-way.																
2G40-088-057-0		PM UTL: Yusufoglu, Eldar																				
2G40-088-057	\$500,000	PM LAD: Mohammed, Nazaneen																				
	\$0	PM UDCCD:																				
		PM CPTED: Turner, Latesa																				
Land Acquisition																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
Kirby Road Walkway (Mori to Chesterbrook)		03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24
On Hold <input type="checkbox"/>																						
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville	PM TDD:	Beall, James	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road					TPP ID# 238. Construction 80% complete.													
2G40-088-069-0		PM UTL:	Pugh, Richard																			
2G40-088-069	\$3,900,000	PM LAD:	Strayhorne, Robert																			
	\$0	PM UDCCD:	Samiyi, Bijan																			
		PM CPTED:	Abifadel, Gibran																			
Construction																						
		02/20	07/21	06/23	08/24	07/25	09/25	11/25	12/24	12/24	NA	12/24	09/25	09/25	05/27	NA	01/27	03/27	04/27	05/27	09/28	09/28
On Hold <input type="checkbox"/>																						
Balls Hill Rd/Old Dominion Dr Int		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40013	Dranesville	PM TDD:	Shahnaj, Sonia	Intersection improvements, including pedestrian facilities					TPP ID#022. LAD work request for appraisals 10/14/24. Pre-final design distributed 8/20/24. Received all agency comments 10/3/24 and under review. Final Plats are in progress. Land rights anticipated on 35 properties. Meeting with Supervisor's office held 10/3/24. Utility coordination is in progress. Fairfax Water is working on the relocation plan.													
2G40-152-000-0		PM UTL:	Maisel, Michael																			
2G40-152-000	\$22,500,000	PM LAD:	Campbell, Jocelyn																			
	\$2,051,549	PM UDCCD:																				
		PM CPTED:	Stevens, Daniel																			
Design																						
03499 Sunrise Valley Dr WB @ Glen Echo Dr		12/23	NA	06/24	NA	12/24	12/25	09/25	12/24	TBD	NA	01/25	08/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	10/26	07/26
On Hold <input type="checkbox"/>																						
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville	PM TDD:	Ahangari, Samira	Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					The final plan is in progress and is expected to be received by 11/20/24. Utility designation completed on 07/30/24.													
4YP202-03499		PM UTL:	Nguyen, Tan																			
TS-000012-030	\$0	PM LAD:	Campbell, Jocelyn																			
	\$0	PM UDCCD:	Carlin, Craig																			
		PM CPTED:																				
Design																						
		01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	10/25
On Hold <input type="checkbox"/>																						
Innovation Station North Neighborhood Access SUP		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville	PM TDD:	Shahnaj, Sonia	Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place					TPP ID# 190.15 HMSAMS ID#15 Construction is 1% complete. Groundbreaking event held 10/2/24. Schedule extended from 8/4/25 to 10/9/25 based on the construction NTP date.													
ST-000048-001-0		PM UTL:	Nguyen, Tan																			
ST-000048-001	\$8,800,000	PM LAD:	Mohammed, Nazaneen																			
	\$189,036	PM UDCCD:	Samiyi, Bijan																			
		PM CPTED:	TBD, To Be Determined																			
Construction																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Georgetown Pike/Great Falls Library			10/23	08/24	12/24	04/25	08/25	04/26	04/26	06/25	TBD	NA	07/25	03/26	TBD	TBD	NA	05/26	06/26	07/26	08/26	02/27	02/27		
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: El Kaissi, Mohamad						Install pedestrian refuge island, RRFBs, and associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center						TPP ID# 23007: Comments on conceptual design plans received from VDOT and County review agencies 10/18/2024. A citizens information meeting with Great Falls communities will be discussed with the Supervisor's Office and GFCA once comment review is completed.										
2G40-197-003-0		PM UTL:																							
2G40-197-003	\$217,000 \$42,000	PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel																							
Design																									
Elm St/Old Dominion Dr Crosswalk			02/22	NA	01/24	07/24	12/24	10/25	10/25	02/25	TBD	NA	03/25	12/25	TBD	TBD	NA	01/26	NA	NA	02/26	04/26	06/26		
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max						Connecting missing sidewalk, curb ramps.						TPP ID #23007: Final design is in progress. Underground conflict utilities under review. Additional funding provided in 2G40-088-086 and ST-00005-007.										
2G40-197-017-0		PM UTL: Nguyen, Tan																							
2G40-197-017	\$400,000 \$64,107	PM LAD: Mohammed, Nazaneen PM UDCCD: PM CPTED: Alexandrow, Nikolai																							
Design																									
Redd Rd/Idylwood Rd Crosswalk			11/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Radzikowski, Roderick						Install crosswalk and improve visibility by re-grading embankment						TPP ID #23026. Task order for the Conceptual plan only from the consultant was executed on 11/1/24 and NTP issued on 11/22/24. Schedule would be provided when conceptual plan is submitted. Survey is in progress and expected by mid-December.										
2G40-197-024-0		PM UTL:																							
2G40-197-024	\$800,000 \$0	PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai																							
Survey																									
Magarity Rd/Kennedy Dr Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Sorensen, Jonathan						Install pedestrian refuge island and relocate bus stops at existing marked crosswalk						TPP ID #23026. Design task order executed 9/27/24 and NTP issued to consultant 10/1/24. Survey is in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.										
2G40-197-031-0	Providence	PM UTL:																							
2G40-197-031	\$300,000 \$0	PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel																							
Survey																									

