

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

Wiehle Ave @ W&OD Trail 11/14 04/15 10/16 05/18 12/20 04/17 12/21 02/20 NA 06/20 07/20 11/21 07/20 12/24 04/22 04/22 08/22 09/22 12/22 11/20 03/25

RMAG 102/500-C50000 Hunter Mill
RMAG-102 AA1400102-13 \$14,590,985
 \$250,000

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL: Pugh, Richard
 PM LAD: Alcon, Kelly
 PM UDCC: Engida, Samuel
 PM CPTED: Aguayo, Vanessa

Project Description
 Construct bicycle and pedestrian grade separated crossing

Monthly Remarks
UPC #107439. RMAG ID# 5.: Construction is 90% complete. Pedestrian bridge opened 7/24/24. Cox, Lumen, Fiberlight, and Comcast finalizing relocations now in conjunction with Myers on-going construction. Construction schedule adjusted from 8/23/24 to 3/31/25 for delay in utility relocations of unknown cables and upcoming winter weather.

On Hold

Construction

11/19 01/20 07/20 10/20 07/21 01/22 09/22 06/21 NA 12/21 12/21 03/22 05/22 08/22 04/23 05/23 05/23 06/23 12/23 07/23 08/24

Wolftrap Elementary School SRTS 102/500-C50000 Hunter Mill
SRTS-150 AA1400150-19 \$590,185
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Guy, Sarah
 PM UDCC: Walelign, Mahlet
 PM CPTED: Stevens, Daniel

Project Description
 Provide protected crosswalk at Beulah Road and Talisman Drive

Monthly Remarks
UPC #113637. Construction substantially completed 8/27/24. Additional funding in 2G40-168-000.

On Hold

Post-Construction

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS 03/18 06/18 04/21 04/22 12/22 03/23 12/24 12/22 03/23 NA 12/22 06/24 06/23 12/24 NA 01/25 01/25 02/25 03/25 10/24 11/25

RMAG Phase II 124/400-C40011 Hunter Mill
2G40-085-002-0 2G40-085-002 \$5,000,000
 \$0

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL: Maisel, Michael
 PM LAD: Guy, Sarah
 PM UDCC: Teshome, Demelew
 PM CPTED: Luo, Caijun

Project Description
 Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.

Monthly Remarks
TPP ID# 189.04. RMAG ID# 4 Final plan distributed 10/10/24. Meeting held with VDOT 10/10/24 to discuss comments on 4th Final. LAD completion 6/14/24. Lumen, Cox and MCI (XO) relocations completed. Verizon NTP 8/27/24, Fiber Light NTP 9/16/24, Zayo NTP 10/29/24. Coordination with Dominion is ongoing. Some of the utility adjustments will be done during construction.

On Hold

Utility Relocation

Monroe Street (Northern Segment, Fox Mill to Sunrise Valley) 06/17 NA 09/18 08/19 11/19 03/20 04/20 NA NA NA NA NA 11/19 03/20 NA 05/20 05/20 05/20 06/20 08/20 08/20

HMSAMS 124/400-C40011 Hunter Mill
2G40-086-014-A-0 2G40-086-014 \$549,908
 \$0

Project Manager/Assignments
 PM TDD: Roberson, Jeanmarie
 PM UTL: Maisel, Michael
 PM LAD:
 PM UDCC: Stevens, Michael
 PM CPTED: Stevens, Daniel

Project Description
 Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links

Monthly Remarks
TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.

On Hold

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa			Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road			Funding Agreement is in process. Meeting held on 10/28/24 with FCDOT Director & with our Coordination Funding Division to discuss the funding options. Received final TPEs from consultant on 4/8/24 for Town and County portions along with additional sidewalk added to scope on 12/18/23. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design														
2G40-088-011-0			PM UTL:																				
2G40-088-011		\$5,000,000	PM LAD: Herider, Jay																				
		\$2,000,000	PM UDCCD:																				
			PM CPTED: Bandy, Audra																				
Design																							
02151 Glade Dr SB @ Dosinia Ct			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa			Loading pad with bench and associated tree pruning			LAD NTP issued on 9/12/24. Land rights on 0 of 1 property have been acquired. Final plat received 9/9/24. Final design plans and cost estimates received from consultant on 7/2/24 and are under review.														
4YP202-02151			PM UTL:																				
TS-000013-053		\$0	PM LAD: Butler, Timothy																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
Land Acquisition																							
03386 South Lakes Dr WB @ Seahawks Dr			12/23	NA	06/24	NA	12/24	12/25	09/25	12/24	NA	NA	01/25	08/25	NA	NA	NA	11/25	12/25	12/25	12/25	10/26	07/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			The final plan is in progress and is expected to be received by 11/20/24.														
4YP202-03386			PM UTL:																				
TS-000013-052		\$0	PM LAD: Campbell, Jocelyn																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
03800 Wiehle Ave SB @ Isaac Newton Sq			03/24	NA	09/24	NA	02/25	02/26	02/26	04/25	TBD	NA	05/25	01/26	TBD	TBD	NA	04/26	05/26	06/26	07/26	11/26	11/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Final plan received on 11/15/24. Utility designation completed on 11/14/24.														
4YP202-03800			PM UTL: Nguyen, Tan																				
TS-000013-055		\$0	PM LAD: Herider, Jay																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

04732	Wiehle Ave NB @ Roger Bacon Dr	11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25
-------	--------------------------------	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Hunter Mill
4YP202-04732
TS-000013-054 \$0
 \$0

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCCD:
 PM CPTED:

Project Description
 Install bench to existing pad

Monthly Remarks
 LAD NTP 9/5/24. Land rights on 0 of 1 property have been acquired. Final plan and plat received 9/5/24. Meeting held with property owner representative on 10/25/24 to discuss property impacts.

On Hold

Land Acquisition

06408	Hunters Woods Plz	12/23	NA	06/24	NA	12/24	12/25	09/25	12/24	NA	NA	01/25	08/25	NA	NA	NA	11/25	12/25	12/25	12/25	10/26	07/26
-------	-------------------	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Hunter Mill
4YP202-06408
TS-000013-050 \$0
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL:
 PM LAD: Campbell, Jocelyn
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can

Monthly Remarks
 The final plan is in progress and is expected to be received by 11/20/24.

On Hold

Design

Beulah Rd/Abbotsford Dr	Crosswalk	09/24	12/24	04/25	09/25	08/26	10/26	10/26	11/25	TBD	NA	11/25	07/26	TBD	TBD	NA	12/26	01/27	02/27	TBD	08/27	08/27
-------------------------	-----------	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-----	-------	-------

Bicycle/Pedestrian Imprv DOT
304/300-C30050 Hunter Mill
2G40-197-032-0 \$240,000
2G40-197-032 (\$60,000)

Project Manager/Assignments
 PM TDD: Radzikowski, Roderick
 PM UTL:
 PM LAD:
 PM UDCCD:
 PM CPTED: Curtis, Tina

Project Description
 Install pedestrian refuge island at existing marked crosswalk

Monthly Remarks
 NTP sent to consultant on 9/11/24. Survey received on 10/29/24. Preliminary design is in progress. Utility designation to be requested.

On Hold

Design

Bluemont Way/Library St	Crosswalk	10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------	-----------	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Imprv DOT
304/300-C30050 Hunter Mill
2G40-197-034-0 \$425,000
2G40-197-034 \$0

Project Manager/Assignments
 PM TDD: Bazlamit, Ayad O
 PM UTL:
 PM LAD:
 PM UDCCD:
 PM CPTED: Alexandrow, Nikolai

Project Description
 Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps

Monthly Remarks
TPP ID #23036. Project initiation. Topo survey anticipated to be complete on 12/20/24. TDD signed Consultant task order proposal and issued NTP on 10/1/24. The survey is in progress and due on 12/20/2024, Schedule will be developed on survey completion.

On Hold

Survey

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed	Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.				TPP ID # 35. Construction 20% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Verizon relocation completed except for 1 pole. Conflict with overhead lines being coordinated due to potential clearance issue. Overhead cable line has been raised to avoid conflict. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.															
5G25-059-007-0		PM UTL: Maisel, Michael																				
5G25-059-007	\$19,500,000	PM LAD: Strayhorne, Robert																				
	\$1,322,777	PM UDCCD: McCorkle, Lisa																				
		PM CPTED: Aguayo, Vanessa																				
Construction																						
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	11/24	04/25	05/26	05/26	04/25	NA	08/25	10/25	04/26	01/26	01/27	06/26	07/26	09/26	10/26	01/27	01/28	01/28
RMAG Phase II 2014		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla	Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp				TPP ID# 189.09 RMAG ID#. New utility comments were addressed. Geotechnical report completed on 9/20/24. Reviewing Advanced copy of pre-final design plans and waiting for some additional information from survey and CPTED.															
5G25-062-010-0		PM UTL: Nguyen, Tan																				
5G25-062-010	\$3,250,000	PM LAD:																				
	\$328,775	PM UDCCD:																				
		PM CPTED: Luo, Caijun																				
Design																						
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	11/24	10/24	11/24		NA	NA	TBD		NA	NA	NA	01/25	02/25	02/25	03/25	03/21	07/25
RMAG Phase II 2014		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill	PM TDD: Bazlamit, Ayad O	Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				TPP ID#189.11 RMAG ID#38. TDD issued a Plat Review work order to LAD on 10/8/2024 and submitted a Programmatic Waiver for a reduced buffer width to VDOT on 10/16/2024 for approval. LAD completed the plat review on 10/21/2024. TDD submitted NTP to LAD work order on 10/28/24. The consultant updated all necessary permit plans dated 2021 on 10/18/2024 to meet current standards. TDD has sent the updated plans and the programmatic waiver for the reduced buffer width to VDOT for review on 10/16/2024.															
5G25-062-011-0		PM UTL: Pugh, Richard																				
5G25-062-011	\$1,200,000	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED: Beall, James																				
Design																						
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
RMAG Phase II 2014		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla	Provide pedestrian crosswalk on the east leg of the intersection				TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.															
5G25-062-014-0		PM UTL:																				
5G25-062-014	\$138,199	PM LAD: Monahan, Clyde																				
	\$0	PM UDCCD:																				
		PM CPTED: Luo, Caijun																				
Construction																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					

Bluemont Way/Explorer St			04/23	09/23	09/23	10/23	12/23	12/24	12/24	03/24	NA	NA	04/24	12/24	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25
--------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Access DOT		Project Manager/Assignments			Project Description			Monthly Remarks															
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad			Pedestrian safety improvements on WB approach of Bluemont			County wide permit was submitted on 10/16. Draft CN Memo was submitted on 10/17/2024.														
ST-000053-004-0		PM UTL:	Nguyen, Tan			Way at Explorer Street to include refuge island																	
ST-000053-004	\$175,000 (\$150,000)	PM LAD:	Mohammed, Nazaneen																				
		PM UDCD:	Vega-Claudio, Yilia																				
		PM CPTED:	Stevens, Daniel																				

Design

Vale Rd/Flint Hill Rd Crosswalk			09/24	NA	12/24	03/25	06/25	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---------------------------------	--	--	-------	----	-------	-------	-------	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Bicycle/Pedestrian Access DOT		Project Manager/Assignments			Project Description			Monthly Remarks															
304/300-C30050	Hunter Mill	PM TDD:	Hojatzadeh, Max			Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB.			TPP ID# 23042. Intermediate design is in progress. Task order for design reviewed and approved 8/5/24. Survey Received on 9/20/24.														
ST-000053-008-0		PM UTL:																					
ST-000053-008	\$500,000 \$0	PM LAD:																					
		PM UDCD:																					
		PM CPTED:	Alexandrow, Nikolai																				

Design