

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																							
Project Status																								
<b>Lincoln Street Expansion</b> 102/500-C50000 AA1400164-23-0 AA1400164-23	Providence Dransville \$47,934,575 \$26,385,525	10/23	09/24	05/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30		
		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: PM CPTED: Luo, Caijun						<u>Project Description</u> New road connecting Old Meadow Road to Magarity Road in Tysons				<u>Monthly Remarks</u> <b>RS UPC 118307.</b> Community information meeting held 11/13/24. Comments due by 12/6/24. Preliminary design distributed 9/27/24. Received partial agency comments 11/18/24.												On Hold <input type="checkbox"/>
<b>Design</b>		09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	09/24	11/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27		
<b>Shrevewood Elementary SRTS</b> 102/500-C50000 SRTS-157 AA1400157-21	Providence \$2,587,888 \$1,440,418	09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	09/24	11/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27		
		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCD: Bhinge, Deepak PM CPTED: Curtis, Tina						<u>Project Description</u> Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shrevewood Elementary School and W&OD Trail				<u>Monthly Remarks</u> <b>UPC #118236.</b> Awaiting VDOT RW Authorization. Revised RW Plans and documents sent to VDOT 9/4/2024. Comments on RW Package received 8/16/24. Right of Way Plans (RW) and Right of Way Authorization Request Package submitted to VDOT 7/11/24. Utility relocation designs underway for Cox, Verizon, Fairfax Water, and Dominion.												On Hold <input type="checkbox"/>
<b>Design</b>		09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	09/24	11/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27		
<b>Electric Avenue/Cedar Ln. - NB Left Turn Lane</b> Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-004-0 2G40-087-004	Providence \$4,500,000 \$0	03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: PM UDCD: PM CPTED: Stevens, Daniel						<u>Project Description</u> Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements				<u>Monthly Remarks</u> <b>TPP ID#26.</b> Updated utility designation is in progress. Concept design options to be revised to include other possible options and updated utility designation. Meeting with ACTD held on 8/7/24 to discuss 3 concept design options.												On Hold <input type="checkbox"/>
<b>Design</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Shreve Road SUP Falls Church</b> 124/400-C40013 2G40-087-025-0 2G40-087-025	Providence Dransville \$6,900,000 \$5,576,545	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
		<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail				<u>Monthly Remarks</u> . Survey was completed on 8/21/23. Schedule will be developed upon Task Order approval. The City approved the Consultant's revised design proposal, dated 10/16/24, on 10/21/24. Waiting on the task order to be executed by FCDOT, sent on 10/29/2024.												On Hold <input type="checkbox"/>
<b>Pre-Design</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>		09/17	04/18	03/20	08/20	05/22	11/20	11/22	01/21	02/21	NA	02/21	05/22	03/21	05/23	NA	12/22	01/23	02/23	03/23	03/22	04/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence	PM TDD:	Marsh, Dennis	Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school						<b>TPP Project #150.</b> Permit released on 11/1/24. VDOT rejected the RRFBs justification on 9/16/24. VDOT stated they are not warranted at these locations.												
2G40-088-025-0	Dranesville	PM UTL:	Yusufoglu, Eldar																			
2G40-088-025	\$5,650,000	PM LAD:	Strayhorne, Robert																			
	\$0	PM UDCC:	Bhinge, Deepak																			
		PM CPTED:	Luo, Caijun																			
<b>Post-Construction</b>																						
<b>Route 50 Walkway (Blake Ln to Stonehurst Dr)</b>		04/19	NA	NA	07/21	06/22	10/21	01/23	10/21	NA	NA	10/21	12/22	04/21	05/23	NA	03/23	03/23	03/23	05/23	08/22	04/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence	PM TDD:	Marsh, Dennis	Approximately 600 LF of 10-foot wide SUP						<b>TPP ID# 87.01</b> VDOT punch list received 6/13/24 and was addressed. Reinspection requested 10/19/24. Construction substantially complete 4/22/24. Final Nutrient Credit Transfer Agreement sent to VDOT 1/5/24 and executed on 1/9/24.												
2G40-088-072-0		PM UTL:	Maisel, Michael																			
2G40-088-072	\$1,700,000	PM LAD:	Alcon, Kelly																			
	\$0	PM UDCC:	Engida, Samuel																			
		PM CPTED:	Stevens, Daniel																			
<b>Post-Construction</b>																						
<b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b>		02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence	PM TDD:	Marsh, Dennis	Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						<b>TPP ID# 87.02</b> Construction NTP 11/12/24. Preconstruction meeting held 9/13/24. Construction contract awarded 7/31/24. VDOT permit received 12/21/22. Zayo relocation completed. FiberLight/AT&T relocation work completed 10/25/24. Schedule adjusted based on construction contract duration.												
2G40-088-073-0		PM UTL:	Maisel, Michael																			
2G40-088-073	\$2,700,000	PM LAD:	Monahan, Clyde																			
	\$0	PM UDCC:	Fasceski, Jeff																			
		PM CPTED:	Steinhilber, Will																			
<b>Construction</b>																						
<b>Route 50 Walkway - Bear Branch Pedestrian Bridge</b>		05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	03/23	05/23	06/23	08/23	06/24	12/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence	PM TDD:	El Kaissi, Mohamad	Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch						<b>TPP ID# 87.03</b> Construction 87% complete. Schedule adjusted due to changes in subsurface conditions for pile driving that delayed contractor.												
2G40-088-074-0		PM UTL:	Maisel, Michael																			
2G40-088-074	\$3,800,000	PM LAD:																				
	\$0	PM UDCC:	Cutler, Tom																			
		PM CPTED:	Delmare, Lauren																			
<b>Construction</b>																						

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	Current TPE (\$)	FUT (\$)	Project Manager/Assignments			Project Description			Monthly Remarks															
Project Status																								
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	01/22	04/22	12/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	03/23	03/23	04/23	05/23	12/22	02/24	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Providence		PM TDD: Marsh, Dennis	Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements			<b>TPP ID# 87.04</b> Awaiting VDOT permit release. All punch lists have been addressed. Substantially complete 2/28/24. Final Nutrient Credit Transfer Agreement sent to VDOT on 1/5/24 and executed 1/9/24.																	
2G40-088-075-0			PM UTL: Maisel, Michael																					
2G40-088-075	\$1,850,000		PM LAD: Wilson, Nicole																					
	\$0		PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Steinhilber, Will																					
Post-Construction																								
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	01/22	12/21	02/23	12/20	NA	NA	01/21	03/22	NA	NA	NA	03/23	04/23	04/23	05/23	08/22	04/24	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Providence		PM TDD: Marsh, Dennis	Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades			<b>TPP ID# 87.04A</b> Reinspection requested 10/30/24. Revised VDOT permit received 9/16/24. Revision to Signage and Marking plans to address punch list item was approved 9/12/24. VDOT punch list received 7/19/24. Construction substantially complete 4/19/24.																	
2G40-088-079-A-0			PM UTL: Maisel, Michael																					
2G40-088-079	\$550,000		PM LAD: Wilson, Nicole																					
	\$0		PM UDCCD: Walelign, Mahlet																					
			PM CPTED: Stevens, Daniel																					
Post-Construction																								
02101 Gallows Rd NB @ Rt 29			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Providence		PM TDD: Ahangari, Samira	Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Proposal negotiation is in progress. The site visit was completed on 10/03/24. The survey notification was sent on 10/15/24, and the survey request was sent on 10/17/24. The initial proposal was received on 10/18/24.																	
4YP202-02101			PM UTL:																					
TS-000017-048	\$0		PM LAD:																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Survey																								
02125 Gallows Rd NB @ Willow Oaks Corporate Dr			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Providence		PM TDD: Ahangari, Samira	Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Proposal negotiation is in progress. The site visit was completed on 10/03/24. The survey notification was sent on 10/15/24, and the survey request was sent on 10/17/24. The initial proposal was received on 10/18/24.																	
4YP202-02125			PM UTL:																					
TS-000017-049	\$0		PM LAD:																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Survey																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
Blake Lane at Bushman RRFB		03/23	NA	09/23	09/24	06/25	10/25	10/25	12/24	NA	NA	01/25	09/25	NA	NA	NA	11/25	12/25	12/25	12/25	05/26	05/26
On Hold <input type="checkbox"/>																						
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence	PM TDD: Elahi, Seyedbehnam						Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive						<b>TPP ID #22003.</b> Final design is in progress. Pre Final comments submitted to the consultant 11/1/2024. Pre-final design submitted to VDOT 9/26/2024. Land rights are required for one property. Received confirmation from VDOT to proceed with the RRFB.								
2G40-197-010-0		PM UTL: Nguyen, Tan																				
2G40-197-010	\$900,000	PM LAD: Strayhorne, Robert																				
	\$200,000	PM UDCCD: Vega-Claudio, Yilia PM CPTED: Borkowski, Tad																				
<b>Design</b>																						
Eskridge Rd/Merrifield Cinema Drive Crosswalk		11/24	05/25	09/25	01/26	05/26	01/27	01/27	TBD	TBD	NA	04/26	12/26	TBD	TBD	NA	TBD	03/27	04/27	05/27	11/27	11/27
On Hold <input type="checkbox"/>																						
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence	PM TDD: Ahangari, Samira						Shift existing marked crosswalk and add pedestrian refuge island						The design task order was executed on 10/31/24, and the NTP was issued to the consultant on 11/04/24. The survey is estimated to be completed by the end of November.								
2G40-197-027-0		PM UTL:																				
2G40-197-027	\$200,000	PM LAD:																				
	\$0	PM UDCCD: PM CPTED: Alexandrow, Nikolai																				
<b>Survey</b>																						
Magarity Rd/Kennedy Dr Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																						
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville	PM TDD: Sorensen, Jonathan						Install pedestrian refuge island and relocate bus stops at existing marked crosswalk						Design task order executed 9/27/24 and NTP issued to consultant 10/1/24. Survey is in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.								
2G40-197-031-0	Providence	PM UTL:																				
2G40-197-031	\$300,000	PM LAD:																				
	\$0	PM UDCCD: PM CPTED: Stevens, Daniel																				
<b>Survey</b>																						
Graham Rd/Rosemary Ln Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																						
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence	PM TDD: Sorensen, Jonathan						Add pedestrian refuge island at existing marked crosswalk						<b>TPP ID# 23037.</b> Design task order executed 10/7/24 and NTP issued 10/9/24. Survey notification letters sent 9/3/24. Survey in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.								
2G40-197-035-0		PM UTL:																				
2G40-197-035	\$300,000	PM LAD:																				
	\$0	PM UDCCD: PM CPTED: Stevens, Daniel																				
<b>Survey</b>																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Leesburg Pike/Shreve Rd/Haycock Rd			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bicycle/Pedestrian Imprv DOT</b> 304/300-C30050 Dranesville 2G40-197-051-0 Providence 2G40-197-051 \$700,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O PM UTL: PM LAD: Najeeb, Mohammed PM UDCC: PM CPTED: TBD, To Be Determined				<u>Project Description</u> Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance				<u>Monthly Remarks</u> <b>TPP ID#24006.</b> Project initiation. Survey was completed on 8/21/23. Schedule will be developed upon Task Order approval. Waiting on the task order to be executed by FCDOT, sent on 10/29/2024.													
On Hold <input type="checkbox"/>																								
<b>Pre-Design</b>																								
Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)			12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	09/24	NA	11/24	12/24	01/25	02/25	10/25	10/25	
<b>Pedestrian Improvements 2014</b> 304/300-C30050 Providence 5G25-060-023-0 5G25-060-023 \$2,650,000 \$0			<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Maisel, Michael PM LAD: Herider, Jay PM UDCC: Cutler, Tom PM CPTED: Askarzadeh, Negin				<u>Project Description</u> Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd				<u>Monthly Remarks</u> <b>TPP ID#102.</b> Awaiting revised plans. Comments submitted to consultant 9/27/24. Draft Signal Plans and Signing & Marking Plans received 9/20/24. Contract amendment with design consultant to re-sign/seal traffic plans and obtain signal modification permits was approved on 8/16/24. VDOT permit for site work received 7/15/24. VDOT Traffic requested traffic signal and signing & pavement marking plan revisions during meeting on 7/1/24. VDOT Permit/Traffic comments to re-sign/seal traffic signal plans, prior to issuance of permits for pedestrian signal modifications, were received 6/26/24. VDOT permit applications for site work and pedestrian signal modifications submitted 5/13/24.													
On Hold <input type="checkbox"/>																								
<b>Utility Relocation</b>																								
Eskridge Rd/District Ave Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 Providence ST-000053-014-0 ST-000053-014 \$300,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCC: PM CPTED: Alexandrow, Nikolai				<u>Project Description</u> Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB				<u>Monthly Remarks</u> The design task order is under review for signing. The survey was requested on 08/02/24, and survey notification letters were sent on 08/01/24. The survey is estimated to be completed by the end of November.													
On Hold <input type="checkbox"/>																								

Survey