

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
Sunrise Valley Drive Cycle Track			PM TDD: Walsh, Thomas				Construct cycletracks (protected bike lanes), protected intersections, and reconstruct Sunrise Valley Drive from Monroe Street to Fairfax County Parkway				UPC #122978: Awaiting updated contract from consultant. Task order contract negotiation is in progress. On-call design consultant has been selected for this project. Kickoff meeting with VDOT held on Tuesday 5/27/25.													
102/500-C50000			Hunter Mill																					
AA1400173-25-0																								
AA1400173-25			\$31,826,348																					
			\$28,373,356																					
Pre-Design																								
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	07/25	04/22	04/22	08/22	09/22	12/22	11/20	07/25	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
RMAG			PM TDD: Shahnaj, Sonia				Construct bicycle and pedestrian grade separated crossing				UPC #107439. RMAG ID# 5.: Construction substantially completed 7/29/25. Nutrient credit transfer is not needed. The facility will be maintained by VDOT. Project is federally funded and nutrient credit was purchased by VDOT. LSB to re-monument new ROW line.													
102/500-C50000			Hunter Mill																					
RMAG-102																								
AA1400102-13			\$14,653,240																					
			\$0																					
Post-Construction																								
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	11/25	NA	11/25	12/25	12/25	01/26	10/24	10/26	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
RMAG Phase II			PM TDD: Shahnaj, Sonia				Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive				TPP ID# 189.04. RMAG ID# 4 Construction Authorization being executed. DOT LUP revision to include signal works received 11/12/25. VDOT LUP (site only) received 1/28/25. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Dominion PS&E executed 7/30/25. Anticipated Dominion relocation completion by January 2026. Scheduled adjusted to 10/30/26 for delay in obtaining VDOT signal permits and Dominion relocation. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.													
124/400-C40011			Hunter Mill																					
2G40-085-002-0																								
2G40-085-002			\$4,500,000																					
			\$0																					
Utility Relocation																								
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
CSYP C&I Bike & Pedestrian Program			PM TDD: Madhusudhan, Galappa				Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road				Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.													
124/400-C40011			Hunter Mill																					
2G40-088-011-0																								
2G40-088-011			\$13,750,000																					
			\$10,750,000																					
Design																								

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
02151 Glade Dr SB @ Dosinia Ct		11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	07/25	08/25	08/25	08/25	09/25	11/25	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa					Loading pad with bench and associated tree pruning					Final Construction Package submitted to UDCD on 9/15/25. LAD NTP issued on 9/12/24. Land rights on 1 of 1 property have been acquired. Final plat received 9/9/24. Land Acquisition Completion Memo received on 5/7/25.											
4YP202-02151		PM UTL:																					
TS-000013-053	\$0	PM LAD: Butler, Timothy																					
	\$0	PM UDCD:																					
		PM CPTED:																					
Construction																							
03386 South Lakes Dr WB @ Seahawks Dr		12/23	NA	06/24	NA	12/24	04/26	04/26	05/25	NA	NA	06/25	03/26	NA	NA	NA	05/26	NA	NA	06/26	09/26	09/26	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					LAD NTP issued on 06/05/25. Land rights on 0 of 1 property have been acquired. Final revised plat received on 05/28/25.											
4YP202-03386		PM UTL:																					
TS-000013-052	\$0	PM LAD: Campbell, Jocelyn																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Land Acquisition																							
03800 Wiehle Ave SB @ Isaac Newton Sq		03/24	NA	09/24	NA	11/24	02/26	02/26	03/25	NA	NA	03/25	01/26	NA	NA	NA	04/26	NA	NA	06/26	09/26	09/26	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Meeting with owner regarding the easement on 08/12/25. LAD NTP 03/12/25. Land rights on 0 to 1 property have been acquired. Revised final plat received on 03/11/25. Final plat received on 02/11/25. Utility designation was completed on 11/14/24.											
4YP202-03800		PM UTL: Nguyen, Tan																					
TS-000013-055	\$0	PM LAD: Herider, Jay																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Land Acquisition																							
06408 Hunters Woods Plz		12/23	NA	06/24	NA	12/24	12/25	12/25	02/25	NA	NA	03/25	11/25	NA	NA	NA	02/26	NA	NA	05/26	08/26	08/26	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					LAD NTP sent on 03/05/25. Land right on 0 to 1 property have been acquired. Final plat received on 02/24/25. Final plan received on 12/13/2024. Plat requested on 01/30/25. Draft plat received on 02/10/25.											
4YP202-06408		PM UTL:																					
TS-000013-050	\$0	PM LAD: Campbell, Jocelyn																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Land Acquisition																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Beulah Rd/Abbotsford Dr Crosswalk		09/24	12/24	03/25	10/25	08/26	10/26	10/26	11/25	TBD	NA	11/25	07/26	TBD	TBD	NA	12/26	01/27	02/27	TBD	08/27	08/27	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-032-0 2G40-197-032		Hunter Mill		PM TDD: Radzikowski, Roderick PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCCD: Carlin, Craig PM CPTED: Curtis, Tina		Install pedestrian refuge island at existing marked crosswalk					Pre-Final Design submission distributed to VDOT and County on 10/31/25. NTP to LAD on 11/05/25. Plats requested from LSD on 11/05/25. Land rights anticipated on four properties. Utility designation received on 2/25/25.												
		\$500,000																					On Hold <input type="checkbox"/>
		\$0																					
Design																							
Bluement Way/Library St Crosswalk		09/24	02/25	NA	05/25	10/25	01/26	05/26	09/25	NA	NA	09/25	05/26	NA	NA	NA	08/26	09/26	09/26	10/26	07/26	12/26	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-034-0 2G40-197-034		Hunter Mill		PM TDD: Bazlamit, Ayad O PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Bhandari, Yagya PM CPTED: Alexandrow, Nikolai		Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps					TPP ID #23036. Received Final design plans 10/27/25 and are under review. Final plat received on 8/28/25. Land right anticipated on one property. LAD NTP issued 9/8/25. Title Report was received 10/24/25.												
		\$474,000																				On Hold <input type="checkbox"/>	
		\$0																					
Design																							
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	TBD	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Spot Roadway Improvements 2014 304/300-C30050 5G25-059-007-0 5G25-059-007		Hunter Mill		PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Strayhorne, Robert PM UDCCD: McCorkle, Lisa PM CPTED: Aguayo, Vanessa		Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path					TPP ID # 35. Construction 45% complete. Construction NTP 2/21/24. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.												
		\$19,500,000																				On Hold <input type="checkbox"/>	
		\$1,322,777																					
Construction																							
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	12/24	12/25	05/26	05/26	07/25	NA	NA	09/25	04/26	01/26	01/27	06/26	09/26	09/26	10/26	01/27	01/28	01/28	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
RMAG Phase II 2014 304/300-C30050 5G25-062-010-0 5G25-062-010		Hunter Mill		PM TDD: Kebede, Marta PM UTL: Pugh, Richard PM LAD: Campbell, Jocelyn PM UDCCD: Rueangvivatanakij, Prutha PM CPTED: Luo, Caijun		Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp					TPP ID# 189.09 RMAG ID#. Final design is in progress. Land acquisition for 0 of 2 properties acquired. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction												
		\$4,360,000																				On Hold <input type="checkbox"/>	
		\$1,125,773																					
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	11/24	02/25	12/25	10/24	NA	NA	12/20	08/25	NA	NA	NA	12/25	01/26	01/26	02/26	03/26	09/26		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011	Hunter Mill \$1,350,000 \$0		PM TDD: Bazlamit, Ayad O PM UTL: Pugh, Richard PM LAD: Najeeb, Mohammed PM UDCCD: Bhandari, Yagya PM CPTED: Beall, James				Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<p>TPP ID#189.11 RMAG ID#38. All VDOT comments on the 5th Final submission have been addressed except the TE signal modification. Submitted TE revised signal modification to VDOT 6/5/25. VDOT TE comments received 7/9/25. The acquisition of land rights for this project has been completed 5/19/25. VDOT's upcoming project to add flashing yellow arrows (FYA) at the intersection must be incorporated into the Bluemont Way SUP plans as existing conditions. This update is required before the traffic sheets can be stamped by VDOT for approval. Construction schedule has been updated for the additional land acquisition. Verizon manhole top to be adjusted during construction. Cogent fiber relocation coordinated with removal of existing retaining wall</p>														
Design																									
Vale Rd/Flint Hill Rd Crosswalk			09/24	NA	12/24	05/25	08/25	11/25	11/25	NA	NA	NA	NA	NA	NA	NA	NA	12/25	NA	NA	01/26	05/26	05/26		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-008-0 ST-000053-008	Hunter Mill \$400,000 \$0		PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai				Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB				<p>TPP ID# 23042. Final design and response comments submit on 8/11/25. Received comments 9/15/25. Proceed to response the comments</p>														
Design																									