

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	08/24		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill	\$14,590,985 \$250,000	PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Engida, Samuel PM CPTED: Aguayo, Vanessa						Construct bicycle and pedestrian grade separated crossing						UPC #107439. RMAG ID# 5.: Construction is 90% complete. Pedestrian bridge opened 7/24/24. Awaiting utility completion along Wiehle Ave to finish remaining construction. Cox, Lumen and Comcast finalizing relocations now. Schedule will be updated once utility relocation is completed.										
Construction																									
			11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	08/24		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill	\$590,185 \$0	PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Guy, Sarah PM UDCCD: Walelign, Mahlet PM CPTED: Stevens, Daniel						Provide protected crosswalk at Beulah Road and Talisman Drive						UPC #113637. Construction substantially completed 8/27/24. Additional funding in 2G40-168-000.										
Post-Construction																									
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	04/22	12/22	03/23	11/24	12/22	03/23	NA	12/22	06/24	06/23	12/24	NA	12/24	12/24	12/24	02/25	10/24	11/25		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill	\$5,000,000 \$0	PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCCD: Teshome, Demelew PM CPTED: Luo, Caijun						Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.						TPP ID# 189.04. RMAG ID# 4 Final plan distributed 10/10/24. Meeting held with VDOT 10/10/24 to discuss comments on 4th Final. LAD completion 6/14/24. Lumen, Cox and MCI (XO) relocation completed. Verizon NTP 8/27/24, Fiber Light NTP 9/16/24. Coordination with Dominion and Zayo are ongoing. Some of the utility adjustments will be done during construction.										
Utility Relocation																									
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill	\$549,908 \$0	PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel						Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links						TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.										
Post-Construction																									

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	Current TPE (\$)	FUT (\$)	Project Manager/Assignments			Project Description			Monthly Remarks															
Project Status																								
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Hunter Mill 2G40-088-011-0 2G40-088-011 \$5,000,000 \$2,000,000			PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Herider, Jay PM UDCCD: PM CPTED: Bandy, Audra			Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road			Funding Agreement is in process. Received final TPEs from consultant on 4/8/24 for Town and County portions along with additional sidewalk added to scope on 12/18/23. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.															
Design																								
02151 Glade Dr SB @ Dosinia Ct			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25	On Hold <input type="checkbox"/>
Bus Stop Improvements 124/400-C40011 Hunter Mill 4YP202-02151 TS-000013-053 \$0 \$0			PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Butler, Timothy PM UDCCD: PM CPTED:			Loading pad with bench and associated tree pruning			LAD NTP issued on 9/12/24. Land rights on 0 of 1 property have been acquired. Final plat received 9/9/24. Final design plans and cost estimates received from consultant on 7/2/24 and are under review.															
Land Acquisition																								
03386 South Lakes Dr WB @ Seahawks Dr			12/23	NA	06/24		12/24	12/25	09/25	12/24	NA	NA	01/25	08/25	NA	NA	NA	11/25	12/25	12/25	12/25	10/26	07/26	On Hold <input type="checkbox"/>
Bus Stop Improvements 124/400-C40011 Hunter Mill 4YP202-03386 TS-000013-052 \$0 \$0			PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Final plan is in progress.															
Design																								
03800 Wiehle Ave SB @ Isaac Newton Sq			03/24	NA	09/24	NA	02/25	02/26	02/26	04/25	TBD	NA	05/25	01/26	TBD	TBD	NA	04/26	05/26	06/26	07/26	11/26	11/26	On Hold <input type="checkbox"/>
Bus Stop Improvements 124/400-C40011 Hunter Mill 4YP202-03800 TS-000013-055 \$0 \$0			PM TDD: Ahangari, Samira PM UTL: Nguyen, Tan PM LAD: Herider, Jay PM UDCCD: Carlin, Craig PM CPTED:			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Final plan is in progress.															
Design																								

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
04732 Wiehle Ave NB @ Roger Bacon Dr		11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25	
Bus Stop Improvements 124/400-C40011 4YP202-04732 TS-000013-054		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Install bench to existing pad			<u>Monthly Remarks</u> LAD NTP 9/5/24. Land rights on 0 of 1 property have been acquired. Final plan and plat received 9/5/24.													On Hold <input type="checkbox"/>
Land Acquisition																							
06408 Hunters Woods Plz		12/23	NA	06/24		12/24	12/25	09/25	12/24	NA	NA	01/25	08/25	NA	NA	NA	11/25	12/25	12/25	12/25	10/26	07/26	
Bus Stop Improvements 124/400-C40011 4YP202-06408 TS-000013-050		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			<u>Monthly Remarks</u> Final plan is in progress.													On Hold <input type="checkbox"/>
Design																							
Beulah Rd/Abbotsford Dr Crosswalk		09/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-032-0 2G40-197-032		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCCD: PM CPTED: Curtis, Tina				<u>Project Description</u> Install pedestrian refuge island at existing marked crosswalk			<u>Monthly Remarks</u> Proposal received from consultant on 9/3/24 and approved on 9/10/24; NTP sent to consultant on 9/11/24. Survey requested 7/11/24 and is anticipated to be received end of October. Survey is in progress. Schedule to be provided once survey has been received.													On Hold <input type="checkbox"/>
Survey																							
Bluement Way/Library St Crosswalk		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-034-0 2G40-197-034		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O PM UTL: PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai				<u>Project Description</u> Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps			<u>Monthly Remarks</u> TPP ID #23036. Project initiation. A kick-off meeting with the consultant was held on 8/30/24. A survey notification letter was completed along with survey request form sent out on 9/5/24. Topo survey anticipated to be complete on 12/20/24. Consultant had submitted a task order on 9/24/24, TDD reviewed, accepted, and signed the proposal on 9/27/24. NTP letter sent out on 10/1/24.													On Hold <input type="checkbox"/>
Design																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Spot Roadway Improvements 2014			PM TDD: Nabavi, Seyed				Realign Old Courthouse Road to eliminate sharp curve and				TPP ID # 35. Construction 20% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Verizon relocation completed except for 1 pole. Conflict with overhead lines being coordinated due to potential clearance issue. Overhead cable line has been raised to avoid conflict. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.												
304/300-C30050		Hunter Mill	PM UTL: Maisel, Michael				relocate Besley Road intersection																
5G25-059-007-0			PM LAD: Strayhorne, Robert				including new bridge, bicycle																
5G25-059-007		\$19,500,000 \$1,322,777	PM UDCD: McCorkle, Lisa				lanes, and shared-use path.																
			PM CPTED: Aguayo, Vanessa																				
Construction																							
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)			10/23	NA	04/24	11/24	04/25	05/26	05/26	04/25	TBD	08/25	10/25	04/26	01/26	01/27	06/26	07/26	09/26	10/26	01/27	01/28	01/28
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
RMAG Phase II 2014			PM TDD: Zahirieh, Shahla				Improve safety at grade crossing of Fairfax County Parkway trail at				TPP ID# 189.09 RMAG ID#. Pre-final design is in progress. New utility comments are being addressed. Geotechnical report completed on 9/20/24.												
304/300-C30050		Hunter Mill	PM UTL: Pugh, Richard				Dulles Toll Road eastbound on-																
5G25-062-010-0			PM LAD:				ramp																
5G25-062-010		\$3,250,000 \$328,775	PM UDCD:																				
			PM CPTED: Luo, Caijun																				
Design																							
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	12/22	03/20	12/24	11/20	NA	NA	12/20	06/22	NA	NA	NA	01/25	02/25	02/25	03/25	03/21	07/25
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
RMAG Phase II 2014			PM TDD: Bazlamit, Ayad O				Construct approximately 525 LF of 10-foot wide asphalt shared-				TPP ID#189.11 RMAG ID#38. TDD issued a Plat Review work order to LAD on 10/8/2024 and submitted a Programmatic Waiver for a reduced buffer width to VDOT on 10/16/2024 for approval. LAD completed the plat review on 10/21/2024. The consultant updated all necessary permit plans dated 2021 on 10/18/2024 to meet current standards. TDD is now in the process of submitting the package to VDOT for review.												
304/300-C30050		Hunter Mill	PM UTL: Pugh, Richard				use path along the south side of																
5G25-062-011-0			PM LAD: Najeeb, Mohammed				Bluemont Way																
5G25-062-011		\$1,200,000 \$0	PM UDCD: Carlin, Craig																				
			PM CPTED: Beall, James																				
Design																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
RMAG Phase II 2014			PM TDD: Zahirieh, Shahla				Provide pedestrian crosswalk on the east leg of the intersection				TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.												
304/300-C30050		Hunter Mill	PM UTL:																				
5G25-062-014-0			PM LAD: Monahan, Clyde																				
5G25-062-014		\$138,199 \$0	PM UDCD:																				
			PM CPTED: Luo, Caijun																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
Bluemont Way/Explorer St			04/23	09/23	09/23	10/23	12/23	02/25	02/25	03/24	NA	NA	04/24	12/24	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Hunter Mill		PM TDD: Bazlamit, Ayad	Pedestrian safety improvements on WB approach of Bluemont				TPP ID #23010. VDOT design approval received 8/27/24. 3rd Final design distributed for review 7/17/24. LAD NTP 4/11/24. Land rights on 0 of 1 property have been acquired. The plan and plat were modified per the owner's request. Revised plan and plat provided to LAD on 7/24/24. The ROW acquisition memo was received on 9/27. Once the county wide permit is finalized, the CN authorization draft will be processed.															
ST-000053-004-0			PM UTL: Nguyen, Tan	Way at Explorer Street to include																			
ST-000053-004	\$175,000		PM LAD: Mohammed, Nazaneen	refuge island																			
	(\$150,000)		PM UDCCD: Vega-Claudio, Yilia																				
			PM CPTED: Stevens, Daniel																				
Design																							
Vale Rd/Flint Hill Rd Crosswalk			09/24	NA	12/24	03/25	06/25	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max	Shift existing marked crosswalk and add pedestrian refuge island.				TPP ID# 23042. Intermediate design is in progress. Task order for design reviewed and approved 8/5/24. Survey Received on 9/20/24.															
ST-000053-008-0			PM UTL:	Study potential RRFB.																			
ST-000053-008	\$500,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				
Design																							