

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
<p>Post-Construction</p>																									
Rt.28 Widening (PWC L to Rt.29) NVTA-70 124/400-C40017 2G40-100-000-0 2G40-100-000			Sully Springfield \$78,782,000 (\$2,000,000)	01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	07/24		
			<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Maisel, Michael PM LAD: Cate, Dennis PM UDCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29				<u>Monthly Remarks</u> UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. Land rights on 47 of 47 parcels have been acquired (including quick takes. As of 7/31/24 construction is 99% complete. Construction schedule adjusted (final completion 10/31/24) due to amendment for additional work. Punch list walk with VDOT held 8/26/24. Shirley is working on punch list items, second punch list inspection scheduled 10/24/24. SWM inspection held 10/7/24.														
<p>Construction</p>																									
Stonecroft Boulevard Widening Sully Police Station 304/300-C30050 009217-0 5G25-064-000			Sully \$800,678 \$0	TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	TBD		
			<u>Project Manager/Assignments</u> PM TDD: Minnix, Wesley PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				<u>Monthly Remarks</u> Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.														
<p>Survey</p>																									
Westfields Blvd/Walney Rd Crosswalk Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-037-0 2G40-197-037			Sully \$600,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: PM LAD: PM UDCD: PM CPTED: Alexandrow, Nikolai				<u>Project Description</u> Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP				<u>Monthly Remarks</u> TPP ID #23039. Project initiation. Site visit with consultant held on 9/9/24. Met with the consultant on 9/27/24 to discuss some scope items. Proposal requested. Survey notification letters mailed 9/13/24. Survey requested on 9/20/24 and expected late January.														
<p>Pre-Design</p>																									
Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-038-0 2G40-197-038			Sully \$300,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: PM LAD: PM UDCD: PM CPTED: Luo, Caijun				<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk				<u>Monthly Remarks</u> TPP ID #23040. Scope is being re-evaluated. Meeting held with ACTD on 8/28/24 to discuss scope issues and funding. Site visit completed on 8/13/24. Scope received on 8/1/24.														

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Leland Rd/Sammie Kay Ln		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-039-0 2G40-197-039	Sully \$300,000 \$0	PM TDD: Sorensen, Jonathan PM UTL: PM LAD: PM UDCCD: PM CPTED: Curtis, Tina					Add pedestrian refuge island at existing marked crosswalk					TPP ID# 23041. Design task order executed 10/1/2024 and NTP issued 10/3/24. Survey notification letters sent 9/3/24. Survey is in progress and is expected in December 2024. Schedule will be finalized upon completion of survey.											
Survey																							
Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	06/24	11/20	07/25	08/24	08/24	NA	09/24	06/25	04/24	12/25	NA	04/26	06/26	07/26	10/26	11/21	10/27	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-013-0 ST-000036-013	Sully \$9,500,000 \$5,032,933	PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Wilson, Nicole PM UDCCD: PM CPTED: Stevens, Daniel					Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					TPP ID#162. Consultant has submitted amendment proposal to update design to comply with new ESC/SWM regulations. Schedule will be adjusted when proposal approved. Coordinating Corps of Engineers permit with Consultant. 3rd final design distributed for review 6/10/24. All comments received. 4th final design is in progress. LAD NTP issued 1/13/23. Land rights on 1 of 12 properties have been acquired. Washington Gas relocation is complete and waiting for final bill. Verizon, NOVEC and Cox Communications relocation designs under review with revised final design plans. Additional funding in 2G40-088-091.											
Utility Relocation																							
Stringfellow Rd/Foxfield Pool		05/23	NA	10/23	02/24	07/24	02/25	11/24	05/24	NA	NA	05/24	06/24	NA	NA	NA	12/24	12/24	12/24	01/25	08/25	03/25	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-007-0 ST-000053-007	Sully \$250,000 (\$100,000)	PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Campbell, Jocelyn PM UDCCD: Fasceski, Jeff PM CPTED: Alexandrow, Nikolai					Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.					TPP ID #23018. Permit plan is in progress. Final design approved by VDOT on 10/8/24. Land acquisition was completed on 6/14/24. No utility impacts. The project will be designed and constructed under the countywide permit.											
Design																							