

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			12/22	04/22	07/24	12/24	06/25	08/25	08/27	02/25	03/25	NA	03/25	12/25	TBD	TBD	NA	10/27	11/27	12/27	04/28	12/28	12/29
<b>Shirley Gate Road</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40013		Braddock	PM TDD: Marsh, Dennis					Interim two-lane road					Intermediate plans distributed on 7/10/24. Comments received and are under review. Coordination with Dominion on										
2G40-079-000-0		Springfield	PM UTL: Pugh, Richard					construction from Braddock					Transmission Lines in progress. Early acquisition of parcel completed 5/22/24. Utility schedule is 2 years because of										
2G40-079-000		\$33,500,000	PM LAD: Monahan, Clyde					Road to Fairfax County Parkway,					transmission tower relocation and Colonial pipeline impacts. Schedule adjusted due to alignment redesign to minimize rock										
		\$17,000,000	PM UDCCD:					including active transportation					excavation.										
			PM CPTED: Curtis, Tina					facilities and access to future															
			PM CPTED: Curtis, Tina					Patriot Park East															
<b>Design</b>																							
<b>Backlick Road and Industrial Road</b>			04/19	12/19	08/20	06/22	11/23	03/23	12/24	04/23	NA	NA	04/23	12/24	11/23	06/25	NA	02/25	03/25	04/25	06/25	12/24	12/26
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40013		Mason	PM TDD: Nabavi, Seyed					Construct a left turn lane on					TPP ID# 21 & 91 Final design is in progress. 4th Final distributed for review 5/16/24. Minor comments received and are										
2G40-087-010-0		Braddock	PM UTL: Yusufoglu, Eldar					Backlick Road, including					being addressed. LAD Admin 10/22/24 and PH 11/19/24. LAD NTP 4/24/23. Land rights on 5 of 7 properties have been										
2G40-087-010		\$7,000,000	PM LAD: Herider, Jay					pedestrian improvements along					acquired. Coordination with Norfolk Southern Railway is in progress. Fairfax Water relocation design has been incorporated										
		\$0	PM UDCCD: Fasceski, Jeff					northbound side of Backlick Road					into project plans. Removal and relocation of streetlight by Dominion to be coordinated with the contractor during										
			PM CPTED: Alexandrow, Nikolai					between Hechinger Drive and					construction. Any potential conflicts with existing VDOT conduit system that carries AT&T and other fiber companies will be										
			PM CPTED: Alexandrow, Nikolai					Industrial Road					coordinated as needed during construction as noted on the plans. The project schedule was revised due to the land										
<b>Land Acquisition</b>																							
<b>Guinea Rd/Bronte Dr</b>			06/23	12/23	01/24	06/24	09/24	10/24	11/24	NA	NA	NA	NA	NA	NA	NA	NA	12/24	01/25	01/25	02/25	06/25	06/25
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050		Braddock	PM TDD: Madhusudhan, Galappa					Pedestrian and bicycle safety					TPP ID #23005. Final design plans submitted to VDOT on 9/16/24.										
2G40-197-002-0			PM UTL:					improvements to include high															
2G40-197-002		\$275,000	PM LAD:					visibility crosswalks, refuge															
		\$125,000	PM UDCCD:					island, ADA ramps, and															
			PM CPTED: Askarzadeh, Negin					relocation of existing bus stop															
<b>Design</b>																							
<b>Heritage Dr/Rectory Ln Crosswalk</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050		Braddock	PM TDD: Elahi, Seyedbehnam					Install pedestrian refuge island at					TPP ID #23031. NTP for survey issued on 9/19/24. Design task order approval is in progress. Draft scope received on										
2G40-197-029-0		Mason	PM UTL: Nguyen, Tan					existing marked crosswalk					6/10/24.										
2G40-197-029		\$250,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				
<b>Pre-Design</b>																							

