

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Sunrise Valley Drive Cycle Track			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Walsh, Thomas	Construct cycletracks (protected bike lanes), protected intersections, and reconstruct Sunrise Valley Drive from Monroe Street to Fairfax County Parkway						UPC #122978: Awaiting updated contract from consultant. Task order contract negotiation is in progress. On-call design consultant has been selected for this project. Kickoff meeting with VDOT held on Tuesday 5/27/25.													
AA1400173-25-0			PM UTL: Nguyen, Tan																				
AA1400173-25	\$31,826,348		PM LAD:																				
	\$28,373,356		PM UDCD:																				
			PM CPTED:																				
Pre-Design																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	07/25	04/22	04/22	08/22	09/22	12/22	11/20	07/25
On Hold <input type="checkbox"/>																							
RMAG			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Shahnaj, Sonia	Construct bicycle and pedestrian grade separated crossing						UPC #107439. RMAG ID# 5.: Construction substantially completed 7/29/25. LSB to re-monument new ROW line after construction completion. Nutrient credit transfer is not needed. The facility will be maintained by VDOT. Project is federally funded and nutrient credit was purchased by VDOT.													
RMAG-102			PM UTL: Pugh, Richard																				
AA1400102-13	\$14,653,240		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Engida, Samuel																				
			PM CPTED: Aguayo, Vanessa																				
Post-Construction																							
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	11/25	NA	11/25	11/25	12/25	12/25	10/24	10/26
On Hold <input type="checkbox"/>																							
RMAG Phase II			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Shahnaj, Sonia	Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive						TPP ID# 189.04. RMAG ID# 4 VDOT Signal Permit in process. Received VDOT Permits concurrence/updated checklist 9/11/25. VDOT LUP (site only) received 1/28/25. LAD/OCA working on final order/signed agreement for traffic signal equipment easement not acceptable by VDOT due to COT. LAD completion 6/14/24. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Dominion PS&E executed 7/30/25. Anticipated Dominion relocation completion by 11/25. Scheduled adjusted to 10/30/26 for delay in obtaining VDOT signal permits and Dominion relocation. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.													
2G40-085-002-0			PM UTL: Maisel, Michael																				
2G40-085-002	\$4,500,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Luo, Caijun																				
Utility Relocation																							
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																							
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa	Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.													
2G40-088-011-0			PM UTL:																				
2G40-088-011	\$13,750,000		PM LAD: Herider, Jay																				
	\$10,750,000		PM UDCD:																				
			PM CPTED: Bandy, Audra																				
Design																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
02151	Glade Dr SB @ Dosinia Ct	11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	07/25	08/25	08/25	08/25	09/25	11/25
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa					Loading pad with bench and associated tree pruning			Final Construction Package is being prepared. LAD NTP issued on 9/12/24. Land rights on 1 of 1 property have been acquired. Final plat received 9/9/24. Land Acquisition Completion Memo received on 5/7/25.												
4YP202-02151		PM UTL:																				
TS-000013-053	\$0	PM LAD: Butler, Timothy																				
	\$0	PM UDCCD:																				
		PM CPTED:																				
Design																						
03386	South Lakes Dr WB @ Seahawks Dr	12/23	NA	06/24	NA	12/24	12/25	12/25	05/25	NA	NA	06/25	11/25	NA	NA	NA	02/26	NA	NA	05/26	11/26	11/26
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			LAD NTP issued on 06/05/25. Land rights on 0 of 1 property have been acquired. Final revised plat received on 05/28/25.												
4YP202-03386		PM UTL:																				
TS-000013-052	\$0	PM LAD: Campbell, Jocelyn																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
Land Acquisition																						
03800	Wiehle Ave SB @ Isaac Newton Sq	03/24	NA	09/24	NA	11/24	02/26	02/26	03/25	TBD	NA	03/25	01/26	TBD	11/24	NA	04/26	NA	NA	07/26	01/27	01/27
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Meeting with owner regarding the easement on 08/12/25. LAD NTP 03/12/25. Land rights on 0 to 1 property have been acquired. Revised final plat received on 03/11/25. Final plat received on 02/11/25. Utility designation was completed on 11/14/24.												
4YP202-03800		PM UTL: Nguyen, Tan																				
TS-000013-055	\$0	PM LAD: Herider, Jay																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
Land Acquisition																						
06408	Hunters Woods Plz	12/23	NA	06/24	NA	12/24	12/25	12/25	02/25	NA	NA	03/25	11/25	NA	NA	NA	02/26	NA	NA	05/26	11/26	11/26
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>			<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill	PM TDD: Ahangari, Samira					Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			LAD NTP sent on 03/05/25. Land right on 0 to 1 property have been acquired. Final plat received on 02/24/25. Final plan received on 12/13/2024. Plat requested on 01/30/25. Draft plat received on 02/10/25.												
4YP202-06408		PM UTL:																				
TS-000013-050	\$0	PM LAD: Campbell, Jocelyn																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
Land Acquisition																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Beulah Rd/Abbotsford Dr Crosswalk			09/24	12/24	03/25	10/25	08/26	10/26	10/26	11/25	TBD	NA	11/25	07/26	TBD	TBD	NA	12/26	01/27	02/27	TBD	08/27	08/27
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Radzikowski, Roderick						Install pedestrian refuge island at existing marked crosswalk						Pre-Final Design is in progress. Coordination with supervisor's office is ongoing for onstreet parking removal.								
2G40-197-032-0			PM UTL: Nguyen, Tan																				
2G40-197-032	\$500,000		PM LAD: Butler, Timothy																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED: Curtis, Tina																				
Design																							
Bluemonet Way/Library St Crosswalk			09/24	02/25	NA	05/25	10/25	01/26	05/26	09/25	NA	NA	09/25	05/26	NA	NA	NA	08/26	09/26	09/26	10/26	07/26	12/26
On Hold <input type="checkbox"/>																							
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Bazlamit, Ayad O						Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps						TPP ID #23036. Final design plans are in progress. Final plat received on 8/28/25. Land right anticipated on one property. LAD NTP issued 9/8/25.								
2G40-197-034-0			PM UTL:																				
2G40-197-034	\$474,000		PM LAD: Mohammed, Nazaneen																				
	\$0		PM UDCCD: Bhandari, Yagya																				
			PM CPTED: Alexandrow, Nikolai																				
Design																							
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25
On Hold <input type="checkbox"/>																							
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path						TPP ID # 35. Construction 43% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.								
5G25-059-007-0			PM UTL: Maisel, Michael																				
5G25-059-007	\$19,500,000		PM LAD: Strayhorne, Robert																				
	\$1,322,777		PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Aguayo, Vanessa																				
Construction																							
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)			10/23	NA	04/24	12/24	08/25	05/26	05/26	07/25	NA	NA	10/25	04/26	01/26	01/27	06/26	08/26	09/26	10/26	01/27	01/28	01/28
On Hold <input type="checkbox"/>																							
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Kebede, Marta						Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp						TPP ID# 189.09 RMAG ID#. Final design underway. Final Plats for the two properties are completed. It was determined that no utility easements are required, and utility plats is not applicable. ROW NTP issued on 9/16/2025.								
5G25-062-010-0			PM UTL: Pugh, Richard																				
5G25-062-010	\$4,360,000		PM LAD: Campbell, Jocelyn																				
	\$1,125,773		PM UDCCD: Rueangvivatanakij, Prutha																				
			PM CPTED: Luo, Caijun																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																						
Project Status																							
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	11/24	02/25	10/25	10/24	NA	NA	12/20	08/25	NA	NA	NA	12/25	01/26	01/26	02/26	03/26	09/26	
																						On Hold <input type="checkbox"/>	
RMAG Phase II 2014		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Hunter Mill	PM TDD:	Bazlamit, Ayad O		Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				TPP ID#189.11 RMAG ID#38. All VDOT comments on the 5th Final submission have been addressed except the TE signal modification. Submitted TE revised signal modification to VDOT 6/5/25. VDOT TE comments received 7/9/25. The acquisition of land rights for this project has been completed 5/19/25. VDOT's upcoming project to add flashing yellow arrows (FYA) at the intersection must be incorporated into the Bluemont Way SUP plans as existing conditions. This update is required before the traffic sheets can be stamped by VDOT for approval. Construction schedule has been updated for the additional land acquisition.														
5G25-062-011-0		PM UTL:	Pugh, Richard																				
5G25-062-011	\$1,350,000	PM LAD:	Najeeb, Mohammed																				
	\$0	PM UDCCD:	Bhandari, Yagya																				
		PM CPTED:	Beall, James																				
Design																							
Vale Rd/Flint Hill Rd Crosswalk		09/24	NA	12/24	05/25	08/25	11/25	11/25	NA	NA	NA	NA	NA	NA	NA	12/25	NA	NA	01/26	05/26	05/26		
																						On Hold <input type="checkbox"/>	
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
304/300-C30050	Hunter Mill	PM TDD:	Hojatzadeh, Max		Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB				TPP ID# 23042. Final design and response comments submit on 8/11/25. Received comments 9/15/25. Proceed to response the comments														
ST-000053-008-0		PM UTL:																					
ST-000053-008	\$400,000	PM LAD:																					
	\$0	PM UDCCD:																					
		PM CPTED:	Alexandrow, Nikolai																				
Design																							