

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	TBD	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30	
Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Franconia	<u>Project Manager/Assignments</u> PM TDD: Kebede, Marta						<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road including two pedestrian bridges						<u>Monthly Remarks</u> PE UPC #106143, RW UPC #118128 . TPP ID#122. A new UPC # 128282 for the Phase II (Northern Segment) of the project. A separate progress report will be created with the new UPC number, for the Phase II. VDOT anticipates providing more details of the project split in the coming weeks. Dominion Energy, Verizon, and COX have elected to go with underground relocation within the existing right way, along the WMATA properties. A coordination meeting with WMATA and the utility companies was held on September 8,2025, to discuss the changes. The utility companies will revise their plan & estimates to reflect this change. The Utility NTP schedule will be revised once we have details on the durations of the review and approval.						On Hold <input type="checkbox"/>			
AA1400137-15-0	Mount Vernon		PM UTL: Yusufoglu, Eldar																					
AA1400137-15	\$18,050,000		PM LAD: Monahan, Clyde																					
	\$7,465,864		PM UDCCD: Engida, Samuel																					
			PM CPTED: Lilley, Ronald																					
Land Acquisition																								
			03/22	07/24	10/25	04/26	12/26	12/27	12/27	08/26	10/26	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30	
Mason Neck Trail N	102/500-C50000	Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa						<u>Project Description</u> Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						<u>Monthly Remarks</u> UPC #122888. TPP ID #206. Intermediate Design is in progress. Design consultant is revising the alignment to avoid conflict with the Cultural Resources Area & also addressing Stopping Distance concerns at Old Gunston Rd. driveway entrance and finalizing Crosswalk Study at Belmont Blvd. Retaining Wall Design is in progress. Consultant is also confirming the conflicts with existing electric poles based on grading limits & are updating ditch analysis and water quality and quantity calculations. NTP issued to design consultant on 5/20/25. Supplemental Survey received from LSB on 6/4/25. Comments for Section 106 consultation package submitted to VDHR was received on 8/6/25 and is under review by our Environmental Consultant. NEPA document and supporting documentation is underway concurrent with intermediate design. VDOT PE Authorization was on 1/22/24. Citizens Information Meeting held on 10/23/24.						On Hold <input type="checkbox"/>			
AA1400165-23-0			PM UTL: Maisel, Michael																					
AA1400165-23	\$9,250,000		PM LAD:																					
	\$7,974,200		PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					
Design																								
Pedestrian Access Improvements			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Pohick Road Sidewalk (Rt 1 to I-95)	102/500-C50000	Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad O						<u>Project Description</u> Pohick Road from Route 1 to I-95. Pedestrian Improvements. Install missing links, improve existing pedestrian facilities, and provide 8-10 foot SUP on both sides of Pohick Road from Aspenpark Road to Lorraine						<u>Monthly Remarks</u> UPC# 126327 TPP ID#57 Design task order contract is being executed. Survey anticipated September 2025. The project schedule will be finalized once the design contract is executed and the survey is completed.						On Hold <input type="checkbox"/>			
AA1400171-25-0			PM UTL: Nguyen, Tan																					
AA1400171-25	\$13,541,768		PM LAD: Butler, Timothy																					
	\$12,614,368		PM UDCCD: Carlin, Craig																					
			PM CPTED: Luo, Caijun																					
Pre-Design																								
Giles Run & Laurel Hill			12/17	NA	08/18	11/19	03/25	04/20	08/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	09/25	10/25	11/25	11/25	10/21	04/27	
Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Kebede, Marta						<u>Project Description</u> Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development						<u>Monthly Remarks</u> Approved plans and LDS permit received 8/27/25. VDOT land use permit application has been submitted 9/9/25. Final Construction Authorization Package submitted to UDCCD 9/10/25. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction. Street Light installation will be coordinated with Dominion Energy during the project construction.						On Hold <input type="checkbox"/>			
2G40-067-000-0			PM UTL: Pugh, Richard																					
2G40-067-000	\$5,200,000		PM LAD: Najeeb, Mohammed																					
	\$1,350,000		PM UDCCD: Ander, Haroon																					
			PM CPTED: Borkowski, Tad																					
Design																								

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Terminal Rd LTL at Rt 286			05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	03/26
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40013	Mount Vernon		PM TDD: Hojatzadeh, Max				Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway				TPP ID#027.03. Construction 90% complete. The existing pole and mast arm have been replaced, and the mill and overlay and pavement marking has been completed. The 49' mast arm was released for production on August 11, 2025, and we are currently waiting on the estimated time of arrival. Projecting March 2026 as the substantial completion date.												
2G40-087-020-0			PM UTL: Maisel, Michael																				
2G40-087-020	\$4,350,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Walelign, Mahlet																				
			PM CPTED: Alexandrow, Nikolai																				
Construction																							
00575 Buckman Rd EB @ Russell Rd			11/23	NA	07/24	12/24	05/25	05/26	05/26	08/25	NA	NA	07/25	04/26	NA	NA	NA	06/26	07/26	08/26	09/26	01/27	01/27
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Walsh, Thomas				Loading pad with bench and trash can				Land rights on 0 of 1 property have been acquired. NTP to LAD submitted on 7/31/25. Signed plat received from LSB on 7/25/25. Draft plat received from LSB on 7/3/25 and is under review. Plat preparation request submitted to Land Survey Branch on 6/12/25. UDCCD and LAD clearance has been received on 5/15/25. Final Plans submitted to LAD and UDCCD for final review on 5/8/25.												
4YP202-00575			PM UTL:																				
TS-000016-059	\$0		PM LAD: Mohammed, Nazaneen																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
Huntington Ave/Fenwick Dr Crosswalk			11/24	01/25	06/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	09/27	NA	NA	12/27	03/28	03/28
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Ahangari, Samira				Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study				Pre-final plan is in progress. VDOT Intermediate comments received on 08/05/25 and distributed to consultant on 08/12/25. Utility designation completed on 05/20/25. Meeting with WMATA on 05/23/25. Concept design received on 01/24/25 and distributed on 01/28/25. Survey completed on 12/16/24.												
2G40-197-025-0			PM UTL: Nguyen, Tan																				
2G40-197-025	\$700,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD:																				
			PM CPTED: Hamidi, AJ																				
Design																							
Hooes Rd/South Run Stream Valley Trail			07/23	12/23	NA	10/24	06/25	10/25	10/25	05/25	TBD	NA	10/25	01/26	TBD	TBD	NA	02/26	NA	NA	04/26	06/26	06/26
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Ahangari, Samira				Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs				Waiting for consultant to revised the plan per VDOT comment, then request the revised plat. Final plan received on 06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.												
ST-000053-005-0	Springfield		PM UTL: Pugh, Richard																				
ST-000053-005	\$375,000		PM LAD: Herider, Jay																				
	\$0		PM UDCCD:																				
			PM CPTED: Rauof Hassanzadeh, Behn																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk			10/24	NA	05/25	09/25	03/26	08/26	08/26	10/25	NA	NA	11/25	07/26	NA	NA	NA	08/26	08/26	08/26	10/26	05/27	05/27	
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Sorensen, Jonathan	Shift existing marked crosswalk and add pedestrian refuge island						Pre-final design in progress. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 2 Properties. Survey by Consultant.														
ST-000053-010-0			PM UTL: Nguyen, Tan																					
ST-000053-010	\$900,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Bhandari, Yagya																					
			PM CPTED: Luo, Caijun																					
Design																								
Huntington Ave/Robinson Way Crosswalk			10/24	02/25	NA	04/25	10/25	08/25	07/26	10/25	TBD	NA	10/25	06/26	TBD	TBD	NA	10/26	11/26	11/26	11/26	06/26	04/27	
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Bazlamit, Ayad O	Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road.						Final design is underway. Plat requested 8/21/25. Land rights anticipated on two properties. Additional utility designations and test holes have been ordered and are to be completed by the end of August. UFI can be held soon after. The construction schedule has been adjusted to account for unanticipated drainage design changes.														
ST-000053-013-0			PM UTL: Pugh, Richard																					
ST-000053-013	\$493,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD:																					
			PM CPTED: Hamidi, AJ	Remove existing western crosswalk																				
Design																								

On Hold

On Hold