

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

08/18 NA 03/19 10/20 03/23 06/21 08/25 08/22 NA NA 10/22 06/25 03/21 08/22 NA 10/25 11/25 12/25 02/26 06/26 08/26

On Hold

VRE Rolling Road Station Parking Lot Expansion

Project Manager/Assignments

Project Description

Monthly Remarks

PM TDD: Hojatzadeh, Max

Surface parking lot expansion

TPP ID#358. VDOT approved the design 8/28/24. Land rights completed. LDS approved the plan on 9/18/25.

PM UTL: Yusufoglu, Eldar

Dominion Energy to finalize their plan and estimate. Update Railroad agreement submit for review and comments on 4/30/25. Recently Norfolk Sothern informed us the Norfolk Sothern line sold to Virginia Passenger Rail Authority (VPRRA). This means the agreements will need to be coordinate through VPRRA. Schedule will be update. Apply for VDOT Permit on 8/23/25.

PM LAD: Mohammed, Nazaneen

PM UDCCD: Fasceski, Jeff

PM CPTED: Abifadel, Gibran

Design

12/22 04/22 07/24 07/25 01/26 08/25 06/27 11/25 12/25 02/26 03/26 11/26 11/26 09/27 10/27 11/27 12/27 01/28 04/28 12/28 12/29

On Hold

Shirley Gate Road

Project Manager/Assignments

Project Description

Monthly Remarks

PM TDD: Marsh, Dennis

Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East

Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25. Prefinal plans comments received and are under review. 17 properties affected. plats requested 8/4/25. Utility coordination with NOVEC, Verizon, Cox, Farifax Water and Colonial Pipeline ongoing. WGL issued no-conflict letter.

PM UTL: Maisel, Michael

PM LAD: Monahan, Clyde

PM UDCCD: Fasceski, Jeff

PM CPTED: Curtis, Tina

Design

12/16 01/17 05/17 02/18 08/24 08/22 12/24 09/19 11/19 NA 12/19 07/24 08/24 09/25 NA 04/25 06/25 08/25 10/25 12/24 09/26

On Hold

Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr

Project Manager/Assignments

Project Description

Monthly Remarks

PM TDD: Marsh, Dennis

Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding

TPP ID#23. Bid Advertisement on 6/30/25. Bid Open 8/19/25. NIP in progress. Dominion relocation complete. Cox and Verizon relocation work in progress.

PM UTL: Nguyen, Tan

PM LAD: Najeeb, Mohammed

PM UDCCD: Cutler, Tom

PM CPTED: Luo, Caijun

Bid Advertisement

01/16 12/18 TBD NA TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD 09/19 09/19 09/19 03/20 05/20 05/23 10/24

On Hold

Rt.28 Widening (PWC L to Rt.29) NVTA-70

Project Manager/Assignments

Project Description

Monthly Remarks

PM TDD: Bazlamit, Ayad O

Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29

UPC #108720. TPP ID# 062. Substantially Construction is complete. The contractor is working on issues for permit release. Permit release is pending VDOT approval of the traffic signals.

PM UTL: Maisel, Michael

PM LAD: Cate, Dennis

PM UDCCD:

PM CPTED: Stevens, Daniel

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02/24 11/24 09/25 02/26 TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD

Lee Chapel Road Improvements
124/400-C40011 Springfield
2G40-206-000-0
2G40-206-000 \$9,000,000
 \$4,000,000

Project Manager/Assignments
 PM TDD: Pandey, Dipesh
 PM UTL: Nguyen, Tan
 PM LAD: Herider, Jay
 PM UDCCD:
 PM CPTED:

Project Description
 Lower Lee Chapel Road by removing two hills

Monthly Remarks
 Intermediate design in progress and anticipated by the end of September. Geotechnical report also anticipated by the end of September. Addressing environmental and some stormwater design issues. Potential impact on five properties, including FCPA. Remaining schedule will be updated after coordination with utility section upon receipt of the intermediate design plan.

On Hold

Design

Sydenstricker Rd/Arley Dr Crosswalk NA TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD

Bicycle/Pedestrian Imprv DOT
304/300-C30050 Springfield
2G40-197-036-0
2G40-197-036 \$300,000
 \$0

Project Manager/Assignments
 PM TDD: Radzikowski, Roderick
 PM UTL:
 PM LAD:
 PM UDCCD:
 PM CPTED: Luo, Caijun

Project Description
 Install Pedestrian Refuge Island, update all Pedestrian Ramps at the 4 quadrants, and high visibility crosswalks

Monthly Remarks
 TPP ID # 23038. Survey notification letters sent on 5/28/25. Survey requested on 5/28/25. Design task order in progress. Schedule will be developed once the task order is executed and survey complete.

On Hold

Survey

Hoes Rd/South Run Stream Valley Trail 07/23 12/23 NA 10/24 06/25 10/25 10/25 05/25 TBD NA 10/25 01/26 TBD TBD NA 02/26 NA NA 04/26 06/26 06/26

Bicycle/Pedestrian Access DOT
304/300-C30050 Mount Vernon
ST-000053-005-0 Springfield
ST-000053-005 \$375,000
 \$0

Project Manager/Assignments
 PM TDD: Ahangari, Samira
 PM UTL: Pugh, Richard
 PM LAD: Herider, Jay
 PM UDCCD:
 PM CPTED: Rauof Hassanzadeh, Behn

Project Description
 Pedestrian safety improvements including two passive detection RRFB's and No-Parking signs

Monthly Remarks
 Waiting for consultant to revised the plan per VDOT comment, then request the revised plat. Final plan received on 06/02/25 and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.

On Hold

Design

Silverbrook Rd/Crosspointe Dr 06/23 07/23 06/24 10/24 02/25 01/26 01/26 03/25 NA NA 03/25 12/25 TBD TBD NA 03/26 03/26 04/26 05/26 09/26 09/26

Bicycle/Pedestrian Access DOT
304/300-C30050 Springfield
ST-000053-006-0
ST-000053-006 \$500,000
 \$0

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD: Butler, Timothy
 PM UDCCD:
 PM CPTED: Curtis, Tina

Project Description
 Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island and crosswalks

Monthly Remarks
TPP ID #23017. Final Design is in progress. Received concurrence from HOA for the LOP proposed by County on 8/14/25; Draft copy of LOP sent to HOA for their review & approval by Land Acquisition agent on 8/26/25. Request for Letter of Permission sent to Property Owner on 7/15/25. Meeting held with Asst. County Attorney and LAQ agents on 6/10/25 to discuss the next steps to be taken in the friendly condemnation process. NTP issued for Land Acquisition on 1/9/25. LAD is coordinating with property owner for a friendly condemnation.

On Hold

Land Acquisition