

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Shirley Gate Road</b>  <b>124/400-C40013</b>  <b>2G40-079-000-0</b>  <b>2G40-079-000</b></p>																							
<p>Braddock Springfield \$33,500,000 \$17,000,000</p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Nguyen, Tan                      PM LAD: Guy, Sarah                      PM UDCD:                      PM CPTED: Curtis, Tina</p>																							
<p><u>Project Description</u>                      Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including Active Transportation facilities and access to future Patriot Park East</p>																							
<p><u>Monthly Remarks</u>                      Intermediate design in progress (NTP 12/8/22), Geotech field work completed January 2024. Phase 1B Cultural Resource approved by DHR and Park Authority. Early acquisition of parcel in progress. Utility schedule is 2 years because of transmission tower relocation and Colonial pipeline impacts.</p>																							
On Hold <input type="checkbox"/>																							
<b>Design</b>																							
<p><b>Backlick Road and Industrial Road</b></p>																							
<p>04/19 12/19 08/20 06/22 11/23 03/23 06/24 04/23 NA NA 04/23 04/24 11/23 06/24 NA 08/24 09/24 10/24 12/24 12/24 12/26</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Nabavi, Seyed                      PM UTL: Yusufoglu, Eldar                      PM LAD: Herider, Jay                      PM UDCD: Metafria, Fasika                      PM CPTED: Alexandrow, Nikolai</p>																							
<p><u>Project Description</u>                      Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road</p>																							
<p><u>Monthly Remarks</u>  <b>TPP ID# 21 &amp; 91</b> Final design is in progress. All comments received 1/22/24 on 3rd Final submission. Land acquisition NTP issued 4/24/23. Land rights on 5 of 7 properties have been acquired. Fairfax Water relocation design has been received. FCDOT Authorization/Notice to Proceed for AT&amp;T relocation design. A streetlight is to be relocated. No conflicts with WashGas. Additional utility coordination/relocation is required due to unknown conduits discovered during VDOT utility permit process. Coordination with Norfolk Southern Railway is in progress.</p>																							
<b>Land Acquisition</b>																							
<p><b>01382-Burke Lake Road NB @ Lake Braddock</b></p>																							
<p>03/22 NA 10/22 NA 02/23 01/24 08/23 05/23 NA NA 05/23 NA NA NA NA NA 10/23 11/23 11/23 11/23 10/24 03/24</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL:                      PM LAD: Baker, Lisa                      PM UDCD: Carlin, Craig                      PM CPTED:</p>																							
<p><u>Project Description</u>                      Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can</p>																							
<p><u>Monthly Remarks</u>                      UDCD Task Order #18. Construction NTP 11/30/23. Construction authorization 10/3/23. Building permit received 9/11/23. Site work completed 12/21/23.</p>																							
<b>Construction</b>																							
<p><b>Guinea Rd/Bronte Dr</b></p>																							
<p>06/23 12/23 01/24 04/24 07/24 10/24 08/24 NA NA NA NA NA NA NA NA 10/24 11/24 11/24 12/24 06/25 04/25</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD:                      PM UDCD:                      PM CPTED: Askarzadeh, Negin</p>																							
<p><u>Project Description</u>                      Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop</p>																							
<p><u>Monthly Remarks</u>  <b>TPP ID #23005.</b> Intermediate Design submitted to VDOT &amp; other County Agencies on 1/29/24. Comments on Crosswalk assessment received from VDOT ON 1/24/24. Survey received 11/3/23 and forwarded to consultant. Field meeting held 7/10/23 with design consultant to review the project scope. NTP issued to consultant on 6/15/23.</p>																							
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Guinea Rd/Rutherford Park			03/23	NA	06/23	09/23	01/24	08/24	11/24	02/24	NA	NA	03/24	10/24	NA	NA	NA	11/24	12/24	12/24	01/25	02/25	03/25
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

<p><b>Bicycle/Pedestrian Access DOT</b> 304/300-C30050 ST-000053-002-0 ST-000053-002</p>	<p>Braddock \$250,000 \$50,000</p>	<p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Mohammed, Nazaneen PM UDCD: PM CPTED: Askarzadeh, Negin</p>	<p><u>Project Description</u> Crosswalk improvements to include curb extension and ADA curb ramps</p>	<p><u>Monthly Remarks</u> <b>TPP ID #23004.</b> Final design submitted for review and comments on 1/2/24. No utilities relocation require. Plats received and under review.</p>
--	--	---	---	---

Design