



# County of Fairfax, Virginia

## MEMORANDUM

DATE: August 11, 2021

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the August 2021 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, BRAC Coordinator  
Anna Nissinen, Chief of Communications, Marketing and TDM Programs  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Smitha Chellappa, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED  
Ajmal Hamidi, Transportation Planner III, CPTED

## Transportation Design Division Monthly Projects Status Report

August 11, 2021

Page 2 of 4

David Loss, Transportation Planner III, CPTED  
Don Moyer, Engineer III, CPTED  
John Honnick, Transportation Planner IV, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Tina Curtis, Transportation Planner II, TSD  
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD  
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD  
Tim Kutz, Transportation Planner II, TPD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mark VanZandt, Section Chief, TDD  
Bob Ayers, Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

### PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Ronald N. Kirkpatrick, Contracting Officer, DPWES  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Tiya Raju, Acting Director, Building Design and Construction Division (BDGD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Transportation Design Division Monthly Projects Status Report

August 11, 2021

Page 3 of 4

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Beth Shubert, Project Coordinator, LAD

Ricky Foley, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Mohammed Najeeb, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Management Analyst III, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Suzanne Watts, Local Assistance

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Transportation Design Division Monthly Projects Status Report

August 11, 2021

Page 4 of 4

Kari Mobley, Maintenance

Norman Whitaker, Director, Transportation Planning

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

**UTILITY COMPANIES**

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

**MISCELLANEOUS DISTRIBUTION**

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

August 2021

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 19
FUND 30010 – COUNTY CONSTRUCTION	19 - 21
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	21 – 30

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Lee	02/18	04/19	06/20	12/20	11/21	05/22	05/22	08/21	04/21	10/21	10/21	07/22	01/22	11/22	06/22	06/22	07/22	08/22	11/22	11/23	05/24
<b>Project Manager/Assignments</b> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Engida, Samuel PM CPTED: Lilley, Ronald			<b>Project Description</b> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<b>Monthly Remarks</b> <b>UPC #106143. TPP ID#122.</b> Final design is in progress. Community Information Meeting held 5/10/21 with comments collected. No request for public hearing from Post Willingness advertisements. Meeting with Supervisor's office and environmental groups held 6/24/21 to discuss environmental concerns about project. All utility easement instruments (Dominion Energy, COX and Verizon) received and under review. Project plats are in progress (12 of 24 plats received). LSB currently completing remaining plats, but this will delay VDOT Right-of-Way Authorization package submission and LAD NTP.														

**Design**

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Lee	02/18	08/18	03/19	08/20	11/21	02/22	01/22	05/21	NA	09/21	09/21	12/21	09/21	12/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23
<b>Project Manager/Assignments</b> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Luo, Caijun			<b>Project Description</b> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<b>Monthly Remarks</b> <b>UPC #109607. TPP ID# 182.</b> Final design in progress. Utility relocation designs in progress.														

**Design**

Columbia Pike Streetscapes, Phase I	102/500-C50000	Mason	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Project Manager/Assignments</b> PM TDD: Turner, Latesa PM UTL: PM LAD: PM UDCCD: PM CPTED: Malik, Zuhra			<b>Project Description</b> Construct new sidewalk and complete steet elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						<b>Monthly Remarks</b> Project initiation.														

**Pre-Design**

Rt-7 sidewalk	102/500-C50000	Providence	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
<b>Project Manager/Assignments</b> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: McCorkle, Lisa PM CPTED:			<b>Project Description</b> Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						<b>Monthly Remarks</b> <b>UPC #103280. TMSAM ID# 32.</b> Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.														

**Post-Construction**

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
<b>Rt. 7 Sidewalk under Rt.123 South Side</b> 102/500-C50000 DCBPA-070 AA1400070-12	Providence Hunter Mill \$2,150,000 (\$254,590)		04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18		
<b>Post-Construction</b>			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:						<u>Project Description</u> Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange						<u>Monthly Remarks</u> <b>UPC #103281. TMSAM ID# 32.</b> Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.						On Hold <input type="checkbox"/>				
<b>Wiehle Ave @ W&amp;OD Trail</b>			11/14	04/15	10/16	05/18	12/20	04/17	09/21	02/20	NA	06/20	07/20	09/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23		
<b>RMAG</b> 102/500-C50000 RMAG-102 AA1400102-13			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa						<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing						<u>Monthly Remarks</u> <b>UPC #107439. RMAG ID# 5.</b> All comments on the Final Design are addressed 7/26/21 and ready for VDOT LUP submission. Plat updated for VDOT utility easement 7/2/21. DEV consent agreement negotiation completed 7/7/21, signed by County Ex. 7/28/21. NVRPA agreement negotiation is ongoing. LAD NTP issued on 7/6/2020. Land rights on 4 of 7 properties have been acquired including donation of easements on 1 property. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/2020. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020 with relocation anticipated August 2021. Other utility relocation designs are on-going.						On Hold <input type="checkbox"/>				
<b>Land Acquisition</b>			11/19	01/20	07/20	10/20	07/21	01/22	07/22	06/21	NA	09/21	10/21	06/22	TBD	TBD	10/22	11/22	12/22	01/23	03/23	07/23	09/23		
<b>Wolftrap Elementary School SRTS</b> 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill \$431,000 \$195,000		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Foley, Richard PM UDCCD: PM CPTED: Stevens, Daniel						<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive						<u>Monthly Remarks</u> <b>UPC #113637.</b> Final design distributed for review on 7/28/21. R/W Authorization package submitted to VDOT for approval on 7/28/21. Final plats received 6/3/21. Cox Communications relocation coordination is underway.						On Hold <input type="checkbox"/>				
<b>Design</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Shreveewood Elementary SRTS</b> 102/500-C50000 SRTS-157 AA1400157-21	Providence \$1,725,000 \$1,217,530		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: PM UDCCD: PM CPTED:						<u>Project Description</u> Addition of new marked crosswalks across Shreve Road and 8' wide walkway connections serving Shreveewood ES & W&OD Trail						<u>Monthly Remarks</u> <b>PE UPC #118236.</b> Received approved scope 7/1/21. PE Authorization issued in May 2021. Project initiation is in progress. Site meeting with consultant is scheduled.						On Hold <input type="checkbox"/>				
<b>Pre-Design</b>																									

Project Name		Aug 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																							
<b>Orange Hunt Elementary SRTS</b> 102/500-C50000 SRTS-158 AA1400158-21	\$200,000 \$59,967	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Crosswalk Improvements at Orange Hunt Elementary School					<u>Monthly Remarks</u> <b>UPC #118237.</b> Project initiation. Draft proposal for design received and is under review. Survey notification letters for entry mailed on 7/20/21. Schedule will be developed when survey has been received.											
<b>Pre-Design</b>		03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	08/21	09/21	10/21	11/21	03/22	03/22	
On Hold <input type="checkbox"/>																							
<b>Vienna Merrifield Bike Share</b> 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence \$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Installation of 7 bike share stations within the Vienna Merrifield area					<u>Monthly Remarks</u> 7 bike share locations require different types of improvements to accommodate the new stations. Received VDOT LUP permit on 7/6/21 for the stations in existing parking lanes (Stations B, C, D, G). Final Construction package of stations with concrete pad (Stations A, E, and F) are in progress. Countywide permit packages for Stations A and E submitted to VDOT on 8/5/21.											
<b>Design</b>		07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20	
On Hold <input type="checkbox"/>																							
<b>Scotts Run Wlkwy</b> TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence \$4,240,000 (\$147,702)	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa					<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park					<u>Monthly Remarks</u> <b>UPC #110477. TMSAMS ID# 107.</b> Construction substantial complete 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Ribbon cutting was held on 2/4/21. Contractor is working on punch list. As-built plans were approved by LDS on 4/22/21. VDOT Land Use Permit released on 5/5/21. Minor punch list items remain.											
<b>Post-Construction</b>		09/20	NA	NA	12/20	02/21	06/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	06/21	06/21	06/21	07/21	12/21	08/21	
On Hold <input type="checkbox"/>																							
<b>Jeff Todd Way Infiltration Basin</b> 124/400-C40011 2G40-021-001-0 2G40-021-001	Mount Vernon \$246,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCD: Metafria, Fasika PM CPTED:					<u>Project Description</u> Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.					<u>Monthly Remarks</u> Construction substantially complete 8/4/21. Nutrient credits transfer is in progress.											
<b>Post-Construction</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

VRE Rolling Road Station Parking Lot Expansion	124/400-C40011	Springfield	08/18	NA	03/19	10/20	08/21	06/21	08/22	10/21	NA	NA	10/21	07/22	03/21	09/21	NA	09/22	10/22	11/22	12/22	09/22	07/23	
<b>Project Manager/Assignments</b> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Foley, Richard PM UDCC: Bhinge, Deepak PM CPTED: Abifadel, Gibran			<b>Project Description</b> Surface parking lot expansion						<b>Monthly Remarks</b> <b>TPP ID#358.</b> This project to be permitted through Land Development Services (LDS). No significant comments from Community Information Meeting. 2nd submission expected end of August, 2021. Plats are in progress. Norfolk Southern Railroad (NSR) has been non-responsive to request for parcel data needed to complete last outstanding plat. LAD requires 9 months due to extensive communication required with NSR. Dominion, Verizon Virginia, and Cox Communications authorized for guy adjustments. Project schedule has been adjusted due to delays in acquiring plat information from NSR and extended time frame for LAD to coordinate with Norfolk Southern.															
On Hold <input type="checkbox"/>																								

Design

Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	12/17	NA	08/18	11/19	09/21	04/20	03/22	08/21	NA	NA	08/21	02/22	NA	NA	NA	03/22	04/22	04/22	05/22	10/21	12/22	
<b>Project Manager/Assignments</b> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCC: PM CPTED: Borkowski, Tad			<b>Project Description</b> Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development						<b>Monthly Remarks</b> This project will be permitted through the Land Development Services (LDS) review process. Finalizing project plats. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1 <sup>st</sup> LDS submission review comments and obtain review agency (FCPA, UFM and Streetlight) approvals. LAD NTP anticipated August 2021.															
On Hold <input type="checkbox"/>																								

Design

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS	RMAG Phase II	124/400-C40011	03/18	06/18	04/21	11/21	04/22	03/23	03/23	01/22	04/22	NA	05/22	02/23	03/23	12/23	NA	12/23	01/24	02/24	03/24	10/24	10/24	
<b>Project Manager/Assignments</b> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Shubert, Beth PM UDCC: PM CPTED: Malik, Zuhra			<b>Project Description</b> Improve existing walkway and install missing link on the north side of Sunrise Valley Drive						<b>Monthly Remarks</b> <b>TPP ID# 189.04. RMAG ID# 4</b> Intermediate design distributed for agency review 4/30/21. Received VDOT comments 6/14/21. Scope is under reevaluation. Meeting was held with FCDOT staff 7/12/21 and a follow up meeting 7/23/21. Meetings scheduled with Reston Core on 8/26/21 and with Supervisor's office 8/31/21.															
On Hold <input type="checkbox"/>																								

Design

Town Center Parkway Bike Lanes	RMAG Phase II	124/400-C40011	03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Project Manager/Assignments</b> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: Wynands, Nicole			<b>Project Description</b> Construct cycle tracks by reducing median and lane widths						<b>Monthly Remarks</b> <b>TPP ID#189.15 RMAG Phase II ID#15.</b> Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.															
10/2018 On Hold <input checked="" type="checkbox"/>																								

Design

Aug 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Innovation Center to Arrowbrook</b>			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	03/21	
<b>HMSAMS</b> 124/400-C40011 2G40-086-007-0 2G40-086-007	Dranesville	\$1,250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCD: Bajracharya, Sanjala PM CPTED: Abifadel, Gibran				<u>Project Description</u> 600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK signal installation across Sunrise Valley Drive.				<u>Monthly Remarks</u> <b>TPP ID# 190.06 HMSAMS ID# 7.</b> Construction substantially complete 3/1/21. HAWK signal is operational. Construction NTP was 5/4/2020. VDOT has agreed to accept maintenance responsibility for the HAWK signal. VDOT's approval of HAWK signal timings received 12/15/2020. Contractor has completed punch list items. LDS Site As-built submission approved on 6/16/21.						On Hold <input type="checkbox"/>							
<b>Post-Construction</b>																								
<b>Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)</b>			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20	
<b>HMSAMS</b> 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill	\$1,677,500 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is pending.						On Hold <input type="checkbox"/>							
<b>Post-Construction</b>																								
<b>Monroe Street (Southern Segment, Monroe Manor to Dwight)</b>			06/17	NA	09/18	11/19	11/20	05/21	03/21	07/20	10/20	NA	10/20	02/21	02/20	08/20	NA	04/21	05/21	06/21	07/21	04/22	11/21	
<b>HMSAMS</b> 124/400-C40011 2G40-086-014-B-0 2G40-086-014	Hunter Mill	\$1,372,500 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> <b>TPP ID#190.13 HMSAMS ID# 13.</b> CN NTP 8/2/21, completion scheduled for 11/30/21. Final construction package authorized on 4/26/21. Nutrient Credit Agreement package submitted to VDOT on 4/20/21.						On Hold <input type="checkbox"/>							
<b>Construction</b>																								
<b>Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)</b>			03/20	NA	NA	06/20	10/20	01/22	01/22	02/21	NA	NA	02/21	10/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22	
<b>HMSAMS</b> 124/400-C40011 2G40-086-014-C-0 2G40-086-014	Hunter Mill	\$150,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches				<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Final design complete. VDOT clearance to LUP received on 2/24/21. Land rights are required for the traffic signal. LAD NTP issued 2/25/21. Offer letters have been sent out. Land rights on 1 of 2 properties have been acquired.						On Hold <input type="checkbox"/>							
<b>Land Acquisition</b>																								

Project Name		Aug 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr</b>		12/16	01/17	05/17	02/18	03/21	12/21	12/21	09/19	11/19	NA	12/19	11/21	11/21	11/22	NA	11/22	12/22	01/23	02/23	02/24	02/24	
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Springfield		PM TDD: Roberson, Jeanmarie					Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding					<b>TPP ID#23.</b> Final plan approval and VDOT clearance for permit application received on 6/11/21. NTP for land acquisition issued on 12/20/19. Land rights on 10 of 13 properties have been acquired. Land Acquisition public hearing held on 6/8/21. Public Hearing for three properties deferred until October, pending trail removal across Marshall properties. Project schedule adjusted due to plan and plat revisions required to remove the trail and rescheduling of LAD PH. Utility relocation of DVP, COX, & VZ to commence once LAD is completed. Gas relocation is complete.											
2G40-087-003-0		PM UTL: Nguyen, Tan																					
2G40-087-003 \$8,500,000		PM LAD: Shubert, Beth																					
\$0		PM UDCCD: Lim, Vannak																					
		PM CPTED: Luo, Caijun																					
<b>Land Acquisition</b>																							
<b>Backlick Road and Industrial Road</b>		04/19	12/19	08/20	10/21	11/21	03/23	03/23	11/21	02/22	NA	02/22	10/22	10/22	07/23	NA	05/23	07/23	08/23	09/23	12/24	12/24	
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Mason		PM TDD: Nabavi, Seyed					Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road					<b>TPP ID# 21 &amp; 91</b> Pre-final design is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way.											
2G40-087-010-0 Lee		PM UTL: Maisel, Michael																					
2G40-087-010 \$7,000,000		PM LAD: Alcon, Kelly																					
\$0		PM UDCCD: Alexandrow, Nikolai																					
		PM CPTED: Alexandrow, Nikolai																					
<b>Design</b>																							
<b>Terminal Rd LTL at Rt 286</b>		05/19	09/19	02/20	12/20	07/21	05/22	05/22	07/21	07/21	NA	09/21	04/22	05/22	11/22	NA	07/22	08/22	09/22	10/22	05/23	05/23	
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Mount Vernon		PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					<b>TPP ID#027.03.</b> Final design distributed for review on 7/6/21. Final project plats under review. Utility companies preparing plats.											
2G40-087-020-0		PM UTL: Maisel, Michael																					
2G40-087-020 \$3,700,000		PM LAD: Strayhorne, Robert																					
\$0		PM UDCCD: Alexandrow, Nikolai																					
		PM CPTED: Alexandrow, Nikolai																					
<b>Design</b>																							
<b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>		09/20	12/20	07/21	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	09/24	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011 Dranesville		PM TDD: Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					<b>TPP ID#107.</b> Intermediate (30%) design submitted for review and comments on 7/20/21. Utility designations received on 11/12/2020. Schedule will be developed after completion of intermediate design review and public hearing.											
2G40-088-005-0		PM UTL: Nguyen, Tan																					
2G40-088-005 \$1,000,000		PM LAD:																					
\$0		PM UDCCD:																					
		PM CPTED: Steinhilber, Will																					
<b>Design</b>																							

Project Name		Aug 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</b>		08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Vanzandt, Mark	Replace existing substandard sidewalk and fill in missing segments of sidewalk along east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Schedule for project implementation is under development by the Town of Vienna.															
2G40-088-011-0		PM UTL:																					
2G40-088-011	\$2,500,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED: Bandy, Audra																					
<b>Design</b>																							
<b>Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane</b>		05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	08/19	03/19	08/20	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Dranesville	PM TDD: Turner, Latesa	Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road					TPP ID#305. VDOT permit released 7/29/21. Nutrient credit transfer agreement executed by VDOT 1/22/21. Construction substantially complete 8/11/2020.															
2G40-088-016-0		PM UTL: Yusufoglu, Eldar																					
2G40-088-016	\$2,132,507	PM LAD: Monahan, Clyde																					
	\$0	PM UDCD: Metafria, Fasika																					
		PM CPTED: Chellappa, Smitha																					
<b>Post-Construction</b>																							
<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>		09/17	04/18	03/20	08/20	07/21	11/20	11/21	01/21	02/21	NA	02/21	10/21	03/21	05/22	NA	01/22	03/22	04/22	05/22	03/22	04/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Providence	PM TDD: Roberson, Jeanmarie	Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.					TPP Project #150. Final design plans distributed on 7/29/21. Received LDS SWM approval. LAD NTP given on 2/9/21. Land rights on 14 of 26 properties have been acquired. Utility relocation coordination (DEV, VZ, WGL, FW and Lumen fiber optics) is in progress. Gas relocation NTP issued on 3/4/21. Utility relocation completion schedule adjusted due to WGL changed initial scope of work to include additional work. FW "out of plan" water relocation design at 100% complete. Both FW and WGL scheduled to be complete prior to walkway construction. Coordination is in progress with Colonies property HOA to replace the existing right turn lane to their gated community.															
2G40-088-025-0	Dranesville	PM UTL: Yusufoglu, Eldar																					
2G40-088-025	\$4,200,000	PM LAD: Strayhorne, Robert																					
	\$0	PM UDCD: Bhinge, Deepak																					
		PM CPTED: Luo, Caijun																					
<b>Land Acquisition</b>																							
<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>		01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	09/21	NA	07/21	08/21	09/21	10/21	12/22	12/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Mount Vernon	PM TDD: Shahnaj, Sonia	Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek					TPP ID# 154. Final construction authorized on 7/30/21. VDOT LUP issued 7/12/21. Courtesy presentation to ARB 7/8/21. LAD completion 6/14/21. Utility relocations are in progress and will be done by September 2021. Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-stream work. Washington Gas contractor will have to pull off project for several weeks until Fairfax Water contractor has completed new waterline installation, so that the old line is abandoned for Gas to complete their work. Still anticipating completion by end of September.															
2G40-088-026-0		PM UTL: Pugh, Richard																					
2G40-088-026	\$9,500,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD: Lim, Vannak																					
		PM CPTED: Hamidi, AJ																					
<b>Bid Advertisement</b>																							

Project Name		Aug 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b>		02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	10/20	06/21	04/21	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Hunter Mill	PM TDD: Nabavi, Seyed		Construct 5-foot concrete sidewalk along the south side of North Shore Drive					<b>TPP ID#155.</b> VDOT permit released 8/9/21. Construction substantially complete 4/23/21. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.														
2G40-088-027-0		PM UTL: Pugh, Richard																					
2G40-088-027	\$1,320,000	PM LAD: Strayhorne, Robert																					
	\$0	PM UDCC: Stevens, Michael																					
		PM CPTED: Wells, Chris																					
<b>Post-Construction</b>																							
<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>		08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	08/21	NA	01/22	02/22	03/22	04/22	12/22	02/23	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mason	PM TDD: Vanzandt, Mark		Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road					<b>TPP ID#172.</b> Final plans submitted to VDOT on 7/20/21. Partial land acquisition notice to proceed provided on 10/23/2020. Full notice to proceed provided on 11/17/2020. Land rights on 35 of 47 properties have been acquired. Washington Gas relocation construction is underway - 60% complete. Dominion Energy and Fairfax Water relocations will be completed during construction. Schedule adjusted in June to allow additional time to complete land acquisition for the project. Board of Supervisors public hearing to acquire land rights for project is scheduled for 9/14/21.														
2G40-088-028-0		PM UTL: Nguyen, Tan																					
2G40-088-028	\$6,500,000	PM LAD: Najeeb, Mohammed																					
	\$6,500,000	PM UDCC:																					
		PM CPTED: Askarzadeh, Negin																					
<b>Land Acquisition</b>																							
<b>Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mount Vernon	PM TDD: Madhusudhan, Galappa		Construct 10' Shared Use Path along Gunston Rd from Pohick Bay golf course entrance to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage work and grading.					<b>TPP ID #206.</b> Pre-scoping is underway.														
2G40-088-031-0		PM UTL:																					
2G40-088-031	\$9,118,474	PM LAD:																					
	\$5,118,474	PM UDCC:																					
		PM CPTED: Stevens, Daniel																					
<b>Pre-Design</b>																							
<b>Hunter Village Dr Walkway (Wentworth to Flax)</b>		12/17	01/18	06/18	11/18	07/19	11/19	10/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	02/21	03/21	03/21	03/21	07/20	05/21	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Springfield	PM TDD: Madhusudhan, Galappa		Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive					<b>TPP ID#134.</b> Construction was substantially completed on 5/28/21. Signed Nutrient Credit Transfer Agreement submitted to VDOT for execution on 8/2/21. VDOT punch list received 7/2/21. Coordinating with UDCC and VDOT to resolve some punch list items.														
2G40-088-038-0		PM UTL: Pugh, Richard																					
2G40-088-038	\$550,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCC: Engida, Samuel																					
		PM CPTED: Stevens, Daniel																					
<b>Post-Construction</b>																							

Aug 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	06/21	NA	06/21	07/21	07/21	08/21	02/22	02/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**CSYP C&I Bike & Pedestrian Program**  
**124/400-C40011** Dranesville  
**2G40-088-044-0**  
**2G40-088-044** \$900,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Maisel, Michael  
 PM LAD: Baker, Lisa  
 PM UDCCD: Abtew, Leykun  
 PM CPTED: Stevens, Daniel

Project Description  
 Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue

Monthly Remarks  
**TPP ID#147.** Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/2021. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity.

On Hold

**Construction**

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	TBD	10/21	TBD	09/20	NA	NA	11/20	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	----	-------	-----	-------	-----	-------	----	----	-------	-----	----	----	----	-----	-----	-----	-----	-----	-----

**CSYP C&I Bike & Pedestrian Program**  
**124/400-C40011** Mason  
**2G40-088-049-0**  
**2G40-088-049** \$600,000  
 \$0

Project Manager/Assignments  
 PM TDD: Fasceski, Jeff  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Alcon, Kelly  
 PM UDCCD:  
 PM CPTED: Stevens, Daniel

Project Description  
 Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School

Monthly Remarks  
**TPP ID#161.** This project to be permitted through LDS review process. No estimate from FCPS on when they expect to finalize their plan so the project scope can be revised. Project on hold until project scope revised.

03/2021 On Hold

**Land Acquisition**

Great Falls St Walkway (Grande to Haycock)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

**CSYP C&I Bike & Pedestrian Program**  
**124/400-C40011** Dranesville  
**2G40-088-057-0**  
**2G40-088-057** \$500,000  
 \$0

Project Manager/Assignments  
 PM TDD: Turner, Latesa  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane

Monthly Remarks  
**TPP ID# 201.** Pre-scoping is in progress.

On Hold

**Pre-Design**

Ingleside Ave Walkway (McLean Cc to Church Hill)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

**CSYP C&I Bike & Pedestrian Program**  
**124/400-C40011** Dranesville  
**2G40-088-059-0**  
**2G40-088-059** \$3,500,000  
 \$0

Project Manager/Assignments  
 PM TDD: Marsh, Dennis  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill Road

Monthly Remarks  
**TPP ID 204.** A task order was requested from consultant on 5/4/21. Task Order negotiations for 3 alternative concept designs is being finalized. Survey notifications sent 5/25/21 and survey request sent on 5/27/21. Survey is underway and expected to be completed in October. Schedule to be determined upon survey completion.

On Hold

**Survey**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	08/21	08/21	09/21	10/21	04/23	08/22
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Dranesville		PM TDD:	Marsh, Dennis	Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction					<b>TPP ID 211.</b> Final Plans approved by VDOT. VDOT permit application submitted 6/30/21, permit received 7/13/21. LAD NTP issued 9/17/2020. Land acquisition completed 6/21/21. Fiberlight & Zayo relocations complete. Cox relocation complete. Draft CN package to UDCD ON 5/27/21. Preparing final package for signature.									
2G40-088-062-0			PM UTL:	Yusufoglu, Eldar															
2G40-088-062		\$1,550,000	PM LAD:	Najeeb, Mohammed															
		\$0	PM UDCD:	Abteu, Leykun															
			PM CPTED:	Marfurt, Lindsay															

On Hold

**Utility Relocation**

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	02/21	08/20	08/21	NA	NA	NA	NA	NA	05/20	02/21	NA	09/21	10/21	10/21	10/21	09/21	05/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Lee		PM TDD:	Madhusudhan, Galappa	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway					<b>TPP ID# 228.</b> Final design is in progress. Responses to VDOT comments received for Final Plan submission made earlier was sent to VDOT on 7/26/21. WGL and Dominion relocations completed. Verizon to coordinate with the contractor during construction to lift & lay between drainage structures, if needed. Schedule adjusted due to additional time required by consultant to address comments received from L&D, VDOT.									
2G40-088-066-0			PM UTL:	Pugh, Richard															
2G40-088-066		\$1,100,000	PM LAD:																
		\$0	PM UDCD:																
			PM CPTED:	Lilley, Ronald															

On Hold

**Design**

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	09/21	04/21	04/22	08/21	NA	NA	08/21	03/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22	11/23
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Dranesville		PM TDD:	Turner, Latesa	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road					<b>TPP ID# 238.</b> Final design is underway. Finalizing project plats. 2nd LDS submittal 6/22/21. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV). LAD NTP anticipated August 2021.									
2G40-088-069-0			PM UTL:	Pugh, Richard															
2G40-088-069		\$2,700,000	PM LAD:	Strayhorne, Robert															
		\$0	PM UDCD:	Stevens, Michael															
			PM CPTED:	Abifadel, Gibran															

On Hold

**Design**

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	07/21	10/21	10/21	04/22	07/21	TBD	NA	08/21	03/22	04/21	06/22	NA	05/22	05/22	05/22	08/22	08/22	12/22
--	--	--	-------	----	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Providence		PM TDD:	Ayers, Robert	Approximately 600 LF of 10-foot wide SUP with wayfinding signs					<b>TPP ID# 87.01</b> Second pre-final plan distributed for review 6/30/21. All VDOT comments received and forwarded to consultant on 8/10/21. Plats submitted to LAD for review 8/3/21 comments received 8/4/21 sent to consultant on 8/10/21. Most utility relocations are within existing right of way. Additional test holes are in progress.									
2G40-088-072-0			PM UTL:	Maisel, Michael															
2G40-088-072		\$600,000	PM LAD:	TBD, To Be Determined															
		\$0	PM UDCD:	TBD, To Be Determined															
			PM CPTED:	Stevens, Daniel															

On Hold

**Design**

Aug 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	04/22	08/22	08/22	11/21	NA	NA	12/21	07/22	01/22	07/22	NA	09/22	10/22	11/22	01/23	12/23	12/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						<b>TPP ID# 87.02</b> Pre-Final design distributed for review 7/19/21. H&HA study was submitted as the Intermediate submission to VDOT and SWPD on 2/9/21. Comments have been received from VDOT and SWPD. An LDS submission for Drainage/SWM and Floodplain study reviews was made on 6/7/21 and comments received on 7/28/21.												
2G40-088-073-0			PM UTL: Maisel, Michael																					
2G40-088-073	\$1,800,000	\$0	PM LAD: PM UDCD: PM CPTED: Steinhilber, Will																					
Design																								
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	TBD	TBD	NA	02/22	04/22	05/22	06/22	05/23	05/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad			Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						<b>TPP ID# 87.03</b> Pre-Final design distributed for review 7/16/21. Geotechnical Report is completed. The Environmental JPA process has been initiated. An LDS 2nd submission was made on 6/28/21.												
2G40-088-074-0			PM UTL: Maisel, Michael																					
2G40-088-074	\$2,500,000	\$0	PM LAD: PM UDCD: Bajracharya, Sanjala PM CPTED: Marfurt, Lindsay																					
Design																								
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	10/21	04/22	04/22	08/21	NA	NA	08/21	03/22	03/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						<b>TPP ID# 87.04</b> 3rd Prefinal design to be submitted in August. Utility relocations within ROW (fiberoptic and water). Plat schedule adjusted due to scope revision at the Prosperity Ave intersection. Addendum authorized 4/19/21 for Prosperity intersection and corridor analysis due to 4th leg crosswalk. Water relocation plan in design.												
2G40-088-075-0			PM UTL: Maisel, Michael																					
2G40-088-075	\$1,200,000	\$0	PM LAD: Foley, Richard PM UDCD: Lim, Vannak PM CPTED: Steinhilber, Will																					
Design																								
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	NA	08/20	10/21	04/22	04/22	04/21	NA	NA	05/21	02/22	03/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						<b>TPP ID# 87.05</b> 3rd PreFinal plans submitted on 7/26/2021. LAD NTP issued 5/6/2021. Land rights on 0 of 1 property have been acquired. Utility relocations within ROW (fiberoptic, Dominion and water). Dominion pole relocation within R/W authorized 3/18/2021.												
2G40-088-076-0			PM UTL: Maisel, Michael																					
2G40-088-076	\$900,000	\$0	PM LAD: Foley, Richard PM UDCD: Lim, Vannak PM CPTED: Steinhilber, Will																					
Land Acquisition																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Memorial St/Donora Dr Pedestrian Crossing</b>			12/18	NA	04/20	08/20	02/21	03/21	08/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	09/21	10/21	10/21	10/21	12/21	02/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						<b>TPP ID#657.</b> Permit plans are being prepared. VDOT accepted final design 6/28/21. Land acquisition completed 5/13/21. Land rights on 1 of 1 property have been acquired. LAD NTP issued 10/29/2020.									
2G40-088-077-0			PM UTL: Pugh, Richard																					
2G40-088-077	\$500,000	\$0	PM LAD: Alcon, Kelly																					
			PM UDCD: Bhinge, Deepak																					
			PM CPTED: Askarzadeh, Negin																					
<b>Design</b>																								
<b>Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A</b>			05/19	09/19	NA	08/20	06/21	12/21	12/21	12/20	NA	NA	01/21	10/21	NA	NA	NA	01/22	02/22	02/22	02/22	08/22	08/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades						<b>TPP ID# 87.04A</b> Design addendum for scope change has been received and is being finalized. Project schedule will be revised after a task order amendment is executed. Project Data Sheet approved by LDS on 1/13/2021. LAD NTP 1/7/2021. Land rights on 0 of 1 properties have been acquired.									
2G40-088-079-A-0			PM UTL: Nguyen, Tan																					
2G40-088-079	\$450,000	\$0	PM LAD: Foley, Richard																					
			PM UDCD:																					
			PM CPTED: Stevens, Daniel																					
<b>Land Acquisition</b>																								
<b>Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B</b>			08/20	09/20	NA	12/20	06/21	11/21	01/22	07/21	NA	NA	07/21	01/22	NA	NA	NA	01/22	02/22	02/22	02/22	05/22	05/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection						<b>PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072.</b> 2nd pre-final distributed for review 7/8/21. LAD NTP 7/15/21. Land rights on 0 of 4 properties have been acquired. Temporary easement on 4 properties are required. Project to be completed under Countywide Permit. TMP approved 7/26/21.									
2G40-088-079-B-0			PM UTL: Nguyen, Tan																					
2G40-088-079	\$150,000	\$0	PM LAD: Najeeb, Mohammed																					
			PM UDCD: Abtey, Leykun																					
			PM CPTED: Steinhilber, Will																					
<b>Land Acquisition</b>																								
<b>Pole Road Crosswalk Improvements</b>			04/21	NA	07/21	09/21	11/21	08/22	08/22	12/21	TBD	NA	01/22	06/22	TBD	TBD	NA	09/22	11/22	11/22	11/22	03/23	03/23	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct median refuge island. Project will also improve pedestrian crosswalks and curb ramps.						<b>TPP ID#21006:</b> Intermediate design distributed for review 7/19/21.									
2G40-088-083-0			PM UTL:																					
2G40-088-083	\$200,000	\$0	PM LAD:																					
			PM UDCD: Bhinge, Deepak																					
			PM CPTED: Lilley, Ronald																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cedar Lane Crosswalk Improvements			04/21	05/21	08/21	10/21	12/21	01/22	02/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	06/22	06/22	06/22	09/22	10/22
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
124/400-C40011	Providence		PM TDD:	Madhusudhan, Galappa					Construct median refuge island and upgrade crosswalks/curb ramps.					<b>TPP ID#21007:</b> Intermediate design in progress. Schedule has been adjusted due to delay in submission of Intermediate Design Plans by the consultant.						
2G40-088-084-0			PM UTL:																	
2G40-088-084	\$125,000	\$0	PM LAD:																	
			PM UDCCD:																	
			PM CPTED:	Alexandrow, Nikolai																

**Design**

			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-------	-------	-------	-------	-------	-------	-------

<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
124/400-C40017	Sully		PM TDD:	Beall, James					Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29					<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP issued 6/15/2020. Substantial completion 3/31/2023, final completion 7/28/2023. VDOT and FHWA concurred with final noise impact analysis 6/3/21. Noise barrier voting completed 8/2/21, benefitted receptors approved all four barriers. VDOT approved NTP on advance construction on 7/30/21. 100% plans, revised buffer waiver, and initial phase of ROW plans are under review.						
2G40-100-000-0	Springfield		PM UTL:	Maisel, Michael																
2G40-100-000	\$78,782,000	(\$2,000,000)	PM LAD:	Shubert, Beth																
			PM UDCCD:																	
			PM CPTED:	Stevens, Daniel																

**Construction**

			02/20	07/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Balls Hill Rd/Old Dominion Dr Int</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
124/400-C40013	Dranesville		PM TDD:	Roberson, Jeanmarie					Intersection improvements, including pedestrian facilities					<b>TPP ID#022.</b> Project improvements are in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Preliminary plans distributed for review on 7/8/21. Supervisor Foust and staff were briefed on 7/15/2021 to include potential tree loss, property impacts, and utility conflicts. Community outreach to be planned as initial utility impacts are determined. Final schedule will be provided upon completion of intermediate design.						
2G40-152-000-0			PM UTL:	Nguyen, Tan																
2G40-152-000	\$20,500,000	\$0	PM LAD:	Foley, Richard																
			PM UDCCD:																	
			PM CPTED:	Guarino, Michael																

**Design**

<b>01044 Little River Turnpike EB @ Oasis Drive</b>			02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	07/21	08/21	06/21	01/22
---	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
124/400-C40011	Mason		PM TDD:	Hojatzadeh, Max					Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.					<b>Task Order #20 -</b> Final construction package submit to UDCCD on 7/2/21. County building permit for bus shelter in progress.						
4YP202-01044			PM UTL:																	
TS-000015-026	\$250,000	\$250,000	PM LAD:																	
			PM UDCCD:	Carlin, Craig																
			PM CPTED:																	

**Construction**

Aug 2021

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>01697 Old Keene Mill Road WB @ Commerce Street</b>			02/20	NA	NA	05/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	08/21	08/21	08/21	04/22	12/21	
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa					<u>Project Description</u> Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.					<u>Monthly Remarks</u> Final design received 9/23/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/21, clearance received 3/31/21. Construction authorized 7/13/21. Part of UDCD Task Order #7.											
<b>4YP202-01697</b>			PM UTL:																					
<b>TS-000014-042</b>		\$50,000	PM LAD: Carlin, Craig																					
		\$50,000	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>02075 Gallows Rd @ Boone Blvd</b>			09/20	NA	NA	10/20	12/20	07/21	04/21	11/20	NA	NA	12/20	03/21	NA	NA	NA	04/21	05/21	05/21	07/21	10/21	11/21	
<b>Bus Stop Improvements 124/400-C40011</b>	Providence		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max					<u>Project Description</u> Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.					<u>Monthly Remarks</u> Final construction package submitted to UDCD on 5/3/21. Building permit for bus shelter issued 5/11/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21.											
<b>4YP202-02075</b>			PM UTL:																					
<b>TS-000017-042</b>		\$0	PM LAD: Alcon, Kelly																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>02152 Glade Drive NB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22	
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark					<u>Project Description</u> Install concrete bus shelter pad and bench					<u>Monthly Remarks</u> Land acquisition completed 9/9/2020. Design waiver for pad size submitted to VDOT on 7/28/21.											
<b>4YP202-02152</b>			PM UTL:																					
<b>TS-000013-039</b>		\$50,000	PM LAD: Glass, Lisa																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>02153 Glade Drive SB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22	
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark					<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.					<u>Monthly Remarks</u> Land acquisition completed 8/12/2020. Design waiver for pad size submitted to VDOT on 7/28/21.											
<b>4YP202-02153</b>			PM UTL:																					
<b>TS-000013-040</b>		\$50,000	PM LAD: Glass, Lisa																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								

Project Name		Aug 2021																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>02154 Glade Drive NB @ Green Range Drive</b>		07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill	PM TDD: Vanzandt, Mark					Install concrete bus shelter pad, bus shelter, and loading pad.					Land acquisition completed 9/9/2020. Design waiver for pad size submitted to VDOT on 7/28/21.										
4YP202-02154		PM UTL:																				
TS-000013-041	\$50,000	PM LAD: Glass, Lisa																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Design</b>																						
<b>02155 Glade Drive SB @ Green Range Drive</b>		07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill	PM TDD: Vanzandt, Mark					Install concrete bus shelter pad, bus shelter, and loading pad.					Land acquisition completed 8/12/2020. Design waiver for pad size submitted to VDOT on 7/28/21.										
4YP202-02155		PM UTL:																				
TS-000013-042	\$50,000	PM LAD: Glass, Lisa																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Design</b>																						
<b>02160 Glade Drive SB @ Green Range Drive</b>		06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	10/21	11/21
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max					Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.					Final construction package submitted to UDCD on 4/29/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21.										
4YP202-02160		PM UTL:																				
TS-000013-048	\$0	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Construction</b>																						
<b>02161 Glade Drive NB @ Millrace Lane</b>		06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	09/21	09/21
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max					Install concrete loading pad, bench, and trash can.					Final construction package submitted to UDCD on 4/29/21. Part of UDCD Task Order #6. CN NTP 6/28/21 - 9/5/21.										
4YP202-02161		PM UTL:																				
TS-000013-049	\$0	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Construction</b>																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates								Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02633 Lee Jackson Memorial Highway WB @ Muirfield Lane</b>			02/20	NA	NA	07/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	08/21	08/21	08/21	04/22	11/21
<b>Bus Stop Improvements 124/400-C40011</b>	Sully		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02633</b>			PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.				Final design received 9/30/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/21, clearance received 3/31/21. Construction authorized 7/13/21. Part of UDCD Task Order #7.												
<b>TS-000019-007</b>	\$20,000		PM UTL:																				
	\$20,000		PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road</b>			02/20	NA	NA	07/20	10/20	10/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	08/21	08/21	08/21	09/21	04/22	11/21
<b>Bus Stop Improvements 124/400-C40011</b>	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02817</b>			PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.				VDOT accepted final design 5/13/21. VDOT permit received on 7/8/21. Draft package being prepared. Responses to UDCD comments sent on 7/14/21.												
<b>TS-000016-055</b>	\$35,000		PM UTL:																				
	\$35,000		PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>03160 Richmond Highway NB @ Holly Hill Road</b>			02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	06/21	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	03/22
<b>Bus Stop Improvements 124/400-C40011</b>	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-03160</b>			PM TDD: Madhusudhan, Galappa				Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.				Countywide permit package submitted to VDOT 8/5/21. Responses sent to UDCD on 7/7/21 for comments received for Draft Construction Package submitted earlier. Addressing comments received from UDCD on 7/19/21. Signed Design Waiver package submitted to VDOT on 5/6/21. Land acquisition completion 6/29/21. LAD NTP 3/10/21. Building permit application is in progress.												
<b>TS-000016-054</b>	\$50,000		PM UTL:																				
	\$50,000		PM LAD: Shubert, Beth																				
			PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>03217-Rolling Rd SB @ Edinburgh Dr</b>			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	06/21
<b>Bus Stop Improvements 124/400-C40011</b>	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-03217</b>			PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				Final construction package submitted on 1/29/21. Part of UDCD Task Order #3. Substantially complete 6/4/21. Building inspection of bus shelter pending.												
<b>TS-000016-051</b>	\$50,000		PM UTL:																				
	\$0		PM LAD: Alcon, Kelly																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03807 Wiehle Avenue NB @ North Shore Drive</b>			02/20	NA	NA	06/20	12/20	08/21	01/22	04/21	NA	NA	08/21	12/21	NA	NA	NA	02/22	03/22	03/22	05/22	12/21	09/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max	Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.				Task Order #20 - Final plan approved. Awaiting to receive approval for buffer width programmatic waiver. Plats received. Final DRB application submitted on 5/7/21 for approval. DRB meeting schedule for 8/3/21.															
4YP202-03807			PM UTL:																				
TS-000013-046		\$0	PM LAD: Alcon, Kelly																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>03817-Wiehle Ave NB @ North Shore Dr</b>			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Vanzandt, Mark	Install shelter, bench, and trashcan.				Final construction package submitted to UDCCD 11/16/2020. Part of UDCCD Task Order #3. Substantially complete 6/30/21. Building inspection of bus shelter pending.															
4YP202-03817			PM UTL:																				
TS-000013-044		\$50,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>04000 Elden St SB @ Alabama Dr</b>			09/20	NA	NA	10/20	12/20	12/20	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	05/21	05/21	08/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max	Install concrete bus pad, shelter, bench, and trash can.				Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/21. Awaiting plan review and approval by Town of Herndon.															
4YP202-04000			PM UTL:																				
TS-000012-028		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>06118-Rolling Rd NB @ Edinburgh Dr</b>			04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark	Install shelter, bench, and trash can.				VDOT permit received 1/15/2021. Building permit received 10/5/2020. Final construction package submitted on 1/29/21. Part of UDCCD Task Order #3. Substantially complete 6/23/21. Building inspection of bus shelter pending.															
4YP202-06118			PM UTL:																				
TS-000016-052		\$50,000	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	10/20	10/21	09/21	01/21	NA	NA	01/21	08/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	03/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5000999 TS-000015-025	Mason	\$20,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Strayhorne, Robert PM UDCCD: PM CPTED:				<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Design waiver package submitted to VDOT for approval 8/5/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired.												
Land Acquisition																							
5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	07/20	10/20	10/21	09/21	01/21	NA	NA	01/21	08/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	03/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001008 TS-000015-024	Mason	\$20,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Strayhorne, Robert PM UDCCD: PM CPTED:				<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired.												
Land Acquisition																							
5001052 Leesburg Pike EB @ Glen Carlyn Road			02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	07/21	04/22	11/21
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001052 TS-000015-023	Mason	\$35,000 \$35,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Replace existing shelter, pad, bench, and curb ramps with new concrete pad, bus shelter, bike rack, bench, and curb ramps along with drainage improvements.				<u>Monthly Remarks</u> Construction authorization 3/31/21. Building permit for shelter issued 3/16/21. Part of UDCCD Task Order #5. CN NTP 7/19/21 - 11/15/21.												
Construction																							
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	09/20
<b>Spot Improvements</b> 124/400-C40011 RSP101-01400 2G40-028-012	Providence	\$2,358,019 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Construction substantially complete 9/27/2020. Final Nutrient Credit Transfer Agreement submitted to VDOT for execution on 7/28/21. VDOT permit released 3/30/21. VPDES Notice of Termination submitted to LDS 4/22/21.												
Post-Construction																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/21	11/21	NA	10/22	06/23	07/24	12/23	02/23	TBD	NA	03/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	02/26	08/25
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

**Innovation Station North Neighborhood Access SUP**  
**124/400-C40011** Dranesville  
**ST-000048-001-0**  
**ST-000048-001** \$8,810,000  
 \$0

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Marfurt, Lindsay

Project Description  
 Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place

Monthly Remarks  
**TPP ID# 190.15 HMSAMS ID#15** Survey completed in June 2021. PJD completed 7/13/21 and submitted to USACE 7/21/21. Preliminary design is in progress. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.

On Hold

**Design**

<b>5001154 Arlington Blvd WB @ Prosperity Ave</b>			09/20	NA	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	06/21
---	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**TS-000017-041-500115**  
**TS-000017-041** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Replace existing bus pad and shelter.

Monthly Remarks  
 Final construction package submitted to UDCD on 12/29/2020. Building permit for bus shelter issued 2/18/21. Part of UDCD Task Order #3. Substantially complete 6/29/21. Building inspection of bus shelter pending.

On Hold

**Post-Construction**

			01/20	05/20	07/20	NA	09/20	03/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	04/21	05/21	11/21	04/21
--	--	--	-------	-------	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Reston Bike Share Phase II**  
**124/400-C40011** Hunter Mill  
**TS-000026-001-0**  
**TS-000026-001** \$325,000  
 \$0

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.

Monthly Remarks  
 VDOT LUP permit received for 21 of 21 bike share stations including 17 stations 12/6/19 in parking lanes, 2 stations w/pad 11/25/20 and remaining 2 stations w/pad 7/8/21. VDOT LUP extension received for the stations in parking lanes 5/10/21. Station #19: completed 4/20/21 Station #12: completed 4/23/21, VDOT permit released 7/9/21. Stations #9 & 15 (curb ramp only): construction completed 2/10/21. Stations #5 & 13: construction completed 9/18/20.

On Hold

**Post-Construction**

<b>5001914 Patrick Henry Dr NB @ Greenwood Dr</b>			04/21	08/21	11/21	TBD	02/22	12/22	12/22	04/22	TBD	TBD	05/22	11/22	TBD	TBD	TBD	03/23	03/23	03/23	03/23	08/23	08/23
---	--	--	-------	-------	-------	-----	-------	-------	-------	-------	-----	-----	-------	-------	-----	-----	-----	-------	-------	-------	-------	-------	-------

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Mason  
**CR-000007-001-B-0**  
**CR-000007-001** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad with shelter, bench, trash can, detectable warning surface along with associated grading work.

Monthly Remarks  
 Design is in progress. Survey notification letters sent on 3/25/2021.

On Hold

**Design**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
<b>00953 Richmond Hwy NB @ Woodlawn Trail</b>			04/21	08/21	11/21	TBD	02/22	05/22	05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	06/22	07/22	07/22	07/22	11/22	11/22		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Mount Vernon		PM TDD: Madhusudhan, Galappa						Concrete Shelter Pad with bench and trash can and associate grading.						Design is in progres.										
CR-000007-001-C-0			PM UTL:																						
CR-000007-001		\$0	PM LAD:																						
		\$0	PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>5001177 Patrick Henry Drive NB @ Brook Drive</b>			04/21	08/21	11/21	TBD	02/22	12/22	12/22	04/22	TBD	NA	05/22	11/22	TBD	TBD	NA	02/23	03/23	03/23	08/23	TBD	TBD		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa						Loading pad with Loading pad,bench, trash can, sidewalk, detectable warning surface along with associated grading work.						Design is in progress. Survey notification letters sent 3/25/2021.										
CR-000007-001-D-0		\$0	PM UTL:																						
CR-000007-001		\$0	PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>5001687 Chain Bridge Rd NB @ Brawner St</b>			04/21	08/21	11/21	TBD	02/22	12/22	12/22	04/22	TBD	NA	05/22	11/22	TBD	TBD	NA	02/23	03/23	03/23	03/23	08/23	08/23		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Dranesville		PM TDD: Madhusudhan, Galappa						Loading Pad with Shelte, trash can, bench, detectable warning surfacer & associated grading work.						Design is in progress. Survey notification letters sent 3/25/2021.										
CR-000007-001-E-0		\$0	PM UTL:																						
CR-000007-001		\$0	PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>05991 Columbia Pike WB @ John Marr Dr</b>			04/21	08/21	11/21	NA	02/22	12/22	12/22	04/22	TBD	NA	05/22	11/22	TBD	TBD	NA	02/23	03/23	03/23	04/23	10/23	10/23		
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa						Loading pad with Shelter, bench, detectable warning surface along with associated grading work.						TPP ID #21001. Design is in progress. Survey notification letters sent 3/25/2021.										
CR-000007-001-F-0		\$0	PM UTL:																						
CR-000007-001		\$0	PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Westmoreland Street and Hopewood Drive Intersection Improvements</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Dranesville District</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
303/300-C30010	Dranesville		PM TDD: Nabavi, Seyed				Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk				<b>TPP ID #21001.</b> Design NTP sent on 7/29/2021. Survey is scheduled to start by the end of August. Schedule to be developed after Survey is complete.													
ST-000005-005-0			PM UTL:																					
ST-000005-005	\$230,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Abifadel, Gibran																					
<b>Pre-Design</b>																								
			TBD	TBD	TBD			TBD	TBD	TBD	TBD		TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Beverly Road Pedestrian Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
303/300-C30010	Dranesville		PM TDD: Shahnaj, Sonia				Construct 50 LF of 10' trail along Beverley Road including a cub ramp at Old Dominion Drive.				Project initiation is underway. A site review meeting was held on 7/28/21.													
ST-000005-006-0			PM UTL:																					
ST-000005-006	\$437,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Elm Street Pedestrian Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
303/300-C30010	Dranesville		PM TDD: Shahnaj, Sonia				Install 25 LF of sidewalk and curb ramps along Elm Street at Old Dominion Drive.				Project initiation is underway. A site review meeting was held on 7/28/21.													
ST-000005-007-0			PM UTL:																					
ST-000005-007	\$279,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD
<b>Stonecroft Boulevard Widening Sully Police Station</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Sully		PM TDD: Vanzandt, Mark				Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.													
009217-0			PM UTL: Nguyen, Tan																					
5G25-064-000	\$800,678	\$109,014	PM LAD: Kresge, Carol																					
			PM UDCCD:																					
			PM CPTED: Guarino, Michael																					
<b>Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Jefferson Manor Improvements Phase IIIA</b> 304/300-C30050 2G25-097-000-0 2G25-097-000	Lee	\$3,075,000 (\$225,000)	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Metafria, Fasika PM CPTED: Guarino, Michael					<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor					<u>Monthly Remarks</u> <b>TPP ID#220.</b> Construction 95% complete. Construction NTP 9/28/2020; construction completion scheduled 7/25/2021. Contract awarded on 7/27/2020. Pardon Our Dust meeting held on 9/10/2020. Draft nutrient credit transfer agreement submitted to VDOT 4/7/2021. Building inspections for 3 retaining walls are pending.						On Hold <input type="checkbox"/>
--	-----	----------------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

Construction

<b>Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)</b> Pedestrian Improvements - Bond Fund 304/300-C30050 4YP201-PB009-C ST-000021-009	Hunter Mill	\$500,000 \$0	08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	08/21	10/21	01/22
---	-------------	------------------	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: Stevens, Michael PM CPTED: Hamidi, AJ					<u>Project Description</u> Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court					<u>Monthly Remarks</u> Final CN package submitted to UDCCD on 7/23/21.						On Hold <input type="checkbox"/>
--	--	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Construction

<b>Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park</b> Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB023 ST-000021-023	Lee	\$5,000,000 (\$100,000)	06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21
--	-----	----------------------------	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

			<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCCD: Samiyi, Bijan PM CPTED:					<u>Project Description</u> Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park					<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07.</b> Project website created. Construction NTP 9/28/2020, completion scheduled 9/22/2021. Storm drainage system complete. Slope stability piers complete. Installing sidewalk, curb and bike lane. Final Nutrient Credit Transfer Agreement submitted to VDOT for execution 7/29/21. Construction 85% complete.						On Hold <input type="checkbox"/>
--	--	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

<b>Cinder Bed Road</b> Cinder Bed Road Improvements 304/300-C30050 4YP214-0 5G25-054-000	Mount Vernon	\$6,892,088 \$0	01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17
--	--------------	--------------------	-------	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

			<u>Project Manager/Assignments</u> PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Borkowski, Tad					<u>Project Description</u> Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road					<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Punch list items have been completed. VDOT permit released 7/9/21. Following up with VDOT on potential any final Street Acceptance items to be completed.						On Hold <input type="checkbox"/>
--	--	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Braddock Rd./Roberts Road NB Right Turn Lane</b>			01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Roberson, Jeanmarie						Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road						<b>TPP ID#317.</b> Construction substantially complete 10/12/2020. Nutrient credit transfer agreement executed by VDOT 1/22/2021. VDOT permit released 8/9/21.									
5G25-059-002-0			PM UTL: Nguyen, Tan																					
5G25-059-002		\$1,550,000	PM LAD: Honnick, John																					
		\$0	PM UDCD: Cutler, Tom																					
			PM CPTED: Qi, Maggie																					
<b>Post-Construction</b>																								
<b>North Chambliss St./Beauregard St.</b>			02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	09/21	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.						<b>TPP Plan ID#320.</b> Construction 50% complete. The Landmark Plaza improvements added to the project. Schedule adjusted due to longer construction contract duration to add the Landmark Plaza									
5G25-059-003-0			PM UTL: Nguyen, Tan																					
5G25-059-003		\$800,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCD: Metafria, Fasika																					
			PM CPTED: Stevens, Daniel																					
<b>Construction</b>																								
<b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b>			03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	04/21	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Add eastbound left turn lane on Silverbrook Road at Southrun Road						<b>TPP ID#326.</b> Construction substantially complete 4/12/21. VDOT inspection requested. Nutrient credit transfer agreement executed by VDOT on 2/21/21.									
5G25-059-005-0			PM UTL: Maisel, Michael																					
5G25-059-005		\$1,400,000	PM LAD: Honnick, John																					
		\$0	PM UDCD: Stevens, Michael																					
			PM CPTED: Aguayo, Vanessa																					
<b>Post-Construction</b>																								
<b>Old Courthouse Rd./Besley Rd. Realignment</b>			07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						<b>TPP ID # 35.</b> Third Final Design submitted on 7/16/21. LAD NTP 12/21/2020. Land rights on 7 of 19 properties have been acquired. WGL and Century Link relocations are complete. Awaiting Dominion, Verizon, and Cox P&E. Sanitary and water relocation will be in plan relocation.									
5G25-059-007-0			PM UTL: Maisel, Michael																					
5G25-059-007		\$16,500,000	PM LAD: Strayhorne, Robert																					
		\$0	PM UDCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
<b>Land Acquisition</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>			07/16	10/16	05/17	03/18	06/21	05/19	03/22	08/21	NA	NA	08/21	02/22	02/19	12/19	NA	03/22	04/22	04/22	04/22	05/20	10/22	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						<b>TPP ID#090.</b> 3rd final plans submitted 6/22/21. VDOT design approval received 7/22/21. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. Finalizing revised plats. 2nd LAD NTP anticipated August 2021. Utility relocations complete. As a result of the design modifications, one additional Dominion guy anchor adjustment to be coordinated during construction. Project schedule adjusted due to additional time required to obtain VDOT approval of revised design.									
5G25-060-020-0			PM UTL: Maisel, Michael																					
5G25-060-020		\$1,450,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCCD: Stevens, Michael																					
			PM CPTED: Askarzadeh, Negin																					
<b>Design</b>																								
<b>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</b>			12/17	02/18	08/18	09/19	01/22	04/22	04/22	02/21	03/21	NA	06/21	02/22	03/22	07/22	NA	05/22	06/22	07/22	08/22	03/23	03/23	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd						<b>TPP ID#102.</b> Final Plans completed. Utility relocation design in progress (DVP, Verizon, Cox, FFX Water). Notice to proceed with land acquisition was sent on 6/30/21. Land rights on 0 of 7 properties have been acquired. Additional survey to be requested to include recent updates to a couple of properties. Land Acquisition will need to be paused on 3 properties until additional survey is completed.									
5G25-060-023-0			PM UTL: Maisel, Michael																					
5G25-060-023		\$1,750,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCCD: Cutler, Tom																					
			PM CPTED: Askarzadeh, Negin																					
<b>Land Acquisition</b>																								
<b>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</b>			05/18	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	10/20	11/20	01/21	08/21	05/21	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad						Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard						<b>TPP ID#116, UPC #113610.</b> Construction Award letter was sent to contractor on 1/21/2021. Construction NTP 3/22/2021, completion scheduled for 7/20/2021. Construction substantially complete 5/25/21. VDOT permit released 8/9/21. LAP closeout is in progress.									
5G25-060-026-0			PM UTL: Nguyen, Tan																					
5G25-060-026		\$660,576	PM LAD: Shubert, Beth																					
		\$0	PM UDCCD: Abtew, Leykun																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
<b>Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.</b>			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	08/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max						Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive						<b>TPP ID#119</b> Construction substantially complete 8/27/2020. Final Nutrient Credit Transfer agreement submitted to VDOT for execution on 7/28/21. VDOT permit released 7/29/21.									
5G25-060-027-0			PM UTL: Nguyen, Tan																					
5G25-060-027		\$2,029,420	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					

Aug 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD:	Madhusudhan, Galappa				Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive				<b>TPP ID# 165.</b> Construction substantially complete 6/15/21. Construction NTP 10/19/2020, scheduled completion 6/15/21. Contractor addressing punch list. Nutrient Credit Transfer Agreement submitted to VDOT for execution on 8/2/21.											
5G25-060-034-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-034	\$2,400,000		PM LAD:	Monahan, Clyde																			
	\$0		PM UDCCD:	Cutler, Tom																			
			PM CPTED:	Luo, Caijun																			
<b>Post-Construction</b>																							
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>			02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	01/22
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD:	Marsh, Dennis				Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road				<b>TPP ID#167.</b> Construction 25% complete.											
5G25-060-036-0			PM UTL:	Maisel, Michael																			
5G25-060-036	\$2,000,000		PM LAD:	Alcon, Kelly																			
	\$0		PM UDCCD:	Stevens, Michael																			
			PM CPTED:	Abifadel, Gibran																			
<b>Construction</b>																							
<b>South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr</b>			05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	08/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD:	Hojatzadeh, Max				Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road				<b>TPP ID#175.</b> Construction 60% complete. Nutrient Credit Transfer Agreement submitted to VDOT for execution 7/28/21.Signal timing approval received.											
5G25-060-039-0			PM UTL:	Maisel, Michael																			
5G25-060-039	\$1,800,000		PM LAD:	Najeeb, Mohammed																			
	\$0		PM UDCCD:	Bajracharya, Sanjala																			
			PM CPTED:	Luo, Caijun																			
<b>Construction</b>																							
<b>Sunrise Valley Dr.Walkway - Hitchcock Dr.- Colts Brook Dr</b>			06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD:	Shahnaj, Sonia				Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive				<b>TPP ID#176.</b> Construction substantially completed on 4/30/21. Punch list items completed. Awaiting VDOT permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.											
5G25-060-040-0			PM UTL:	Pugh, Richard																			
5G25-060-040	\$400,000		PM LAD:	Shubert, Beth																			
	\$0		PM UDCCD:	Bajracharya, Sanjala																			
			PM CPTED:	Steinilber, Will																			
<b>Post-Construction</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
			A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</b>			11/17	12/17	11/18	06/19	08/20	05/21	10/21	11/20	02/21	NA	02/21	10/21	10/21	04/22	NA	11/21	01/22	02/22	03/22	05/22	12/22
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Zahirieh, Shahla	Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue				<b>TPP ID#205.</b> Third Final design plans submitted for review 8/4/21. LAD NTP 2/8/21. Land rights on 1 of 8 properties have been acquired. Public outreach held in September 2020.															
5G25-060-043-0			PM UTL: Pugh, Richard																				
5G25-060-043	\$4,900,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Lilley, Ronald																				
<b>Land Acquisition</b>																							
<b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b>			08/17	11/17	07/18	09/20	10/21	07/20	08/22	04/21	10/21	NA	11/21	06/22	06/22	10/22	NA	11/22	12/22	01/23	02/23	04/22	02/24
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Zahirieh, Shahla	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk				<b>TPP ID#234.</b> 2nd pre-final design distributed for review 7/16/21. Utility relocation designs are in progress. Public outreach was held in early November 2020. Schedule was adjusted to allow additional time to modify design to avoid a retaining wall conflict with a Verizon Manhole and to allow additional time to modify the stormwater design due to a new pipe installation by a homeowner within our outfall analysis limits.															
5G25-060-044-0			PM UTL: Pugh, Richard																				
5G25-060-044	\$5,750,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Metafria, Fasika																				
			PM CPTED: Lilley, Ronald																				
<b>Design</b>																							
<b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b>			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Lauretti, Francesco	Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter				<b>TPP ID#235.</b> Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. VDOT reinspection completed 12/1/2020. Nutrient Credit Transfer Agreement submitted to VDOT for execution 7/29/21. Awaiting permit release.															
5G25-060-045-0			PM UTL: Nguyen, Tan																				
5G25-060-045	\$1,713,757		PM LAD: Bailey, Stephen																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
<b>Post-Construction</b>																							
<b>Lincolnia Rd Sidewalk &amp; Spot Improvements</b>			02/20	NA	NA	06/20	03/21	08/21	09/21	10/20	NA	NA	11/20	08/21	01/21	06/21	NA	11/21	NA	NA	02/22	08/21	08/22
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Nabavi, Seyed	Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court				<b>TPP ID#320.1</b> VDOT approval on signal design plan and pavement marking plan is pending. LAD NTP 11/19/2020. Land rights on 5 of 7 properties have been acquired. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation is complete.															
5G25-060-048-0			PM UTL: Nguyen, Tan																				
5G25-060-048	\$1,300,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: Stevens, Daniel																				
			PM CPTED: Stevens, Daniel																				
<b>Land Acquisition</b>																							

Project Name		Aug 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Route 1 at Fairhaven-Quander		02/19	NA	NA	09/19	07/20	07/20	10/20	07/20	NA	NA	07/20	10/20	NA	NA	NA	01/21	02/21	02/21	02/21	03/21	05/21	On Hold <input type="checkbox"/>
Route 1-RHPTI Ped Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon	PM TDD:	Zahirieh, Shahla					Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection					<b>TPP ID #188.01.</b> Substantially completed 5/20/21. Signal timings approved by VDOT on 3/6/21. No Nutrient Credit Transfer is required for this project. VDOT inspection requested.										
5G25-061-028-0		PM UTL:																					
5G25-061-028	\$400,000	PM LAD:	Monahan, Clyde																				
	\$0	PM UDCCD:	Stevens, Michael																				
		PM CPTED:	Luo, Caijun																				
Post-Construction																							
Reston Pkwy - DTR WB On-Ramp		06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21	On Hold <input type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD:	Vanzandt, Mark					Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades					<b>TPP ID# 189.07 RMAG ID# 7</b> Construction NTP 4/8/21, completion scheduled for 8/5/2021. Final construction package submitted to UDCCD 3/31/21. Revised VDOT permit received 3/23/21. This project to be constructed with 5G25-062-008. Nutrient credit transfer is not required for this project. Construction is 80% complete.										
5G25-062-007-0		PM UTL:	Nguyen, Tan																				
5G25-062-007	\$750,000	PM LAD:	Monahan, Clyde																				
	\$0	PM UDCCD:	Metafria, Fasika																				
		PM CPTED:																					
Construction																							
Reston Pkwy - DTR EB Off/On Ramps		06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21	On Hold <input type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD:	Vanzandt, Mark					Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades					<b>TPP ID# 189.08 RMAG ID# 8.</b> Construction is 80% complete. Construction NTP 4/8/21, completion scheduled for 8/6/21. Signal timing submitted VDOT 6/21/21.. Final construction package submitted to UDCCD 3/22/21. Draft Nutrient Credit Transfer Agreement submitted 7/15/21, VDOT review completed 8/5/21. Final agreement to be prepared for signature. This project to be constructed with 5G25-062-007.										
5G25-062-008-0		PM UTL:	Nguyen, Tan																				
5G25-062-008	\$825,000	PM LAD:																					
	\$0	PM UDCCD:	Metafria, Fasika																				
		PM CPTED:																					
Construction																							
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	02/21	03/20	02/22	11/20	NA	NA	12/20	01/22	NA	NA	NA	03/22	04/22	05/22	06/22	03/21	09/22	On Hold <input type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD:	Fasceski, Jeff					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					<b>TPP ID#189.11 RMAG ID#38.</b> Final design submitted 2/26/21. Met with VDOT Traffic Engineering to address comments. 2nd Final submission expected in August, 2021. Two Verizon manhole tops to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is to be removed. LAD NTP 12/4/2020. Land rights on 0 of 4 properties have been acquired. Property appraisals for land acquisition have been delayed. Schedule has been adjusted due to extensive time for plat preparation and delay in LAD receiving property appraisals.										
5G25-062-011-0		PM UTL:	Pugh, Richard																				
5G25-062-011	\$1,350,000	PM LAD:	Najeeb, Mohammed																				
	\$0	PM UDCCD:																					
		PM CPTED:	Guarino, Michael																				
Land Acquisition																							



Project Name		Aug 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #									Permit Submission														
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19	
																07/2019 On Hold <input checked="" type="checkbox"/>							
<b>RMAG Phase II 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla	Provide pedestrian crosswalk on the east leg of the intersection							<b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.													
5G25-062-014-0		PM UTL:																					
5G25-062-014	\$138,199	PM LAD: Monahan, Clyde																					
	\$0	PM UDCCD:																					
		PM CPTED:																					
<b>Construction</b>																							
Westmoreland St. Bike Lanes - N. of Rosemont Dr.		10/17	10/17	03/18	08/18	04/20	09/19	08/20	03/19	NA	NA	03/19	04/20	07/20	12/20	NA	12/20	01/21	01/21	01/21	08/20	04/21	
																On Hold <input type="checkbox"/>							
<b>Bike/Trail Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Dranesville	PM TDD: Turner, Latesa	Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive							<b>TPP ID#187.</b> Construction substantially complete 4/12/21. VDOT permit released 7/9/21. Nutrient credit transfer agreement executed by VDOT 6/21/21.													
5G25-063-009-0		PM UTL: Maisel, Michael																					
5G25-063-009	\$560,000	PM LAD: Finnell, Richard																					
	\$0	PM UDCCD: Engida, Samuel																					
		PM CPTED:																					
<b>Post-Construction</b>																							
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)		09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21	
																On Hold <input type="checkbox"/>							
<b>County-Maintained Pedestrian Imp 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Dranesville	PM TDD: Beall, James	260 LF of 5-foot sidewalk along north side of North West Street							<b>TPP ID#350.</b> Ribbon cutting ceremony held 6/17/21. Construction substantially complete 2/10/21. Punch list is complete. VDOT reinspection requested. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/21. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.													
ST-000036-003-0		PM UTL: Maisel, Michael																					
ST-000036-003	\$1,250,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCCD: Engida, Samuel																					
		PM CPTED: Qi, Maggie																					
<b>Post-Construction</b>																							
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy		03/16	NA	10/17	11/18	03/20	09/20	10/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	11/21	11/21	11/21	12/21	03/20	07/22	
																On Hold <input type="checkbox"/>							
<b>County-Maintained Pedestrian Imp - 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill	PM TDD: Marsh, Dennis	Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road							<b>TPP ID#121</b> Revised plans submitted to VDOT QA/QC and Materials 6/28/21. Comments received on 8/2/21. TMP approved 5/28/21. Pavement marking approved 6/28/21. SWM Maintenance Agreement signed by MSMD and forward to VDOT Permit 5/5/21. Draft CN package to be sent in August. Schedule adjstuted due to additional comments from VDOT L&D.													
ST-000036-009-0		PM UTL: Maisel, Michael																					
ST-000036-009	\$2,100,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCCD: McCorkle, Lisa																					
		PM CPTED: Harrell, William																					
<b>Utility Relocation</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	03/22
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-010-0			PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						On Hold <input type="checkbox"/>								
ST-000036-010	\$1,300,000	\$0	PM UTL: Pugh, Richard																				
			PM LAD: Strayhorne, Robert																				
			PM UDCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				
<b>Construction</b>																							
<b>Kirby Road Walkway - Halsey Rd. - Franklin Ave</b>			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	03/22
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-011-0			PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						On Hold <input type="checkbox"/>								
ST-000036-011	\$1,700,000	\$0	PM UTL: Pugh, Richard																				
			PM LAD: Strayhorne, Robert																				
			PM UDCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				
<b>Construction</b>																							
<b>Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines</b>			01/18	04/18	02/19	08/21	11/21	11/20	10/22	11/21	01/22	NA	01/22	08/22	09/22	09/23	NA	10/23	11/23	12/23	01/24	11/21	01/25
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-013-0			PM TDD: Fasceski, Jeff						Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						On Hold <input type="checkbox"/>								
ST-000036-013	\$5,000,000	\$0	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Alcon, Kelly																				
			PM UDCD:																				
			PM CPTED: Stevens, Daniel																				
<b>Design</b>																							
<b>Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-015-0			PM TDD: Hojatzadeh, Max						Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						On Hold <input type="checkbox"/>								
ST-000036-015	\$3,000,000	\$0	PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED: Askarzadeh, Negin																				
<b>Survey</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
<p><b>Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.</b></p> <p>04/16 07/16 10/16 06/17 10/17 09/18 08/18 10/17 NA NA 10/17 05/18 06/18 10/18 NA 03/19 03/19 03/19 04/19 12/19 10/19</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>County-Maintained Pedestrian Imp - 2014                      304/300-C30050 Mount Vernon PM TDD: Zahirieh, Shahla Construct 5-foot sidewalk along west side of Old Mount Vernon Road                      ST-000036-016-0 PM UTL: Yusufoglu, Eldar                      ST-000036-016 \$1,265,000 PM LAD: Shubert, Beth                      \$0 PM UDCD: McCorkle, Lisa                      PM CPTED: Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.</p> <p>Post-Construction</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>Telegraph Road Walkway Ph II - Pike to Wilton</b></p> <p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>County-Maintained Pedestrian Imp - 2014                      304/300-C30050 Lee PM TDD: Roberson, Jeanmarie Construct 5-foot of concrete sidewalk to fill in missing links, including crosswalks and curb ramps                      ST-000036-017-0 PM UTL:                      ST-000036-017 \$3,625,000 PM LAD: Abifadel, Gibran                      \$0 PM UDCD:                      PM CPTED: Survey</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>Burke VRE Connector Ph IV</b></p> <p>02/16 07/16 10/16 09/17 12/19 08/18 02/20 03/18 NA NA 10/18 07/19 08/19 09/20 NA 08/20 11/20 12/20 01/21 11/19 01/22</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>County-Maintained Bike/Trail Imp - 2014                      304/300-C30050 Braddock PM TDD: Hojatzadeh, Max Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows                      ST-000037-003-0 PM UTL: Pugh, Richard                      ST-000037-003 \$2,750,000 PM LAD: Baker, Lisa                      \$0 PM UDCD: Bhinge, Deepak                      PM CPTED: Wynands, Nicole</p> <p>Construction</p> <p>On Hold <input type="checkbox"/></p>																									