



County of Fairfax, Virginia

MEMORANDUM

DATE: July 23, 2021

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the July 2021 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Smitha Chellappa, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

July 23, 2021

Page 2 of 4

David Loss, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
John Honnick, Transportation Planner IV, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Contracting Officer, DPWES
Carey F. Needham, Deputy Director, DPWES – Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Tiya Raju, Acting Director, Building Design and Construction Division (BDCD)
Dennis Cate, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD

Transportation Design Division Monthly Projects Status Report

July 23, 2021

Page 3 of 4

Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Beth Shubert, Project Coordinator, LAD

Ricky Foley, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Transportation Design Division Monthly Projects Status Report

July 23, 2021

Page 4 of 4

Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Suzanne Watts, Local Assistance

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Kari Mobley, Maintenance

Norman Whitaker, Director, Transportation Planning

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

July 2021

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 20
FUND 30010 – COUNTY CONSTRUCTION	20 - 21
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	21 – 30

Jul 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cinderbed Bikeway - Cinderbed Rd. Bikeway 102/500-C50000 AA1400137-15-137 AA1400137-15	Lee	\$14,750,000 \$5,849,915	02/18	04/19	06/20	12/20	11/21	05/22	05/22	06/21	04/21	09/21	09/21	05/22	01/22	11/22	06/22	06/22	07/22	08/22	11/22	11/23	05/24
			<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Engida, Samuel PM CPTED: Lilley, Ronald						<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<u>Monthly Remarks</u> UPC #106143. TPP ID#122. Pre-final design distributed to various agencies for review 12/1/2020. All VDOT comments received and being evaluated. 1st submission to LDS completed 1/14/2021. Comments from LDS submission received and being evaluated. Citizens Meeting held 5/10/2021 with comments collected. No request for public hearing from Post Willingness advertisements. Meeting with Supervisor Lusk's office and environmental groups held 6/24/21 to discuss environmental concerns about project. All utility easement instruments (Dominion Energy, COX and Verizon) received and under review. Waiting for revised plats and remaining plats for the project.								

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria 102/500-C50000 AA1400141-16-0 AA1400141-16	Lee	\$3,441,000 \$453,000	02/18	08/18	03/19	08/20	11/21	02/22	01/22	05/21	NA	09/21	09/21	12/21	09/21	12/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23
			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Luo, Caijun						<u>Project Description</u> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<u>Monthly Remarks</u> UPC #109607. TPP ID# 182. Final design in progress. Utility relocation designs in progress.								

Design

Rt-7 sidewalk Rt. 7 Sidewalk under Rt. 123 North Side 102/500-C50000 DCBPA-069 AA1400069-12	Providence Hunter Mill	\$2,175,000 (\$128,600)	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: McCorkle, Lisa PM CPTED:						<u>Project Description</u> Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						<u>Monthly Remarks</u> UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.								

Post-Construction

Rt.7 Sidewalk under Rt.123 South Side 102/500-C50000 DCBPA-070 AA1400070-12	Providence Hunter Mill	\$2,150,000 (\$254,590)	04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:						<u>Project Description</u> Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange						<u>Monthly Remarks</u> UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.								

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	09/21	02/20	NA	06/20	07/20	08/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$13,050,000 (\$366,300)		PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa						Construct bicycle and pedestrian grade separated crossing						UPC #107439. RMAG ID# 5. 3rd Final design distributed 6/25/21 for ROW review for VDOT Utility Easement change. Plat updated for VDOT utility easement 7/2/21. DEV consent agreement negotiation completed 7/7/21, awaiting signature from County Ex. NVRPA agreement negotiation is ongoing. LAD NTP issued on 7/6/2020. Land rights on 4 of 7 properties have been acquired including donation of easements on 1 property. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/2020. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020 with relocation anticipated September 2021. Other utility relocation designs are on-going.										
Land Acquisition			11/19	01/20	07/20	10/20	10/21	01/22	05/22	06/21	NA	09/21	10/21	04/22	TBD	TBD	10/22	11/22	12/22	01/23	03/23	07/23	09/23		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill \$431,000 \$195,000		PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Foley, Richard PM UDCCD: PM CPTED: Stevens, Daniel						Provide protected crosswalk at Beulah Road and Talisman Drive						UPC #113637. Final Design plans underway. Final plats received 6/3/21. Cox Communications relocation coordination is underway.										
Design			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Shreveewood Elementary SRTS 102/500-C50000 SRTS-157 AA1400157-21	Providence \$1,725,000 \$1,217,530		PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: PM UDCCD: PM CPTED:						Addition of new marked crosswalks across Shreve Road and 8' wide walkway connections serving Shreveewood ES & W&OD Trail						PE UPC #118236. Received approved scope 7/1/21. Project initiation is in progress.										
Pre-Design			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Orange Hunt Elementary SRTS 102/500-C50000 SRTS-158 AA1400158-21	\$200,000 \$59,967		PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED:						Crosswalk Improvements at Orange Hunt Elementary School						UPC #118237. Project initiation.										
Pre-Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	08/21	09/21	10/21	11/21	03/22	03/22
--	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Vienna Merrifield Bike Share			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
102/500-C50000	Providence		PM TDD:	Zahirieh, Shahla	Installation of 7 bike share stations within the Vienna Merrifield area					7 bike share locations require different types of improvements to accommodate the new stations. Received VDOT LUP permit on 7/6/21 for the stations in existing parking lanes (Stations B, C, D, G). Final Construction package of stations with concrete pad (Stations A, E, and F) are in progress, pending VDOT Countywide permit renewal.									
TF-000045-002-0			PM UTL:	Nguyen, Tan															
TF-000045-002		\$0	PM LAD:																
		\$0	PM UDCCD:																
			PM CPTED:																

Design

Scotts Run Wlkwy			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
-------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

TMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
102/500-C50000	Providence		PM TDD:	Dresser, John	Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park					UPC #110477. TMSAMS ID# 107. Construction substantial complete 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Ribbon cutting was held on 2/4/2021. Contractor is working on punch list. As-built plans were approved by LDS on 4/22/2021. VDOT Land Use Permit released on 5/5/2021. Minor punch list items remain.									
TMSAMS-107			PM UTL:	Nguyen, Tan															
AA1400107-13		\$4,240,000	PM LAD:	Monahan, Clyde															
		(\$147,702)	PM UDCCD:	Bhinge, Deepak															
			PM CPTED:	Aguayo, Vanessa															

Post-Construction

			09/20	NA	NA	12/20	02/21	06/21	03/21	NA	NA	NA	NA	NA	NA	NA	06/21	06/21	06/21	07/21	12/21	08/21
--	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Jeff Todd Way Infiltration Basin			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Mount Vernon		PM TDD:	Nabavi, Seyed	Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.					Pre-con meeting was held on 7/8/21. Construction NTP 7/5/21, completion scheduled for 8/4/21. Final construction package submitted on 6/3/21. VDOT permit received 4/13/21. Final design submitted to VDOT on 2/26/21. Nutrient credits reserved for the project on 11/25/2020.									
2G40-021-001-0			PM UTL:																
2G40-021-001		\$246,000	PM LAD:	Metafria, Fasika															
		\$0	PM UDCCD:																
			PM CPTED:																

Construction

			08/18	NA	03/19	10/20	07/21	06/21	06/22	07/21	NA	NA	08/21	05/22	03/21	09/21	NA	07/22	08/22	09/22	10/22	09/22	05/23
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

VRE Rolling Road Station Parking Lot Expansion			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Springfield		PM TDD:	Fasceski, Jeff	Surface parking lot expansion					TPP ID#358. This project to be permitted through Land Development Services (LDS). No significant comments from Community Information Meeting. 2nd submission expected end of July, 2021. Plats are in progress. Coordinating with Norfolk Southern Railroad (NSR) for parcel data. LAD requires nine months due to extensive communication required with NSR. Dominion, Verizon Virginia, and Cox Communications authorized for guy adjustments.									
2G40-055-000-A-0			PM UTL:	Yusufoglu, Eldar															
2G40-055-000		\$2,300,000	PM LAD:	Foley, Richard															
		\$1,300,000	PM UDCCD:	Bhinge, Deepak															
			PM CPTED:	Abifadel, Gibran															

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

		12/17	NA	08/18	11/19	08/21	04/20	01/22	07/21	NA	NA	07/21	01/22	NA	NA	NA	02/22	02/22	03/22	04/22	10/21	10/22
--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Giles Run & Laurel Hill 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon \$2,250,000 (\$550,000)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
		PM TDD: Turner, Latesa					Improve existing park access					This project will be permitted through the Land Development Services (LDS) review process. Finalizing project plats. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1 st LDS submission review					
		PM UTL: Pugh, Richard					road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development					comments, complete geotechnical investigations and obtain review agency (FCPA, UFM and Streetlight) approvals. LAD NTP anticipated July 2021.					
		PM LAD: Baker, Lisa															

Design

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS		03/18	06/18	04/21	11/21	04/22	03/23	03/23	01/22	04/22	NA	05/22	02/23	03/23	12/23	NA	12/23	01/24	02/24	03/24	10/24	10/24
-----------------------------------------------------------------	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill \$5,750,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
		PM TDD: Shahnaj, Sonia					Improve existing walkway and install missing link on the north side of Sunrise Valley Drive					TPP ID# 189.04. RMAG ID# 4 Intermediate design distributed for agency review 4/30/2021. Received VDOT comments 6/14/2021. Scope is under reevaluation. Meeting was held with FCDOT staff 7/12/21 and a follow up meeting is scheduled for 7/23/21.					
		PM UTL: Maisel, Michael															
		PM LAD: Shubert, Beth															

Design

Town Center Parkway Bike Lanes		03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---------------------------------------	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006	Hunter Mill \$1,800,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					10/2018 On Hold <input checked="" type="checkbox"/>
		PM TDD: Zahirieh, Shahla					Construct cycle tracks by reducing median and lane widths					TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.					
		PM UTL: Nguyen, Tan															
		PM LAD: Monahan, Clyde															

Design

Innovation Center to Arrowbrook		06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	03/21
----------------------------------------	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007	Dranesville \$1,250,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
		PM TDD: Dresser, John					600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK signal installation across Sunrise Valley Drive.					TPP ID# 190.06 HMSAMS ID# 7. Construction substantially complete 3/1/2021. VDOT HAWK signal inspection is currently in process before signal can be operational. Construction NTP was 5/4/2020. VDOT has agreed to accept maintenance responsibility for the HAWK signal. VDOT's approval of HAWK signal timings received 12/15/2020. Contractor is working on final punchlist items. LDS Site As-built submission approved on 6/16/21.					
		PM UTL: Maisel, Michael															
		PM LAD: Monahan, Clyde															

Post-Construction

Jul 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)																									
HMSAMS			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20		
124/400-C40011		Hunter Mill	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
2G40-086-014-A-0			PM TDD: Roberson, Jeanmarie						Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links						On Hold <input type="checkbox"/>										
2G40-086-014	\$1,677,500		PM UTL: Maisel, Michael												TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is pending.										
	\$0		PM LAD: Alcon, Kelly																						
			PM UDCCD: Stevens, Michael																						
			PM CPTED: Stevens, Daniel																						
Post-Construction																									
Monroe Street (Southern Segment, Monroe Manor to Dwight)																									
HMSAMS			06/17	NA	09/18	11/19	11/20	05/21	03/21	07/20	10/20	NA	10/20	02/21	02/20	08/20	NA	04/21	05/21	06/21	07/21	04/22	11/21		
124/400-C40011		Hunter Mill	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
2G40-086-014-B-0			PM TDD: Roberson, Jeanmarie						Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links						On Hold <input type="checkbox"/>										
2G40-086-014	\$1,372,500		PM UTL: Maisel, Michael												TPP ID#190.13 HMSAMS ID# 13. CN NTP 8/2/21, completion scheduled for 11/30/21. Final construction package authorized on 4/26/21. Nutrient Credit Agreement package submitted to VDOT on 4/20/21.										
	\$0		PM LAD: Alcon, Kelly																						
			PM UDCCD: Stevens, Michael																						
			PM CPTED: Stevens, Daniel																						
Construction																									
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)																									
HMSAMS			03/20	NA	NA	06/20	10/20	01/22	01/22	02/21	NA	NA	02/21	10/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22		
124/400-C40011		Hunter Mill	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
2G40-086-014-C-0			PM TDD: Roberson, Jeanmarie						Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches						On Hold <input type="checkbox"/>										
2G40-086-014	\$150,000		PM UTL: Nguyen, Tan												TPP ID# 190.13 HMSAMS ID# 13. Final design complete. VDOT clearance to LUP received on 2/24/21. Land rights are required for the traffic signal. LAD NTP issued 2/25/2021. Offer letters have been sent out. Land rights on 1 of 2 properties have been acquired.										
	\$0		PM LAD: Alcon, Kelly																						
			PM UDCCD:																						
			PM CPTED: Stevens, Daniel																						
Land Acquisition																									
Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr																									
HMSAMS			12/16	01/17	05/17	02/18	03/21	07/21	07/21	09/19	11/19	NA	12/19	07/21	07/21	10/22	NA	11/22	12/22	01/23	02/23	02/24	02/24		
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013		Springfield	PM TDD: Roberson, Jeanmarie						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						On Hold <input type="checkbox"/>										
2G40-087-003-0			PM UTL: Nguyen, Tan												TPP ID#23. Final plans distributed on 3/8/21. NTP for land acquisition issued on 12/20/19. Land rights on 10 of 13 properties have been acquired. New appraisals for two properties received. Land Acquisition public hearing held on 6/8/21. Project schedule adjusted due to rescheduling of LAD PH . Utility relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete.										
2G40-087-003	\$8,500,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: Lim, Vannak																						
			PM CPTED: Luo, Caijun																						
Land Acquisition																									

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																													
Project Status																														
Backlick Road and Industrial Road		04/19	12/19	08/20	07/21	10/21	03/23	03/23	11/21	02/22	NA	02/22	10/22	10/22	07/23	NA	05/23	07/23	08/23	09/23	12/24	12/24								
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
Six Year Plan HB2313 Local Spot Improvements		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						TPP ID# 21 & 91 Pre-final design is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way.																
124/400-C40013	Mason	PM UTL: Maisel, Michael																												
2G40-087-010-0	Lee	PM LAD: Alcon, Kelly																												
2G40-087-010	\$7,000,000	PM UDCCD:																												
	\$0	PM CPTED: Alexandrow, Nikolai																												
Design																														
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	07/21	05/22	05/22	07/21	07/21	NA	09/21	04/22	05/22	11/22	NA	07/22	08/22	09/22	10/22	05/23	05/23								
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
Six Year Plan HB2313 Local Spot Improvements		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						TPP ID#027.03. Final design distributed for review on 7/6/21. Final project plats under review. Utility companies preparing plats, due in July.																
124/400-C40013	Mount Vernon	PM UTL: Maisel, Michael																												
2G40-087-020-0		PM LAD: Strayhorne, Robert																												
2G40-087-020	\$3,700,000	PM UDCCD:																												
	\$0	PM CPTED: Alexandrow, Nikolai																												
Design																														
Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St		09/20	12/20	07/21	TBD	11/22	07/23	07/23	10/22	TBD	NA	11/22	06/23	TBD	TBD	NA	08/23	09/23	10/23	11/23	09/24	09/24								
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
CSYP C&I Bike & Pedestrian Program		PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						TPP ID#107. Survey received 10/2/2020. Utility designations received on 11/12/2020. Intermediate (30%) design submit for review and comments on 7/20/21.																
124/400-C40011	Dranesville	PM UTL: Nguyen, Tan																												
2G40-088-005-0		PM LAD:																												
2G40-088-005	\$1,000,000	PM UDCCD:																												
	\$0	PM CPTED: Steinhilber, Will																												
Design																														
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD								
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
CSYP C&I Bike & Pedestrian Program		PM TDD: Vanzandt, Mark						Replace existing substandard sidewalk and fill in missing segments of sidewalk along east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Schedule for project implementation to be developed after confirmation of available funding by Town. Public meeting documents will be posted for comment through mid-May 2021. Estimate verification will proceed when the public comment phase completes for the project.																
124/400-C40011	Hunter Mill	PM UTL:																												
2G40-088-011-0		PM LAD:																												
2G40-088-011	\$2,500,000	PM UDCCD:																												
	\$0	PM CPTED: Bandy, Audra																												
Design																														

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane</p> <p>05/15 09/15 02/16 06/17 08/18 04/18 02/19 09/17 NA NA 09/17 12/17 05/18 06/19 NA 05/19 05/19 06/19 08/19 03/19 08/20</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-016-0 \$2,132,507 2G40-088-016 \$2,132,507</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCD: Metafria, Fasika PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road</p> <p><u>Monthly Remarks</u> TPP ID#305. Construction substantially complete 8/11/2020. VDOT re-inspection requested 6/29/2021. Nutrient credit transfer agreement executed by VDOT 1/22/2021.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Post-Construction</p>																							
<p>Magarity Road Walkway - Ware Rd to Peabody Dr.</p> <p>09/17 04/18 03/20 08/20 08/21 11/20 11/21 01/21 02/21 NA 02/21 10/21 03/21 03/22 NA 01/22 03/22 04/22 05/22 03/22 04/23</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-025-0 Dranesville 2G40-088-025 \$4,200,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCD: Bhinge, Deepak PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.</p> <p><u>Monthly Remarks</u> TPP Project #150- Final design plans are in progress. Received LDS SWM approval. LAD NTP given on 2/9/2021. Land rights on 14 of 26 properties have been acquired. Utility relocation coordination (DEV, WGL, FW and fiber optics) is in progress. Gas relocation NTP was issued on 3/4/2021. FW water relocation design at 80% complete, to be installed by FW after Gas line completion and prior to walkway construction. Coordination is in progress with Colonies property HOA to replace the existing right turn lane to their gated community.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Land Acquisition</p>																							
<p>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</p> <p>01/19 04/19 10/19 04/20 12/20 10/21 06/21 07/20 NA NA 07/20 06/21 04/21 09/21 NA 07/21 08/21 09/21 10/21 12/22 12/22</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Mount Vernon 2G40-088-026-0 \$9,500,000 2G40-088-026 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCD: Lim, Vannak PM CPTED: Hamidi, AJ</p> <p><u>Project Description</u> Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek</p> <p><u>Monthly Remarks</u> TPP ID# 154. Final construction package submitted to UDCD for signature 7/19/21. VDOT LUP issued 7/12/21. Courtesy presentation to ARB 7/8/21. LAD completion 6/14/21. Utility relocations are in progress and will be done by September 2021. Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-stream work.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Utility Relocation</p>																							
<p>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</p> <p>02/17 05/17 05/18 09/18 03/19 02/20 02/20 02/19 NA NA 02/19 11/19 12/19 04/20 NA 05/20 NA NA 10/20 06/21 04/21</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Hunter Mill 2G40-088-027-0 \$1,320,000 2G40-088-027 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCD: Stevens, Michael PM CPTED: Wells, Chris</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk along the south side of North Shore Drive</p> <p><u>Monthly Remarks</u> TPP ID#155. Construction substantially complete 4/23/21. Punch list is complete, awaiting VDOT inspection. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Post-Construction</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7																							
CSYP C&I Bike & Pedestrian Program			08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	08/21	NA	01/22	02/22	03/22	04/22	12/22	02/23
124/400-C40011	Mason		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
2G40-088-028-0			PM TDD: Vanzandt, Mark					Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road					TPP ID#172. Final plans underway. Partial land acquisition notice to proceed provided on 10/23/2020. Full notice to proceed provided on 11/17/2020. Land rights on 34 of 48 properties have been acquired. Washington Gas relocation construction is underway - 60% complete. Dominion Energy and Fairfax Water relocations will be done during construction. Schedule adjusted in June to allow additional time to complete land acquisition for the project. Administrative item schedule to be presented to the BOS to acquire land rights for the project on 7/27/21 with the public hearing scheduled for 9/14/21.										
2G40-088-028	\$6,500,000		PM UTL: Nguyen, Tan																				
	\$0		PM LAD: Najeeb, Mohammed																				
			PM UDCCD: Askarzadeh, Negin																				
Land Acquisition																							
Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River																							
CSYP C&I Bike & Pedestrian Program			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
124/400-C40011	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
2G40-088-031-0			PM TDD: Madhusudhan, Galappa					Construct 10' Shared Use Path along Gunston Rd from Pohick Bay golf course entrance to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage work and grading.					TPP ID #206. Pre-scoping is underway.										
2G40-088-031	\$9,118,474		PM UTL:																				
	\$5,118,474		PM LAD:																				
			PM UDCCD: Stevens, Daniel																				
Pre-Design																							
Hunter Village Dr Walkway (Wentworth to Flax)																							
CSYP C&I Bike & Pedestrian Program			12/17	01/18	06/18	11/18	07/19	11/19	10/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	02/21	03/21	03/21	03/21	07/20	05/21
124/400-C40011	Springfield		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
2G40-088-038-0			PM TDD: Madhusudhan, Galappa					Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive					TPP ID#134. Construction was substantially completed on 5/28/21. Final Nutrient Credit Transfer Agreement is being prepared. VDOT punch list received 7/2/21. Coordinating with UDCCD to resolve some punch list items.										
2G40-088-038	\$550,000		PM UTL: Pugh, Richard																				
	\$0		PM LAD: Glass, Lisa																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Stevens, Daniel																				
Post-Construction																							
Lisle Ave Walkway (Griffith to Sportsman)																							
CSYP C&I Bike & Pedestrian Program			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	06/21	NA	06/21	07/21	07/21	08/21	02/22	02/22
124/400-C40011	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
2G40-088-044-0			PM TDD: Zahirieh, Shahla					Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue					TPP ID#147. Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/2021. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity.										
2G40-088-044	\$900,000		PM UTL: Maisel, Michael																				
	\$0		PM LAD: Baker, Lisa																				
			PM UDCCD: Abtew, Leykun																				
			PM CPTED: Stevens, Daniel																				
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</p> <p>08/18 01/19 NA 10/19 TBD 10/21 TBD 09/20 NA NA 11/20 TBD NA NA NA TBD TBD TBD 03/2021 TBD TBD</p> <p><u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Alcon, Kelly PM UDCCD: Stevens, Daniel PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School</p> <p><u>Monthly Remarks</u> TPP ID#161. This project to be permitted through LDS review process. Waiting for finalized plan from FCPS in order to revise project scope. Project on hold until project scope revised.</p>																							
<p>Land Acquisition</p>																							
<p>Great Falls St Walkway (Grande to Haycock)</p> <p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: PM LAD: PM UDCCD: PM CPTED:</p> <p><u>Project Description</u> Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane</p> <p><u>Monthly Remarks</u> TPP ID# 201. Pre-scoping is underway.</p>																							
<p>Pre-Design</p>																							
<p>Ingleside Ave Walkway (McLean Cc to Church Hill)</p> <p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED:</p> <p><u>Project Description</u> Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill</p> <p><u>Monthly Remarks</u> TPP ID 204. Initial pre-scoping exercise was completed by TDD in May 2021. Project is in initiation phase for preliminary design. A task order was requested from consultant on 5/4/21. Survey notifications sent 5/25/21 and survey request sent on 5/27/21. Survey is anticipated to start in mid to late July.</p>																							
<p>Pre-Design</p>																							
<p>Rock Hill Rd Walkway (Sterling to Astoria)</p> <p>07/19 09/19 03/20 05/20 02/21 01/22 06/21 09/20 NA NA 09/20 06/21 01/21 08/21 NA 07/21 08/21 09/21 10/21 04/23 08/22</p> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Yusufoglu, Eldar PM LAD: Najeeb, Mohammed PM UDCCD: Abtey, Leykun PM CPTED: Marfurt, Lindsay</p> <p><u>Project Description</u> Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction</p> <p><u>Monthly Remarks</u> TPP ID 211. Final Plans approved by VDOT. VDOT permit application submitted 6/30/21, permit received 7/13/21. LAD NTP issued 9/17/2020. Land acquisition completed 6/21/21. Fiberlight & Zayo relocations complete. Cox relocation in progress. Draft CN package to UDCCD ON 5/27/21.</p>																							
<p>Utility Relocation</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	02/21	08/20	08/21	NA	NA	NA	NA	NA	05/20	02/21	NA	09/21	10/21	10/21	10/21	09/21	05/22
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Lee 2G40-088-066-0 2G40-088-066 \$1,100,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: PM UDCD: PM CPTED: Lilley, Ronald						<u>Project Description</u> Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						<u>Monthly Remarks</u> TPP ID# 228. Final design resubmitted for review 6/22/21. WGL and Dominion relocations completed. Verizon to coordinate with the contractor during construction to lift & lay between drainage structures, if needed. Schedule adjusted due to additional time required by consultant to address comments received from L&D, VDOT.								

Design			On Hold <input type="checkbox"/>																						
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	09/21	04/21	02/22	07/21	NA	NA	07/21	02/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22	11/23		
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-069-0 2G40-088-069 \$2,700,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCD: Stevens, Michael PM CPTED: Abifadel, Gibran						<u>Project Description</u> Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						<u>Monthly Remarks</u> TPP ID# 238. Final design is underway. Draft plats received 1/27/2021. Meeting held 12/10/2020 with LDS to resolve SWM comments. 2nd LDS submittal 6/22/21. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV). LAD NTP anticipated July 2021.										

Design			On Hold <input type="checkbox"/>																						
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	06/21	10/21	10/21	04/22	07/21	TBD	NA	08/21	03/22	04/21	06/22	NA	05/22	05/22	05/22	08/22	08/22	12/22		
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-072-0 2G40-088-072 \$600,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Maisel, Michael PM LAD: TBD, To Be Determined PM UDCD: TBD, To Be Determined PM CPTED: Stevens, Daniel						<u>Project Description</u> Approximately 600 LF of 10-foot wide SUP with wayfinding signs						<u>Monthly Remarks</u> TPP ID# 87.01 Second pre-final plan distributed for review 6/30/21. Plat request submitted 6/14/21. Most utility relocations are within existing right of way. Additional test holes are in progress.										

Design			On Hold <input type="checkbox"/>																						
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	04/22	08/22	08/22	11/21	NA	NA	12/21	07/22	01/22	07/22	NA	09/22	10/22	11/22	01/23	12/23	12/23		
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-073-0 2G40-088-073 \$1,800,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: PM UDCD: PM CPTED: Steinhilber, Will						<u>Project Description</u> Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						<u>Monthly Remarks</u> TPP ID# 87.02 Pre-Final design distributed for review 7/19/21. H&HA study was submitted as the Intermediate submission to VDOT and SWPD on 2/9/2021. Comments have been received from VDOT and SWPD. An LDS submission for Drainage/SWM and Floodplain study reviews was made on 6/7/21.										

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	TBD	TBD	NA	02/22	04/22	05/22	06/22	05/23	05/23	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad						Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						TPP ID# 87.03 Pre-Final design distributed for review 7/16/21. Geotechnical Report is completed. The Environmental JPA process has been initiated. An LDS 2nd submission was made on 6/28/21.									
2G40-088-074-0			PM UTL: Maisel, Michael																					
2G40-088-074	\$2,500,000		PM LAD: Bajracharya, Sanjala																					
	\$0		PM UDCD: Bajracharya, Sanjala																					
			PM CPTED: Marfurt, Lindsay																					
Design																								
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	10/21	04/22	04/22	07/21	NA	NA	08/21	03/22	03/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 775LF of 10-foot wide SUP with 150LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.04 3rd Prefinal design in progress. Utility relocations within ROW (fiberoptic and water). Plat schedule to be adjusted due to scope revision at the Prosperity Ave intersection the location of the only land rights on the project. Addendum authorized 4/19/21 for Prosperity intersection and corridor analysis due to 4th leg crosswalk. Water relocation plan in design.									
2G40-088-075-0			PM UTL: Maisel, Michael																					
2G40-088-075	\$1,200,000		PM LAD: Foley, Richard																					
	\$0		PM UDCD: Lim, Vannak																					
			PM CPTED: Steinhilber, Will																					
Design																								
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	NA	08/20	10/21	04/22	04/22	04/21	NA	NA	05/21	02/22	03/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.05 Final plans are being prepared. LAD NTP issued 5/6/2021. Land rights on 0 of 1 property have been aquired. Utility relocations within ROW (fiberoptic, Dominion and water). Dominion pole relocation authorized 3/18/21.									
2G40-088-076-0			PM UTL: Maisel, Michael																					
2G40-088-076	\$900,000		PM LAD: Foley, Richard																					
	\$0		PM UDCD: Lim, Vannak																					
			PM CPTED: Steinhilber, Will																					
Land Acquisition																								
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	08/20	02/21	03/21	08/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	09/21	10/21	10/21	10/21	12/21	02/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						TPP ID#657. Permit plans are being prepared. VDOT accepted final design 6/28/21. 2nd final design submitted to VDOT on 5/27/21. Land acquisition completed 5/13/2021. Land rights on 1 of 1 property have been acquired. LAD NTP issued 10/29/2020.									
2G40-088-077-0			PM UTL: Pugh, Richard																					
2G40-088-077	\$500,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Bhinge, Deepak																					
			PM CPTED: Askarzadeh, Negin																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-079-A-0 2G40-088-079 \$450,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Foley, Richard PM UDCCD: PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades</p> <p><u>Monthly Remarks</u> TPP ID# 87.04A Project design and land rights halted to address scope revision proposed by CPTED. Revised scope design analysis completed. Design addendum has been received and is under review. Project schedule will be revised after a task order amendment is negotiated/executed. Project Data Sheet approved by LDS on 1/13/2021. LAD NTP 1/7/2021. Land rights on 0 of 2 properties have been acquired.</p>																							
<p>Land Acquisition</p> <p>Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-079-B-0 2G40-088-079 \$150,000 \$150,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: Abtew, Leykun PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u> Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection</p> <p><u>Monthly Remarks</u> PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072. 2nd pre-final distributed for review 7/8/21. LAD NTP 7/15/21. Land rights on 0 of 4 properties have been acquired. Temporary easement on 4 properties are required. Project to be completed under Countywide Permit.</p>																							
<p>Pole Road Crosswalk Improvements</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Mount Vernon 2G40-088-083-0 2G40-088-083 \$200,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: Bhinge, Deepak PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct median refuge island. Project will also improve pedestrian crosswalks and curb ramps.</p> <p><u>Monthly Remarks</u> TPP ID#21006: Intermediate design distributed for review 7/19/21.</p>																							
<p>Design</p> <p>Cedar Lane Crosswalk Improvements</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-084-0 2G40-088-084 \$125,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai</p> <p><u>Project Description</u> Construct median refuge island and upgrade crosswalks/curb ramps.</p> <p><u>Monthly Remarks</u> TPP ID#21007: Intermediate design in progress.</p>																							
<p>Design</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23
Rt.28 Widening (PWC L to Rt.29) NVTA-70		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40017	Sully	PM TDD:	Beall, James	Widen Route 28 from 4 lanes to						UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP issued 6/15/2020.												
2G40-100-000-0	Springfield	PM UTL:	Maisel, Michael	6 lanes from Prince William						Substantial completion 3/31/2023, final completion 7/28/2023. VDOT and FHWA concurred with final noise impact analysis												
2G40-100-000	\$78,782,000	PM LAD:	Shubert, Beth	County line to Route 29						6/3/21. Community meeting on noise barriers held 6/17/2021. Noise barrier ballots mailed to benefitted property owners and												
	(\$2,000,000)	PM UDCD:								residents on 6/24/21, due back to FCDOT 7/15/21. 100% plans, revised buffer waiver, and initial phase of ROW plans are												
		PM CPTED:	Chellappa, Smitha							under review.												

Construction

		02/20	07/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Balls Hill Rd/Old Dominion Dr Int		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Dranesville	PM TDD:	Roberson, Jeanmarie	Intersection improvements,						TPP ID#022. Concept design underway. Project improvements to be in accordance with Alternative A.1 T-Intersection												
2G40-152-000-0		PM UTL:	Nguyen, Tan	including pedestrian facilities						Improvements, as recommended in the final traffic study developed by CPTED. Design team currently implementing												
2G40-152-000	\$20,500,000	PM LAD:	Foley, Richard							recommended design adjustments to lane width and buffer strip per the internal meeting held on 3/31/21. Preliminary plans												
	\$0	PM UDCD:								distributed for review 7/8/21. Final schedule will be provided upon completion of intermediate design.												
		PM CPTED:	Guarino, Michael																			

Design

01044 Little River Turnpike EB @ Oasis Drive		02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	07/21	08/21	06/21	01/22
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>							
124/400-C40011	Mason	PM TDD:	Hojatzadeh, Max	Install new bus pull-out, loading						Task Order #20 - Construction authorized 7/2/21. County building permit for bus shelter in progress. VDOT permit received											
4YP202-01044		PM UTL:		pad, shelter, and trashcan along						6/3/21.											
TS-000015-026	\$250,000	PM LAD:		Little River Turnpike.																	
	\$250,000	PM UDCD:	Carlin, Craig																		
		PM CPTED:																			

Bid Advertisement

01433-Braddock Rd EB @ Dunleigh Dr		04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	09/20	10/20	10/20	10/20	06/21	03/21
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>							
124/400-C40011	Braddock	PM TDD:	Vanzandt, Mark	Install shelter, bench, and trash						VDOT LUP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on											
4YP202-01433		PM UTL:		can.						9/1/2020. Part of UDCD Task Order #1. Substantially complete 3/26/21. Individual permit pending punchlist closeout.											
TS-000011-033	\$0	PM LAD:								Building inspection passed 5/4/21.											
	\$0	PM UDCD:	Carlin, Craig																		
		PM CPTED:																			

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01697 Old Keene Mill Road WB @ Commerce Street			02/20	NA	NA	05/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	08/21	08/21	08/21	04/22	12/21
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Final design received 9/23/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/21, clearance received 3/31/21. Construction authorized 7/13/21.												
4YP202-01697		\$50,000																					
TS-000014-042		\$50,000																					
Bid Advertisement																							
02075 Gallows Rd @ Boone Blvd			09/20	NA	NA	10/20	12/20	07/21	04/21	11/20	NA	NA	12/20	03/21	NA	NA	NA	04/21	05/21	05/21	07/21	10/21	11/21
Bus Stop Improvements 124/400-C40011	Providence		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Alcon, Kelly PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.				<u>Monthly Remarks</u> Final construction package submitted to UDCCD on 5/3/21. Building permit for bus shelter issued 5/11/21. Part of UDCCD Task Order #5. CN NTP 7/19/21 - 11/15/21.												
4YP202-02075		\$0																					
TS-000017-042		\$0																					
Construction																							
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22
Bus Stop Improvements 124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad and bench				<u>Monthly Remarks</u> Land acquisition completed 9/9/2020. Draft construction package in progress.												
4YP202-02152		\$50,000																					
TS-000013-039		\$0																					
Design																							
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22
Bus Stop Improvements 124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.				<u>Monthly Remarks</u> Land acquisition completed 8/12/2020. Draft construction package in progress.												
4YP202-02153		\$50,000																					
TS-000013-040		\$0																					
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark						Install concrete bus shelter pad, bus shelter, and loading pad.						Land acquisition completed 9/9/2020. Draft construction package in progress.									
4YP202-02154			PM UTL:																					
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	08/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	09/21	10/21	10/21	10/21	09/20	02/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark						Install concrete bus shelter pad, bus shelter, and loading pad.						Land acquisition completed 8/12/2020. Draft construction package in progress.									
4YP202-02155			PM UTL:																					
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
02160 Glade Drive SB @ Green Range Drive			06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	10/21	11/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max						Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.						Final construction package submitted to UDCCD on 4/29/21. Part of UDCCD Task Order #5. CN NTP 7/19/21 - 11/15/21.									
4YP202-02160			PM UTL:																					
TS-000013-048	\$0		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
02161 Glade Drive NB @ Millrace Lane			06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	04/21	06/21	06/21	07/21	09/21	09/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max						Install concrete loading pad, bench, and trash can.						Final construction package submitted to UDCCD on 4/29/21. Part of UDCCD Task Order #6. CN NTP 6/28/21 - 9/5/21.									
4YP202-02161			PM UTL:																					
TS-000013-049	\$0		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
02633 Lee Jackson Memorial Highway WB @ Muirfield Lane			02/20	NA	NA	07/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	08/21	08/21	08/21	04/22	11/21
Bus Stop Improvements 124/400-C40011	Sully		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-02633			PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.				Final design received 9/30/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/2021, clearance received 3/31/21. Construction authorized 7/13/21.												
TS-000019-007	\$20,000		PM UTL:																				
	\$20,000		PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Bid Advertisement																							
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	07/20	10/20	10/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	08/21	08/21	08/21	04/22	11/21
Bus Stop Improvements 124/400-C40011	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-02817			PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.				VDOT accepted final design 5/13/21. VDOT permit received on 7/8/21. Draft package being prepared. Responses to UDCCD comments received on 7/7/21.												
TS-000016-055	\$35,000		PM UTL:																				
	\$35,000		PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02902 North Shore Drive EB @ Northgate Square			02/20	NA	NA	06/20	09/20	12/20	11/20	09/20	NA	NA	09/20	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	12/21	06/21
Bus Stop Improvements 124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-02902			PM TDD: Hojatzadeh, Max				Install 8'x8' concrete bus stop pad with bench				Final construction package submitted to UDCCD on 12/29/2020. Part of UDCCD Task Order #2. Substantially complete 6/23/21.												
TS-000013-045	\$0		PM UTL:																				
	\$0		PM LAD: Shubert, Beth																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							
03160 Richmond Highway NB @ Holly Hill Road			02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	06/21	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	03/22
Bus Stop Improvements 124/400-C40011	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03160			PM TDD: Madhusudhan, Galappa				Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.				Final design is in progress. Responses sent to UDCCD on 7/7/21 for comments received earlier. Signed Design Waiver package submitted to VDOT on 5/6/21. Land aquisition completion 6/29/21. LAD NTP 3/10/21.												
TS-000016-054	\$50,000		PM UTL:																				
	\$50,000		PM LAD: Shubert, Beth																				
			PM UDCCD:																				
			PM CPTED:																				
Design																							

Project Name		Design PHASE Dates																			Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																													
Project Status																														
03217-Rolling Rd SB @ Edinburgh Dr		04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	06/21	On Hold <input type="checkbox"/>							
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
124/400-C40011	Mount Vernon	PM TDD: Vanzandt, Mark						Install shelter, bench, and trash can.						Final construction package submitted on 1/29/21. Part of UDCD Task Order #3. Substantially complete 6/4/21.																
4YP202-03217		PM UTL:																												
TS-000016-051	\$50,000	PM LAD: Alcon, Kelly																												
	\$0	PM UDCD: Carlin, Craig																												
		PM CPTED:																												
Post-Construction																														
03807 Wiehle Avenue NB @ North Shore Drive		02/20	NA	NA	06/20	12/20	08/21	01/22	04/21	NA	NA	08/21	12/21	NA	NA	NA	02/22	03/22	03/22	05/22	12/21	09/22	On Hold <input type="checkbox"/>							
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Final plan approved. Awaiting to receive approval for buffer width programmatic waiver. Plats received. Final DRB application submitted on 5/7/21 for approval.																
4YP202-03807		PM UTL:																												
TS-000013-046	\$0	PM LAD:																												
	\$0	PM UDCD:																												
		PM CPTED:																												
Design																														
03817-Wiehle Ave NB @ North Shore Dr		04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	06/21	On Hold <input type="checkbox"/>							
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
124/400-C40011	Hunter Mill	PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Final construction package submitted to UDCD 11/16/2020. Part of UDCD Task Order #3. Substantially complete 6/30/21.																
4YP202-03817		PM UTL:																												
TS-000013-044	\$50,000	PM LAD: Alcon, Kelly																												
	\$0	PM UDCD: Carlin, Craig																												
		PM CPTED:																												
Post-Construction																														
04000 Elden St SB @ Alabama Dr		09/20	NA	NA	10/20	12/20	12/20	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	05/21	05/21	08/21	On Hold <input type="checkbox"/>							
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
124/400-C40011	Dranesville	PM TDD: Hojatzadeh, Max						Install concrete bus pad, shelter, bench, and trash can						Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/21. Awaiting plan review and approval by Town of Herndon.																
4YP202-04000		PM UTL:																												
TS-000012-028	\$0	PM LAD:																												
	\$0	PM UDCD:																												
		PM CPTED:																												
Design																														

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
06118-Rolling Rd NB @ Edinburgh Dr		04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	06/21
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon	PM TDD: Vanzandt, Mark					Install shelter, bench, and trash can.					VDOT permit received 1/15/2021. Building permit received 10/5/2020. Final construction package submitted on 1/29/21. Part of UDCD Task Order #3. Substantially complete 6/23/21.										
4YP202-06118		PM UTL:																				
TS-000016-052	\$50,000	PM LAD:																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
Post-Construction																						
5000935 Columbia Pike SB @ Marshall Drive		02/20	NA	NA	07/20	10/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	03/21	03/21	03/21	04/22	06/21
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.					Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted to VDOT on 1/25/21. Final construction package authorized 3/5/21. UDCD Task Order #4. Substantially complete 6/23/21.										
4YP202-5000935		PM UTL:																				
TS-000015-022	\$50,000	PM LAD:																				
	\$50,000	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
Post-Construction																						
5000999 Carlin Springs Road NB, North of 7-11		02/20	NA	NA	07/20	10/20	10/21	09/21	01/21	NA	NA	01/21	08/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	03/22
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Install loading pad, sidewalk along with drainage improvements and associated grading work.					Revised design waiver package submitted to VDOT on 6/9/21, VDOT concurrence received on 6/21/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired.										
4YP202-5000999		PM UTL:																				
TS-000015-025	\$20,000	PM LAD: Strayhorne, Robert																				
	\$20,000	PM UDCD:																				
		PM CPTED:																				
Land Acquisition																						
5001008 Carlin Springs Road NB @ Columbia Pike		02/20	NA	NA	07/20	10/20	10/21	09/21	01/21	NA	NA	01/21	08/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	03/22
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Install loading pad, sidewalk along with drainage improvements and associated grading work.					Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired.										
4YP202-5001008		PM UTL:																				
TS-000015-024	\$20,000	PM LAD: Strayhorne, Robert																				
	\$20,000	PM UDCD:																				
		PM CPTED:																				
Land Acquisition																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>5001052 Leesburg Pike EB @ Glen Carlyn Road</p> <p>Bus Stop Improvements 124/400-C40011 4YP202-5001052 TS-000015-023</p> <p>Mason \$35,000 \$35,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:</p> <p><u>Project Description</u> Replace existing shelter, pad, bench, and curb ramps with new concrete pad, bus shelter, bike rack, bench, and curb ramps along with drainage improvements.</p> <p><u>Monthly Remarks</u> Construction authorization 3/31/21. Building permit for shelter issued 3/16/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>5001154 Arlington Blvd WB @ Prosperity Ave</p> <p>Bus Stop Improvements 124/400-C40011 4YP202-5001154 TS-000017-041</p> <p>Providence \$0 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:</p> <p><u>Project Description</u> Replace existing bus pad and shelter.</p> <p><u>Monthly Remarks</u> Final construction package submitted to UDCD on 12/29/2020. Building permit for bus shelter issued 2/18/21. Part of UDCD Task Order #3. Substantially complete 6/29/21.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Rt. 123 @ Jermantown Rd.</p> <p>Spot Improvements 124/400-C40011 RSP101-01400 2G40-028-012</p> <p>Providence \$2,358,019 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCD: Samiyi, Bijan PM CPTED:</p> <p><u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements</p> <p><u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction substantially complete 9/27/2020. Draft nutrient credit transfer agreement approved by VDOT, Final Transfer Agreement submitted for final signature on 5/7/21. VDOT permit released 3/30/2021. VPDES Notice of Termination submitted to LDS 4/22/21.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Innovation Station North Neighborhood Access SUP 124/400-C40011 ST-000048-001-0 ST-000048-001</p> <p>Dranesville \$8,810,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCD: PM CPTED: Marfurt, Lindsay</p> <p><u>Project Description</u> Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place</p> <p><u>Monthly Remarks</u> TPP ID# 190.15 HMSAMS ID#15 Survey completed in June 2021. PJD completed 7/13/21 and under review for USACE submittal. Preliminary design is in progress. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.</p> <p>On Hold <input type="checkbox"/></p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
<p>Reston Bike Share Phase II 124/400-C40011 Hunter Mill TS-000026-001-0 TS-000026-001 \$325,000 \$0</p> <p>Project Manager/Assignments PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:</p> <p>Project Description Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.</p> <p>Monthly Remarks VDOT LUP permit received for 21 of 21 bike share stations including 17 stations 12/6/19 in parking lanes, 2 stations w/pad 11/25/20 and remaining 2 stations w/pad 7/8/21. VDOT LUP extension received for the stations in parking lanes 5/10/21. Station #19: completed 4/20/21 Station #12: completed 4/23/21, VDOT permit released 7/9/21. Stations #9 & 15 (curb ramp only): construction completed 2/10/21. Stations #5 & 13: construction completed 9/18/20.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Post-Construction</p> <p>5001914 Patrick Henry Dr NB @ Greenwood Dr MSMD Bus Shelter Replacement 303/300-C30010 Mason CR-000007-001-B-0 CR-000007-001 \$0 \$0</p> <p>Project Manager/Assignments PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:</p> <p>Project Description Loading Pad with shelter, bench, trash can, detectable warning surface along with associated grading work.</p> <p>Monthly Remarks Survey is in progress. Survey notification letters sent 3/25/2021.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Survey</p> <p>00953 Richmond Hwy NB @ Woodlawn Trail MSMD Bus Shelter Replacement 303/300-C30010 Mount Vernon CR-000007-001-C-0 CR-000007-001 \$0 \$0</p> <p>Project Manager/Assignments PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:</p> <p>Project Description Concrete Shelter Pad with bench and trash can and associate grading.</p> <p>Monthly Remarks Project initiation in progres.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pre-Design</p> <p>5001177 Patrick Henry Drive NB @ Brook Drive MSMD Bus Shelter Replacement 303/300-C30010 Mason CR-000007-001-D-0 CR-000007-001 \$0 \$0</p> <p>Project Manager/Assignments PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:</p> <p>Project Description Loading pad with Loading pad, bench, trash can, sidewalk, detectable warning surface along with associated grading work.</p> <p>Monthly Remarks Survey is in progress. Survey notification letters sent 3/25/2021.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Survey</p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
5001687 Chain Bridge Rd NB @ Brawner St			04/21	08/21	11/21	TBD	02/22	12/22	12/22	04/22	TBD	NA	05/22	11/22	TBD	TBD	NA	02/23	03/23	03/23	03/23	08/23	08/23	
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
303/300-C30010	Dranesville		PM TDD: Madhusudhan, Galappa				Loading Pad with Shelte, trash can, bench, detectable warning surfacer & associated grading work.				Survey is in progress. Survey notification letters sent 3/25/2021.													
CR-000007-001-E-0		\$0	PM UTL:																					
CR-000007-001		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
		\$0	PM CPTED:																					
Survey																								
05991 Columbia Pike WB @ John Marr Dr			04/21	08/21	11/21	NA	02/22	12/22	12/22	04/22	TBD	NA	05/22	11/22	TBD	TBD	NA	02/23	03/23	03/23	04/23	10/23	10/23	
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa				Loading pad with Shelter, bench, detectable warning surface along with associated grading work.				TPP ID #21001. Survey is in progress. Survey notification letters sent 3/25/2021.													
CR-000007-001-F-0		\$0	PM UTL:																					
CR-000007-001		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
		\$0	PM CPTED:																					
Survey																								
Westmoreland Street and Hopewood Drive Intersection Improvements			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Dranesville District			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
303/300-C30010	Dranesville		PM TDD: Nabavi, Seyed				Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk				TPP ID #21001. Proposal is under review and negotiation is in progress.													
ST-000005-005-0		\$230,000	PM UTL:																					
ST-000005-005		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
		\$0	PM CPTED: Abifadel, Gibran																					
Pre-Design																								
Stonecroft Boulevard Widening Sully Police Station			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD	
Stonecroft Boulevard Widening Sully			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Sully		PM TDD: Vanzandt, Mark				Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.													
009217-0		\$800,678	PM UTL: Nguyen, Tan																					
5G25-064-000		\$0	PM LAD: Kresge, Carol																					
		\$0	PM UDCCD:																					
		\$0	PM CPTED: Guarino, Michael																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Turner, Latesa				Infrastructure reconstruction on Albemarle Drive in Jefferson Manor				TPP ID#220. Construction 95% complete. Construction NTP 9/28/2020; construction completion scheduled 7/25/2021. Contract awarded on 7/27/2020. Pardon Our Dust meeting held on 9/10/2020. Draft nutrient credit transfer agreement submitted to VDOT 4/7/2021.												
2G25-097-000-0			PM UTL: Nguyen, Tan																				
2G25-097-000	\$3,075,000		PM LAD: Shubert, Beth																				
	\$3,075,000		PM UDCC: Metafria, Fasika																				
			PM CPTED: Guarino, Michael																				

Construction

			08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	08/21	10/21	01/22
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Pedestrian Improvements - Bond Fund			PM TDD: Hojatzadeh, Max				Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road				Final CN package submitted to UDCC for signature 7/22/21. VDOT permit received 7/15/21. Land acquisition completed 3/31/21.												
304/300-C30050	Hunter Mill		PM UTL: Yusufoglu, Eldar				West of Hawthorn Ridge Court																
4YP201-PB009-C			PM LAD: Baker, Lisa																				
ST-000021-009	\$500,000		PM UDCC: Stevens, Michael																				
	\$0		PM CPTED: Hamidi, AJ																				

Design

			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Pedestrian Improvements - Bond Funded			PM TDD: Ayers, Robert				Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Project website created. Construction NTP 9/28/2020, completion scheduled 9/22/2021. Storm drainage system complete. Slope stability piers complete. Installing sidewalk, curb and bike lane. VDOT review of Draft Nutrient Credit Transfer Agreement completed 5/12/21. Final Nutrient Credit Transfer Agreement in progress. Construction 77% complete.												
304/300-C30050	Lee		PM UTL: Nguyen, Tan																				
4YP201-PB023			PM LAD: Cate, Dennis																				
ST-000021-023	\$5,000,000		PM UDCC: Samiyi, Bijan																				
	(\$100,000)		PM CPTED:																				

Construction

			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17
Cinder Bed Road			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Cinder Bed Road Improvements			PM TDD: Khorashadi, Brook				Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Street acceptance is in progress. Underdrain issue is resolved. Meeting with VDOT Permit and Drainage on 2/23/21 to discuss Wing Scour Comments and reach a resolution. Feedback received on 2/25/2021 on final field remediation measures. Punch list items have been addressed. VDOT permit released 7/9/21.												
304/300-C30050	Mount Vernon		PM UTL: Nguyen, Tan																				
4YP214-0			PM LAD: Shubert, Beth																				
5G25-054-000	\$6,892,088		PM UDCC: Samiyi, Bijan																				
	\$0		PM CPTED: Borkowski, Tad																				

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
North Chambliss St./Beauregard St.			02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	09/21	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.						TPP Plan ID#320. CN NTP 6/14/21 - 9/12/21. Pre-construction meeting was held on 6/16/21. Final construction package submitted on 6/2/21. VDOT permit received 3/25/21. The Landmark Plaza improvements added to the project. Schedule adjust due to construction contract duration.									
5G25-059-003-0			PM UTL: Nguyen, Tan																					
5G25-059-003		\$800,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCCD: Metafria, Fasika																					
			PM CPTED: Stevens, Daniel																					
Construction																								
Silverbrook Rd./Southrun Rd. EB Left Turn Lane			03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	04/21	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Add eastbound left turn lane on Silverbrook Road at Southrun Road						TPP ID#326. Construction substantially complete 4/12/21. VDOT inspection requested. Nutrient credit transfer agreement executed by VDOT on 2/21/21.									
5G25-059-005-0			PM UTL: Maisel, Michael																					
5G25-059-005		\$1,400,000	PM LAD: Honnick, John																					
		\$0	PM UDCCD: Stevens, Michael																					
			PM CPTED: Aguayo, Vanessa																					
Post-Construction																								
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						TPP ID # 35. LAD NTP 12/21/2020. Land rights on 6 of 19 properties have been acquired. Review comments from VDOT and other agencies on final design are being addressed. WGL relocation is complete. Century Link relocation to follow next. Dominion, Verizon, and Cox relocations will start after easements are recorded. Dominion final design received on 8/27/2020. Dominion easement plats received. Century Link relocation plan received and is under review. Cox and Verizon easement plats received on 11/9/2020 and is under review. Sanitary and water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress.									
5G25-059-007-0			PM UTL: Maisel, Michael																					
5G25-059-007		\$16,500,000	PM LAD: Strayhorne, Robert																					
		\$0	PM UDCCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
Land Acquisition																								
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	07/21	05/19	01/22	01/19	NA	NA	07/21	01/22	02/19	12/19	NA	02/22	03/22	03/22	04/22	05/20	10/22	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. 3rd final plans submitted 6/22/21. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. Revised plats and 2nd LAD NTP anticipated July 2021. Utility relocations complete. As a result of the design modifications, one additional Dominion guy anchor adjustment to be coordinated during construction.									
5G25-060-020-0			PM UTL: Maisel, Michael																					
5G25-060-020		\$1,450,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCCD: Stevens, Michael																					
			PM CPTED: Askarzadeh, Negin																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	01/22	04/22	04/22	02/21	03/21	NA	06/21	02/22	03/22	07/22	NA	05/22	06/22	07/22	08/22	03/23	03/23
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Providence		PM TDD:	El Kaissi, Mohamad			Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd				TPP ID#102. Final Plans completed. Utility relocation design in progress (DVP, Verizon, Cox, FFX Water). Notice to proceed with land acquisition was sent on 6/30/21. Land rights on 0 of 7 properties have been acquired.												
5G25-060-023-0			PM UTL:	Maisel, Michael																			
5G25-060-023	\$1,750,000		PM LAD:	Najeeb, Mohammed																			
	\$0		PM UDCD:	Cutler, Tom																			
			PM CPTED:	Askarzadeh, Negin																			
Land Acquisition																							
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			05/18	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	10/20	11/20	01/21	08/21	05/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD:	El Kaissi, Mohamad			Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard				TPP ID#116, UPC #113610. Construction Award letter was sent to contractor on 1/21/2021. Construction NTP 3/22/2021, completion scheduled for 7/20/2021. Construction substantially complete 5/25/21.												
5G25-060-026-0			PM UTL:	Nguyen, Tan																			
5G25-060-026	\$660,576		PM LAD:	Shubert, Beth																			
	\$0		PM UDCD:	Abteu, Leykun																			
			PM CPTED:	Harrell, William																			
Post-Construction																							
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	08/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD:	Hojatzadeh, Max			Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive				TPP ID#119 Construction substantially complete 8/27/2020. Proceeding to submit Final Nutrient Credit Transfer agreement to VDOT. Additional punch list completed. Re-inspection requested.												
5G25-060-027-0			PM UTL:	Nguyen, Tan																			
5G25-060-027	\$2,029,420		PM LAD:	Najeeb, Mohammed																			
	\$0		PM UDCD:	Metafria, Fasika																			
			PM CPTED:	Harrell, William																			
Post-Construction																							
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD:	Madhusudhan, Galappa			Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive				TPP ID# 165. Construction substantially complete 6/15/21. Construction NTP 10/19/2020, scheduled completion 6/15/21. Draft nutrient credit transfer agreement submitted to VDOT on 2/3/21. VDOT review completed 5/3/21. Final agreement to be prepared for signature.												
5G25-060-034-0			PM UTL:	Yusufoğlu, Eldar																			
5G25-060-034	\$2,400,000		PM LAD:	Monahan, Clyde																			
	\$0		PM UDCD:	Cutler, Tom																			
			PM CPTED:	Luo, Caijun																			
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	01/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Marsh, Dennis				Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road				TPP ID#167. Construction 10% complete.												
5G25-060-036-0			PM UTL: Maisel, Michael																				
5G25-060-036	\$2,000,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
Construction																							
South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	08/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max				Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road				TPP ID#175. Construction 40% complete. Nutrient Credit Transfer Agreement submitted for signature 5/25/21. Signal Timing approval received on 6/29/21.												
5G25-060-039-0			PM UTL: Maisel, Michael																				
5G25-060-039	\$1,800,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Luo, Caijun																				
Construction																							
Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr			06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Shahnaj, Sonia				Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive				TPP ID#176. Construction substantially completed on 4/30/21. Punch list items completed. Awaiting VDOT permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.												
5G25-060-040-0			PM UTL: Pugh, Richard																				
5G25-060-040	\$400,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Steinhilber, Will																				
Post-Construction																							
Great Falls St. Walkway - I-66 - North West St			10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	11/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Beall, James				Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street				TPP ID#202. Ribbon cutting ceremony held 6/17/21. Construction substantially complete 11/30/2020. Nutrient transfer agreement executed by VDOT 2/21/2021. VDOT reinspection requested 4/5/21. VDOT permit released 7/9/21. Construction bundled with Project ST-000036-003 North West Street Sidewalk.												
5G25-060-042-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-042	\$3,000,000		PM LAD: Cate, Dennis																				
	\$0		PM UDCCD: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-043-0</p> <p>5G25-060-043 \$4,900,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: McCorkle, Lisa PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue</p> <p><u>Monthly Remarks</u> TPP ID#205. Final plans are in progress. LAD NTP 2/8/21. Land rights on 1 of 8 properties have been acquired. Public outreach held in September 2020.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Land Acquisition</p> <p>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-044-0</p> <p>5G25-060-044 \$5,750,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Metafria, Fasika PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</p> <p><u>Monthly Remarks</u> TPP ID#234. 2nd pre-final design distributed for review 7/16/21. Utility relocation designs are in progress. Public outreach was held in early November 2020. Schedule was adjusted to allow additional time to modify design to avoid a retaining wall conflict with a Verizon Manhole and to allow additional time to modify the stormwater design due to a new pipe installation by a homeowner within our outfall analysis limits.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Design</p> <p>Lincolnia Rd Sidewalk & Spot Improvements</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-048-0</p> <p>5G25-060-048 \$1,300,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court</p> <p><u>Monthly Remarks</u> TPP ID#320.1 Second Final design was submitted on 6/24/21. LAD NTP 11/19/2020. Land rights on 2 of 7 properties have been acquired. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation is complete.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Land Acquisition</p> <p>Route 1 at Fairhaven-Quander</p> <p>Route 1-RHPTI Ped Improvements</p> <p>304/300-C30050 Mount Vernon</p> <p>5G25-061-028-0</p> <p>5G25-061-028 \$400,000</p> <p>\$400,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCCD: Stevens, Michael PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection</p> <p><u>Monthly Remarks</u> TPP ID #188.01. Substantially completed 5/20/21. Signal timings approved by VDOT on 3/6/21. No Nutrient Credit Transfer is required for this project.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Post-Construction</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Reston Pkwy - DTR WB On-Ramp			06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21
On Hold <input type="checkbox"/>																							
RMAG Phase II 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050		Hunter Mill	PM TDD: Vanzandt, Mark					Intersection pedestrian improvements including					TPP ID# 189.07 RMAG ID# 7 Construction NTP 4/8/2021, completion scheduled for 8/5/2021. Final construction package submitted to UDCD 3/31/2021. Revised VDOT permit received 3/23/2021. This project to be constructed with 5G25-062-008. Nutrient credit transfer is not required for this project. Construction is 65% complete.										
5G25-062-007-0			PM UTL: Nguyen, Tan					sidewalks, trails, and bike facility															
5G25-062-007	\$750,000		PM LAD: Monahan, Clyde					upgrades															
	\$0		PM UDCD: Metafria, Fasika																				
			PM CPTED:																				
Construction																							
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21
On Hold <input type="checkbox"/>																							
RMAG Phase II 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050		Hunter Mill	PM TDD: Vanzandt, Mark					Intersection pedestrian improvements including					TPP ID# 189.08 RMAG ID# 8 Construction NTP 4/8/2021, completion scheduled for 8/6/2021. Final construction package submitted to UDCD 3/22/2021. This project to be constructed with 5G25-062-007, schedule adjusted accordingly. Nutrient credit transfer submittal pending. Construction is 65% complete.										
5G25-062-008-0			PM UTL: Nguyen, Tan					sidewalks, trails, and bike facility															
5G25-062-008	\$825,000		PM LAD:					upgrades															
	\$0		PM UDCD: Metafria, Fasika																				
			PM CPTED:																				
Construction																							
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	01/22	11/20	NA	NA	12/20	01/22	NA	NA	NA	02/22	02/22	03/22	04/22	03/21	07/22
On Hold <input type="checkbox"/>																							
RMAG Phase II 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050		Hunter Mill	PM TDD: Fasceski, Jeff					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of					TPP ID#189.11 RMAG ID#38. Final design submitted 2/26/21. Met with VDOT Signal Lights to address comments. 2nd Final submisison expected by the end of July, 2021. LAD NTP 12/4/2020. Land rights on 0 of 4 properties have been acquired. 2 Verizon manhole top to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is to be removed. Informed by LAD of delay in receiving property appraisals. Schedule revised per estimate from LAD.										
5G25-062-011-0			PM UTL: Pugh, Richard					Bluemont Way															
5G25-062-011	\$1,350,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED: Guarino, Michael																				
Land Acquisition																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
07/2019 On Hold <input checked="" type="checkbox"/>																							
RMAG Phase II 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050		Hunter Mill	PM TDD: Zahirieh, Shahla					Provide pedestrian crosswalk on the east leg of the intersection					TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.										
5G25-062-014-0			PM UTL:																				
5G25-062-014	\$138,199		PM LAD: Monahan, Clyde																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	08/18	04/20	09/19	08/20	03/19	NA	NA	03/19	04/20	07/20	12/20	NA	12/20	01/21	01/21	01/21	08/20	04/21		
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa	Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						TPP ID#187. Construction substantially complete 4/12/21. VDOT permit released 7/9/21. Final nutrient credit submitted to VDOT for execution on 5/18/21.															
5G25-063-009-0			PM UTL: Maisel, Michael																						
5G25-063-009	\$560,000		PM LAD: Finnell, Richard																						
	\$0		PM UDCCD: Engida, Samuel																						
			PM CPTED:																						
Post-Construction																									
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21		
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Beall, James	260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#350. Ribbon cutting ceremony held 6/17/21. Construction substantially complete 2/10/21. Punch list is complete. VDOT reinspection requested. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/21. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.															
ST-000036-003-0			PM UTL: Maisel, Michael																						
ST-000036-003	\$1,250,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Engida, Samuel																						
			PM CPTED: Qi, Maggie																						
Post-Construction																									
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	07/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	08/21	08/21	08/21	08/21	03/20	04/22		
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis	Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						TPP ID#121 Revised plans submitted to VDOT QA/QC and Materials 6/28/21. TMP approved 5/28/21. Pavement marking approved 6/28/21. SWM Maintenance Agreement signed by MSMD and forward to VDOT Permit 5/5/21. Preparing Draft CN package.															
ST-000036-009-0			PM UTL: Maisel, Michael																						
ST-000036-009	\$2,100,000		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCCD: McCorkle, Lisa																						
			PM CPTED: Harrell, William																						
Utility Relocation																									
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	03/22		
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa	Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#140. Contract award 6/15/21. Bid Opening 5/4/21. Bid Advertisement 4/5/21. CN Authorization 3/31/21. VDOT permit received 8/2020. Land acquisition completed on 4/17/19. CenturyLink relocations complete, except for manhole to be adjusted to grade during construction. WGL relocations completed. Fairfax Water and CenturyLink should attend Pre-construction meeting for coordination purposes. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.															
ST-000036-010-0			PM UTL: Pugh, Richard																						
ST-000036-010	\$1,300,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCCD: Lim, Vannak																						
			PM CPTED: Chellappa, Smitha																						
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Kirby Road Walkway - Halsey Rd. - Franklin Ave</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-011-0 ST-000036-011</p> <p>Dranesville \$1,700,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: Lim, Vannak PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road</p> <p><u>Monthly Remarks</u> TPP ID#141. Contract award 6/15/21. Bid Opening 5/4/21. Bid Advertisement 4/5/21. CN Authorization 3/31/21. VPDES permit issued 8/25/2020. VDOT permit received 7/14/2020. Land acquisition completed on 8/16/19. WGL utility relocations are complete. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-013-0 ST-000036-013</p> <p>Sully \$5,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road</p> <p><u>Monthly Remarks</u> TPP ID#162. Meeting with LDS, Stormwater Planning, and MSMD to discuss BMP design held 6/30/21 with no issues. Plan being finalized for 2nd Pre-Final submission July, 2021. Utility coordination with NOVEC, Cox, and Verizon is in progress.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-015-0 ST-000036-015</p> <p>Dranesville \$3,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED: Askarzadeh, Negin</p> <p><u>Project Description</u> Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings</p> <p><u>Monthly Remarks</u> TPP ID#186. NTP with survey issue on 6/3/21. Draft design proposal under review. Schedule will be developed when survey has been received.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-016-0 ST-000036-016</p> <p>Mount Vernon \$1,265,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:</p> <p><u>Project Description</u> Construct 5-foot sidewalk along west side of Old Mount Vernon Road</p> <p><u>Monthly Remarks</u> TPP ID#191. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.</p> <p>On Hold <input type="checkbox"/></p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Telegraph Road Walkway Ph II - Pike to Wilton			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Lee		PM TDD:	Roberson, Jeanmarie			Construct 5-foot of concrete sidewalk to fill in missing links, including crosswalks and curb ramps				TPP ID#180.02. TPP ID#180.02. Authorization of the task order proposal for preliminary design, feasibility/scope analysis, and cost estimate in progress. Schedule will be developed when survey has been received.													
ST-000036-017-0			PM UTL:																					
ST-000036-017	\$3,625,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:	Abifadel, Gibran																				
Pre-Design																								
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	01/22	
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Braddock		PM TDD:	Hojatzadeh, Max			Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows				TPP ID#346. Construction 45% complete. Nutrient credit transfer is not required for this project. Schedule adjusted due to contract duration.													
ST-000037-003-0			PM UTL:	Pugh, Richard																				
ST-000037-003	\$2,750,000		PM LAD:	Baker, Lisa																				
	\$0		PM UDCD:	Bhinge, Deepak																				
			PM CPTED:	Wynands, Nicole																				
Construction																								