


***Status Report***  
*on the*  
***Fairfax County Board of Supervisors’***  
***Four-Year Transportation Program***  
***And Other Selected Projects***  
***FY 2005 Through FY 2008***



*Prepared by:*  
*Department of Transportation*  
*Capital Projects and Operations Division*



**June 2007**

# June 2007 Status Report on the Board's Four-Year Transportation Plan for FY2005 Through FY2008

Summary of Highlights and Significant Changes  
Since the March 2007 Status Report (Presented to the Board on April 9, 2007)

## Capital Program

- Eleven projects have been completed since the April 2007 Report. Six of those projects were completed ahead of schedule: Lee Highway Sidewalk near Nutley Street, Reston Parkway at South Lakes Drive, South Elden Street Widening, Balls Hill Road at Old Dominion Drive, Olley Lane Sidewalk, and Dead Run Drive Sidewalk. The other completed projects include: Georgetown Pike at Riverbend Road/Nethercliffe Hall Road, Braddock at Backlick Road, Hooes Road, Fox Mill Road at Reston Parkway, Great Falls Street at Chain Bridge Road
- Five projects are slated for completion this summer. They include: Springfield Mixing Bowl Phase VI/VII, Lee Highway Trail under the I-66 Bridge, the Occoquan River Bridge, Old Keene Mill Road at Spring Street, and Poplar Tree Road/Stringfellow Road intersection.
- The Tall Timbers Drive, Braddock Road at Rt. 236, and Stone Road at Awbrey Patent Drive projects have begun the construction phase. The Route 50 Pedestrian Bridge is ready for Bid Advertisement.

## Non-Capital Improvement Strategies

- **Pedestrian Access and Safety** –The VDOT environmental process was completed for 14 locations that did not require right-of-way. Preliminary design was completed for 11 projects. Construction of non right-of-way projects anticipated to begin mid/late 2007. FCDOT and VDOT collaborative effort to install countdown pedestrian traffic signals has completed over 110 intersections.
- **Bicycle Program** - Work has been initiated on the County Bicycle Route Map. Staff is coordinating with VDOT on a list of roadways that can be retro-fitted with on-road bike lanes by re-stripping pavement markings and signage. Bike racks on buses is moving forward with 100% of the Fairfax Connector fleet equipped by October 1, 2007. FCDOT sponsored two pit stops at Fairfax Corner and at the Franconia- Springfield Metro Station for Bike to Work Day on May 18, 2007. Registration for the event continues to increase each year both regionally and locally.
- **Expedited Project Delivery** – As part of the Route 28 Public Private Transportation Act (PPTA) Project, work is proceeding on design of all four final interchanges, including Route 28/Willard Road and Route 28/ Frying Pan Road located in Fairfax County. Construction is slated to begin later this year, with completion by 2009. FCDOT now has a contract for on-call consulting services for environmental, engineering, and mapping services which was authorized by the BOS on June 4, 2007. VDOT and County staff continue to evaluate options for use of PPTA, design-build, on-call consultants and contractors, and other options to fast-track projects.
- **Context Sensitive Solutions (CSS)** – VDOT and County working group meetings are underway to discuss the framework of the CSS guidelines.

## June 2007 Status Report on the Board's Four-Year Transportation Plan for FY2005 Through FY2008

Summary of Highlights and Significant Changes  
Since the March 2007 Status Report (Presented to the Board on April 9, 2007)

- **Traffic Signalization/Intersection Improvements** – VDOT Traffic Engineering has recently completed several intersection improvement projects, including:
  - > Route 28/Braddock Road/Walney Road, including improvements to the Route 28/I-66 interchange. This project is still under construction, but has already seen significant improvements in delay on both Route 28 and I-66.
  - > Route 1/Lorton Road, including right-turn arrows and striping to reduce turning vehicle conflicts near Gunston Plaza.VDOT has recently completed optimization of 31 signals inside the Capital Beltway, including Chain Bridge Road/Dolley Madison Boulevard, Georgetown Pike and Old Dominion Drive. The results of the two year pilot program to flash traffic signals at night has had mixed results. The crash data is inconclusive. However, side street delay was significantly reduced and no speeding problem on the mainline has been evidenced.
- **Telework and Outreach** – The Fairfax County government telework program has met its goal to have 20 percent of the eligible workforce teleworking by 2005. For Fairfax County, that goal meant having 1,000 employees teleworking by the end of 2005. The Fairfax County Employer Services Program (FCESP) continues to partner with major employers, developers and multi-family complexes in promoting and encouraging alternative commute options. So far, 127 Fairfax County employers have implemented a Level 3 or 4 transportation benefits program, and another 158 employers have implemented a Level 1 or 2 program. Level 1 and 2 programs may include commuter surveys, distributing transit information, implementing alternative work schedules, or other similar activities. Level 3 and 4 programs may include shuttles to/from transit stations, implementing formal telework programs, offering transit subsidies, providing free or premium parking to carpools and vanpools, or other activities. The FCESP is also supporting the Congestion Mitigation Program for Dulles Rail by coordinating employer and community outreach with regional partners, including VDRPT, DATA and TyTran. The FCESP is also partnering with a consultant to review and make recommendations on TDM proffers from developers.

**FCDOT Staff:**

---

*CWS = Charlie Strunk*  
*DPWES = Dept. of Public Works & Env. Services*  
*DRC = Dale Castellow*  
*DSM = Doug MacTavish*  
*EAI = Beth Iannetta*  
*JYR = Jane Rosenbaum*  
*KLM = Karyn Moreland*  
*MEJ = Mike Jollon*  
*MGC = Mark Canale*  
*SKK = Steve Knudsen*  
*TBD = To Be Determined*

**Status**

---

*Bid Ad*  
*Complete*  
*Construction\**  
*Design*  
*Inactive*  
*On Going*  
*On Hold*  
*Project Initiation*  
*ROW = Land Acquisition*  
*Scoping*  
*Study*  
*Terminated*

*\* Construction phase begins when design and ROW are complete, and may include pre-advertisement activities, bid advertisement, and contract award.*

**Funding Source**

---

*CMAQ = Congestion Mitigation & Air Quality*  
*County Bonds = Fairfax County 4-Year Transportation Plan*  
*GCRP = Governor's Congestion Relief Program*  
*HES = Hazard Elimination Safety Program*  
*NVTC = Northern Virginia Transportation Commission*  
*NVTD Bonds = Northern Virginia Transportation District Bonds*  
*OPN Funds = Open Container Program*  
*Primary = Primary 6-Year Program*  
*RSTP = Regional Surface Transportation Program*  
*Secondary = Secondary 6-Year Program*  
*TAC Spot = Transportation Advisory Commission Spots*  
*TIIF/WMATA = Transit Investment & Infrastructure Fund*

**Other**

---

*CIM = Community Information Meeting*  
*COG = Council of Governments*  
*CTB = Commonwealth Transportation Board*  
*DTR = Dulles Toll Road*  
*FY = Fiscal Year*  
*N/A = Not Available, or Not Applicable*  
*N/R = Not Required*  
*PPTA = Public-Private Transportation Act*

# Completed Projects List

June 2007

<b>Rt</b>	<b>Project Name/Location</b>	<b>District</b>	<b>Completion Date</b>
I-66	I-66 @ Route 7	PR, DR	Aug-06
0001	Richmond Highway @ Engleside Post Office	MV	Nov-06
0001	Richmond Highway from Lorton Road to Telegraph Road	MV	Oct-05
0007	Leesburg Pike @ Glen Carlyn Road	MA	Jan-07
0007	Leesburg Pike between Pimmit Drive & Idylwood Road	DR, PR	Nov-05
0028	Route 28 @ McLearen Road PPTA	SU	Jun-06
0028	Route 28 @ Westfields Boulevard PPTA	SU	Oct-05
0029	Lee Highway @ Bull Run Post Office Road	SU	Sep-05
0029	Lee Highway Sidewalk	PR	May-07
0050	Route 50 @ Annandale Road	PR, MA	Aug-06
0050	Route 50 @ Waples Mill Road	PR, SP	Dec-06
0123	Chain Bridge Road between Gosnell and Westbriar	HM	Jun-06
0123	Route 123 from the N Bridge Approach to 0.33 km N of Davis Drive	MV	Jun-06
0193	Georgetown Pike @ Riverbend Road & Nethercliffe Hall Road	DR	May-07
0235	Mount Vernon Memorial Highway @ Route 1	MV	Jan-06
0236	Little River Turnpike	MA	Jul-06
0267	Dulles Toll Road @ I-495	PR, DR	Dec-05
0602	Reston Parkway @ South Lakes Drive	HM	May-07
0602	Reston Parkway @ Sunrise Valley Drive	HM	May-06
0606	Baron Cameron Avenue @ Reston Parkway	HM	Sep-06
0608	West Ox Road from Ox Trail to Lawyers Road	SU, HM	Jul-06
0611	Telegraph Road @ South Van Dorn Street	LE	Dec-06
0613	South Van Dorn Street at I-95/495 Ramp	LE	Jul-06
0613	South Van Dorn Street Phase III	LE	Apr-05
0617	Backlick Road @ Franconia-Springfield Parkway	LE	Aug-05
0620	Braddock Road @ Backlick Road	MA	Jun-07
0620	Braddock Road @ GMU	BR, SP	Jul-06
0620	Braddock Road @ Ravensworth Road	BR, MA	Apr-06
0636	Hooes Road	MV, SP	Apr-07

<b>Rt</b>	<b>Project Name/Location</b>	<b>District</b>	<b>Completion Date</b>
0638	Rolling Road @ Hillside Road/Forrester Ave	SP	Oct-06
0640	Sydenstricker Road @ Hooes Road	SP	Aug-05
0642	Lorton Road from Armistead Road to Silverbrook Road	MV	Aug-06
0644	Old Keene Mill Road @ Hillside Road	SP	Nov-05
0645	Burke Lake Road from Lee Chapel Rd/Burke Centre Pkwy to Fairfax County Pkwy	SP, BR	Oct-05
0645	Clifton Road from Rt. 29 to Braddock Road	SP, SU	Apr-06
0650	Gallows Road @ Hummer Road & Annandale Road	PR, MA	Dec-05
0650	Gallows Road @ Idylwood Road	PR	Mar-07
0657	Old Centreville Road Trail	SU	Oct-06
0657	South Elden Street Widening (Town of Herndon)	Town of Herndon	Feb-07
0665	Fox Mill Road at Reston Parkway	HM	Jun-07
0677	Old Courthouse Road @ Gallows Road	PR	Aug-06
0686	Balls Hill Road @ Old Dominion Drive	DR	Mar-07
0694	Great Falls Street @ Chain Bridge Road	DR	May-07
0787	Olley Lane Sidewalk	BR	May-07
2532	Beauregard Street Median	MA	Jan-07
2864	Ravensworth Road	BR	Aug-05
3141	Dead Run Drive Sidewalk	DR	Apr-07
3547	Chain Bridge Road	DR	Oct-05
4726	North Shore Drive from Temporary Road to Sycamore Valley Drive	HM	Jul-06
5329	South Lakes Drive	HM	Jan-06
7436	Government Center Parkway @ Monument Drive	SP	Oct-04
XXXX	Emission Reduction Program	All	05
XXXX	Gambrill Road Park & Ride Lot	MV	May-05
XXXX	Huntington Bus Garage Renovations	MV	2005
XXXX	Reston Town Center Transit Center	HM	Jun-06
XXXX	Springfield Commercial Revitalization	LE	Sep-05
XXXX	Tysons Priority Access Improvements: Spring Hill Road	DR, PR	Oct-06

**March 2007 Status Report on the Board's Four-Year Transportation Plan for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
				(\$ in Millions)						
1	PR/DR	I-66 at Rt. 7: Add second left turn lane from EB I-66 ramp onto NB Rt. 7 & modify median and signal as required	VDOT, state force construction	\$0.200	\$0.200		D	May-04	Sep-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	Aug-06	☺
1	MV	I-95 Woodrow Wilson Bridge: Design, right-of-way, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/I-495) and 4 interchanges, two in VA and two in MD	VDOT, MSHA, FHWA	\$2,444.000	\$2,444.000		D		Sep-96	☺
							R			☺
							U			☺
							C	2001	Dec-11	🕒
2	LE/MA	I-95/395/495 Springfield Interchange Phase VI & VII (Mixing Bowl): Improvements to the I-95/395/495 Interchange	VDOT	\$137.731	\$137.731		D			☺
							R	Oct-95	May-03	☺
							U			☺
							C	Jun-03	Jul-07	🕒
2	MV	Richmond Hwy (Rt. 1) at Engleside P.O.: Add NB left turn lane on Rt. 1 into Post Office entrance	DPWES	\$0.773	\$0.773	\$0.693	D	Aug-04	Aug-05	☺
							R	Jun-05	Nov-05	☺
							U	Oct-05	Mar-06	☺
							C	Sep-05	Nov-06	☺
3	MV	Richmond Highway from Lorton Road to Telegraph Road: Widen to 6 lanes from north of Telegraph Road to south of Lorton Road	VDOT	\$24.898	\$25.727		D	Nov-94	Oct-98	☺
							R	Jan-00	Jan-04	☺
							U	N/A	N/A	N/A
							C	Feb-04	Oct-05	☺
3	LEE/MV	Richmond Hwy. Public Transportation Initiative - Route 1 corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks	FCDOT - funds, coordination, bus service	\$55.000	\$27.976	\$7.500	D	Jul-04	Nov-06	☺
			DPWES - design, right-of way, construction				R	Apr-06	Oct-06	☺
			VDOT - signal priority				U	Jul-06	Dec-06	☺
			WMATA - bus service				C	Jul-06	Oct-07	🕒
4	MA	Leesburg Pike at Glen Carlyn Road: Extend EB left turn lane on Leesburg Pike	DPWES	\$0.090	\$0.090		D	Sep-04	Feb-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Jan-07	☺
4	DR/PR	Leesburg Pike @ Magarity Road: Add an additional through and right lane and convert the existing lane to a through only; Add missing sidewalk segment along the service road	VDOT	\$0.696	\$0.696		D	May-04	Feb-07	☺
							R	Mar-07 to N/A	Jun-07 to N/A	N/A ⚠
							U	Jul-07 to N/A	Nov-07 to N/A	N/A ⚠
							C	Dec-07	Jul-08	
5	DR/PR	Leesburg Pike between Pimmit Drive & Idylwood Road: Widen to provide third EB through lane	DPWES	\$1.490	\$1.490		D	Feb-01	Jun-04	☺
							R	Jun-02	N/A	☺
							U	N/A	N/A	N/A
							C	Aug-04	Nov-05	☺
5	DR	Route 28 PPTA at Innovation Avenue: Remove existing traffic signal and construct partial interchange	VDOT/PPTA	\$5.174	\$5.174		D	Jun-05	Apr-07	🕒
							R			
							U			
							C	Apr-07	Oct-07	🕒
6	SU	Route 28 PPTA at McLearn Road: Construct interchange	VDOT/PPTA	\$12.074	\$12.074		D			☺
							R			☺
							U			☺
							C	Jun-05	Jun-06	☺

**March 2007 Status Report on the Board's Four-Year Transportation Plan for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⚡=Behind Schedule; Δ=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
6	SU	Route 28 PPTA at Westfields Boulevard: Construct interchange	VDOT/PPTA	\$22.133	\$22.133		D			☺
							R			☺
							U			☺
							C	Apr-04	Oct-05	
7	SU	Lee Highway at Bull Run Post Office Road: Install right turn lane on SB and left turn on NB Rt. 29; Improve alignment and provide turn lanes on Bull Run Post Office Road	DPWES	\$1.433	\$1.433		D	Feb-02	Dec-03	☺
							R	Jun-03	Feb-04	☺
							U	N/A	N/A	N/A
							C	Aug-04	Sep-05	☺
7	PR	Lee Highway Sidewalk - Install sidewalk on north side from AK Auto Service to Nutley Street	DPWES	\$0.085	\$0.085		D	Oct-05	Sep-06	☺
							R	Aug-06	Mar-07	☺
							U	N/A	N/A	N/A
							C	Apr-07	Jun-07 to May-07	☺Δ
8	SU	Lee Highway Trail under I-66 Bridge - Construct 8-foot wide trail on north side of Route 29 including crossing under I-66 overpass	DPWES	\$0.895	\$0.790	\$0.105	D	Aug-04	Nov-05	☺
							R	N/A	N/A	N/A
							U	Jun-07	Jun-07	☺
							C	Jun-06	Jul-07	⌚
8	PR	Rt. 29 at Gallows Road: Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive; Widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive	VDOT	\$96.185	\$54.858	\$23.000	D	Feb-04	Dec-07	⌚
							R	Jan-07	Jan-10	💰
							U	May-08	Jun-11	💰
							C	Oct-11	Jun-13	📅
9	PR/MA	Route 50 at Annandale Road: Add a right turn lane from WB Route 50 onto Annandale Road and re-stripe the remaining lanes to include dual lefts onto SB Annandale Road	DPWES	\$1.950	\$1.950		D	Apr-03	Feb-05	☺
							R	N/A	N/A	N/A
							U	Aug-05	Aug-06	☺
							C	Aug-05	Aug-06	☺
9	PR/SP	Route 50 (Lee-Jackson Memorial Hwy.) at Waples Mill Road: At-grade intersection improvements including the addition of lanes, vertical grade changes and pedestrian improvements	DPWES	\$4.010	\$4.010		D	Oct-02	Oct-04	☺
							R	Apr-04	Oct-04	☺
							U	Nov-04	Sep-05	☺
							C	Mar-05	Dec-06	☺
10	MA	Route 50 Pedestrian Bridge: Construct pedestrian bridge and tie-in to Transit Transfer Area	VDOT	\$6.731	\$5.610		D	Nov-02	Jul-04	☺
							R	Apr-05	May-07	☺
							U	Sep-06	Mar-07	☺
							C	Jun-07	2007	⌚
10	HM	Rt. 123 (Chain Bridge Rd) between Gosnell and Westbriar - Install 2 bus pads with benches and replace existing substandard asphalt sidewalk with concrete	DPWES	\$0.061	\$0.061	\$0.061	D	Jan-05	Feb-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	Jun-06	☺
11	MV/SP	Route 123 at Occoquan River Bridge: Construct 6 lane bridge and approaches over the Occoquan River	VDOT	\$36.435	\$36.436		D	Jan-94	Mar-00	☺
							R	Apr-00	Jun-03	☺
							U	N/A	N/A	N/A
							C	Jul-03	Jul-07	⌚
11	MV	Route 123 from the North Bridge Approach to 0.33 km North of Davis Drive: Widen to 6 lanes	VDOT	\$31.333	\$31.344		D	Jan-94	Mar-00	☺
							R	Apr-00	Nov-02	☺
							U	N/A	N/A	N/A
							C	Dec-02	Jun-06	☺
12	DR	Georgetown Pike at Riverbend Road & Nethercliffe Hall Road: Safety/traffic operations improvements; Lower vertical curve	VDOT	\$0.571	\$0.513		D	Aug-99	May-06	☺
							R	N/A	N/A	N/A
							U	May-06	Aug-06	☺
							C	Sep-06	May-07	☺



**March 2007 Status Report on the Board's Four-Year Transportation Plan for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⚠=Behind Schedule; Δ=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
12	DR	<b>Georgetown Pike Traffic Calming- Langley Fork Scenic Pulloff:</b> Install traffic calming measures between Rt 7 & Rt 123	VDOT	\$0.875	\$0.875		D	Jan-01	TBD	⌚
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	2007	2007	
13	MV	<b>Mount Vernon Memorial Highway at Route 1:</b> Provide dual left turn lanes by constructing additional right turn lane and re-striping on Mt. Vernon Mem. Hwy.; Signal modifications	DPWES	\$0.352	\$0.352		D	Jul-03	Jul-04	☺
							R	Aug-04	Jun-05	☺
							U	N/A	N/A	N/A
							C	Jul-05	Jan-06	☺
13	MA	<b>Little River Turnpike:</b> Construct sidewalk on south side between Virginia Street and Chowan Avenue	DPWES	\$1.005	\$0.000	\$1.005	D	Oct-04	Aug-05	☺
							R	May-05	Dec-05	☺
							U	N/A	N/A	N/A
							C	Jan-06	Jul-06	☺
14	MA	<b>Rt. 236 at Beauregard Street:</b> Add second EB left turn lane to NB Beauregard Street	DPWES	\$1.000	\$0.000	\$1.000	D	Jan-05	Jan-07 to Jul-07	⚠Δ
							R	Jun-06	Nov-06	☺
							U	Dec-06	Oct-07	⌚
							C	Jun-07 to Oct-07	May-08 to Sept-08	💰Δ
14	PR/DR	<b>Dulles Toll Road at I-495:</b> Widen ramps	VDOT	\$7.182	\$7.182		D	Dec-00	N/A	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-03	Dec-05	☺
15	HM	<b>Reston Parkway at South Lakes Drive:</b> Add dual left turn lane on SB Reston Parkway and right turn lane on EB South Lakes Drive	DPWES	\$0.405	\$0.405		D	Mar-05	Nov-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Jul-07 to May-07	☺Δ
15	HM	<b>Reston Parkway at Sunrise Valley Drive:</b> Install second left turn lane on NB Reston Parkway and extend dual left turn lanes on SB Reston Parkway	VDOT	\$0.590	\$0.501		D	May-03		☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-05	May-06	☺
16	HM	<b>Baron Cameron Avenue at Reston Parkway:</b> Extend EB and WB left turn lanes on Baron Cameron Avenue; Install missing crosswalks, ramps and pedestrian signals	VDOT	\$0.306	\$0.320		D	Aug-04	Dec-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-06	Sep-06	☺
16	HM	<b>West Ox Road at Monroe Street:</b> Add left turn lane from EB West Ox Road to NB Monroe Street	DPWES	\$0.600	\$0.350		D	Apr-06	Apr-07	☺
							R	Nov-06	Aug-07	⌚
							U	N/A	N/A	N/A
							C	Oct-07	Aug-08	💰
17	SU/HM	<b>West Ox Road from Ox Trail to Lawyers Road:</b> Widen to 4 lanes	VDOT	\$22.471	\$22.471		D	Feb-01	Jul-02	☺
							R	Aug-02	Apr-04	☺
							U	N/A	N/A	N/A
							C	May-04	Jul-06	☺
17	SU/PR	<b>West Ox Road from Penderbrook Drive to Ox Trail:</b> Widen to 4 lanes	VDOT	\$22.123	\$22.123		D	Feb-02	Apr-06	☺
							R	Sep-04	Apr-06	☺
							U	May-06	Mar-07	☺
							C	May-06	Aug-08	⌚
18	LE	<b>Telegraph Road at South Van Dorn Street:</b> Trail and pedestrian improvements including countdown heads and accessible ramps	DPWES	\$0.048	\$0.048		D	Jan-06	Jul-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Aug-06	Dec-06	☺

**March 2007 Status Report on the Board's Four-Year Transportation Plan for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⏰=On Schedule; ⚠=Behind Schedule; ⚡=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
18	LE	South Van Dorn Street at I-95/I-495 ramp: Construct dedicated SB receiving lane from the end of the I-95/495 off-ramp to Oakwood Road	DPWES	\$0.530	\$0.530	\$0.430	D	Jul-04	Aug-05	☺
							R	Mar-05	Jul-05	☺
							U	Aug-05	Nov-05	☺
							C	Sep-05	Jul-06	☺
19	LE	South Van Dorn Street Phase III: Construct 4 lanes from Kingstowne Boulevard to Telegraph Road	DPWES				D	Apr-87	Aug-99	☺
							R	Dec-96	N/A	☺
							U	N/A	N/A	☺
							C	Apr-03	Apr-05	☺
19	LE	Backlick Road at Franconia-Springfield Parkway: Extend NB Backlick Rd. left turn lane to WB Pkwy.	DPWES	\$0.109	\$0.109	\$0.109	D	May-04	Apr-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺
20	LE	Backlick Road North Park & Ride Lot: Construct 275 spaces with bus pullout, bike and pedestrian amenities on Backlick Road	VDOT	\$5.400	\$5.400		D	Feb-04	Jun-06	☺
							R	Oct-05	Oct-06	☺
							U	Dec-06	Dec-07	⏰
							C	Dec-06	Dec-07	⏰
20	MA	Braddock Road at Backlick Road: Remove channelization island for right-turn movement from EB Braddock Road to SB Backlick Road	VDOT	\$0.489	\$0.489		D	May-04	Jul-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Dec-06	Jun-07	☺
21	BR/SP	Braddock at GMU: Extend WB right turn lane from existing terminus to GMU entrance at Roanoke Lane	DPWES	\$0.725	\$0.000	\$0.725	D	Jul-04	Sep-05	☺
							R	May-05	Jun-05	☺
							U	May-05	Jul-05	☺
							C	Oct-05	Jul-06	☺
21	BR/MA	Braddock Road at Ravensworth Road: Construct acceleration lane on WB Braddock Road between Ravensworth Road and the I-495 ramp	VDOT	\$0.344	\$0.341		D	Oct-04	Jun-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Nov-05	Apr-06	☺
22	MA	Braddock Road at Route 236: Realign EB lanes through the intersection, provide pedestrian improvements, and modify signal	DPWES	\$1.440	\$0.000	\$1.440	D	Jan-05	Dec-06	☺
							R	Apr-06	Nov-06	☺
							U	Dec-06	Jul-07	☺
							C	Mar-07	Jan-08	⏰
22	LE	South Kings Highway at Harrison Lane: Add EB left turn lane and WB right turn lane on South Kings Highway at the intersection with Harrison Lane	DPWES	\$3.000	\$0.000	\$3.000	D	Jan-05	Mar-07	☺
							R	Jan-07 to Mar-07	Oct-07 to Jan-08	⚠⚡
							U	Nov-07 to Feb-08	Feb-08 to Jun-08	⚠⚡
							C	Feb-08 to Mar-08	Dec-08 to Jun-09	⚠⚡
23	MV/SP	Hooes Road: Superevelate curve, improve drainage and relocate two utility poles to reduce vehicular accidents	VDOT	\$0.516	\$0.689		D	Feb-03	May-06	☺
							R	N/A	Aug-06	☺
							U	Oct-06	Jan-07	☺
							C	Sep-06	Apr-07	☺
23	SP	Rolling Road at Hillside Road/Forrester Boulevard: Lengthen left turn lanes on NB and SB Rolling Road	DPWES	\$0.300	\$0.300		D	Apr-05	Mar-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-06	Oct-06	☺
24	SP	Sydenstricker Road at Hooes Road: Construct pedestrian improvements adjacent to Park-and-Ride lot	DPWES	\$0.070	\$0.000	\$0.070	D	May-04	Apr-05	☺
							R	Jan-05	Apr-05	☺
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺
24	MV	Lorton Road from Armistead Road to Silverbrook Road: Widen to 6 lanes	VDOT	\$22.260	\$22.261		D	Jun-88	Oct-94	☺
							R			☺
							U			☺
							C	Jun-04	Aug-06	☺

**March 2007 Status Report on the Board's Four-Year Transportation Plan for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⌚=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
25	SP	Old Keene Mill Road at Hillside Road: Extend EB left turn lane from EB Old Keene Mill Road to NB Hillside Road	DPWES	\$0.084	\$0.084	\$0.084	D	Oct-04	May-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-05	Nov-05	☺
25	LE	Old Keene Mill Road at Spring Street: Construct barrier for pedestrian crossing control	VDOT	\$0.220	\$0.220		D	May-05	Jun-06	☺
							R	N/A	N/A	N/A
							U			
							C	Dec-06 to Apr-07	Apr-07 to Jul-07	⌚ Δ
26	SP	Old Keene Mill Road Walkway - Construct walkway from Burke Woods Road to Four Oaks Lane	DPWES	\$0.057	\$0.057	\$0.057	D	Apr-05	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
26	SP/BR	Burke Lake Road from Lee Chapel Road/Burke Center Parkway to Fairfax County Parkway: Widen to 4 lanes with median including sidewalk/trail	VDOT	\$9.155	\$9.155		D	Feb-89	Oct-01	☺
							R	Nov-01	Jul-03	☺
							U	N/A	N/A	N/A
							C	Aug-03	Oct-05	☺
27	SP/SU	Clifton Road from Rt. 29 to Braddock Road: Widen to 4 lanes	DPWES	\$5.279	\$5.279		D	Jan-02	Nov-03	☺
							R	Nov-02	Jul-03	☺
							U			
							C	Mar-04	Apr-06	☺
27	SP/SU	Stringfellow Road from Rt. 50 to Fair Lakes Boulevard: Widen to 4 lanes	VDOT	\$37.000	\$21.000	\$16.000	D	Jul-04	Jun-07	⌚
							R	Jul-07	Jun-09	
							U	Jun-08	Jun-11	
							C	Jul-11	Dec-13	
28	MA/PR	Gallows Road/Annandale Road/Hummer Road: Construct left turn lanes on all four approaches and modify traffic signal	DPWES	\$2.550	\$2.550		D	Jun-01	Dec-03	☺
							R	Jan-03	May-04	☺
							U	Jun-04	May-05	☺
							C	Aug-04	Dec-05	☺
28	PR	Gallows Road at Idylwood Road: Extend SB left turn lane on Gallows Road	DPWES	\$0.085	\$0.085		D	Oct-04	Mar-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Mar-07	☺
29	BR	Guinea Road at Falmead Road: Extend sidewalk south on Falmead Road to Guinea Road; Install missing trail segment on Guinea Road; Pedestrian and drainage improvements	DPWES	\$0.100	\$0.100		D	Jun-05	Apr-07 to Oct-07	⌚ Δ
							R	Sep-05	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-07 to Nov-07	Sept-07 to Feb-08	⌚ Δ
29	SU	Centreville Road from Metrotech Drive to McLearen Road: Widening to 4 lanes on 6-lane right-of-way	VDOT/PPTA	\$29.000	\$0.000	\$29.000	D	Sep-04	Feb-05	☺
							R	Dec-04	Dec-05	☺
							U	Jun-05	May-07	☺
							C	Jun-05	Oct-07	⌚
30	HM/SU	Centreville Road from West Ox Road to Frying Pan Road: Widen to 4 lanes on 6 lane right-of-way	VDOT	\$11.801	\$11.801		D	Feb-01	May-04	☺
							R	Apr-06	Apr-07 to Jul-07	⌚ Δ
							U	Jun-04	Mar-07	☺
							C	Dec-08	TBD to Jun-10	Δ
30	HM/DR	Centreville Road Trail at Dulles Toll Road: Construct pedestrian walkway under Dulles Toll Road	DPWES	\$0.030	\$0.030		D	Sep-05	Apr-07 to May-07	☺ Δ
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-07 to Jul-07	Aug-07 to Oct-07	⌚ Δ
31	SU	Old Centreville Road Trail - Construct asphalt trail from Old Mill community to Park & Ride facility at Centreville United Methodist Church	DPWES	\$0.131	\$0.000	\$0.131	D	Apr-05	Apr-06	☺
							R	Nov-05	Jan-06	☺
							U	N/A	N/A	N/A
							C	Jun-06	Oct-06	☺

**March 2007 Status Report on the Board's Four-Year Transportation Plan for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⏱=On Schedule; ⚠=Behind Schedule; ⚠=Change Since Previous Report; ⏱=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
				(\$ in Millions)						
31	Herndon	<b>South Eiden Street Widening (Town of Herndon):</b> Widen to 6 lanes from Worldgate Drive to Herndon Parkway	VDOT	\$9.775	\$9.609		D		Sep-99	☺
							R	Jan-01		☺
							U			☺
							C	Sep-05	Aug-07 to Feb-07	☺⚠
32	SU	<b>Poplar Tree Road at Stringfellow Road:</b> Add additional left turn lane on EB Poplar Tree Road at the Stringfellow Road intersection	DPWES	\$0.675	\$0.675		D	Apr-05	Jan-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Aug-07	⏱
32	SU	<b>Stone Road from Route 29 to Awbrey Patent Drive:</b> Construct median from turn lanes from Lee Highway to Billingsgate Lane; Install signal at Billingsgate Lane; Widen Stone Road from Battery Lane to Awbrey Patent Drive	DPWES	\$2.085	\$2.085		D	Nov-02	Jan-07	☺
							R	May-05	May-06	☺
							U	N/A	N/A	N/A
							C	Apr-07	Mar-08	⏱
33	HM	<b>Fox Mill Road at Reston Parkway:</b> Add EB lane on Fox Mill Road and trail along Fox Mill Road and Reston Parkway to Fire Station	DPWES	\$1.105	\$1.105		D	Dec-04	Nov-05	☺
							R	Aug-05	Mar-06	☺
							U	N/A	N/A	N/A
							C	Jun-06	Apr-07 to Jun-07	☺⚠
33	PR	<b>Hunter Mill Road Walkway:</b> Construct walkway from Chain Bridge Road to Oakton Community Park	DPWES	\$0.325	\$0.000	\$0.325	D	Apr-05	May-07 to Jan-08	⚠⚠
							R	Apr-06	Jun-07 to Nov-07	⚠⚠
							U	TBD	TBD	
							C	Jun-07 to Mar-08	Mar-08 to Aug-08	⚠⚠
34	PR	<b>Old Courthouse Road at Gallows Road:</b> Extend EB right turn lane to Gallows Road	VDOT (State Forces)	\$0.408	\$0.478		D	Aug-04	Jun-06	☺
							R	Oct-05	Jun-06	☺
							U	N/A	N/A	N/A
							C	Jul-06	Aug-06	☺
34	PR/HM	<b>Spring Hill Road from Rt. 7 to International Drive:</b> Widen to 4 lanes	DPWES	\$10.700	\$10.700		D	Jul-02	Sep-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Jun-07	⏱
							C	Aug-07	Nov-08	
35	DR	<b>Balls Hill Road at Old Dominion Drive:</b> Add right turn lane from SB Balls Hill Road to WB Old Dominion Drive	DPWES	\$0.190	\$0.190		D	Oct-04	Aug-05	☺
							R	N/A	N/A	N/A
							U	Mar-06	Jul-06	☺
							C	Oct-06	Jul-07 to Mar-07	☺⚠
35	DR	<b>Westmoreland Street Walkway:</b> Install sidewalk on west side of Westmoreland Street from Kirby Road to Lemon Road	DPWES	\$0.050	\$0.050	\$0.050	D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
36	DR	<b>Great Falls Street at Chain Bridge Road:</b> Intersection improvements including restriping, reconfiguration of existing WB lanes, signal timing and phasing modifications	DPWES	\$0.130	\$0.000	\$0.130	D	Nov-04	Dec-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	Apr-07 to May-07	☺⚠
36	BR	<b>Olley Lane Sidewalk:</b> Install sidewalk on west side from Braddock Road to Colbert Court	DPWES	\$0.130	\$0.130		D	Aug-05	Sep-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Nov-06	Jul-07 to May-07	☺⚠
37	MV	<b>Huntington Avenue at Fenwick Drive:</b> Pedestrian improvements including countdown heads and crosswalks	VDOT	\$0.175	\$0.175		D	Jan-05	Mar-07 to Jun-07	⚠⚠
							R	Mar-07	Aug-07	⚠
							U	N/A	N/A	N/A
							C	Aug-07	Nov-07	

**March 2007 Status Report on the Board's Four-Year Transportation Plan for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⏱=On Schedule; ⚠=Behind Schedule; ⚠=Change Since Previous Report; ⏱=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
37	MA	Beauregard Street Median: Add a raised median from Route 236 to North Chambliss Street	DPWES	\$0.080	\$0.080		D	May-04	Jan-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Jan-07	☺
38	BR	Ravensworth Road: Construct sidewalk on west side between Kalorama Drive and Braddock Road	DPWES	\$0.152	\$0.000	\$0.152	D	Jul-04	May-05	☺
							R	Dec-04	Jun-05	☺
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺
38	DR	Dead Run Drive Sidewalk: Construct sidewalk on north side from Bright Avenue to Congress Lane	DPWES	\$0.143	\$0.000	\$0.143	D	Apr-05	Sep-06	☺
							R	Feb-06	Jul-06	☺
							U	N/A	N/A	N/A
							C	Oct-06	Jun-07 to Apr-07	☺⚠
39	DR	Chain Bridge Road: Extend SB Chain Bridge Road left turn lane onto EB Great Falls Street	DPWES	\$0.028	\$0.000	\$0.028	D	Nov-04	Jun-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jul-05	Oct-05	☺
39	HM	Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center: Construct sidewalk on west side of Colts Neck Road	DPWES	\$0.100	\$0.100		D	Jul-05	Apr-07 to Nov-07	⚠⚠
							R	Mar-06	Sep-06	☺
							U	N/A	N/A	N/A
							C	Jun-07 to Jan-08	Oct-07 to May-08	⚠⚠
40	HM	North Shore Drive from Temporary Road to Sycamore Valley Drive: Construct 8-foot wide trail on west side of North Shore Drive	DPWES	\$0.030	\$0.030		D	Mar-05	Jan-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-06	Jul-06	☺
40	HM	South Lakes Drive: Construct sidewalk between Colts Neck Rd. and Olde Craft Dr.	DPWES	\$0.148	\$0.148	\$0.148	D	Jan-05	Sep-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Dec-05	Jan-06	☺
41	SP/MV/LE	Fairfax County Parkway (EPG): Construct 6-lane divided facility from Rolling Road/Franconia-Springfield Parkway to Fullerton Road	VDOT	\$93.598	\$93.598		D	Mar-00	Feb-04	☺
							R	TBD	TBD	⏱
							U	N/A	N/A	N/A
							C	TBD	TBD	⏱
41	SP	Government Center Parkway at Monument Drive: Construct sidewalk on east side between Monument Dr. & Government Center north entrance, add pedestrian signals & crosswalks at Monument Drive, & construct walkway from Monument Dr. bus stop to Herrity Building	DPWES	\$0.055	\$0.055	\$0.055	D	Feb-04	N/A	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-04	Oct-04	☺
42	SP	Tall Timbers Drive: Complete construction of Tall Timbers Drive near the Fair Oaks Green, Stone Creek Crossing and The Village of North Lake communities	DPWES	\$1.450	\$1.450		D	N/A	Feb-07	☺
							R	Dec-05	Feb-07	☺
							U	N/A	N/A	N/A
							C	Jan-07	Mar-08	⏱
42	BR	Burke Center VRE Parking Expansion: Construct a 1292 space parking structure with 221 surface spaces on the existing 615 space site	DPWES	\$28.876	\$9.376	\$19.500	D	Sep-04	Apr-06	☺
							R	Feb-06	Mar-06	☺
							U	Mar-06	Jul-06	☺
							C	May-06	Jul-08	⏱
43	All	CMAQ Bus Shelter Program: Construct bus stop enhancements throughout the County	DPWES				D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A

**March 2007 Status Report on the Board's Four-Year Transportation Plan for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⏰=On Schedule; ⚠=Behind Schedule; ⚡=Change Since Previous Report; ⚠=Schedule Concern; ⚡=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
43	All	<b>Emission Reduction Program:</b> Conversion to Ultra-Low Sulfur diesel fuel	FCDOT					Fully implemented in the Fairfax Connector fleet in 2005		☺
44	MV	<b>Gambrell Road Park &amp; Ride Lot:</b> Construct 220 spaces with bus facilities	VDOT	\$2.706	\$3.785		D	Oct-99	Jun-01	☺
							R	May-02	Dec-03	☺
							U	N/A	N/A	N/A
							C	Jan-04	May-05	☺
44	MV	<b>Huntington Bus Garage Renovations:</b> upgrade mechanical and electrical systems, new bus wash, new security system, renovation of front office, and roof replacement	FCDOT	\$3.200	\$3.200			Improvements are complete		☺
45	MV	<b>Huntington Metro Parking Expansion:</b> Build approximately 1425 spaces, replacing 925 spaces lost as part of joint development, plus an additional 500 space expansion	WMATA	\$31.200	\$31.200		D	Mar-06	Feb-07 to Apr-07	⚠⚡
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Dec-07	⏰
45	All	<b>Metro Matters and Beyond Metro Matters Programs</b>	WMATA	\$110.000	\$0.000	\$110.000				⏰
46	HM	<b>Reston Town Center Transit Center:</b> Construct 8 bus stops, 2 layover slips, 4 bus shelters, an approximate 800 sq.ft. staff/service building and associated site improvements	DPWES	\$2.200	\$2.200		D	Aug-03	Aug-04	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Sep-04	Jun-06	☺
46	DR	<b>West Falls Church Station Bus Canopy:</b> Install canopy over both sides of bus bay areas	WMATA	\$1.560	\$1.560		D	Dec-04	TBD	⏰
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	TBD	TBD	
47	LE	<b>Springfield Commercial Revitalization:</b> Streetscape improvements and signage in Springfield CBD	DPWES	\$3.069	\$3.069		D	Apr-97	N/A	☺
							R	Dec-97	N/A	☺
							U	N/A	N/A	N/A
							C	Oct-04	Sep-05	☺
47	DR/PR	<b>Tysons Priority Access Improvements (HJR-276)- Spring Hill Road Site:</b> Construct sidewalk on east side under the Dulles Toll Road	VDOT	\$0.105	\$0.105		D	Mar-04	Nov-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-06	Oct-06	☺
Program Totals				\$3,375.92	\$3,125.31	\$214.941				

**I-66 I-66 @ Route 7 Complete**

Add a second left turn lane from EB I-66 off ramp to NB Route 7 and modify median and signal as required

**District(s):** PR, DR  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>					
N/A			May-04	Sep-05	☺
<b>Type of Funding:</b>			N/A	N/A	N/A
GCRP			N/A	N/A	N/A
			Mar-06	Aug-06	☺
	<b>Total</b>	0.200	0.200		

**Activity Highlights:**

Construction is complete

**I-95 I-95, Woodrow Wilson Bridge Construction**

Design, right-of-way acquisition, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/495) and 4 interchanges, two in VA and two in MD

**District(s):** LE, MV  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT, MDSHA, FHWA			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>					
N/A				Sep-96	☺
<b>Type of Funding:</b>					☺
Interstate					☺
			01	Dec-11	👍
	<b>Total</b>	2444.0	2444.0		

**Activity Highlights:**

On time and on budget. Outer loop bridge was completed and opened to traffic June 11, 2006; Washington Street Urban Deck opened June 12, 2007 including bicycle/pedestrian pathway to Rt. 1; Inner loop bridge completion is scheduled for mid-2008. Route 1 interchange is to be completed in 2010. Completion of the Telegraph Road Interchange (including south intersection grade-separations) is anticipated in late 2011.

**I-95 I-95/395/495 Springfield Interchange Modifications Phase VI/VII (Mixing Bowl) Construction**

Improvements to I-95/395/495 Interchange

District(s): LE, MA  
 FCDOT Staff: KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>				😊
N/A	<b>Land Acquisition</b>		Oct-95	May-03	😊
<b>Type of Funding:</b>	<b>Utility Relocation</b>				😊
Interstate	<b>Construction</b>	137.731	Jun-03	Jul-07	👍
	<b>Total</b>	137.731			

**Activity Highlights:**

Construction began in late 2003, with completion scheduled for July 2007

**0001 Richmond Highway @ Engleside Post Office Complete**

Add NB left turn lane on Route 1 into Engleside P.O. (DPWES Project # 4YP002)

District(s): MV  
 FCDOT Staff: DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Aug-04	Aug-05	😊
0.693	<b>Land Acquisition</b>		Jun-05	Nov-05	😊
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Oct-05	Mar-06	😊
County Bonds, Developer	<b>Construction</b>		Sep-05	Nov-06	😊
	<b>Total</b>	0.773			

**Activity Highlights:**

Construction is complete



**0001 Richmond Highway from Lorton Road to Telegraph Road Complete**

Widen to 6 lanes from north of Telegraph Road to south of Lorton Road

**District(s):** MV  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b> 2.296		Nov-94	Oct-98	☺
N/A	<b>Land Acquisition</b> 5.174		Jan-00	Jan-04	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
Primary 6-Year	<b>Construction</b> 17.428		Feb-04	Oct-05	☺
	<b>Total</b> 24.898		25.727		

**Activity Highlights:**

Construction is complete

**0001 Richmond Highway Public Transportation Initiative Construction**

Rt. 1 corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks

**District(s):** MV, LE  
**FCDOT Staff:** MEJ

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Jul-04	Nov-06	☺
7.500	<b>Land Acquisition</b>		Apr-06	Oct-06	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jul-06	Dec-06	☺
Federal, State, Local	<b>Construction</b>		Jul-06	Oct-07	👍
	<b>Total</b> 55.000		27.976		

**Activity Highlights:**

Multi-phased project; Supports REX and pedestrian improvements; Currently \$7.5M funding available; Schedule dates shown for initial phase only, which includes 5 walkways, intersection improvements at Frye Rd and South Kings Hwy, and REX bus stop shelter at Sacramento Dr; 2 walkways completed 12/2006; 1 walkway completed 6/2007 and another walkway to be completed 7/2007; REX bus stop shelter completed 1/07; Follow-up phases, which are not fully funded, include 2 miles of sidewalk improvements, 9 intersection improvements and REX bus stop shelters

**0007 Leesburg Pike @ Glen Carlyn Road Complete**

Extend EB left turn lane on Leesburg Pike

**District(s):** MA  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Sep-04	Feb-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Oct-06	Jan-07	☺
GCRP	<b>Construction</b>				
	<b>Total</b>	0.090	0.090		

**Activity Highlights:**

Construction is complete

**0007 Leesburg Pike @ Magarity Road Design**

Add an additional through and right lane and convert the existing lane to a through only; Add missing sidewalk segment along the service road

**District(s):** DR, PR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		May-04	Feb-07	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.149	<del>Mar-07</del>	<del>Jun-07</del>	N/A
N/A	<b>Land Acquisition</b>	0.182	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		<del>Jul-07</del>	<del>Nov-07</del>	N/A
Primary 6-Year	<b>Construction</b>	0.367	Dec-07	Jul-08	
	<b>Total</b>	0.696	0.696		

**Activity Highlights:**

**0007 Leesburg Pike between Pimmit Drive & Idylwood Road Complete**

Widen to provide third EB through lane

**District(s):** DR, PR  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
DPWES			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Feb-01	Jun-04	☺	
N/A			Jun-02	N/A	☺	
<b>Type of Funding:</b>			Utility Relocation	N/A	N/A	N/A
General Funds, County Bonds			Construction	Aug-04	Nov-05	☺
			<b>Total</b>	1.490	1.490	

**Activity Highlights:**

Construction is complete

**0028 Route 28 @ Innovation Avenue PPTA Design**

Remove existing traffic signal and construct partial interchange

**District(s):** DR  
**FCDOT Staff:** TBD

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status		
VDOT / PPTA			Start	End			
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	0.653		Jun-05	Apr-07	👍		
N/A			Land Acquisition	0.086			
<b>Type of Funding:</b>			Utility Relocation	0.006			
Route 28 Tax District, GOF			Construction	4.429	Apr-07	Oct-07	👍
			<b>Total</b>	5.174	5.174		

**Activity Highlights:**

VDOT will temporarily close the intersection and will permanently remove the traffic signal during construction; Upon completion, Innovation will be right-in, right-out only

**0028 Route 28 @ McLearen Road PPTA Complete**

Construct Interchange

District(s): SU  
 FCDOT Staff: MGC

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT / PPTA	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	1.454			☺
N/A	<b>Land Acquisition</b>	1.476			☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>				☺
Route 28 Tax District	<b>Construction</b>	9.144	Jun-05	Jun-06	☺
	<b>Total</b>	12.074			

**Activity Highlights:**

Construction is complete

**0028 Route 28 @ Westfields Boulevard PPTA Complete**

Construct Interchange

District(s): SU  
 FCDOT Staff: MGC

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT / PPTA	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	2.858			☺
N/A	<b>Land Acquisition</b>	1.383			☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>				☺
Route 28 Tax District	<b>Construction</b>	17.892	Apr-04	Oct-05	☺
	<b>Total</b>	22.133			

**Activity Highlights:**

Construction is complete

**0029 Lee Highway @ Bull Run Post Office Road Complete**

Install right turn lane on SB and left turn lane on NB Rt. 29; Improve alignment and provide turn lanes on Bull Run Post Office Road

**District(s):** SU  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Feb-02	Dec-03	☺
N/A		<b>Land Acquisition</b>		Jun-03	Feb-04	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
General Funds, County Bonds		<b>Construction</b>		Aug-04	Sep-05	☺
		<b>Total</b>	1.433	1.433		

**Activity Highlights:**

Construction is complete.

**0029 Lee Highway Sidewalk Complete**

Install sidewalk on north side from AK Auto Service to Nutley Street

**District(s):** PR  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Oct-05	Sep-06	☺
N/A		<b>Land Acquisition</b>		Aug-06	Mar-07	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot		<b>Construction</b>		Apr-07	<del>Jun-07</del> May-07	☺ <b>Δ</b>
		<b>Total</b>	0.085	0.085		

**Activity Highlights:**

Construction is complete

**0029 Lee Highway Trail under I-66 bridge Construction**

Construct 1800 linear feet of 8-foot wide asphalt trail including crossing under I-66 overpass.

District(s): SU  
 FCDOT Staff: JYR

<b>Implementing Agency:</b>
DPWES
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
0.105
<b>Type of Funding:</b>
Federal, State, County

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>			Aug-04	Nov-05	😊
<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Utility Relocation</b>			Jun-07	Jun-07	😊
<b>Construction</b>			Jun-06	July-07	👍
<b>Total</b>	0.895	0.895			

**Activity Highlights:**

Construction is 40% complete.

**0029 Route 29 @ Gallows Road Design**

Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive

District(s): PR  
 FCDOT Staff: EAI

<b>Implementing Agency:</b>
VDOT
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
N/A
<b>Type of Funding:</b>
Federal, State, Primary 6-Year

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>	6.403		Feb-04	Dec-07	👍
<b>Land Acquisition</b>	61.421		Jan-07	Jan-10	\$
<b>Utility Relocation</b>			May-08	Jun-11	\$
<b>Construction</b>	28.361		Oct-11	Jun-13	👍
<b>Total</b>	96.185	90.355			

**Activity Highlights:**

On Governor's list as accelerated project; VDOT previously reported schedule slippage and cost estimate increase due to property value increases, but they are now working toward an earlier construction start date of December 2010

**0050 Route 50 @ Annandale Road Complete**

Intersection improvements - add a right turn lane from WB Route 50 onto Annandale Road and re-stripe the remaining lanes to include dual lefts onto SB Annandale Road

**District(s):** PR, MA  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-03	Feb-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		Aug-05	Aug-06	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Aug-05	Aug-06	☺
County Bonds	<b>Construction</b>				
	<b>Total</b>	1.950	1.950		

**Activity Highlights:**

Construction is complete.

**0050 Route 50 @ Waples Mill Road Complete**

At-grade Intersection improvements including the addition of lanes, vertical grade changes, and pedestrian improvements

**District(s):** PR, SP  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Oct-02	Oct-04	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Apr-04	Oct-04	☺
N/A	<b>Land Acquisition</b>		Nov-04	Sep-05	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Mar-05	Dec-06	☺
Fairfax Center Fund	<b>Construction</b>				
	<b>Total</b>	4.010	4.010		

**Activity Highlights:**

Construction is complete

**0050 Route 50 Pedestrian Bridge Bid Ad**

Pedestrian Bridge & Tie-in to Transit Transfer Area

District(s): MA  
 FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Nov-02	Jul-04	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.852	Apr-05	May-07	☺
N/A	<b>Land Acquisition</b>	0.996	Sep-06	Mar-07	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jun-07	07	👍
OPN Funds	<b>Construction</b>	4.883			
	<b>Total</b>	6.731	5.610		

**Activity Highlights:**

Includes approximately 3000 feet of fencing; VDOT has received all easements

**0123 Chain Bridge Road between Gosnell and Westbriar Complete**

Install 2 bus pads with benches and replace existing substandard asphalt sidewalk with concrete

District(s): HM  
 FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-05	Feb-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
0.061	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Mar-06	Jun-06	☺
County Bonds	<b>Construction</b>				
	<b>Total</b>	0.061	0.061		

**Activity Highlights:**

Construction is complete



**0123 Route 123 @ Occoquan River Bridge Construction**

Construct 6 lane bridge and approaches over the Occoquan River

**District(s):** MV, SP  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Jan-94	Mar-00	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	1.976	Apr-00	Jun-03	☺
N/A	<b>Land Acquisition</b>	1.414	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jul-03	Jul-07	👍
RSTP, NVTD Bonds	<b>Construction</b>	33.045			
	<b>Total</b>	36.435			
		36.436			

**Activity Highlights:**

Traffic switched to new half-structure in May 2006, allowing construction of the NB bridge; Construction is 90% complete

**0123 Route 123 from the N Bridge Approach to 0.33 km N of Davis Drive Complete**

Widen to 6 lanes

**District(s):** MV  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Jan-94	Mar-00	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	1.279	Apr-00	Nov-02	☺
N/A	<b>Land Acquisition</b>	9.863	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Dec-02	Jun-06	☺
RSTP, NVTD Bonds	<b>Construction</b>	20.190			
	<b>Total</b>	31.333			
		31.344			

**Activity Highlights:**

Construction is complete

**0193 Georgetown Pike @ Riverbend Road & Nethercliffe Hall Road Complete**

Safety/traffic operations improvement; Lower vertical curve at intersection

**District(s):** DR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Aug-99	May-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.196	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>	0.099	May-06	Aug-06	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Sep-06	May-07	☺
HES	<b>Construction</b>	0.276			
	<b>Total</b>	0.571	0.513		

**Activity Highlights:**

Construction is complete

**0193 Georgetown Pike Traffic Calming - Langley Fork Scenic Pulloff Design**

Install traffic calming measures between Route 7 (Leesburg Pike) and Route 123 (Dolley Madison Blvd.)

**District(s):** DR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Jan-01		👍
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.225	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>	N/A	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		07	07	
Enhancement, Primary, County	<b>Construction</b>	0.650			
	<b>Total</b>	0.875	0.875		

**Activity Highlights:**

Funding consists of \$500K from State Primary Funds, \$300K from Federal Enhancement grant and \$75K County 20% match for Enhancement Grant; Project agreement approved by VDOT Central Office; Traffic calming will be implemented in a phased approach - signage installed in Spring 2007, calming measures will be bid in Summer 2007

**0235 Mount Vernon Memorial Highway @ Route 1 Complete**

Provide dual left turn lane by constructing additional right turn lane and re-striping Mount Vernon Memorial Highway @ Rt. 1; Signal modifications

**District(s):** MV  
**FCDOT Staff:** DSM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jul-03	Jul-04	☺
N/A		<b>Land Acquisition</b>		Aug-04	Jun-05	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Jul-05	Jan-06	☺
		<b>Total</b>	0.352	0.352		

**Activity Highlights:**

Construction is complete

**0236 Little River Turnpike Complete**

Add sidewalk on south side of Little River Turnpike from Virginia Street to Chowan Avenue

**District(s):** MA  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Oct-04	Aug-05	☺
1.005		<b>Land Acquisition</b>		May-05	Dec-05	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Jan-06	Jul-06	☺
		<b>Total</b>	1.005	1.005		

**Activity Highlights:**

Construction is complete

**0236 Route 236 @ Beauregard Street** **Design**

Add second left turn lane from EB Rt. 236 to NB Beauregard Street (DPWES Project # 4YP013)

**District(s):** MA  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>	<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES			(\$ in Millions)		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Jan-05	Jan-07 Jul-07	👉 Δ
1.000	<b>Land Acquisition</b>		Jun-06	Nov-06	😊
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Dec-06	Oct-07	👍
County Bonds	<b>Construction</b>		Jun-07 Oct-07	May-08 Sept-08	\$ Δ
	<b>Total</b>	1.000	1.000		

**Activity Highlights:**

Extensive coordination with VDOT safety improvement project at the same location and significant utility relocation efforts have been required; Project budget will increase due to high costs of land acquisition and utility relocations; Utility relocations in progress; Schedule delayed due to additional coordination with VDOT on adjacent project

**0267 Dulles Toll Road @ I-495** **Complete**

Includes widening two ramps from 1-lane to 2-lanes: the SB I-495 to WB DTR, and EB DTR to NB I-495

**District(s):** PR, DR  
**FCDOT Staff:** DSM

<b>Implementing Agency:</b>	<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
VDOT			(\$ in Millions)		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.486	Dec-00	N/A	😊
N/A	<b>Land Acquisition</b>	0.000	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
Interstate	<b>Construction</b>	6.696	May-03	Dec-05	😊
	<b>Total</b>	7.182	7.182		

**Activity Highlights:**

Construction is complete

**0602 Reston Parkway @ South Lakes Drive Complete**

Add dual left turn lane on SB Reston Parkway and right turn lane on EB South Lakes Drive

**District(s):** HM  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>
DPWES
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
N/A
<b>Type of Funding:</b>
GCRP

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>			Mar-05	Nov-05	☺
<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Utility Relocation</b>			N/A	N/A	N/A
<b>Construction</b>			Oct-06	<del>Jul-07</del> May-07	☺Δ
<b>Total</b>	0.405	0.405			

**Activity Highlights:**

Construction is complete

**0602 Reston Parkway @ Sunrise Valley Drive Complete**

Install second left turn lane on NB Reston Parkway and extend dual left turn lanes on SB Reston Parkway

**District(s):** HM  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>
VDOT
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
N/A
<b>Type of Funding:</b>
OPN Funds, Secondary 6-Year

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>	0.196		May-03		☺
<b>Land Acquisition</b>	N/A		N/A	N/A	N/A
<b>Utility Relocation</b>			N/A	N/A	N/A
<b>Construction</b>	0.394		Jun-05	May-06	☺
<b>Total</b>	0.590	0.501			

**Activity Highlights:**

Construction is complete

**0606 Baron Cameron Avenue @ Reston Parkway Complete**

Extend EB & WB left turn lanes on Baron Cameron Avenue; Install crosswalks, ramp and pedestrian signals

**District(s):** HM  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Aug-04	Dec-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>				
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
HES, Secondary 6-Year	<b>Construction</b>		May-06	Sep-06	☺
	<b>Total</b>	0.306			

**Activity Highlights:**

Construction is complete

**0608 West Ox Road @ Monroe Street Design**

Add left turn lane from EB West Ox Road to NB Monroe Street

**District(s):** HM  
**FCDOT Staff:** MEJ

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-06	Apr-07	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>				
N/A	<b>Land Acquisition</b>		Nov-06	Aug-07	👍
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds	<b>Construction</b>		Oct-07	Aug-08	\$
	<b>Total</b>	0.600			

**Activity Highlights:**

Final plans have been signed; VDOT permit received April 25, 2007

**0608 West Ox Road from Ox Trail to Lawyers Road Complete**

Widen to 4 lanes

District(s): SU, HM  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.577	Feb-01	Jul-02	☺
N/A	<b>Land Acquisition</b>	6.463	Aug-02	Apr-04	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
Secondary 6-Year, RSTP	<b>Construction</b>	15.431	May-04	Jul-06	☺
	<b>Total</b>	22.471			

**Activity Highlights:**

Construction is complete

**0608 West Ox Road from Penderbrook Drive to Ox Trail Construction**

Widen to 4 lanes

District(s): SU, PR  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	3.143	Feb-02	Apr-06	☺
N/A	<b>Land Acquisition</b>	7.111	Sep-04	Apr-06	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		May-06	Mar-07	☺
Secondary 6-Year	<b>Construction</b>	12.110	May-06	Aug-08	👍
	<b>Total</b>	22.123			

**Activity Highlights:**

Utility relocation in progress; Construction contract awarded to Taveras Concrete Company, Inc.; "Pardon our Dust" meeting held on February 28, 2007

**0611 Telegraph Road @ South Van Dorn Street Complete**

Trail and pedestrian improvements including countdown heads and accessible ramps

**District(s):** LE  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-06	Jul-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Aug-06	Dec-06	☺
County	<b>Construction</b>				
	<b>Total</b>	0.048	0.048		

**Activity Highlights:**

Construction is complete

**0613 South Van Dorn Street at I-95/495 Ramp Complete**

Construct dedicated SB receiving lane on South Van Dorn Street from the end of the I-95/495 off-ramp to Oakwood Road (DPWES Project # 4YP001)

**District(s):** LE  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jul-04	Aug-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Mar-05	Jul-05	☺
0.430	<b>Land Acquisition</b>		Aug-05	Nov-05	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Sep-05	Jul-06	☺
County Bonds, Developer	<b>Construction</b>				
	<b>Total</b>	0.530	0.530		

**Activity Highlights:**

Construction is complete



**0613 South Van Dorn Street Phase III Complete**

Construct 4 lanes from Kingstowne Blvd to Telegraph Road

**District(s):** LE  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-87	Aug-99	☺
N/A		<b>Land Acquisition</b>		Dec-96	N/A	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	☺
Developer		<b>Construction</b>		Apr-03	Apr-05	☺
		<b>Total</b>				

**Activity Highlights:**

Construction is complete

**0617 Backlick Road @ Franconia-Springfield Parkway Complete**

Extend NB left turn lane on Backlick Road onto WB Franconia-Springfield Parkway (DPWES Project # 4YP007)

**District(s):** LE  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		May-04	Apr-05	☺
0.109		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		May-05	Aug-05	☺
		<b>Total</b>	0.109	0.109		

**Activity Highlights:**

Construction is complete

**0617 Backlick Road North Park & Ride Lot Construction**

Construct 275 spaces with bus pullout on Backlick Road, bike and pedestrian amenities

District(s): LE  
 FCDOT Staff: KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.525		Feb-04	Jun-06	☺
N/A		<b>Land Acquisition</b>	2.467		Oct-05	Oct-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>			Dec-06	Dec-07	👍
CMAQ		<b>Construction</b>	2.408		Dec-06	Dec-07	👍
		<b>Total</b>	5.400	5.400			

**Activity Highlights:**  
 Bid ad in December 2006; Construction is in progress

**0620 Braddock Road @ Backlick Road Complete**

Remove channelization island for right-turn movement from EB Braddock to SB Backlick

District(s): MA  
 FCDOT Staff: EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.148		May-04	Jul-06	☺
N/A		<b>Land Acquisition</b>	N/A		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>	N/A		N/A	N/A	N/A
HES, Secondary 6-Year		<b>Construction</b>	0.325		Dec-06	Jun-07	☺
		<b>Total</b>	0.489	0.489			

**Activity Highlights:**  
 Construction is substantially complete

**0620 Braddock Road @ GMU Complete**

Extend westbound right turn lane from existing terminus on Braddock Road to GMU entrance at Roanoke Lane; Add a sidewalk from Roanoke Lane to Ox Road (DPWES Project # 4YP004)

**District(s):** BR, SP  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jul-04	Sep-05	☺
0.725		<b>Land Acquisition</b>		May-05	Jun-05	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		May-05	Jul-05	☺
County Bonds		<b>Construction</b>		Oct-05	Jul-06	☺
		<b>Total</b>	0.725	0.725		

**Activity Highlights:**

Construction is complete

**0620 Braddock Road @ Ravensworth Road Complete**

Construct an acceleration lane on WB Braddock Road between Ravensworth Road and the I-495 ramp

**District(s):** BR, MA  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.100	Oct-04	Jun-05	☺
N/A		<b>Land Acquisition</b>	0.000	N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
HES		<b>Construction</b>	0.244	Nov-05	Apr-06	☺
		<b>Total</b>	0.344	0.341		

**Activity Highlights:**

Construction is complete

**0620 Braddock Road @ Route 236** **Construction**

Realign EB lanes of Braddock Road through intersection, provide pedestrian improvements, and modify signal (DPWES Project # 4YP014)

**District(s):** MA  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-05	Dec-06	😊
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Apr-06	Nov-06	😊
1.440	<b>Land Acquisition</b>		Dec-06	Jul-07	😊
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Mar-07	Jan-08	👍
County Bonds	<b>Construction</b>				
	<b>Total</b>	1.440	1.440		

**Activity Highlights:**

Project is being coordinated with VDOT HES projects on Route 236 at this intersection; Utility relocations are complete; Construction contract presented to the BOS June 4, 2007; Notice to proceed issued June 25, 2007

**0633 South Kings Highway @ Harrison Lane** **ROW**

Add EB left turn lane and WB right turn lane on South Kings Highway at the intersection with Harrison Lane (DPWES Project # 4YP012)

**District(s):** LE  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-05	Mar-07	😊
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		<del>Jan-07</del>	<del>Oct-07</del>	👍⚠️
3.000	<b>Land Acquisition</b>		Mar-07	Jan-08	👍⚠️
<b>Type of Funding:</b>	<b>Utility Relocation</b>		<del>Nov-07</del>	<del>Feb-08</del>	👍⚠️
County Bonds	<b>Construction</b>		Feb-08	Jun-08	👍⚠️
	<b>Total</b>	3.000	Mar-08	Jun-09	

**Activity Highlights:**

Utility Field Inspection meeting held January 30, 2007; Schedule delay to extensive coordination with Dominion Virginia Power and Verizon on utility relocations and agreement on utility pole locations and easement requests

**0636 Hooes Road Complete**

Superelevate curve, improve drainage and relocate two utility poles to reduce vehicular accidents

**District(s):** MV, SP  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>
VDOT
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
N/A
<b>Type of Funding:</b>
HES, Secondary 6-Year

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>	0.227		Feb-03	May-06	☺
<b>Land Acquisition</b>	0.104		N/A	Aug-06	☺
<b>Utility Relocation</b>			Oct-06	Jan-07	☺
<b>Construction</b>	0.185		Sep-06	Apr-07	☺
<b>Total</b>	0.516	0.689			

**Activity Highlights:**

Construction is complete

**0638 Rolling Road @ Hillside Road/Forrester Ave Complete**

Lengthen left turn lanes on NB and SB Rolling Road onto Hillside Road and Forrester Avenue

**District(s):** SP  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>
DPWES
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
N/A
<b>Type of Funding:</b>
TAC Spot

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>			Apr-05	Mar-06	☺
<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Utility Relocation</b>			N/A	N/A	N/A
<b>Construction</b>			Apr-06	Oct-06	☺
<b>Total</b>	0.300	0.300			

**Activity Highlights:**

Construction is complete

**0640 Sydenstricker Road @ Hooes Road Complete**

Pedestrian improvements adjacent to park-and-ride lot

**District(s):** SP  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
DPWES			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			May-04	Apr-05	☺	
0.070			Jan-05	Apr-05	☺	
<b>Type of Funding:</b>			Utility Relocation	N/A	N/A	N/A
County Bonds			Construction	May-05	Aug-05	☺
			<b>Total</b>	0.070	0.070	

**Activity Highlights:**

Construction is complete

**0642 Lorton Road from Armistead Road to Silverbrook Road Complete**

Widen to 6 lanes

**District(s):** MV  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status		
VDOT			Start	End			
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	1.925	0.985	Jun-88	Oct-94	☺		
N/A					☺		
<b>Type of Funding:</b>			Utility Relocation			☺	
Secondary 6-Year, RSTP			Construction	19.350	Jun-04	Aug-06	☺
			<b>Total</b>	22.260	22.261		

**Activity Highlights:**

Construction is complete

**0644 Old Keene Mill Road @ Hillside Road Complete**

Extend EB left turn lane on Old Keene Mill Road

**District(s):** SP  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
DPWES			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Oct-04	May-05	☺	
0.084			N/A	N/A	N/A	
<b>Type of Funding:</b>			Utility Relocation	N/A	N/A	N/A
County Bonds			Construction	Jun-05	Nov-05	☺
			<b>Total</b>	0.084	0.084	

**Activity Highlights:**

Construction is complete

**0644 Old Keene Mill Road @ Spring Street Construction**

Construct 50" barrier for pedestrian crossing control, including re-striping lanes

**District(s):** LE  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
VDOT			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	0.055	0.000	May-05	Jun-06	☺	
N/A			N/A	N/A	N/A	
<b>Type of Funding:</b>			Utility Relocation			
Secondary 6-Year			Construction	Dec-06 Apr-07	Apr-07 Jul-07	👍 ⚠️
			<b>Total</b>	0.220	0.220	

**Activity Highlights:**

Construction by State Forces and VDOT on-call contractor; construction is in progress

**0644 Old Keene Mill Road Walkway Terminated**

Construct walkway from Burke Woods Road to Four Oaks Lane

**District(s):** SP  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-05	N/A	N/A
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
0.057	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds	<b>Construction</b>		N/A	N/A	N/A
	<b>Total</b>	0.057	0.057		

**Activity Highlights:**

Supervisor McConnell's staff was briefed on the project on February 16, 2006; The Supervisor requested that work be halted due to concerns that future roadway widening will remove these improvements; Project terminated

**0645 Burke Lake Road from Lee Chapel Rd/Burke Centre Pkwy to Fairfax County Pkwy Complete**

Widen to 4 lanes

**District(s):** SP, BR  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Feb-89	Oct-01	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.985	Nov-01	Jul-03	☺
N/A	<b>Land Acquisition</b>	1.670	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Aug-03	Oct-05	☺
State Funds, County Trail Funds	<b>Construction</b>	5.500			
	<b>Total</b>	9.155	9.155		

**Activity Highlights:**

Construction is complete



**0645 Clifton Road from Rt. 29 to Braddock Road Complete**

Widen to 4 lanes

District(s): SP, SU  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-02	Nov-03	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Nov-02	Jul-03	☺
N/A	<b>Land Acquisition</b>				
<b>Type of Funding:</b>	<b>Utility Relocation</b>				
Centreville Area Funds	<b>Construction</b>		Mar-04	Apr-06	☺
	<b>Total</b>	5.279			

**Activity Highlights:**

Construction is complete

**0645 Stringfellow Road from Rt. 50 to Fair Lakes Boulevard Design**

Widen to 4 lanes

District(s): SU, SP  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Jul-04	Jun-07	👍
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	3.000	Jul-07	Jun-09	
16.000	<b>Land Acquisition</b>	15.000	Jul-09	Jun-11	
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jul-11	Dec-13	
County Bonds, State Secondary	<b>Construction</b>	19.000			
	<b>Total</b>	37.000			

**Activity Highlights:**

VDOT Public hearing was held on June 12, 2007; Early utility protection coordinated for July 15- September 1, 2007

**0650 Gallows Road @ Hummer Road & Annandale Road Complete**

Intersection improvements - Construct left turn lanes on all four approaches and modify traffic signal

**District(s):** PR, MA  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Jun-01	Dec-03	☺
N/A	<b>Land Acquisition</b>		Jan-03	May-04	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jun-04	May-05	☺
County Bonds, General Funds	<b>Construction</b>		Aug-04	Dec-05	☺
	<b>Total</b>	2.550			

**Activity Highlights:**

Construction is complete

**0650 Gallows Road @ Idylwood Road Complete**

Extend southbound left turn lane on Gallows Road

**District(s):** PR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Oct-04	Mar-06	☺
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
GCRP	<b>Construction</b>		Oct-06	Mar-07	☺
	<b>Total</b>	0.085			

**Activity Highlights:**

Construction is complete

**0651 Guinea Road @ Falmead Road** **Design**

Extend sidewalk south on Falmead Rd to Guinea Rd; Install missing trail segment on Guinea Rd; Pedestrian and drainage improvements

**District(s):** BR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jun-05	<del>Apr-07</del> Oct-07	
N/A		<b>Land Acquisition</b>		Sep-05	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot		<b>Construction</b>		<del>Jun-07</del> Nov-07	<del>Sep-07</del> Feb-08	
		<b>Total</b>	0.100	0.100		

**Activity Highlights:**

Project delayed due to inability to obtain land rights; Property owner refused to grant land rights; A re-design to shift the trail location was submitted to VDOT as a design exception; VDOT returned the design exception request for additional information resulting in further delays

**0657 Centreville Road from Metrotech Drive to McLearn Road** **Construction**

Widen to 4 lanes on 6-lane right of way

**District(s):** SU  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
VDOT/PPTA		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	2.000	Sep-04	Feb-05	
29.000		<b>Land Acquisition</b>	15.500	Dec-04	Dec-05	
<b>Type of Funding:</b>		<b>Utility Relocation</b>		Jun-05	May-07	
County Bonds		<b>Construction</b>	9.000	Jun-05	Oct-07	
		<b>Total</b>	29.000	29.000		

**Activity Highlights:**

Project is considered part of Rt. 28 PPTA; Funded from 4-Year Program; Construction is 65% complete

**0657 Centreville Road from West Ox Road to Frying Pan Road ROW**

Widen to 4 lanes on 6-Lane right of way

**District(s):** HM, SU  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Feb-01	May-04	😊
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.968	Apr-06	<del>Apr-07</del> Jul-07	👉⚠️
N/A	<b>Land Acquisition</b>	7.116	Jun-04	Mar-07	😊
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Dec-08	<del>TBD</del> Jun-10	⚠️
	<b>Construction</b>	3.717			
	<b>Total</b>	11.801			

**Activity Highlights:**

West side of road near project limits designated a Historic Overlay District; Land acquisition is underway; Possible schedule acceleration being pursued by project team

**0657 Centreville Road Trail at Dulles Toll Road Design**

Construct pedestrian walkway under Dulles Toll Road

**District(s):** HM, DR  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Sep-05	<del>Apr-07</del> May-07	😊⚠️
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>				
TAC Spot	<b>Construction</b>		<del>May-07</del> Jul-07	<del>Aug-07</del> Oct-07	👉⚠️
	<b>Total</b>	0.030			

**Activity Highlights:**

Final design date delayed for resolution of VDOT comments regarding limits of project and maintenance concerns; VDOT permit application submitted on May, 22, 2007

**0657 Old Centreville Road Trail Complete**

Construct trail from Old Mill Community to Park & Ride facility at Centreville United Methodist Church

**District(s):** SU  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>
DPWES
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
0.131
<b>Type of Funding:</b>
County Bonds

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>			Apr-05	Apr-06	☺
<b>Land Acquisition</b>			Nov-05	Jan-06	☺
<b>Utility Relocation</b>			N/A	N/A	N/A
<b>Construction</b>			Jun-06	Oct-06	☺
<b>Total</b>	0.131	0.131			

**Activity Highlights:**

Construction is complete

**0657 South Elden Street Widening (Town of Herndon) Complete**

Widen to 6 lanes from Worldgate Drive to Herndon Parkway

**District(s):** Town of Herndon  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>
VDOT
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
N/A
<b>Type of Funding:</b>
State Urban

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>	1.520			Sep-99	☺
<b>Land Acquisition</b>	3.937		Jan-01		☺
<b>Utility Relocation</b>					☺
<b>Construction</b>	4.318		Sep-05	<del>Aug-07</del> Feb-07	☺⚠
<b>Total</b>	9.775	9.609			

**Activity Highlights:**

Construction completed ahead of schedule

**0662 Poplar Tree Road @ Stringfellow Road** **Construction**

Add additional left turn lane on EB Poplar Tree Road at the Stringfellow Road intersection

**District(s):** SU  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-05	Jan-06	😊
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
GCRP		<b>Construction</b>		Oct-06	Aug-07	👍
		<b>Total</b>	0.675	0.675		

**Activity Highlights:**

Construction is 60% complete

**0662 Stone Road from Route 29 to Awbrey Patent Drive** **Construction**

Construct median from turn lanes from Lee Highway to Billingsgate Lane; Install signal at Billingsgate Lane; Widen Stone Road from Battery Lane to Awbrey Patent Drive

**District(s):** SU  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Nov-02	Jan-07	😊
N/A		<b>Land Acquisition</b>		May-05	May-06	😊
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
Centreville Area Funds, TAC Spot		<b>Construction</b>		Apr-07	Mar-08	👍
		<b>Total</b>	2.085	2.085		

**Activity Highlights:**

Construction contract presented to the BOS on June 4, 2007; Pre-Construction meeting held June 19, 2007

**0665 Fox Mill Road at Reston Parkway Complete**

Add EB lane on Fox Mill Road, and trail along Fox Mill and Reston Parkway to Fire Station

**District(s):** HM  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Dec-04	Nov-05	☺
N/A		<b>Land Acquisition</b>		Aug-05	Mar-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
General Funds		<b>Construction</b>		Jun-06	<del>Apr-07</del> Jun-07	☺⚠
		<b>Total</b>	1.105	1.105		

**Activity Highlights:**

Construction is complete; Extended time for signal equipment approval delayed project completion date

**0674 Hunter Mill Road Walkway Design**

Construct walkway from Chain Bridge Road to Oakton Community Park

**District(s):** PR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-05	<del>May-07</del> Jan-08	👉⚠
0.325		<b>Land Acquisition</b>		Apr-06	<del>Jun-07</del> Nov-07	👉⚠
<b>Type of Funding:</b>		<b>Utility Relocation</b>		TBD	TBD	
County Bonds		<b>Construction</b>		<del>Jun-07</del> Mar-08	<del>Mar-08</del> Aug-08	👉⚠
		<b>Total</b>	0.325	0.325		

**Activity Highlights:**

The north end of the project is being redesigned with curb and gutter to minimize land rights required on residential properties; Minor roadway widening will be required; Schedule dates revised to incorporate the redesign

**0677 Old Courthouse Road @ Gallows Road Complete**

Extend EB right turn lane to SB Gallows Road

District(s): PR  
 FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Aug-04	Jun-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.100	Oct-05	Jun-06	☺
N/A	<b>Land Acquisition</b>	0.055	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jul-06	Aug-06	☺
HES, State Forces	<b>Construction</b>	0.253			
	<b>Total</b>	0.408	0.478		

**Activity Highlights:**

Construction is complete

**0684 Spring Hill Road from Rt. 7 to International Drive Bid Ad**

Widen to 4 lanes

District(s): PR, HM  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jul-02	Sept-03	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.500	Dec-03	Oct-05	☺
N/A	<b>Land Acquisition</b>	5.800	Mar-06	Jun-07	👍
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Aug-07	Nov-08	
Secondary 6-Year	<b>Construction</b>	4.400			
	<b>Total</b>	10.700	10.700		

**Activity Highlights:**

Utility relocation in progress; Revised project limits in coordination with Dulles Rail project



**0686 Balls Hill Road @ Old Dominion Drive Complete**

Add right turn lane from SB Balls Hill Road to WB Old Dominion Drive

**District(s):** DR  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Oct-04	Aug-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		Mar-06	Jul-06	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Oct-06	<del>Jul-07</del> Mar-07	☺Δ
GCRP	<b>Construction</b>				
	<b>Total</b>	0.190			

**Activity Highlights:**

Construction is complete.

**0693 Westmoreland Street Walkway Terminated**

Install sidewalk on west side of Westmoreland Street from Kirby Road to Lemon Road

**District(s):** DR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		N/A	N/A	N/A
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
0.050	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds	<b>Construction</b>		N/A	N/A	N/A
	<b>Total</b>	0.050			

**Activity Highlights:**

Project terminated at the request of the Dranesville District Office due to property and flood plain impacts

**0694 Great Falls Street @ Chain Bridge Road Complete**

Intersection improvements at the Great Falls Street and Chain Bridge Road including restriping, reconfiguration of existing lanes, signal timing and phasing modifications

**District(s):** DR  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
DPWES			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Nov-04	Dec-05	☺	
0.130			N/A	N/A	N/A	
<b>Type of Funding:</b>			Utility Relocation	N/A	N/A	N/A
County Bonds			Construction	Mar-06	<del>Apr-07</del> May-07	☺△
			<b>Total</b>	0.130	0.130	

**Activity Highlights:**

Construction is complete

**0787 Olley Lane Sidewalk Complete**

Install sidewalk on west side of Olley Lane from Braddock Road to Colbert Court

**District(s):** BR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
DPWES			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Aug-05	Sep-06	☺	
N/A			N/A	N/A	N/A	
<b>Type of Funding:</b>			Utility Relocation	N/A	N/A	N/A
TAC Spot			Construction	Nov-06	<del>Jul-07</del> May-07	☺△
			<b>Total</b>	0.130	0.130	

**Activity Highlights:**

Construction is complete

**1332** **Huntington Avenue @ Fenwick Drive** **Design**

Pedestrian improvements including countdown heads and crosswalks

**District(s):** MV  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.023		Jan-05	Mar-07 Jun-07	👍 ⚠️
N/A		<b>Land Acquisition</b>			Mar-07	Aug-07	👍
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
GCRP		<b>Construction</b>	0.152		Aug-07	Nov-07	
		<b>Total</b>	0.175	0.175			

**Activity Highlights:**

Delays due to traffic signal design and approval still in progress; Land acquisition has begun; Bid Ad anticipated for September 2007; Metro work needs to be completed prior to Bid Ad

**2532** **Beauregard Street Median** **Complete**

Add a raised median from Route 236 to North Chambliss Street

**District(s):** MA  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>			May-04	Jan-05	😊
N/A		<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
GCRP		<b>Construction</b>			Oct-06	Jan-07	😊
		<b>Total</b>	0.080	0.080			

**Activity Highlights:**

Construction is complete

**2864 Ravensworth Road Complete**

Construct sidewalk on west side of Ravensworth Road from Kalorama Drive to Braddock Road

**District(s):** BR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jul-04	May-05	☺
0.152		<b>Land Acquisition</b>		Dec-04	Jun-05	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		May-05	Aug-05	☺
		<b>Total</b>	0.152	0.152		

**Activity Highlights:**

Construction is complete

**3141 Dead Run Drive Sidewalk Complete**

Extend existing sidewalk from Bright Avenue to Congress Lane

**District(s):** DR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-05	Sep-06	☺
0.143		<b>Land Acquisition</b>		Feb-06	Jul-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Oct-06	Jun-07 Apr-07	☺ <sup>Δ</sup>
		<b>Total</b>	0.143	0.143		

**Activity Highlights:**

Construction is complete

**3547 Chain Bridge Road Complete**

Extend SB Chain Bridge Road left turn lane to EB Great Falls Street

**District(s):** DR  
**FCDOT Staff:** CWS

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Nov-04	Jun-05	☺
0.028		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Jul-05	Oct-05	☺
		<b>Total</b>	0.028	0.028		

**Activity Highlights:**

Construction is complete

**4701 Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center Design**

Construct sidewalk on west side of Colts Neck Road

**District(s):** HM  
**FCDOT Staff:** DRC

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jul-05	<del>Apr-07</del> Nov-07	👉 Δ
N/A		<b>Land Acquisition</b>		Mar-06	Sep-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot		<b>Construction</b>		<del>Jun-07</del> Jan-08	<del>Oct-07</del> May-08	👉 Δ
		<b>Total</b>	0.100	0.100		

**Activity Highlights:**

Design waiver requested to eliminate utility conflict; VDOT returned design waiver request for additional information

**4726 North Shore Drive from Temporary Road to Sycamore Valley Drive Complete**

Construct 300' of 8' wide trail on west side of North Shore Drive

District(s): HM  
 FCDOT Staff: DRC

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Mar-05	Jan-06	☺
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot		<b>Construction</b>		Jun-06	Jul-06	☺
		<b>Total</b>	0.030			

**Activity Highlights:**

Construction is complete

**5329 South Lakes Drive Complete**

Construct sidewalk on south side of South Lakes Drive from Colts Neck Road to the eastern terminus of Olde Craft Drive

District(s): HM  
 FCDOT Staff: EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jan-05	Sep-05	☺
0.148		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Dec-05	Jan-06	☺
		<b>Total</b>	0.148			

**Activity Highlights:**

Construction is complete

**7100 Fairfax County Parkway (EPG) On Hold**

Construct 6 lanes from Rolling Road/Franconia-Springfield Parkway to Fullerton Road

**District(s):** LE, SP, MV  
**FCDOT Staff:** MGC

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	5.657		Mar-00	Feb-04	☺
N/A		<b>Land Acquisition</b>	24.210		TBD	TBD	📄
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
Federal, State Bonds		<b>Construction</b>	63.731		TBD	TBD	📄
		<b>Total</b>	93.598	93.598			

**Activity Highlights:**

State Bonds, STP; Design covered in PE105; Fort Belvoir required to complete environmental clean-up of EPG site which has delayed scheduled land transfer; VDOT procurement was put on hold May 2005 because of unresolved EPG environmental cleanup issues; Land transfer and environmental cleanup remain outstanding issues that are delaying this project; As a result of BRAC, VDOT is negotiating with the Dept. of the Army to have them construct the roadway

**7436 Government Center Parkway @ Monument Drive Complete**

Add pedestrian signal heads at intersection and add sidewalk from bus stop on Monument Drive to cul-de-sac at the Herrity Building

**District(s):** SP  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>			Feb-04	N/A	☺
0.055		<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
County Bonds		<b>Construction</b>			Mar-04	Oct-04	☺
		<b>Total</b>	0.055	0.055			

**Activity Highlights:**

Construction is complete

**7702 Tall Timbers Drive** **Construction**

Complete construction of Tall Timbers Drive near the Fair Oaks Green, Stone Creek Crossing and the Village of North Lake communities

**District(s):** SP  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		N/A	Feb-07	☺
N/A		<b>Land Acquisition</b>		Dec-05	Feb-07	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
Fairfax Center Fund		<b>Construction</b>		Jan-07	Mar-08	👍
		<b>Total</b>	1.450	1.450		

**Activity Highlights:**

Construction is 10% complete

**XXXX Burke Centre VRE Parking Expansion** **Construction**

Construct a 1292 space parking structure with 221 surface spaces on the existing 615-space site

**District(s):** BR  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	2.066	Sep-04	Apr-06	☺
19.500		<b>Land Acquisition</b>	0.030	Feb-06	Mar-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>	0.460	Mar-06	Jul-06	☺
Federal - CMAQ and Earmarks		<b>Construction</b>	26.320	May-06	Jul-08	👍
		<b>Total</b>	28.876	28.876		

**Activity Highlights:**

Construction of garage structure is in progress; Temporary offsite spaces are available; The future library site is open with 118 spaces; St. Mary's is open with 100 spaces; Phase II (garage construction) scheduled for completion in March 2008, but other site improvements will continue until July 2008



**XXXX CMAQ Bus Shelter Program On Going**

Construct bus stop enhancements throughout the County

**District(s):** All  
**FCDOT Staff:** EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		Design	N/A		N/A	N/A
N/A		Land Acquisition	N/A		N/A	N/A
<b>Type of Funding:</b>		Utility Relocation	N/A		N/A	N/A
CMAQ		Construction	N/A		N/A	N/A
		<b>Total</b>				N/A

**Activity Highlights:**

Coordinate with DPWES, VDOT, WMATA, Fairfax Connector and other transit systems on the installation of bus stop improvements at existing facilities in the County

**XXXX Emission Reduction Program Complete**

Conversion to Ultra-Low Sulfur diesel fuel, horsepower reduction, and engine idle reduction. These improvements greatly reduce percentage of pollutants emitted and lower fuel consumption

**District(s):** All  
**FCDOT Staff:** TBD

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
FCDOT		(\$ in Millions)		Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		Design	N/A		N/A	N/A
N/A		Land Acquisition	N/A		N/A	N/A
<b>Type of Funding:</b>		Utility Relocation	N/A		N/A	N/A
		Construction	N/A		05	☺
		<b>Total</b>				

**Activity Highlights:**

Conversion was fully implemented to the entire Fairfax Connector fleet by the end of 2005

**XXXX Gambrill Road Park & Ride Lot Complete**

Construct 220 spaces with bus facilities

**District(s):** MV  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status																				
VDOT			Start	End																					
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<table border="1"> <tr><td style="background-color: yellow;"><b>Design</b></td><td></td></tr> <tr><td><b>Land Acquisition</b></td><td>0.831</td></tr> <tr><td><b>Utility Relocation</b></td><td></td></tr> <tr><td><b>Construction</b></td><td>1.875</td></tr> <tr><td><b>Total</b></td><td>2.706</td></tr> </table>	<b>Design</b>		<b>Land Acquisition</b>	0.831	<b>Utility Relocation</b>		<b>Construction</b>	1.875	<b>Total</b>	2.706	<table border="1"> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> </table>											Oct-99	Jun-01	☺
<b>Design</b>																									
<b>Land Acquisition</b>		0.831																							
<b>Utility Relocation</b>																									
<b>Construction</b>		1.875																							
<b>Total</b>	2.706																								
<b>Type of Funding:</b>			May-02	Dec-03	☺																				
CMAQ			N/A	N/A	N/A																				
			Jan-04	May-05	☺																				

**Activity Highlights:**

Construction is complete.

**XXXX Huntington Bus Garage Renovations Complete**

Improvements to the existing facility, including upgrades to the mechanical and electrical systems, a new bus wash, new security system, renovation of the front office, and roof replacement

**District(s):** MV  
**FCDOT Staff:** TBD

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status																				
FCDOT			Start	End																					
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<table border="1"> <tr><td style="background-color: yellow;"><b>Design</b></td><td></td></tr> <tr><td><b>Land Acquisition</b></td><td></td></tr> <tr><td><b>Utility Relocation</b></td><td></td></tr> <tr><td><b>Construction</b></td><td></td></tr> <tr><td><b>Total</b></td><td>3.200</td></tr> </table>	<b>Design</b>		<b>Land Acquisition</b>		<b>Utility Relocation</b>		<b>Construction</b>		<b>Total</b>	3.200	<table border="1"> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> </table>													
<b>Design</b>																									
<b>Land Acquisition</b>																									
<b>Utility Relocation</b>																									
<b>Construction</b>																									
<b>Total</b>	3.200																								
<b>Type of Funding:</b>																									
NVTC				2005	☺																				

**Activity Highlights:**

Construction is complete

**XXXX Huntington Metro Parking Expansion** **Construction**

Build approximately 1425 space parking garage, replacing 925 surface spaces lost as part of joint development, plus additional 500 space expansion

**District(s):** MV  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
WMATA		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Mar-06	Feb-07 Apr-07	👉 Δ
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TIIF/WMATA		<b>Construction</b>		Oct-06	Dec-07	👍
		<b>Total</b>	31.200	31.2		

**Activity Highlights:**

According to current estimates, the \$31.2 million project is fully funded; Rough grading plan (RGP) approved October 2006; Construction proceeding under RGP

**XXXX Metro Matters and beyond Metro Matters Program** **On Going**

**District(s):** All  
**FCDOT Staff:** TBD

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
WMATA		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>				
110.000		<b>Land Acquisition</b>				
<b>Type of Funding:</b>		<b>Utility Relocation</b>				
County Bonds		<b>Construction</b>				
		<b>Total</b>	110.000	110.000		

**Activity Highlights:**

Includes funding for the Infrastructure Renewal Program (IRP) which supports the maintenance and rehabilitation of the railcar and bus fleets and facilities and funding for other capital equipment needed to maintain the current operations of Metrobus and Metrorail; Also includes the purchase of 120 railcars, up to 185 buses, and the ancillary facilities required to store and maintain them

**XXXX Reston Town Center Transit Center Complete**

Construct 8 bus stops, 2 layover slips, 4 bus shelters, and approximately 800 sf staff/service building and associated site improvements

**District(s):** HM  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.200		Aug-03	Aug-04	☺
N/A		<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
CMAQ		<b>Construction</b>	2.000		Sep-04	Jun-06	☺
		<b>Total</b>	2.200	2.200			

**Activity Highlights:**

Construction is complete

**XXXX West Falls Church Bus Canopy Design**

Install canopy over both sides of bus bay area

**District(s):** DR  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
WMATA		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>			Dec-04	TBD	👍
N/A		<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
CMAQ		<b>Construction</b>			TBD	TBD	
		<b>Total</b>	1.560	1.560			

**Activity Highlights:**

WMATA Construction will prepare Request for Proposal and specifications, based on similar canopy at Dulles airport; Completion dates will be set when WMATA has completed funding transfer

**XXXX Springfield Commercial Revitalization Complete**

Streetscape improvements and signage in Springfield central CBD

**District(s):** LE  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-97	N/A	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Dec-97	N/A	☺
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Oct-04	Sep-05	☺
Commercial Revitalization Bonds	<b>Construction</b>				
	<b>Total</b>	3.069	3.069		

**Activity Highlights:**

**XXXX Tysons Priority Access Improvements: Spring Hill Road Complete**

Spring Hill Road Site: Construct sidewalk on east side under the Dulles Toll Road

**District(s):** DR, PR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Mar-04	Nov-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Apr-06	Oct-06	☺
FTA Grant	<b>Construction</b>				
	<b>Total</b>	0.105	0.105		

**Activity Highlights:**

Construction is complete



County of Fairfax  
Department of Transportation  
12055 Government Center Parkway  
Suite 1034, 10<sup>th</sup> Floor of the Herrity Building  
Fairfax, Virginia 22035  
Phone: (703) 324-1100 Fax: (703) 324-1450