

Status Report
on the
Fairfax County Board of Supervisors’
Second Four-Year Transportation
Program
FY 2008 Through FY 2011



Prepared by:
Department of Transportation
Capital Projects and Operations Division



March 2011

March 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from January to March 2011

Capital Program Highlights

- Three (3) projects were completed in the first quarter of 2011:
 - **Braddock Road/Guinea Road** (Braddock District)
 - **Florence Lane Walkway** (Lee District)
 - **Fairfax County Parkway/Sunrise Valley Drive** (Hunter Mill District)

(photo courtesy of Fairfax County DPWES)



- Eighteen (18) projects are under construction:
 - **I-495 Capital Beltway HOT Lanes** (Countywide)
 - **I-66 Pavement Rehabilitation** (Providence, Springfield)
 - **I-95 Fourth-Lane Widening** (Lee, Mount Vernon)
 - **Woodrow Wilson Bridge**, incl. Rt. 1 and Telegraph Road (Lee, Mount Vernon)
 - **Route 29 @ Gallows Road** (Providence District)
 - **Centreville Road Trail at Dulles Toll Road**, Phase II (Hunter Mill District)
 - **Fairfax County Parkway EPG** (Lee, Mount Vernon, Springfield)
 - **Fairfax County Pkwy/Fair Lakes Blvd/Monument Dr. Interchange** (Springfield, Sully)
 - **Poplar Tree Road** (Sully District)
 - **Silverbrook Road @ Hoes Road** (Mount Vernon)
 - **West Ox Road/Fairfax County Parkway** (Hunter Mill)
 - **Dulles Rail (Phase I)** (Dranesville, Providence, Hunter Mill)
 - **Seven Corners Transit Transfer Center** (Mason District)
 - **Beulah Road Trail**, Segment D (Hunter Mill)
 - **Columbia Pike Walkway Phase II** (Mason District)
 - **Fox Mill Walkway** (Hunter Mill)
 - **Tyler Street Walkway** (Mason District)
 - **Westmoreland St. Walkway** from Temple Rodef Shalom to Chesterbrook Presbyterian Church (Dranesville District)

March 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from January to March 2011

➤ **Capital Beltway HOT Lanes PPTA**

- Overall construction is approximately 63% complete
- By the end of 2010, approximately 75% of new sound walls were installed
- Work to build the new HOT Lanes in the center of the Beltway will start in 2011
- The Idylwood Road Bridge opened March 18, 2011, after it had been closed completely for over 6 months

(photo courtesy of VDOT MegaProjects)



- The Beltway HOT Lanes are scheduled for completion in December 2012
- For further information, <http://www.vamegaprojects.com/>

➤ **I-95/I-395 HOT Lanes PPTA**

- In February, the Governor put forward a revised I-95/I-395 HOT Lanes plan, to get the project moving forward
- The revised project includes:
 - Constructing 2 new HOV/HOT lanes from Garrisonville Road in Stafford County to Dumfries
 - Widening 2 existing HOV lanes to 3 HOV/HOT lanes from Prince William Parkway to Edsall Road
 - Constructing a new HOV/Transit ramp to Seminary Road near Mark Center
 - Transit improvements, including Park-and-Ride Lots

March 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from January to March 2011

➤ **Dulles Rail**

- Construction activities are underway along the entire 11-mile alignment of Phase 1 of the Dulles Corridor Metrorail Project from the West Falls Church Metrorail Station to the Dulles Connector Road, through Tysons and west to Wiehle Avenue in Reston.
- Construction is 35% complete

(photo courtesy of VDOT MegaProjects)



- The SB Route 123 ramp to Route 7 is open to WB Route 7 only. This new pattern will be in effect for approximately three years.
- The right lane of SB Route 123 from Scotts Crossing Road to the I-495 Beltway Inner Loop is closed, and will remain so for approximately two years.
- Construction continues in the Dulles International Airport Access Highway median
- For further information, <http://www.dullesmetro.com/>

➤ **Reston East – Wiehle Ave Station**

- The Reston East Park-and-Ride lot closed to commuters on April 2, 2011, to make way for the new 2,300 space garage for the Reston-Wiehle Ave. Station
- On November 29, 2010, two bus routes and approximately 300 passengers were shifted to the Reston North Park-and-Ride
- Bus service was enhanced at the Reston South Park-and-Ride via Route 585
- 50 parking spaces for commuters were allocated at Baron Cameron Park
- The new Sunset Hills Interim Park-and-Ride lot, located on the corner of Sunset Hills Road and Town Center Parkway, opened on April 3.
- New Route 555 began operating on April 3, 2011, and provides service between the Sunset Hills lot and West Falls Church Metrorail Station. Additional service will be provided on Route 505.

March 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from January to March 2011

- **Alexandria-Franconia to Ravensworth (Fairfax County) Third Track Reconstruction Project:** VDRPT, VRE, and CSX, working with Amtrak and the Federal Railroad Administration, identified six projects to increase passenger rail capacity and reliability between Richmond and Washington, D.C. The last of the six projects, AF to RW in Fairfax County, was completed in 2010.

Special Programs Highlights

➤ **Pedestrian Program**

- **StreetSmart:** FCDOT staff worked with regional partners on the StreetSmart pedestrian safety and awareness campaign conducted by MWCOG, to develop media concepts portrayed in new television, radio and print advertising. The Spring 2011 Street Smart campaign is scheduled to run from March 20 to April 16, 2011.
- **Trail/Bike Lane/Sidewalk Waivers:** Pedestrian and bicycle staff process and coordinate waivers with DPWES and DPZ, to support the Trails and Sidewalks Committee.

➤ **Bicycle Program**

- **On-Road Bike Lane Initiative**
 - FCDOT and VDOT are developing new bike lane projects as part of the 2011 summer repaving program.
 - Routes under consideration include: Soapstone Drive, Sleepy Hollow Road, Sully Park Drive, Huntington Avenue, and Route 123 (Dolly Madison Drive).
 - Plans for Gallows Road Phase II Bike Lanes, funded by 2007 County Bonds, were finalized and construction is anticipated in 2011.
- **Increase and Enhance Bicycle Parking**
 - 150 bicycle racks and 30 new bicycle lockers were purchased and are currently being installed countywide.
 - In coordination with Comstock Partners, FCDOT is designing a "state of the industry" secure bicycle parking room at the proposed Reston-Wiehle Ave. Station including space for bicycle retail use and future bicycle sharing.
 - Stringfellow Road PNR Lot expansion is under design, including secure, covered bicycle parking facilities and enhanced trail and sidewalk connections.
 - Fairfax County bicycle parking guidelines, standards, and specifications will be released soon, providing guidance to developers and government agencies.
- **Bike the Sites Map**
 - FCDOT is creating a family-friendly bicycle route map centered around historically significant sites in the western area of Fairfax County.
 - Funded with a Federal Transportation Enhancement grant, the project is scheduled for completion in 2011.
- **Bicycle Master Plan**
 - Phase I focuses on the greater Tysons area including segments of McLean, Merrifield, and Vienna, and will be completed in early 2011.
 - Phase II will encompass the rest of Fairfax County. Work will begin in April 2011, with a study duration of 18 months.
- **Bicycle Route Signage**
 - Routes include three locations in the Dranesville District, the Fairfax County Parkway, and the GMU-Fairfax City-Vienna Metrorail Station Bike Route

March 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from January to March 2011

- **Bobann Drive Bikeway**
 - One mile of paved, 10-foot wide shared use path from Wharton Lane to Stringfellow Road, providing access to the expanded Stringfellow Road PNR Lot.

➤ **Traffic Operations**

- The Traffic Management Plan (TMP) for the Capital Beltway HOT Lanes and other Northern Virginia Megaprojects aims to reduce congestion during construction
 - Safety Service Patrollers assist motorists and law enforcement/emergency personnel with incident management
 - Public outreach provides real-time traffic information, and promotes transit options and subsidies
 - The VDOT Operations Center proactively manages incidents within construction work zones
 - In the first quarter of 2011, VDOT re-timed 190 traffic signals in Fairfax County
 - VDOT and Fairfax County staff have studied intersections for signals, signage, marking and traffic control devices and recommended improvements
 - Traffic Operations is working with VDOT on potential I-66 Active Traffic Management (ATM) solutions to address the heavy congestion that routinely occurs
 - Traffic Operations continues to work with VDOT and WMATA on the development of a Parking Occupancy Sign project to collect parking occupancy data at the Vienna Metrorail Station and display the information along I-66.
 - Traffic Operations has assembled a task force to participate more actively with VDOT on the development of project applications for Highway Safety Improvement Program (HSIP) funds. The HSIP program is intended to identify projects for locations with a history of accidents.
 - VDOT Northern Region Operations has been awarded \$1.5M to investigate emergency evacuation within the National Capital Region. Two projects underway entail developing an evacuation transportation plan, and a traffic simulation to estimate evacuation times from various locations in the National Capital Region.
- **Traffic Calming Program (FCDOT)**



March 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from January to March 2011

- Seven traffic calming projects were initiated for study:
 - Kings Manor Subdivision
 - Marc Drive
 - Riverside Road
 - Southampton Drive
 - Woodley Place
 - North Chambliss Street
 - Queen Elizabeth Blvd.
- Six projects were approved by the Board for installation:
 - Charles Stewart Drive
 - Cherokee Avenue
 - Chowan Avenue
 - Frost way and Shelly Lane
 - Ox Hill Road
 - Rogers Drive, Stuart Drive, Elmwood Road and Lawrence Drive
- One "\$200 Fine for Speeding" sign request was received:
 - Powells Tavern Place
- Five \$200 Fine for Speeding signs were approved by the Board for installation:
 - Elmwood Place
 - Fenwick Road
 - Lawrence Drive
 - Rogers Drive
 - Stuart Drive
- One "Watch for Children" sign request was received:
 - Powells Tavern Place
- Two "Watch for Children" signs were approved by the Board for installation:
 - Powells Tavern Place
 - Gildmore Road
- One Through Truck Restriction request was received for study:
 - Backlick Road between Richmond Highway and Fairfax County Parkway
- **Signage, CPD and RPPD Programs, and General Parking**
 - Two requests for community parking districts (CPD) and one petition for a CPD were issued
 - The Residential Permit Parking District (RPPD) program received three inquiries, conducted two parking studies, and three petitions were issued. In addition, approximately 200 RPPD permits have been issued so far this year.
 - The County Code for the RPPD program (82-5A) was amended to expand the eligibility of a roadway, if the roadway is within 1,000 feet of a high school, Metrorail station or university.
 - Under general parking, fifteen (15) new requests and eleven (11) field reviews were conducted on roadways requesting parking changes.
 - The Board requested an amendment to County Code 82-5-37 to impose parking restrictions in non-residential areas. This amendment is currently in process and expected to be completed in the 2nd quarter of 2011.
 - BRAC 133's impacts to the parking and RPPD programs are currently under analysis.
 - The County's annual sign inventory program is in progress with an expected completion of end of the year.

March 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from January to March 2011

Tysons Corner Planning Studies

- The Tysons Corner Comprehensive Plan Amendment was approved by the BOS on June 22, 2010. By 2050, the plan envisions Tysons as home to up to 100,000 residents and 200,000 jobs. Since the plan was designed to take advantage of the four new Metro stations coming to Tysons Corner in 2013, 75% of future growth will be within a half mile of these stations.
- Tysons Corner will be transformed into a walkable, green, urban center based on the plan approved by the BOS and the associated Zoning Ordinance for Tysons. The Board also adopted 20 follow-on motions to guide implementation of the plan. These follow-on motions included direction to conduct several studies, noted below, that have been or soon will be initiated.
- The Tysons Circulator Study will examine how the circulator system envisioned in the plan could be implemented. An RFP was issued in December 2010 and the contract was awarded in March 2011.
- The Dulles Toll Road (DTR) Ramps Study will look at new ramp connections between the DTR and Tysons that will help move traffic in and out of Tysons Corner. Staff is currently reviewing proposals for an operational and preliminary design study.
- The Grid of Streets study will look at how Tysons can be transformed into a walkable urban center through redevelopment of land and a corresponding grid of streets that would offer alternative streets for travel within Tysons. A planning level study is complete and further study of operations and preliminary design is planned for early 2011, following initiation of the DTR Ramps Study.
- The Tysons Metrorail Station Access Management Study (TMSAMS) hosted four public meetings in March 2011.

Transit

- **Bus Stop Improvement Program**
 - A comprehensive inventory and study of all bus stops in Fairfax County identified undesirable bus stop conditions for priority action.
 - The Board identified \$2.5 million from the general fund and \$7.75 million in the 2007 Transportation Bond for improvements to the priority stops identified in the study.
 - 113 sites have been completed since implementing the bus stop improvement program. There are currently four sites in project development, 107 in design, 19 in land acquisition and 10 under construction.
- **Bus Shelter Advertising Program**
 - FCDOT is engaged in a public/private partnership to aid in the improvement of bus stops, which is expected to raise revenues through the sale of advertising space on bus shelters. The contractor will sell advertising space to subsidize construction, maintenance, and operation of bus shelters, and will share a percentage of the surplus revenues with the County. The contract was awarded in July 2010.
 - FCDOT recently received permits for 33 locations, to retrofit existing shelters with advertising.
- **Fairfax Connector Bus**
 - Fairfax Connector has added 139 new transit vehicles to date with "Clean Diesel" buses, which are low-floor and more easily accessible than the older vehicles

March 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from January to March 2011

- 24 older buses have been re-built so that additional service life can be realized.
 - Fairfax Connector has ordered 19 expansion buses to be used for BRAC and TDP-related service changes. Fairfax Connector ordered 12 buses which will replace existing buses that have reached their retirement age in FY2012. All 31 buses are Mini-Hybrid buses.
 - In 2011, Fairfax Connector will complete a retrofit of the heating system at West Ox to utilize Methane gas from the I-66 landfill to heat 66% of the facility.
- **Transit Studies**
- The Countywide Transit Network Study will plan a long-term efficient, high-quality transit system for the County's growing population and employment. An RFP will be advertised in early 2011 and it is anticipated that a consultant will be on board in the Spring.
 - FCDOT is studying locations along the Route 1 corridor for a transit transfer center. The transit center would incorporate Route 1 revitalization area enhancements, and could include a community amenity.

Marketing and TDM

- **Telework and Outreach**
- The Fairfax County government telework program currently has 1,381 employee participants.
 - The Fairfax County Transportation Services Group (FCTSG) partners with major employers, developers and multi-family complexes to promote and encourage alternative commute options. To date, more than 400 employers have implemented a transportation benefits program, which can include alternative work schedules, shuttles to transit stations, telework programs, transit subsidies, providing free or premium parking to carpools and vanpools, or a comprehensive bike/walk program.
 - FCTSG also supports the Congestion Mitigation Programs for BRAC, Dulles Rail and HOT Lanes construction by coordinating employer and community outreach with regional partners, including VDRPT, VDOT, DATA and TyTran.
- **Special Populations Transportation (SPOT)**
- Seniors On-The-Go! and TaxiAccess are two user-side subsidy taxicab programs managed by FCDOT's Special Populations Transportation programs (SPOT).
 - Seniors On-the-Go! has over 5,000 registrants since the program's inception in 2001. More than 700 coupon booklets were sold during first quarter with a street value of \$ 23,133.
 - TaxiAccess has 579 registrants since the program's inception in 2007. 176 coupon booklets were sold during first quarter, with a street value of \$ 5,808.
 - The SPOT staff also continued distributing free Senior SmarTrip cards to older adults for use on the local fixed route transit system (bus and rail). Since inception, Senior SmarTrip cards have been distributed free to over 573 seniors.
- **Transportation Demand Management (TDM) and Mixed-Use Development**
- The County has integrated TDM strategies into the land development process and is working to formalize this program. TDM proffers promote alternatives to single occupant vehicle trips. These proffers contain commitments to provide TDM

March 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from January to March 2011

services, goals for percentage trip reduction, and remedies or penalties for non-attainment of proffered goals.

- A consultant study on integrating TDM into the land use and approval process is near completion: data collection, research and draft reports have been completed, and recommendations for TDM and parking in transit areas were presented to the PC and BOS transportation committees in November 2010. Application of the study recommendations will lead to more effective TDM strategies and formalized arrangements for TDM proffers.
- Preliminary findings from the TDM study were used to inform staff recommendations for the TDM and Parking sections of the draft Comprehensive Plan text prepared for the Tyson's Corner Committee of the Planning Commission.

Completed Projects List

March 2011

Rt	Project Description	District	Completion Date
0001	Richmond Highway Public Transp. Initiative (Phase 1)	MV, LE	Oct-07
0007	Leesburg Pike/Glen Carlyn Road	MA	Apr-10
0007	Leesburg Pike/Magarity Road	DR, PR	Apr-10
0007	Leesburg Pike/Dranesville Road	DR	Apr-10
0007	Leesburg Pike @ Magarity Road	DR, PR	Nov-08
0028	Route 28 @ New Braddock Road	SU	Sep-09
0028	Route 28 @ Willard Road PPTA	SU	Dec-09
0028	Route 28 @ Frying Pan Road PPTA	HM, SU	Dec-09
0050	Route 50 Pedestrian Bridge	MA	Jun-09
0050	Arlington Boulevard/Olin Drive	MA	Apr-10
0050	Lee Jackson Highway Walkway	SP	Apr-10
0123	Dolley Madison Boulevard @ Ingleside Avenue	DR	Dec-09
0123	Dolley Madison Boulevard/Great Falls Street/Lewinsville Ro	DR	Apr-10
0123	Route 123 @ Waverly Way	DR	Aug-10
0193	Georgetown Pike Walkway (Phase I)	DR	Jul-10
0193	Georgetown Pike/Walker Road	DR	Dec-09
0193	Georgetown Pike Stone Rubble Masonry Signs	DR	Jul-10
0236	Route 236 @ Braddock Road WB	MA	Nov-09
0236	Route 236 @ Braddock Road EB	MA	Nov-09
0236	Route 236 from Lake Drive to Pickett Road	MA, BR, PR	Jun-08
0236	Route 236 @ Beauregard Street	MA	Jan-09
0236	Little River Turnpike/Backlick Road	MA	Apr-10
0244	Columbia Pike Walkway	MA	May-09
0608	West Ox Road from Penderbrook Drive to Ox Trail	SU, PR	Jul-08
0608	West Ox Road @ Monroe Street	HM	Apr-08
0613	South Van Dorn Sidewalk	LE	Apr-09
0620	Braddock Road @ Route 236	MA	Sep-08
0620	Braddock Road at Thomas Jefferson HSS&T	MA	Jun-09
0620	Braddock Road/Guinea Road	BR	Apr-11
0620	Braddock Road/Wakefield Chapel Road	BR	Oct-10
0620	Braddock Road @ Route 123	SP	Jun-09
0630	Quander Road Walkway	MV	Aug-09
0633	South Kings Highway @ Harrison Lane	LE	Aug-10
0643	Burke Centre Parkway at Roberts Parkway	BR	Jul-10
0651	Guinea Road @ Falmead Road	BR	Sep-10

Rt	Project Description	District	Completion Date
0653	Roberts Road Walkway	BR	Apr-10
0657	Centreville Road Trail at Dulles Toll Road	HM, DR	Feb-08
0657	Centreville Road from West Ox Road to Frying Pan Road	HM, SU	Jun-10
0662	Stone Road from Route 29 to Awbrey Patent Drive	SU	Apr-08
0668	McLearen Road Walkway	HM	Apr-10
0674	Hunter Mill Road Walkway	PR	Aug-09
0676	Clarks Crossing Road Walkway	HM	Jul-09
0681	Walker Road Trail (Walkway)	DR	Jul-10
0684	Spring Hill Road from Route 7 to International Drive	PR, HM	Aug-10
0693	Westmoreland On-Road Bike Lanes	DR	Aug-08
0694	Lewinsville Road/Balls Hill Road	DR	Apr-10
0696	Wolftrap Road Walkway	PR	Apr-10
0701	Sutton Road Walkway	PR	Oct-10
0783	Edgelea Road Walkway	PR	Oct-10
0824	Tuttle Road Trail	SP	Dec-09
1332	Huntington Avenue @ Fenwick Drive	MV	Aug-08
1723	Jefferson Avenue Walkway	PR	Apr-10
1898	Beverly Road @ Fleetwood Road	DR	Aug-09
3664	Lido Place Walkway	PR	Aug-09
4701	Colts Neck Road Walkway (South Lakes Drive to Winterthu	HM	Oct-10
4720	Soapstone Drive Walkway (Sweetbay Lane to Glade Drive)	HM	Jul-09
7100	Fairfax County Parkway @ Sunrise Valley Drive	HM	Apr-11
7702	Tall Timbers Drive	SP	Oct-07
XXXX	Huntington Metro Parking Expansion	MV	Aug-08
XXXX	Burke Centre VRE Parking Expansion	BR	Nov-08
XXXX	West Ox Bus Operations Center	SP	Oct-08
XXXX	West Falls Church Bus Canopy	DR	Jan-10

FCDOT Staff

CL = Caijun Luo
CWS = Charlie Strunk
DPWES = Dept. of Public Works & Env. Services
EAI = Beth Iannetta
GM = Guy Mullinax
JYR = Jane Rosenbaum
KLM = Karyn Moreland
KPR = Kinnari Radadiya
SAN = Seyed Nabavi
SLC = Smitha Chellappa
SSS = Sung Shin
TB = Tad Borkowski
WPH = Bill Harrell

Status

Bid Ad
Complete
*Construction**
Design
Inactive
On Going
On Hold
Project Initiation
ROW = Land Acquisition
Study
Terminated
Utilities = Utility Relocation

** Construction phase begins when design and ROW are complete, and may include pre-advertisement activities, bid advertisement, and contract award.*

Funding Source

ARRA = American Recovery & Reinvestment Act of 2009
C & I = Commercial and Industrial Tax
CMAQ = Congestion Mitigation & Air Quality
County Bonds = Fairfax County 4-Year Transportation Plan
GCRP = Governor's Congestion Relief Program
HSIP = Highway Safety Improvement Program (formerly HES)
NVTC = Northern Virginia Transportation Commission
NVTD Bonds = Northern Virginia Transportation District Bonds
OPN Funds = Open Container Program
Primary = Primary 6-Year Program
RSTP = Regional Surface Transportation Program
Secondary = Secondary 6-Year Program
TAC Spot = Transportation Advisory Commission Spots
TIIF/WMATA = Transit Investment & Infrastructure Fund
VNDIA = Virginia National Defense Industrial Authority

Other

CIM = Community Information Meeting
PFI = Preliminary Field Inspection
CMD = Construction Management Division
COG = Council of Governments
CTB = Commonwealth Transportation Board
DTR = Dulles Toll Road
FHWA = Federal Highway Administration
FY = Fiscal Year
MOA = Memorandum of Agreement
N/A = Not Available, or Not Applicable
N/R = Not Required
NTP = Notice to Proceed
PNR = Park-and-Ride
PPTA = Public-Private Transportation Act
RFP = Request for Proposal
VDOT = Virginia Department of Transportation

**March 2011 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
				(\$ in Millions)						
<i>Interstate & Primary Road Projects (listed numerically by route number)</i>										
1	BR, MA, PR, DR	I-495, Capital Beltway HOT Lanes (PPTA Project): Install 2 HOV/HOT lanes each direction from Springfield Interchange to the Dulles Toll Road	VDOT	\$1,654.397		\$1,654.397	D	Apr-05		⌚
							R			
							U	Mar-08		⌚
							C	May-08	Dec-12	⌚
1	PR, SP	I-66 from Capital Beltway to Route 50: Pavement rehabilitation	VDOT	\$48.000		\$70.000	D	Jun-09	Dec-10	☺
							R	N/A	N/A	
							U			
							C	Apr-11	Nov-12	⌚
2	HM, PR, SP, SU	I-66 from I-495 Capital Beltway to Route 15 in Haymarket: I-66 Multi-modal Transportation and Environmental Study	VDOT	\$20.300		\$20.300	D	Dec-10	Jun-13	⌚
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
2	PR	Vienna Metro Enhanced Transit Access (I-66 Bus/HOV Ramp): Construct bus ramp to increase accessibility to Vienna Metrorail Station for transit vehicles	VDOT	\$34.082		\$17.079	D	Nov-05	Dec-11	⌚
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	2013	TBD	
3	LE, MV	I-95 from Newington Interchange to Prince William County Line: Construct a fourth lane in both directions	VDOT	\$122.411		\$122.411	D	Oct-00	Jun-02	☺
							R	Dec-05	Dec-06	☺
							U	Dec-05	Dec-06	☺
							C	Sep-07	Sep-11	⌚
3	LE, MV	I-95 Woodrow Wilson Bridge & Interchanges: Design, right-of-way acquisition, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/I-495) and 4 interchanges, 2 in VA and 2 in MD	VDOT, MDSHA, FHWA	\$2,444.000		\$2,444.000	D		Sep-96	☺
							R			☺
							U			☺
							C	2001	2012	⌚
4	LE, MA	I-95/395/495 Interchange Modifications Phase VIII (Mixing Bowl): Construct HOV/HOT connections between I-95/I-395/I-495	VDOT	\$128.085		\$128.085	D		Jun-97	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-08	Dec-12	⌚
4	LE, MV, MA	I-95/I-395 HOT Lanes: Add one reversible HOV/HOT lane from the Pentagon to Dumfries Road, and extend 2 HOV/HOT lanes south to Massaponax; Construct new Park and Ride lots, improve existing bus access	VDOT	\$1,000.000		\$1,000.000	D	Feb-11	TBD	⌚ Δ
							R	TBD	TBD	
							U	TBD	TBD	
							C	2012	TBD	Δ
5	LE, MV	Richmond Highway Public Transportation Initiative (Phase 2): Route 1 (Richmond Hwy) corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks	COUNTY	\$54.500	\$7.500	\$28.574	D	Mar-06	TBD	⌚
							R	Jul-10	TBD	⌚
							U	N/A	N/A	N/A
							C	TBD	TBD	
5	DR	Leesburg Pike @ Towlston Road: Add a left turn lane from NB Towlston Road to WB Route 7 (Leesburg Pike)	COUNTY	\$0.750	\$0.750		D	Nov-08	Mar-14 to Aug-11	⌚ Δ
							R	Apr-14 to May-11	Nov-14 to Jan-12	Δ
							U	TBD	TBD	
							C	Dec-14 to Mar-12	Sep-12 to Dec-12	Δ
6	SP, SU, BR	Route 29: Widen to 3 lanes on NB Route 29 from Legato Road to Shirley Gate Road	COUNTY	\$4.000	\$4.000		D	Dec-08	Mar-12	⌚
							R	May-11	Jan-12	
							U	TBD	TBD	
							C	May-12	Jul-13	
6	PR	Route 29 @ Gallows Road: Widen Route 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive	VDOT	\$132.188	\$23.000	\$132.810	D	Feb-04	Dec-07	☺
							R	Jan-07	Oct-08	☺
							U	May-08	Jun-11	⌚
							C	Mar-11	Jun-13	⌚
7	SP, BR	Route 29 from Stevenson Street to Forum Drive: Construct segments of a new shared-use path and provide connection to existing trail on the west side of Route 29	COUNTY	\$4.400		\$3.415	D	Nov-06	Jul-11	⌚
							R	Apr-11	Nov-11	⌚
							U	N/A	N/A	N/A
							C	Dec-11	Feb-13	
7	MA	Arlington Boulevard @ Graham Road: Install a 4-foot wide raised median on Graham Road	COUNTY	\$0.750		\$0.750	D	Oct-09	Jun-14 to Nov-11	⌚ Δ
							R	TBD	TBD	
							U	TBD	TBD	
							C	Oct-14 to Dec-11	Dec-14 to Feb-12	Δ

**March 2011 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
8	PR	Route 123 @ Jermantown Road: Construct right turn lane from SB Route 123 onto WB Jermantown Road	COUNTY	\$0.900		\$0.900	D	Nov-10	Dec-11	⌚
							R	Apr-11 to May-11	Nov-11 to Dec-11	Δ
							U	TBD	TBD	
							C	Jan-12	Nov-12	
8	DR	Georgetown Pike/Swinks Mill Road: Install flashing beacon warning signal	VDOT				D	May-10	Jan-11	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Feb-11	Mar-11 to Apr-11	⌚ Δ
<i>Secondary Road Projects (listed alphabetically by project name)</i>										
9	MA	Braddock Road @ Backlick Road: Install additional second left turn lane on WB Braddock Road	COUNTY	\$0.500	\$0.500		D	Mar-08	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
9	HM	Centreville Road Trail @ Dulles Toll Road (Phase II): Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange	COUNTY	\$0.250		\$0.250	D	Aug-08	Aug-10	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jan-11 to Mar-11	May-11	⌚ Δ
10	MV	Cinder Bed Road @ Newington Road: Intersection Improvements	COUNTY	\$5.000	\$5.000		D	Jul-08	May-12	⌚
							R	Jul-11 to Aug-11	Mar-12	Δ
							U	TBD	TBD	
							C	May-12	Aug-13	
10	HM	Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center: Construct sidewalk on west side of Colts Neck Road	COUNTY	\$0.366		\$0.366	D	Jul-05	Dec-10	☺
							R	Mar-06	Sep-06	☺
							U	N/A	N/A	N/A
							C	Feb-11 to May-11	May-11 to Aug-11	Δ
11	BR	Danbury Forest Drive/Braddock Road/Wakefield Chapel Road Intersection Study: Study feasibility of intersection improvements	COUNTY	\$0.200		\$0.200	D	Jan-10	Apr-11	⌚
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
11	SP, MV, LE	Fairfax County Parkway (EPG): Construct 4-lane divided, limited access highway within 6-lane ROW from Rolling Road/Franconia-Springfield Parkway to Fullerton Road, including 4 interchanges	FHWA	\$177.450		\$177.450	D	Mar-00	Feb-04	☺
							R			
							U			
							C	Nov-08	Jul-12	⌚
12	SP, SU	Fairfax County Parkway / Fair Lakes Boulevard / Monument Drive Interchange: Construct interchange and intersection improvements from I-66 to Route 50	VDOT	\$69.660		\$89.726	D	Oct-01	Jun-10	☺
							R	Sep-05	Dec-10	☺
							U	Mar-07	Dec-10	☺
							C	May-10	Oct-13	⌚
12	SP	Fairfax County Parkway from Route 29 to Braddock Road: Add SB auxiliary lane	COUNTY	\$1.000	\$1.000		D	Feb-11	Feb-13	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	Apr-13	Jan-14	
13	HM	Fox Mill Road/Monroe Street: Install right turn lane on WB Fox Mill Road and add pedestrian improvements	COUNTY	\$0.850		\$0.850	D	Nov-10	Feb-13	⌚
							R	Apr-12	Dec-12	
							U	TBD	TBD	
							C	Apr-13	Dec-13	
13	MV, SP	Gambrell Road/Pohick Road: Install right turn lane on SB Gambrell Road	COUNTY	\$0.500		\$0.500	D	Mar-10	Jun-11 to Sep-11	⌚ Δ
							R	TBD	TBD	
							U	TBD	TBD	
							C	Aug-11 to Oct-11	May-12 to Aug-12	Δ
14	BR	Guinea Road @ Falmead Road: Extend sidewalk south on Falmead Road to Guinea Road; Install missing trail segment on Guinea Road; Pedestrian and drainage improvements	COUNTY	\$0.150		\$0.150	D	Jun-05	Sep-09	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jul-10	Sep-10	☺
14	PR	Hunter Mill Road/Mystic Meadow Way: Reconfigure intersection with roundabout and new pedestrian/bicycle facilities	COUNTY	\$0.800		\$0.800	D	Aug-10	Nov-12	⌚
							R	Jan-12	Sep-12	
							U	TBD	TBD	
							C	Jan-13	Sep-13	

**March 2011 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⏸=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
15	SU	Lee Road Culvert: Extend existing drainage structure and widen pavement from 500' S of culvert to Penrose Place	VDOT	\$4.541		\$2.294	D	Jun-10	TBD	☺
							R	Dec-12	2013	
							U	2013	2014	
							C	2014	TBD	
15	MV	Lorton Road/Furnace Road from Silverbrook Road to Route 123: Widen to 4 lane divided section including on-road bike lanes, shared use path, low impact development practices, bridge crossings and wide median in Laurel Hill area	COUNTY	\$40.000	\$20.000		D	Feb-08	Aug-11 to Jan-12	☺ Δ
							R	Mar-11 to May-11	Nov-11 to Dec-11	Δ
							U	Mar-11	Dec-11	☺
							C	Dec-11 to Feb-12	Jul-12 to Oct-13	Δ
16	LE, MV	Mulligan Road from Route 1 to Telegraph Road: Construct/widen to 4 lanes and extend from Route 1 to Telegraph Rd (Woodlawn Rd replacement & Old Mill Rd Extension); Widen Telegraph Rd to 4 lanes from Beulah St to Leaf Rd	FHWA	\$80.000		\$80.000	D	Mar-07	Dec-10	☺
							R	Sep-10	TBD	⏸
							U			
							C	Feb-11 to Mar-11	Dec-12	☺ Δ
16	DR	Old Dominion Drive @ Spring Hill Road: Extend shoulder and relocate/modify ditch	COUNTY	\$0.050		\$0.050	D	May-10	TBD	☺
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
17	DR	Old Dominion Drive @ Towlston Road: Extend shoulder and relocate/modify ditch	COUNTY	\$1.500		\$0.050	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
17	SU	Poplar Tree Road from Braddock Ridge Drive to Sequoia Farms Drive: Widen to 4 lanes	COUNTY	\$6.500	\$5.500		D	May-07	Nov-10	☺
							R	Mar-10	Oct-10	☺
							U	Dec-10	May-11	☺
							C	Feb-11	Jun-12	☺
18	MV	Saratoga Park-N-Ride Facility: Develop park-n-ride facility	VDOT	\$3.000		\$3.000	D	Sep-10	Jun-11	☺
							R	N/A	N/A	
							U			
							C	Jun-12	Dec-12	
18	MV	Silverbrook Road @ Hoops Road: Intersection Improvements to configure turn lanes on WB Silverbrook Road approach	COUNTY	\$0.350		\$0.350	D	Aug-07	Jan-11	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Mar-11 to Apr-11	Nov-11	☺ Δ
19	PR, HM	Spring Hill Road from Route 7 to International Drive: Widen to 4 lanes	COUNTY	\$10.900		\$10.900	D	Jul-02	Sep-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Oct-07	☺
							C	Dec-08	Aug-10	☺
19	SU, SP	Stringfellow Road from Route 50 to Fair Lakes Boulevard: Widen to 4 lanes	VDOT	\$54.692	\$37.000	\$46.000	D	Jul-04	Dec-09	☺
							R	Apr-10	Jun-11	☺
							U	Jul-09	Jun-11	☺
							C	Jul-12	Dec-13	
20	LE	Telegraph Road from South Van Dorn Street to South Kings Hwy: Widen to 4 lanes and add pedestrian improvements	VDOT	\$10.500		\$10.000	D	Sep-09	Dec-12	☺
							R	Jun-11	TBD	☺
							U	TBD	TBD	
							C	Jan-13	Dec-13	
20	PR, HM	Tysons Priority Access Improvement Projects: Sites 1-7 & 9: Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner	VDOT	\$3.370		\$1.300	D	Mar-04	Dec-08	☺
							R	Dec-08	Dec-10	☺
							U	TBD	TBD	
							C	TBD	TBD	
21	DR	Walker Road: Install road diet features and access lanes at business district intersections south of Georgetown Pike	COUNTY	\$0.400		\$0.400	D	Jul-10	Aug-11	☺
							R	TBD	TBD	
							U	TBD	TBD	
							C	Nov-11	Apr-12	
21	DR	Westmoreland Street @ Haycock Road: Install right turn lane and concrete sidewalk along the west side of Westmoreland Street from Haycock Road to Temple Rodef Shalom	COUNTY	\$0.880	\$0.230	\$0.880	D	Nov-08	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
22	BR	Zion Drive: Improve the horizontal curve at Zion Baptist Church	COUNTY	\$1.700	\$1.000		D	Apr-08	Mar-11	☺
							R	Jul-10	Feb-11	☺
							U	TBD	TBD	
							C	Apr-11	Mar-12	

**March 2011 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⚠=Behind Schedule; Δ=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
				(\$ in Millions)						
<i>Transit Projects (listed alphabetically by project name)</i>										
22	DR, PR, HM	Dulles Rail (Phase I): Improvements from West Falls Church Station to Wiehle Avenue	MWAA	\$2,740.000		\$2,740.000	D	Apr-05	Jun-10	☺
							R	Jan-08	Nov-08	☺
							U	Feb-08	Jan-10	☺
							C	Jan-09	Jul-13	⌚
23	DR, HM	Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2): Rehabilitation and repair to upgrade the existing bus garage	COUNTY	\$6.000	\$6.000		D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-08	Sep-11	⌚
23	BR, SP	George Mason University Transit Center: Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks	COUNTY	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
24	BR	Northern Virginia Community College Transit Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks	COUNTY	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
24	MA	Seven Corners Transit Transfer Center: Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops	COUNTY	\$1.182	\$1.000	\$1.510	D	Jan-07	Oct-10	☺
							R	N/A	N/A	N/A
							U	Jun-10	Dec-10	☺
							C	Feb-14 to Mar-11	Jun-12 to Dec-11	⌚ Δ
25	SU	Stringfellow Road Bus Transfer Facility: Provide 3 additional bus bays (total of 6) and a transit store kiosk	COUNTY	\$1.500	\$1.500		D	Apr-08	TBD	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
25	SU	Stringfellow Road Park & Ride Lot Expansion: Construct an additional 300 spaces north of the existing 387 space facility	COUNTY	\$4.000	\$4.000		D	Apr-08	TBD	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
26	PR	Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station	WMATA	\$2.000	\$2.000		D	Jun-09	Feb-11	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Apr-11	Oct-11	Δ
			Program Totals	\$8,880.55	\$121.980	\$8,789.75				

I-495 I-495, Capital Beltway HOT Lanes (PPTA Project)

Construction

Install two HOV/HOT lanes in each direction from the Springfield Interchange to the Dulles Toll Road

District(s): BR, DR, HM, LE, MA, PR

FCDOT Staff: WPH

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
Agency	Agency ID			Start	End	
VDOT	68805					
Amount in Board's 4-Year Plan: (\$ in Millions)						
N/A						
Type of Funding:						
Private, Interstate, State						
		Design	267.142		Apr-05	👍
		Land Acquisition				
		Utility Relocation			Mar-08	👍
		Construction	1387.255		May-08	👍
		Total	1654.397	1654.397	Dec-12	👍

Activity Highlights:

Design-build project; Construction is 63% complete; Lane and ramp closures at night and during off peak travel times continue; 12 interchanges are under construction from Springfield Interchange bridges to just north of Dulles Toll Road overpasses; The Idylwood Road bridge opened to traffic on March 18, 2011; Construction activity details are posted at www.virginiahotlanes.com or www.vamegaprojects.com

I-66 I-66 from Capital Beltway to Route 50

Construction

Pavement Rehabilitation

District(s): PR, SP

FCDOT Staff: CL

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
Agency	Agency ID			Start	End		
VDOT	93002						
Amount in Board's 4-Year Plan: (\$ in Millions)							
N/A							
Type of Funding:							
ARRA							
		Design			Jun-09	Dec-10	😊
		Land Acquisition	0.000		N/A	N/A	
		Utility Relocation					
		Construction	48.000		Apr-11	Nov-12	👍
		Total	48.000	70.000			

Activity Highlights:

Beginning April 4, 2011, VDOT begins a \$48 million project to repair and resurface six and a half miles of badly deteriorated pavement on Interstate 66 between the Capital Beltway and Route 50; To minimize impacts to motorists, all lane closures will take place at night between 9 p.m. and 5 a.m., Sunday through Thursday nights; The project will be complete in the fall of 2012

I-66 I-66 from I-495 Capital Beltway to Route 15 in Haymarket Study

I-66 Multimodal Transportation and Environmental Study (Study only)

District(s): HM, PR, SP, SU
FCDOT Staff: SSS

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
Agency	Project ID			Start	End		
VDOT	54911						
Amount in Board's 4-Year Plan: (\$ in Millions)							
N/A							
Type of Funding:							
Interstate							
		Design	20.300		Dec-10	Jun-13	👍
		Land Acquisition			N/A	N/A	
		Utility Relocation			N/A	N/A	
		Construction			N/A	N/A	
		Total	20.300	20.300			

Activity Highlights:

In June 2010, VDOT project management transferred from VDOT's Northern Virginia District office to Richmond; Currently VDOT is completing negotiations with a consultant and expect the negotiations to conclude by end of April 2011; NTP expected in early May; Completion of Tier 1 draft EIS is anticipated by June 2012 and Tier 1 final EIS by June 2013

I-66 Vienna Metro Enhanced Transit Access (I-66 Bus Ramp) Design

Construct bus ramp to increase accessibility to Vienna Metrorail Station for transit vehicles

District(s): PR
FCDOT Staff: CL

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
Agency	Project ID			Start	End		
VDOT	81009						
Amount in Board's 4-Year Plan: (\$ in Millions)							
N/A							
Type of Funding:							
CMAQ, RSTP							
		Design	2.700		Nov-05	Dec-11	👍
		Land Acquisition			N/A	N/A	N/A
		Utility Relocation			N/A	N/A	N/A
		Construction	31.382		2013	TBD	
		Total	34.082	17.079			

Activity Highlights:

Two alternatives are under consideration - a flyover ramp from I-66 EB HOV lane to/from Vaden Drive, or to/from Saintsbury Drive; VDOT is preparing an Interchange Modification Report (IMR) to FHWA; Based on the discussion among VDOT, FCDOT, WMATA on December 16, 2010, the use of the proposed ramp is for Bus Only; Design PH is anticipated in Fall 2011

I-95 I-95 from Newington Interchange to Prince William County Line Construction

Construct a fourth lane in both directions from Newington Interchange to Route 123

District(s): LE, MV
FCDOT Staff: EAI

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
VDOT	57017			Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	9.779		Oct-00	Jun-02	☺
N/A		Land Acquisition	0.551		Dec-05	Dec-06	☺
Type of Funding:		Utility Relocation			Dec-05	Dec-06	☺
Interstate		Construction	112.080		Sep-07	Sep-11	👍
		Total	122.411	122.411			

Activity Highlights:

One of VDOT's "mega-projects"; The final piece, adding a fourth lane to the Occoquan Bridge, will be completed by late summer 2011; Construction is 87% complete; Additional details found at www.vamegaprojects.com

I-95 I-95, Woodrow Wilson Bridge and Interchanges Construction

Design, ROW, env. mitigation, construction of new drawbridge over Potomac River incl. reconstruct 7.5 miles of Beltway (I-95/495) and 4 interchanges, two in VA and two in MD

District(s): LE, MV
FCDOT Staff: CWS

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT, MDSHA, FHWA	18136, 18138			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design			Sep-96	☺
N/A		Land Acquisition				☺
Type of Funding:		Utility Relocation				☺
Interstate		Construction		2001	2012	👍
		Total	2444.0	2444.0		

Activity Highlights:

Project continues on-time and on-budget; Reconstruction of the Telegraph Road interchange is the final phase of the Woodrow Wilson Bridge Project. Work includes widening a two-and-a-half mile section of the Capital Beltway extending the new thru and local lane configuration from the bridge, building new elevated ramps connecting the Beltway to Telegraph Road, Eisenhower Ave., Huntington Ave., and North Kings Highway and improvements to Telegraph Road; Additional details found at www.wilsonbridge.com or www.vamegaprojects.com

I-95 I-95/395/495 Interchange Modifications Phase VIII (Mixing Bowl) Construction

Construct HOV/HOT connections between I-95/I-395/I-495

District(s): LE, MA
FCDOT Staff: WPH

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT	14682			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	21.192		Jun-97	😊
N/A		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
Interstate		Construction	106.892	May-08	Dec-12	👍
		Total	128.085			

Activity Highlights:

Design was completed as part of the Springfield Interchange project, but construction was deferred; Construction in progress as part of the I-495 Beltway HOT Lanes project; 7 bridges under construction at the Springfield Interchange; Most steel and deck bridge structures were completed in 2010; All bridge work for the Springfield Interchange is scheduled to be completed by the end of 2011; Additional details found at www.virginiahotlanes.com or www.vamegaprojects.com

I-95 I-95/I-395 HOT Lanes (PPTA Project) Project Initiation

Add one HOV/HOT lane (3 total) from Edsall Road to Prince William Pkwy, extend 2 HOV/HOT lanes to Stafford County, Construct HOV/Transit ramp at Seminary Road, Construct new Park and Ride Lots

District(s): LE, MA, MV
FCDOT Staff: SAN

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT				Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Feb-11	TBD	👍 ⚠️
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
Private, Interstate		Construction		2012	TBD	⚠️
		Total	1000.00			

Activity Highlights:

As of February 3, 2011, the revised project includes: Construct 2 new HOV/HOT lanes for 9 miles from Garrisonville Road in Stafford County to Dumfries; Widen HOV/HOT lanes from 2 to 3 lanes from Prince William Pkwy to Edsall Road; Construct new HOV/Transit ramp to Seminary Road near Mark Center; Construct park-and-ride lots; VDOT has begun environmental review and expects to hold citizen meetings in late 2011

0001 Richmond Hwy Public Transportation Initiative (Phase 2) Design

Route 1 corridor improvements from Fort Belvoir to Huntington Metro, to support enhanced BRT bus service incl. pedestrian access improvements, bus shelters and sidewalks

District(s): LE, MV
FCDOT Staff: CL

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
COUNTY	Start			End			
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Mar-06	TBD	👍	
7.500				Jul-10	TBD	👍	
Type of Funding:				Utility Relocation	N/A	N/A	N/A
Federal, State, Local				Construction	TBD	TBD	
				Total	54.500	28.574	

Activity Highlights:

Phase 1 (five walkways and a REX bus stop shelter) is complete; Phase 2 includes intersection improvements at Frye Rd. and Kings Hwy, 9 walkways - 1.25 miles, and 6 additional intersections; Frye Road and Lukens Lane intersections were redesigned due to design exception denial; Preparing to authorize Kings Hwy and Frye Rd for construction; Posted willingness to hold a public hearing for 7 walkways and 5 intersections in July 2010; For additional details see DPWES report http://www.fairfaxcounty.gov/dpwes/construction/cap_quarter.htm

0007 Leesburg Pike @ Towlston Road Design

Add a left turn lane from northbound Towlston Road to westbound Route 7

District(s): DR
FCDOT Staff: KPR

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
COUNTY	Start			End			
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Nov-08	Mar-11 August-11	👎 Δ	
0.750				Apr-11 May-11	Nov-11 Jan-12	Δ	
Type of Funding:				Utility Relocation	TBD	TBD	
2007 County Bonds				Construction	Dec-11 Mar-12	Sept-12 Dec-12	Δ
				Total	0.750	0.750	

Activity Highlights:

Intermediate Design distributed for review Jan. 2011; Schedule revised to address preliminary plan comments. Signal design is in progress.

0029 Route 29 **Design**

Widen to 3 lanes on NB Route 29 from Legato Road to Shirley Gate Road

District(s): BR, SP, SU
FCDOT Staff: JYR

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status										
COUNTY				Start	End											
Amount in Board's 4-Year Plan: (\$ in Millions)		<table border="1"> <tr><td>Design</td><td></td></tr> <tr><td>Land Acquisition</td><td></td></tr> <tr><td>Utility Relocation</td><td></td></tr> <tr><td>Construction</td><td></td></tr> <tr><td>Total</td><td>4.000</td></tr> </table>	Design		Land Acquisition		Utility Relocation		Construction		Total	4.000	4.000	Dec-08	Mar-12	👍
Design																
Land Acquisition																
Utility Relocation																
Construction																
Total	4.000															
4.000		May-11	Jan-12													
Type of Funding:		TBD	TBD													
2007 County Bonds		May-12	Jul-13													

Activity Highlights:

Intermediate design distributed for review 11/29/10; Signal modification submitted 12/16/10; Scope of project revised to include improvements to Route 29/Shirley Gate Rd intersection; Utility Field Inspection held 3/16/11; Meeting with supervisor's office scheduled for 5/17/11

0029 Route 29 @ Gallows Road **Utilities**

Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive

District(s): PR
FCDOT Staff: SAN

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status										
VDOT	11395, 88600			Start	End											
Amount in Board's 4-Year Plan: (\$ in Millions)		<table border="1"> <tr><td>Design</td><td>9.958</td></tr> <tr><td>Land Acquisition</td><td>71.880</td></tr> <tr><td>Utility Relocation</td><td></td></tr> <tr><td>Construction</td><td>50.350</td></tr> <tr><td>Total</td><td>132.188</td></tr> </table>	Design	9.958	Land Acquisition	71.880	Utility Relocation		Construction	50.350	Total	132.188	132.810	Feb-04	Dec-07	😊
Design	9.958															
Land Acquisition	71.880															
Utility Relocation																
Construction	50.350															
Total	132.188															
23.000		Jan-07	Oct-08	😊												
Type of Funding:		May-08	Jun-11	👍												
Federal, State, Primary 6-Year		Mar-11	Jun-13	👍												

Activity Highlights:

Project costs are for the roadway, building demolition and waterline relocation projects; Utility relocations are 95% complete; Construction bids are expected by April 27, 2011

0029 Route 29 from Stevenson Street to Forum Drive Design

Construct segments of a new shared-use path and provide connection to existing trail on the west (SB) side of Route 29

District(s): BR, SP
FCDOT Staff: JYR

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
COUNTY	59094			Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Nov-06	Jul-11	👍	
N/A				Apr-11	Nov-11	👍	
Type of Funding:				Utility Relocation	N/A	N/A	N/A
Revenue Sharing				Construction	Dec-11	Feb-13	
				Total	4.400	3.415	

Activity Highlights:

VDOT authorized land acquisition package on 10/29/10. Project scope revised to utilize existing trail on Ellipse property.

0050 Arlington Boulevard @ Graham Road Design

Install a 4 foot wide raised median on Graham Road

District(s): MA
FCDOT Staff: TB

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
COUNTY				Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Oct-09	Jun-11 Nov-11	👎 Δ	
N/A				Land Acquisition	TBD	TBD	
Type of Funding:				Utility Relocation	TBD	TBD	
C & I				Construction	Oct-11 Dec-11	Dec-11 Feb-12	👎 Δ
				Total	0.750	0.750	

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Pre-final design distributed 3/31/11; Scope revised to allow better alignment and to minimize project impacts on adjacent property.

0123 Route 123 @ Jermantown Road **Design**

Construct right turn lane from SB Route 123 onto westbound Jermantown Road

District(s): PR
FCDOT Staff: JYR

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status									
COUNTY				Start	End										
Amount in Board's 4-Year Plan: (\$ in Millions)		<table border="1"> <tr><td>Design</td><td></td></tr> <tr><td>Land Acquisition</td><td></td></tr> <tr><td>Utility Relocation</td><td></td></tr> <tr><td>Construction</td><td></td></tr> <tr><td>Total</td><td>0.900</td></tr> </table>	Design		Land Acquisition		Utility Relocation		Construction		Total	0.900	Nov-10	Dec-11	👍
Design															
Land Acquisition															
Utility Relocation															
Construction															
Total	0.900														
N/A		Apr-11 May-11	Nov-11 Dec-11	⚠️											
Type of Funding:		TBD	TBD												
C & I		Jan-12	Nov-12												
		Total	0.900	0.900											

Activity Highlights:

C & I funding approved by BOS March 23, 2010; Survey complete; Intermediate design in progress

0193 Georgetown Pike/Swinks Mill Road **Construction**

Install flashing beacon warning signal

District(s): DR
FCDOT Staff: TB

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status									
VDOT				Start	End										
Amount in Board's 4-Year Plan: (\$ in Millions)		<table border="1"> <tr><td>Design</td><td></td></tr> <tr><td>Land Acquisition</td><td></td></tr> <tr><td>Utility Relocation</td><td></td></tr> <tr><td>Construction</td><td></td></tr> <tr><td>Total</td><td></td></tr> </table>	Design		Land Acquisition		Utility Relocation		Construction		Total		May-10	Jan-11	😊
Design															
Land Acquisition															
Utility Relocation															
Construction															
Total															
N/A		N/A	N/A												
Type of Funding:		N/A	N/A												
C & I		Feb-11	Mar-11 Apr-11	👍 ⚠️											
		Total													

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Flasher will be located within existing VDOT right of way; Construction anticipated in April 2011

0620 Braddock Road @ Backlick Road On Hold

Install dual left turn lane on WB Braddock Road

District(s): MA
FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Mar-08	TBD	
0.500		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		TBD	TBD	
		Total	0.500	0.500		

Activity Highlights:

Pre-final plans submitted in April 2010; Project on hold; Analysis of possible roundabout is underway by county staff

0657 Centreville Road Trail at Dulles Toll Road (Phase II) Design

Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange

District(s): HM
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Aug-08	Aug-10	☺
		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
TAC Spot, C&I		Construction		Jan-11 Mar-11	May-11	👉⚠️
		Total	0.250	0.250		

Activity Highlights:

Phase I, construct pedestrian walkway under Dulles Toll Road, completed Feb. 2008; Phase II, final construction packages sent to CMD 2/1/11; Construction NTP issued 3/1/11.

0637 Cinder Bed Road @ Newington Road **Design**

Intersection Improvements, including relocating intersection 450 to the north, reconstruction of Cinder Bed Road, sidewalk, and culvert at Long Branch Creek

District(s): MV
FCDOT Staff: TB

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
5.000
Type of Funding:
2007 County Bonds

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Jul-08	May-12	👍
Land Acquisition			Jul-11 Aug-11	Mar-12	⚠️
Utility Relocation			TBD	TBD	
Construction			May-12	Aug-13	
Total	5.000	5.000			

Activity Highlights:

Intermediate design in progress

4701 Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center **Construction**

Construct sidewalk on west side of Colts Neck Road

District(s): HM
FCDOT Staff: KPR

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
TAC Spot

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Jul-05	Dec-10	😊
Land Acquisition			Mar-06	Sep-06	😊
Utility Relocation			N/A	N/A	N/A
Construction			Feb-11 May-11	May-11 Aug-11	⚠️
Total	0.366	0.366			

Activity Highlights:

VDOT permit received; Utility relocation required; preliminary construction package sent to CMD 1/5/11, Construction package is under review by CMD and FCDOT. Utility relocation design is in progress.

3806 Danbury Forest Dr/Braddock Rd/Wakefield Chapel Rd Study Study

Study Feasibility of Intersection Improvements and Realignment (Funded for Study only)

District(s): BR
 FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.200	Jan-10	Apr-11	👍
N/A	Land Acquisition		N/A	N/A	
Type of Funding:	Utility Relocation		N/A	N/A	
C & I	Construction		N/A	N/A	
	Total	0.200			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; CIM held November 17, 2010; Several alternatives have been developed based on community input; Striping for "Do Not Block Intersection" installed in March 2010 as part of Beltway HOT Lanes project

7100 Fairfax County Parkway (EPG) Construction

Construct 4-lane divided, limited access highway within 6-lane ROW from Rolling Road/Franconia-Springfield Parkway to Fullerton Road, including 4 interchanges

District(s): LE, MV, SP
 FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
FHWA	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Mar-00	Feb-04	😊
N/A	Land Acquisition				
Type of Funding:	Utility Relocation				
Federal, State, RSTP	Construction		Nov-08	Jul-12	👍
	Total	177.450			

Activity Highlights:

Project will be completed in four phases; Phase 1 & 2 complete and open to traffic in Sept. 2010; Phase 3 and 4 construction in progress; Fullerton Road was opened to traffic November 2010; I-95 SB exit to parkway opened 12/28/10; Phase 4 completion December 2011; Phase 3 completion July 2012

7100 Fairfax County Parkway / Fair Lakes Parkway / Monument Drive Interchange

Construction

Construct interchange and intersection improvements from I-66 to Route 50

District(s): SP, SU

FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	8.905		Oct-01	Jun-10	☺
N/A		Land Acquisition	2.585		Sep-05	Dec-10	☺
Type of Funding:		Utility Relocation			Mar-07	Dec-10	☺
RSTP, ARRA		Construction	58.170		May-10	Oct-13	👍
		Total	69.660	89.726			

Activity Highlights:

Project partially funded by ARRA; Construction in progress; Work is underway on the 4 future ramps that will run alongside the Fairfax County Parkway

7100 Fairfax County Parkway from Route 29 to Braddock Road

Design

Add SB auxiliary lane

District(s): SP

FCDOT Staff: SSS

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
COUNTY		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design			Feb-11	Feb-13	👍
1.000		Land Acquisition			TBD	TBD	
Type of Funding:		Utility Relocation			TBD	TBD	
2007 County Bonds		Construction			Apr-13	Jan-14	
		Total	1.000	1.000			

Activity Highlights:

Fairfax County is administering the project; Design proposal approved and notice to proceed issued; Survey is in progress;

0665 Fox Mill Road/Monroe Street **Design**

Install right turn lane on WB Fox Mill Road, and add pedestrian improvements

District(s): HM
FCDOT Staff: TB

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
C & I

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Nov-10	Feb-13	👍
Land Acquisition			Apr-12	Dec-12	
Utility Relocation			TBD	TBD	
Construction			Apr-13	Dec-13	
Total	0.850	0.850			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Survey complete; Preliminary design distributed for review 3/30/11

0640 Gambrill Road/Pohick Road **Design**

Install right turn lane on SB Gambrill Road

District(s): MV, SP
FCDOT Staff: SSS

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
C & I

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Mar-10	Jun-11 Sep-11	👍 ⚠️
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			Aug-11 Oct-11	May-12 Aug-12	⚠️
Total	0.500	0.500			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Pre-final design in progress; Pavements cores have been ordered; Additional utility designations have been ordered

0651 Guinea Road @ Falmead Road

Complete

Extend sidewalk south on Falmead Rd to Guinea Rd; Install missing trail segment on Guinea Rd; Pedestrian and drainage improvements

District(s): BR
FCDOT Staff: KPR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Jun-05	Sep-09	☺
N/A	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		N/A	N/A	N/A
TAC Spot	Construction		Jul-10	Sep-10	☺
	Total	0.150			

Activity Highlights:

Permit released 1/20/11; Construction is complete

0674 Hunter Mill Road/Mystic Meadow Way

Design

Reconfigure intersection with roundabout and new pedestrian/bicycle facilities

District(s): PR
FCDOT Staff: SSS

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Aug-10	Nov-12	👍
N/A	Land Acquisition		Jan-12	Sep-12	
Type of Funding:	Utility Relocation		TBD	TBD	
C & I	Construction		Jan-13	Sep-13	
	Total	0.800			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Geotechnical analysis in progress; Pre-final design in progress; Utility designation is complete

0661 Lee Road Culvert **Design**

Extend existing drainage structure and widen pavement from 500' S of culvert to Penrose Place

District(s): SU
FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jun-10	TBD	👍
N/A		Land Acquisition		Dec-12	2013	
Type of Funding:		Utility Relocation		2013	2014	
C & I, Proffers, RSTP		Construction		2014	TBD	
		Total	4.541	2.294		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; PFI was held December 8, 2010; PFI plans are completed and comments have been addressed; Proffer and ROW dedication information is being collected and reviewed; May post willingness instead of PH for ROW; Public hearing will be held in late summer 2011; Utilities are being identified

0642 Lorton Road/Furnace Road from Silverbrook Road to Route 123 **ROW**

Widen to 4 lane divided section including on-road bike lanes, shared use path, low impact development practices, bridge crossings and wide median in Laurel Hill area

District(s): MV
FCDOT Staff: SAN

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Feb-08	Aug-11 Jan-12	👍 ⚠️
20.000		Land Acquisition		Mar-11 May-11	Nov-11 Dec-11	⚠️
Type of Funding:		Utility Relocation		Mar-11	Dec-11	👍
2007 County Bonds, C&I		Construction		Dec-11 Feb-12	Jul-13 Oct-13	⚠️
		Total	40.000	20.000		

Activity Highlights:

Pre-final design plans (ROW plans) distributed for review 3/28/11; 4 design waivers approved; Utility relocation is in progress

0619 Mulligan Road from Route 1 to Telegraph Road Design

Construct/widen to 4 lanes and extend from Route 1 to Telegraph Rd (Woodlawn Road replacement & Old Mill Road Extension); Widen Telegraph Road to 4 lanes from Beulah Street to Leaf Road

District(s): LE, MV
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
FHWA	(\$ in Millions)		Mar-07	Dec-10	😊
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	8.350	Sep-10	TBD	📄
N/A	Land Acquisition	3.500			
Type of Funding:	Utility Relocation	6.777			
DAR, State, RSTP, C&I	Construction	56.373	Feb-11 Mar-11	Dec-12	👍 ⚠️
	Total	80.000			

Activity Highlights:

Phase II land acquisition is in progress; Construction will begin on portions of project where land rights are already cleared; RFP advertised March 16, 2011; Bids due April 19, 2011

0738 Old Dominion Drive @ Spring Hill Road Design

Restripe Spring Hill Rd to improve sight lines and turning radii (Phase 1); Relocate utility pole, extend shoulder and relocate/modify ditch (Phase 2)

District(s): DR
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		May-10	TBD	👍
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
N/A	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
C & I	Construction		TBD	TBD	
	Total	0.050			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Phase 1 will be implemented with Beltway HOT Lanes Project; VDOT has approved striping concept and will proceed with final design and installation; Phase 2 to follow

0738 Old Dominion Drive @ Towlston Road

On Hold

Extend shoulder and relocate/modify ditch

District(s): DR

FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		TBD	TBD	
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
C & I		Construction		TBD	TBD	
		Total	1.500	0.050		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Project on hold; Coordinating with VDOT and Supervisor's office to determine scope, level of interest/need

7021 Poplar Tree Road from Braddock Ridge Drive to Sequoia Farms Drive

Utilities

Widen to 4 lanes

District(s): SU

FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		May-07	Nov-10	😊
5.500		Land Acquisition		Mar-10	Oct-10	😊
Type of Funding:		Utility Relocation		Dec-10	May-11	👍
2007 County Bonds		Construction		Feb-11	Jun-12	👍
		Total	6.500	5.500		

Activity Highlights:

Speed study will be completed after completion of construction; VDOT street acceptance process and composite plat are in progress; Pool demolition complete; Utility relocation 45% complete; Bids opened 3/15; Pre-construction conference scheduled for 4/20/11

7900 Saratoga Park-and-Ride Facility

Design

Construct approx. 535 spaces with transit, pedestrian, and bicycle accommodations

District(s): MV

FCDOT Staff: TB

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
CMAQ

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	0.300		Sep-10	Jun-11	👍
Land Acquisition			N/A	N/A	
Utility Relocation					
Construction	2.700		Jun-12	Dec-12	
Total	3.000	3.000			

Activity Highlights:

Preliminary design alternatives and traffic study impact study are being developed and reviewed

0600 Silverbrook Road @ Hooes Road

Construction

Intersection improvements to configure turn lanes on the westbound approach of Silverbrook Road

District(s): MV

FCDOT Staff: JYR

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
TAC Spot

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Aug-07	Jan-11	😊
Land Acquisition			N/A	N/A	
Utility Relocation			N/A	N/A	
Construction			Mar-11 Apr-11	Nov-11	👍 ⚠️
Total	0.350	0.350			

Activity Highlights:

Schedule revised to add pedestrian crossing to project at request of community; VDOT permit received 2/18/11

0684 Spring Hill Road from Route 7 to International Drive

Complete

Widen to 4 lanes

District(s):

PR, HM

FCDOT Staff:

JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.950	Jul-02	Sept-03	☺
N/A	Land Acquisition	3.650	Dec-03	Oct-05	☺
Type of Funding:	Utility Relocation		Mar-06	Oct-07	☺
Secondary 6-Year	Construction	6.300	Dec-08	Aug-10	☺
	Total	10.900			

Activity Highlights:

Construction substantially completed August 2010; Addressing concrete median and illegal left and U-turn issues; Median to be extended beyond fire station; Processing change order for construction of median

0645 Stringfellow Road from Route 50 to Fair Lakes Boulevard

ROW

Widen to 4 lanes

District(s):

SU, SP

FCDOT Staff:

JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	5.000	Jul-04	Dec-09	☺
37.000	Land Acquisition	20.870	Apr-10	Jun-11	👍
Type of Funding:	Utility Relocation	15.187	Jul-09	Jun-11	👍
2004 & 2007 Bonds, Revenue Sharing, C&I	Construction	28.867	Jul-12	Dec-13	
	Total	54.692			

Activity Highlights:

ROW acquisition and utility relocation in progress

0611 Telegraph Road from South Van Dorn Street to South Kings Highway **Design**

Widen to 4 lanes and add pedestrian improvements

District(s): LE
FCDOT Staff: JYR

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
C & I

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	1.500		Sep-09	Dec-12	👍
Land Acquisition	1.000		Jun-10	TBD	👍
Utility Relocation			TBD	TBD	
Construction	8.000		Jan-13	Dec-13	
Total	10.500	10.000			

Activity Highlights:

VDOT is administering the project; PH held September 23, 2010; Coordination with FCPA and environmental agencies is ongoing

XXXX Tysons Priority Access Improvement Projects: Sites 1-7 & 9 **ROW**

Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner

District(s): PR, HM
FCDOT Staff: EAI

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
Federal

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	0.269		Mar-04	Dec-08	😊
Land Acquisition	2.203		Dec-08	Dec-10	👍
Utility Relocation			TBD	TBD	
Construction	0.898		TBD	TBD	
Total	3.370	1.300			

Activity Highlights:

Project consists of eight locations for pedestrian improvements (approximately 2,700 linear feet of sidewalks); VDOT/FCDOT project team is seeking ROW dedication from impacted property owners to stay within the federal grant agreement specifications and the funding allocation; Once ROW dedications are completed, will proceed to construction under Special Advertisement & Award Process (SAAP) contracts

0681 Walker Road

Design

Install road diet features and access lanes at business district intersections south of Georgetown Pike

District(s): DR
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-10	Aug-11	👍
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
C & I		Construction		Nov-11	Apr-12	
		Total	0.400	0.400		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Continuing to meet with VDOT to address design and sight distance issues; Intermediate plans distributed for review 3/16/11

0693 Westmoreland Street @ Haycock Road

Design

Install right turn lane and concrete sidewalk along the west side of Westmoreland Street from Haycock Road to Temple Rodef Shalom

District(s): DR
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Nov-08	TBD	
0.230		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
2007, Bond, C & I		Construction		TBD	TBD	
		Total	0.880	0.880		

Activity Highlights:

Combined 2007 Bond walkway project with new C&I roadway improvement project; Project scope revised due to impacts to school Kiss-and-Ride lot; Design proposal approved 3/18/11; Schedule to be developed upon completion of survey; Survey in progress

0654 Zion Drive

Construction

Improve the horizontal curve at Zion Baptist Church

District(s): BR

FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-08	Mar-11	☺
1.000		Land Acquisition		Jul-10	Feb-11	☺
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		Apr-11	Mar-12	
		Total	1.700	1.700		

Activity Highlights:

Land acquisition completed 2/22/11; Preliminary construction package submitted 2/15/11; VDOT permit received 4/5/11

XXXX Dulles Rail (Phase 1)

Construction

Improvements from West Falls Church Station to Wiehle Avenue

District(s): DR, PR, HM

FCDOT Staff: SAN

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
MWAA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-05	Jun-10	☺
N/A		Land Acquisition		Jan-08	Nov-08	☺
Type of Funding:		Utility Relocation		Feb-08	Jan-10	☺
Federal, State, Local, Tax District, MWAA		Construction		Jan-09	Jul-13	👍
		Total	2740.000	2740.000		

Activity Highlights:

Construction is 35% complete; Construction in progress on all 5 stations; Tunnel from Route 123 to Route 7 is nearly complete; Track work underway in the DIAAH median; The right lane of SB Rte. 123 is closed from Scotts Crossing to I-495 for approx. 2 years; For further information, <http://www.dullesmetro.com>

XXXX Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2)

Construction

Rehabilitation and repair to upgrade the existing bus garage

District(s): DR, HM
FCDOT Staff: EAI

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status		
COUNTY			Start	End			
Amount in Board's 4-Year Plan: (\$ in Millions)							
6.000					N/A	N/A	N/A
Type of Funding:					N/A	N/A	N/A
County Bonds					Mar-08	Sep-11	👍
			Total	6.000	6.000		

Activity Highlights:

Work includes pavement reinforcement, new bus wash bay, new oil separator, additional entry/exit gate, updated plumbing and electrical systems; new offices, storage area, and training rooms

XXXX George Mason University Transit Center

Project Initiation

Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks

District(s): BR, SP
FCDOT Staff: SAN

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status		
COUNTY			Start	End			
Amount in Board's 4-Year Plan: (\$ in Millions)							
1.000					TBD	TBD	
Type of Funding:					TBD	TBD	
2007 County Bonds					TBD	TBD	
			Total	1.000	1.000		

Activity Highlights:

3 possible locations on campus identified; GMU has submitted a proposal and cost associated with each location; County will draft a funding agreement; GMU will administer the contract

XXXX Northern Virginia Community College Transit Center Project Initiation

Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks

District(s): BR
FCDOT Staff: CL

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		TBD	TBD	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
1.000	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
2007 County Bonds	Construction		TBD	TBD	
	Total	1.000	1.000		

Activity Highlights:

FCDOT continues discussions with NVCC to select transit center location on campus

XXXX Seven Corners Transit Transfer Center Construction

Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops

District(s): MA
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		Jan-07	Oct-10	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
1.000	Land Acquisition		Jun-10	Dec-10	☺
Type of Funding:	Utility Relocation		Feb-11	Jun-12	☺
CMAQ	Construction		Mar-11	Dec-11	☺
	Total	1.182	1.510		

Activity Highlights:

VDOT approved construction package 1/10/11; Utility relocation work has been completed; Project advertised for bids 3/21/11

XXXX Stringfellow Road Bus Transfer Facility **Project Initiation**

Provide 3 additional bus bays (total of 6), and a transit store kiosk.

District(s): SU
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-08	TBD	👍
1.500		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		TBD	TBD	
		Total	1.500	1.500		

Activity Highlights:

Project combined with the Park and Ride Expansion; Site survey complete; DPWES is coordinating with FCDOT to determine detailed project scope as Phase I- Conceptual/Schematic Design; Draft building program is under review; Project Schedule to be developed in Phase II- Design and Construction

XXXX Stringfellow Road Park & Ride Lot Expansion **Project Initiation**

Construct an additional 300 spaces north of the existing 387 space facility

District(s): SU
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-08	TBD	👍
4.000		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		TBD	TBD	
		Total	4.000	4.000		

Activity Highlights:

Project combined with the Bus Transfer Facility; Site survey complete; DPWES is coordinating with FCDOT to determine detailed project scope as Phase I- Conceptual/Schematic Design; Preliminary site plans are under review; Project Schedule to be developed in Phase II- Design and Construction

XXXX Vienna Metrorail Staircase

Project Initiation

Add new staircase from platform to mezzanine at Vienna Metro Station

District(s): PR
FCDOT Staff: KPR

Implementing Agency:
WMATA
Amount in Board's 4-Year Plan: (\$ in Millions)
2.000
Type of Funding:
2007 County Bonds

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Jun-09	Feb-11	☺
Land Acquisition			N/A	N/A	
Utility Relocation			N/A	N/A	
Construction			Apr-11	Aug-11 Oct-11	⚠
Total	2.000	2.000			

Activity Highlights:

90% design documents submitted Dec. 2010; Final construction documents prepared in Feb. 2011; Site specific Safety report is under review by WMATA; Construction to begin in end of April 2011 and final completion is anticipated in October 2011

March 2011 Summary Chart for Pedestrian Bicycle Projects

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0649	PR	Annandale Road Walkway Install 190 lf concrete sidewalk along the east side of Annandale Road from Brice Street to the Falls Church City line County Proj#: 4YP201-PB033	COUNTY	ROW	0.070	0.070	D	Aug-08	May-11	🕒⚠
							R	Jan-10	Apr-11	🕒⚠
							U	TBD	TBD	
							C	Jun-11	Sep-11	⚠
0749	SU	Ashburton Avenue Walkway Install 250 lf concrete sidewalk and stream crossing along the west side of Ashburton Avenue at Cedar Run County Proj#: 4YP201-PB022	COUNTY	Design	0.476	0.476	D	May-08	Jun-11	🕒⚠
							R	Apr-10	Aug-10	☺
							U	Nov-10	Aug-11	🕒⚠
							C	Aug-11	Apr-12	⚠
0617	MA	Backlick Road Walkway (east side) Install concrete sidewalk along the east side of Backlick Road opposite the Wilburdale community County Proj#: 4YP201-PB025	COUNTY	On Hold	0.150	0.150	D	Feb-08	Sep-10	☺
							R	Jul-09	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0617	MA	Backlick Road Walkway (west side) Install concrete sidewalk along the west side of Backlick Road from Wilburdale Drive to Braddock Road County Proj#: 4YP201-PB024	COUNTY	Design	0.150	0.150	D	Feb-08	Mar-11	☺⚠
							R	May-10	Nov-10	☺
							U	TBD	TBD	
							C	Apr-11	Sep-11	⚠
0675	HM	Beulah Road Walkway Install asphalt sidewalk and crosswalks on alternate sides of Beulah Road from Abbotsford Drive to Coral Crest Lane and along Clarks Crossing Road County Proj#: 4YP201-PB009	COUNTY	Design	1.000	1.000	D	Nov-08	Aug-11	🕒⚠
							R	Jun-11	Feb-12	⚠
							U	Mar-12	Apr-12	⚠
							C	Apr-12	Dec-12	⚠
4720	HM	Bicycle Pavement Marking Plan - Soapstone Drive Prepare pavement marking and signage plan to include on-road bicycle facilities on Soapstone Drive from the deadend to Sunrise Valley Drive, approximately 2.65 miles County Proj#: PBFP01-00300	COUNTY	Design	0.016	N/A	D	Feb-11	Jun-11	👍
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jun-11	Sep-11	

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
XXXX	CW	Bicycle Racks and Lockers - Countywide Purchase and install 150 inverted "U" bicycle racks and 60 bicycle lockers at locations throughout Fairfax County County Proj#:	COUNTY	On Going	0.200	N/A	D	Jun-09	Jan-10	☺
							R			
							U			
							C	Jun-10	Jun-11	👍
0620	BR	Braddock Road/Guinea Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01400	COUNTY	Complete	0.150	N/A	D	Dec-08	Sep-10	☺
							R	Nov-09	Jun-10	☺
							U	Apr-10	May-10	☺
							C	Dec-10	Apr-11	☺⚠️
0643	BR	Burke Center Parkway Walkway Add sidewalk from Pond Spice Lane to Terra Centre Elementary School County Proj#: PPTF01-02100	COUNTY	ROW	0.250	N/A	D	Jan-10	Aug-11	👍
							R	Aug-10	Jun-11	👍
							U	TBD	TBD	
							C	Sep-11	Jun-12	⚠️
6493	BR	Burke Commons Road Walkway Add sidewalk from Merridith Circle to Roberts Parkway along north side County Proj#: PPTF01-02200	COUNTY	Design	0.230	N/A	D	Feb-10	Dec-11	👍⚠️
							R	May-11	Dec-11	⚠️
							U	TBD	TBD	
							C	Jan-12	Sep-12	⚠️
3547	DR	Chain Bridge Road/Tennyson Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02800	COUNTY	ROW	0.250	N/A	D	Mar-10	Sep-11	👍
							R	Feb-11	Sep-11	👍⚠️
							U	N/A	N/A	
							C	Nov-11	Apr-12	⚠️
0007	MA	Columbia Pike Interchange (Rte. 7 Ped. Init) Install sidewalk along both ramps from Columbia Pike to Leesburg Pike and along the service Road from Seminary Road to Leesburg Pike. County Proj#: 4YP201-PB050	COUNTY	Design	0.800	0.800	D	Oct-10	Mar-12	👍
							R	May-11	Jan-12	
							U			
							C	May-12	Mar-13	
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Gallows Road to the Annandale Methodist Church County Proj#: 4YP201-PB028	COUNTY	Design	0.190	0.190	D	Aug-09	Oct-11	👍⚠️
							R	Feb-11	Aug-11	👍
							U	TBD	TBD	
							C	Nov-11	Jul-12	⚠️

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the north side of Columbia Pike from Maple Court to Blair Road County Proj#: 4YP201-PB027	COUNTY	ROW	0.200	0.200	D	Jan-08	Jun-11	🕒⚠️
							R	Apr-10	Jun-11	🕒⚠️
							U	TBD	TBD	
							C	Aug-11	Dec-11	
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Downing Street to Lincolnia Road County Proj#: 4YP201-PB026	COUNTY	ROW	0.430	0.430	D	May-08	Aug-11	🕒⚠️
							R	Aug-10	Jun-11	🕒⚠️
							U	TBD	TBD	
							C	Oct-11	May-12	⚠️
0244	MA	Columbia Pike Walkway Phase II 600 LF of 8-foot wide walkway along south side from entrance to Holmes Run Stream Valley Park to Powell Lane; install bus shelter on Columbia Pike at Powell Lane County Proj#: 26008G-07002	DPWES	Construction	0.902	0.500	D	Nov-08	Jan-11	☺
							R	Jun-02	Nov-06	☺
							U	Nov-10	Feb-11	☺
							C	Mar-11	Nov-11	🕒⚠️
0673	PR	Courthouse Road Walkway Install 410 lf asphalt sidewalk along the north side of Courthouse Road from Chain Bridge Road to Oakton Plantation Lane County Proj#: 4YP201-PB034	COUNTY	ROW	0.130	0.130	D	Feb-08	May-11	🕒⚠️
							R	Feb-09	Apr-11	📅
							U	TBD	TBD	
							C	June-11	Sept-11	📅⚠️
0007	MA	Culmore Shopping Center to Church Street (Rte. 7 Ped. Init) Install 1600' of sidewalk along the frontage of several shopping centers north of Columbia Pike. County Proj#: 4YP201-PB049	COUNTY	Design	0.750	0.750	D	Aug-10	Mar-12	👍
							R	May-11	Jan-12	
							U	TBD	TBD	
							C	Apr-12	Feb-13	
0123	DR	Dolley Madison Boulevard/Churchill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02400	COUNTY	Design	0.250	N/A	D	Mar-10	Sep-11	👍
							R	Dec-10	Mar-11	☺⚠️
							U	TBD	TBD	
							C	Jan-12	May-12	
2248	MA	Elmdale Road Walkway Add sidewalk from Braddock Road to Old Columbia Pike along south side County Proj#: PPTF01-03000	COUNTY	Design	0.525	N/A	D	Jan-10	Aug-11	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	Oct-11	Jun-12	

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0007	MA	First Christian Church of Falls Church (Rte. 7 Ped. Init.) 6' asphalt walkway across church property and adding a bus pad to the existing bus stop. County Proj#: 4YP201-PB053	COUNTY	ROW	0.230		D	Jun-10	Aug-11	👍
							R	Dec-10	Jul-11	👍
							U	TBD	TBD	
							C	Oct-11	Jun-12	
1825	DR	Fleetwood Road Bicycle Route Add "bike route" signage from Elm Street to Chain Bridge Road County Proj#:	COUNTY	Design	0.005	N/A	D	Dec-09	Aug-11	👍
							R			
							U			
							C	Jul-11	Aug-11	👍
0665	HM	Fox Mill Road Walkway Install asphalt sidewalk along the south side of Fox Mill Road from Fairfax County Parkway to Mill Heights Drive County Proj#: 4YP201-PB011	COUNTY	Construction	0.100	0.100	D	Aug-08	Nov-10	☺
							R	Jun-09	Mar-10	☺
							U	N/A	N/A	
							C	Apr-11	Aug-11	⚠
0644	LE	Franconia Road Walkway (north side) Install asphalt sidewalk along the north side of Franconia Road from Governor's Hill Drive to Telegraph Road County Proj#: 4YP201-PB041	COUNTY	ROW	0.090	0.090	D	Sep-08	Dec-10	☺
							R	Jul-10	Apr-11	👍⚠
							U	TBD	TBD	
							C	May-11	Jul-11	⚠
0644	LE	Franconia Road Walkway (south side) Install concrete sidewalk along south side of Franconia Road from Governor's Hill Drive to Telegraph Road County Proj#: 009471-WT002	DPWES	Utilities	0.270	0.270	D	Oct-06	Jun-08	☺
							R	Aug-07	Feb-09	☺
							U	Dec-10	Mar-11	👍
							C	Apr-11	Oct-11	⚠
0650	PR	Gallows On-Road Bike Lanes Tysons Corner area to the W&OD Trail; W&OD Trail to Dunn Loring Metrorail Station; Dunn Loring Metrorail Station to Merrifield CBC County Proj#:	VDOT	Design	1.100	3.000	D	Sep-08	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	TBD	TBD	
0193	DR	Georgetown Pike Walkway (Phase II) Construct 1,000 LF walkway from Utterback Store Road (Krop Property) to Falls Manor Court County Proj#: W00200-W202B	DPWES	Design	0.400	N/A	D	Oct-08	Aug-11	👍
							R	May-11	Oct-11	
							U			
							C	Apr-12	Oct-12	

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0193	DR	Georgetown Pike/Balls Hill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02500	COUNTY	Design	0.250	N/A	D	Mar-10	May-11	🕒⚠
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jun-11	Sep-11	⚠
4721	HM	Glade Drive Walkway Install concrete sidewalk along the north side of Glade Drive from Colts Neck Road to Shire Court County Proj#: 4YP201-PB012	COUNTY	ROW	0.110	0.110	D	Dec-07	Apr-11	🕒⚠
							R	Oct-09	Apr-11	🕒⚠
							U	TBD	TBD	
							C	May-11	Sep-11	
0007	MA	Gorham Street to S. Fourteenth Street (Rte. 7 Ped. Init.) Install 2 smaller segments of walkways that total 500 feet. County Proj#: 4YP201-PB051	COUNTY	Design	0.250	0.250	D	Jun-10	Dec-11	👍
							R	Apr-11	Nov-11	⚠
							U	TBD	TBD	
							C	Dec-11	Aug-12	
0694	DR	Great Falls Street/Haycock Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02600	COUNTY	Design	0.250	N/A	D	Nov-09	Apr-11	🕒⚠
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jun-11	Sep-11	⚠
0674	HM	Hunter Mill Road/Sunrise Valley Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-03100	COUNTY	Project Initiation	0.150	N/A	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
6945	SP	Hunter Village Drive Walkway Add pedestrian improvements from Old Keene Mill Road to Painted Daisy Drive County Proj#: PPTF01-03200	COUNTY	Design	0.800	N/A	D	Mar-10	May-11	👍
							R	Feb-11	Jun-11	
							U	TBD	TBD	
							C	Jan-12	Sep-12	⚠
1816	DR	Kurtz Road - Calder Road Bicycle Route Add "bike route" signage on Kurtz Rd. from Dolley Madison Blvd to Calder Road and on Calder Rd. from Kurtz Rd. to Brawner Street. County Proj#:	COUNTY	Design	0.003	N/A	D	Dec-09	Aug-11	👍
							R			
							U			
							C	Jul-11	Aug-11	

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0645	SU	Lees Corner Road Trail Add trail from Lee Jackson Highway to Bokel Drive along west side County Proj#: PPTF01-03300	COUNTY	Design	0.325	N/A	D	Apr-10	Jan-12	👍⚠️
							R	TBD	TBD	
							U	TBD	TBD	
							C	Feb-12	Aug-12	⚠️
0007	DR, HM	Leesburg Pike/Baron Cameron Avenue/Sprinvale Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01600	COUNTY	Design	0.200	N/A	D	Jan-09	TBD	⚠️
							R	TBD	TBD	⚠️
							U	N/A	N/A	
							C	TBD	TBD	⚠️
0007	DR	Leesburg Pike/Colvin Run Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01800	COUNTY	Design	0.600	N/A	D	Oct-10	Jun-11	👍
							R	N/A	N/A	
							U	TBD	TBD	
							C	Sep-11	Mar-12	
0007	DR	Leesburg Pike/Lewinsville Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02700	COUNTY	Design	0.150	N/A	D	Sep-10	Nov-11	👍⚠️
							R	TBD	TBD	
							U	TBD	TBD	
							C	Mar-12	Jun-12	⚠️
0007	MA	Leesburg Pike/Patrick Henry Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01700	COUNTY	Design	0.500	N/A	D	Jun-07	Jan-11	☺
							R	Feb-10	Dec-10	☺
							U	N/A	N/A	
							C	Apr-11	Jul-11	⚠️
0694	DR	Lewinsville Road Median Install a pedestrian safety median on Lewinsville Road at Spring Hill Elementary School County Proj#: 4YP201-PB003	COUNTY	Design	0.150	0.150	D	Jun-08	Feb-12	👍
							R	May-11	Jan-12	⚠️
							U	TBD	TBD	
							C	Mar-12	Sep-12	
0694	DR	Lewinsville Road Walkway Phase I Construct walkway along north side from Windy Hill Road to Scotts Run Road County Proj#: PPTF01-03600	COUNTY	Design	0.300	N/A	D	Apr-10	Dec-11	👍
							R	Apr-11	Dec-11	
							U	TBD	TBD	
							C	Mar-12	Dec-12	

Status Key: ☺=Complete; 🇸=OnSchedule; 🇹=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0694	DR	Lewinsville Road Walkway Phase II Construct walkway along south side from Snow Meadow Lane to Elsinore Avenue County Proj#: PPTF01-03500	COUNTY	Design	0.500	N/A	D	Apr-10	Jan-12	👍
							R	May-11	Jan-12	
							U	TBD	TBD	
							C	Mar-12	Nov-12	
0694	DR	Lewinsville Road Walkway Phase III Construct walkway along south side from Altamira Court to Woodhurst Boulevard Drive County Proj#: PPTF01-03400	COUNTY	Design	0.250	N/A	D	Feb-10	Jul-11	👍
							R	Oct-10	Jun-11	👍
							U	TBD	TBD	
							C	Aug-11	Apr-12	
0613	MA	Lincolnia Road Walkway Install concrete sidewalk along the north side of Lincolnia Road from Deming Avenue to North Chambliss Street County Proj#: 4YP201-PB030	COUNTY	Utilities	0.050	0.050	D	Mar-08	Mar-11	☺⚠
							R	Feb-10	Sep-10	☺
							U	TBD	TBD	
							C	Apr-11	Jun-11	⚠
2244	MA	Montrose Street Walkway Install and upgrade concrete sidewalk along the west side of Montrose Street from Braddock Road to Grafton Street County Proj#: 4YP201-PB031	COUNTY	Construction	0.090	0.090	D	May-08	Mar-11	☺⚠
							R	Mar-10	Sep-10	☺
							U	TBD	TBD	
							C	Apr-11	Jul-11	⚠
0235	MV	Mt. Vernon Highway Walkway Add sidewalk from Richmond Highway (Rte 1) to retail north of Sunny View Drive along west side County Proj#: PPTF01-03900	COUNTY	Design	0.500	N/A	D	Mar-10	Oct-11	👍
							R	May-11	Nov-11	⚠
							U	TBD	TBD	
							C	Dec-11	Jul-12	
0241	LE	North Kings Highway Median Add median from Fort Drive to North Metro Entrance County Proj#: RSPI01-00900	COUNTY	Design	0.250	N/A	D	Mar-10	Aug-11	👍
							R	N/A	N/A	
							U	TBD	TBD	
							C	Oct-11	Mar-12	
0769	PR	Oak Street Walkway Install concrete sidewalk along the south side of Oak Street from Sandburg Street to west of Morgan Lane County Proj#: 4YP201-PB038	COUNTY	On Hold	0.090	0.090	D	Jun-08	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0738	DR	Old Dominion Drive/ Whittier Avenue Add signalized pedestrian crosswalks on all four legs County Proj#: PPTF01-04000	COUNTY	Design	0.300	N/A	D	Nov-09	Jun-11	👍
							R	N/A	N/A	
							U	TBD	TBD	
							C	Nov-11	Mar-12	
0623	MV	Old Mill Road Walkway Add 150 lf sidewalk from Falkstone Lane to McNair Drive County Proj#: PPTF01-04100	COUNTY	Design	0.200	N/A	D	Mar-10	Dec-11	👍⚠️
							R	Apr-11	Nov-11	
							U	TBD	TBD	
							C	Jan-12	Jun-12	⚠️
XXXX	BR	Pohick Stream Valley Trail Install asphalt trail along Pohick Stream Valley from Burke Centre VRE to Burke Village County Proj#: 4YP201-PB001	FCPA	Design	1.400	1.400	D	Jul-08	Nov-10	☺
							R	Nov-10	Jan-11	☺
							U	N/A	N/A	N/A
							C	Jan-11	Dec-11	👍
2833	DR	Powhatan Street Walkway Construct walkway from Orland Street to Overbrook Street County Proj#: PPTF01-03700	COUNTY	Design	0.200	N/A	D	Mar-10	Dec-11	👍⚠️
							R	Mar-11	Sep-11	
							U	TBD	TBD	
							C	Feb-12	Jun-12	⚠️
0699	PR	Prosperity Avenue/Hilltop Drive Pedestrian Improvements County Proj#: PPTF01-04200	COUNTY	ROW	0.080	N/A	D	May-09	Apr-10	☺
							R	Mar-10	Mar-11	☺
							U	N/A	N/A	
							C	March-11	July-11	👍⚠️
1879	DR	Raymond Avenue Walkway Construct walkway along east side from Churchill Road to Capital View Drive County Proj#: PPTF01-03800	COUNTY	Design	0.150	N/A	D	Mar-10	Aug-11	👍⚠️
							R	Mar-11	Sep-11	
							U	TBD	TBD	
							C	Dec-11	Apr-12	
0602	HM	Reston Avenue Walkway Install asphalt sidewalk along the west side of Reston Avenue from Southington Lane to Shaker Drive County Proj#: 4YP201-PB015	COUNTY	Construction	0.110	0.110	D	Dec-07	May-11	👍⚠️
							R	Jun-09	Mar-11	☺⚠️
							U	TBD	TBD	
							C	Jun-11	Nov-11	⚠️

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0007	MA	Rio Drive to Glenmore Drive (Rte. 7 Ped. Init.) Install 2 segments of walkway, one on the east side and one on the west side, from the south side of Rio Drive to Glenmore Drive. Curb and gutter will be added for most of the 1800' section. County Proj#: 4YP201-PB048	COUNTY	Design	0.750	0.750	D	Aug-10	May-12	👍⚠️
							R	Aug-11	Mar-12	⚠️
							U	TBD	TBD	
							C	Jun-12	Apr-13	⚠️
0603	DR	River Bend Road-Beach Mill Road Bicycle Route Add "Share the Road" and "Bike Route" signs on River Bend Road from Old Dominion Drive to Beach Mill Road and on Beach Mill Road from River Bend to the County Line County Proj#:	COUNTY	Construction	0.015	N/A	D	Dec-09	Jun-10	☺
							R			
							U			
							C	Jul-10	Sep-11	
0638	BR, SP	Rolling Road/Burke Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02000	COUNTY	Design	0.150	N/A	D	Oct-10	Feb-12	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	Mar-12	Dec-12	
0007	MA	Row Street (Rte. 7 Ped. Init.) Install a 400' segment of walkway and curb on the east side of Rte. 7 on the north side of Row Street. County Proj#: 4YP201-PB047	COUNTY	Design	0.225	0.225	D	Aug-10	Jan-12	👍
							R	May-11	Nov-11	
							U	TBD	TBD	
							C	Feb-12	Aug-12	
0007	MA	Seven Corners to Juniper Lane (Rte. 7 Ped. Init.) 3 intersection improvements at Seven Corners, Thorne Rd and Seven Corners Center. Mostly handicap ramps and modifications to existing signals to accommodate ped crossings. County Proj#: 4YP201-PB052	COUNTY	Design	0.800	0.800	D	Aug-10	Apr-12	👍
							R	Jul-11	Mar-12	
							U	TBD	TBD	
							C	Jul-12	Apr-13	
0600	MV, SP	Silverbrook Road Walkway Install 650 lf asphalt sidewalk along the north side of Silverbrook Road from Silverthorn Road to Bayberry Ridge Road County Proj#: 4YP201-PB020	COUNTY	Design	0.220	0.220	D	May-08	Apr-11	👍⚠️
							R	Feb-09	Jan-11	☺
							U	N/A	N/A	
							C	Jun-11	Sep-11	⚠️
0600	MV	Silverbrook Road Walkway Install 820 lf asphalt sidewalk along the north side of Silverbrook Road from Southrun Road to Monacan Road County Proj#: 4YP201-PB018	COUNTY	ROW	0.060	0.060	D	May-08	Jun-11	👍⚠️
							R	May-10	Mar-11	☺
							U	N/A	N/A	
							C	Aug-11	Nov-11	⚠️

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
4720	HM	Soapstone Drive Walkway Add sidewalk along west side from Sunrise Valley Drive to Hunters Green Court County Proj#: PPTF01-04300	COUNTY	ROW	0.100	N/A	D	Jan-10	Nov-11	👍
							R	Mar-11	Oct-11	
							U	TBD	TBD	
							C	Dec-11	Jul-12	
0684	DR	Spring Hill Road Walkway Install asphalt sidewalk along the east side of Spring Hill Road from Old Dominion Drive to Pettit Court County Proj#: 4YP201-PB004	COUNTY	ROW	0.480	0.480	D	May-08	May-11	👍
							R	Aug-10	Apr-11	👍
							U	TBD	TBD	
							C	Jul-11	Nov-11	
0675	HM	Sunset Hills Road Walkway Install concrete sidewalk along the north side of Sunset Hills Road from the W&OD Trail to Michael Faraday Court County Proj#: 4YP201-PB017	COUNTY	ROW	0.240	0.240	D	Dec-07	Jun-11	👍
							R	Nov-10	Jun-11	👍
							U	TBD	TBD	
							C	Aug-11	Jan-12	
0640	SP	Sydenstricker Road Walkway Install asphalt sidewalk along the north side of Sydenstricker Road from Briarcliff Drive to Galgate Drive County Proj#: 4YP201-PB021	COUNTY	ROW	0.180	0.180	D	May-08	Oct-11	👍⚠️
							R	May-10	Mar-11	☺
							U			
							C	Nov-11	Jul-12	⚠️
0611	LE	Telegraph Road Walkway Install asphalt sidewalk along east side of Telegraph Road from South Kings Highway to Lee District Park County Proj#: 4YP201-PB023	COUNTY	ROW	0.800	0.800	D	Sep-08	Aug-11	👍
							R	Apr-10	Jun-11	👍
							U	TBD	TBD	
							C	Oct-11	Jan-13	
7541	DR	Turner Avenue Walkway Install concrete sidewalk along the east side of Turner Avenue from Williamsburg Pond Court to Haycock Road County Proj#: 4YP201-PB005	COUNTY	ROW	0.050	0.050	D	Dec-08	May-11	👍⚠️
							R	Dec-09	TBD	📅
							U	TBD	TBD	
							C	Jul-11	Nov-11	📅⚠️
0795	MA	Tyler Street Walkway Install concrete sidewalk along the east side of Tyler Street from Columbia Pike to Lake Street County Proj#: 4YP201-PB032	COUNTY	Construction	0.140	0.140	D	Aug-08	Nov-10	☺
							R	Dec-09	Sep-10	☺
							U	TBD	TBD	
							C	Feb-11	May-11	👍⚠️

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ▲=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0672	HM	Vale Road/Flint Hill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01200	COUNTY	Design	0.020	N/A	D	Jan-10	Mar-11	👍
							R	Jul-10	Dec-10	☺
							U	N/A	N/A	
							C	Jun-11	Sep-11	▲
0693	DR	Westmoreland Street @ Old Chesterbrook Road Add crosswalks and median islands at Old Chesterbrook Road (McLean High School) County Proj#: PPTF01-04400	COUNTY	Design	0.150	N/A	D	Jan-10	Nov-11	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	Dec-11	Jul-12	
0693	DR	Westmoreland Street Walkway Install concrete sidewalk along the east side of Westmoreland Street from Chain Bridge Road to Dillon Avenue County Proj#: 4YP201-PB006	COUNTY	On Hold	0.230	0.230	D	Feb-09	TBD	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0693	DR	Westmoreland Street Walkway Install concrete sidewalk along the west side of Westmoreland Street from Temple Rodef Shalom to Chesterbrook Presbyterian Church County Proj#: 4YP201-PB008	COUNTY	Construction	0.150	0.150	D	Oct-08	Nov-10	☺
							R	Dec-09	Aug-10	☺
							U	Dec-10	Jan-11	☺
							C	Mar-11	May-11	👍▲
0828	HM	Wiehle Avenue Walkway Phase II Add sidewalk along east side from Chestnut Grove Square to North Shore Drive County Proj#: PPTF01-04500	COUNTY	Design	0.350	N/A	D	Apr-10	Jul-11	👍▲
							R	TBD	TBD	
							U	TBD	TBD	
							C	Aug-11	Feb-12	▲



County of Fairfax
Department of Transportation
4050 Legato Road, Suite 400
Fairfax, Virginia 22033
Phone: (703) 877-5600 Fax: (703) 877-5723