

Status Report
on the
Fairfax County Board of Supervisors'
Second Four-Year Transportation
Program
FY 2008 Through FY 2011



Prepared by:
Department of Transportation
Capital Projects and Operations Division



September 2009

September 2009 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2009

Capital Program Highlights

- Eight projects have been completed: Route 28 at New Braddock Road, Beverly Road at Fleetwood Road, Braddock Road at Thomas Jefferson HSS&T, Hunter Mill Road Walkway, Clarks Crossing Walkway, Lido Place Walkway, Quander Road Walkway, and Soapstone Drive Walkway.
- Thirteen projects are under construction: I-495 Capital Beltway HOT Lanes, I-95 Fourth-Lane Widening, Woodrow Wilson Bridge (includes Route 1 and Telegraph Road interchanges), Route 28 Interchange at Frying Pan Road, Route 28 Interchange at Willard Road, Georgetown Pike/Walker Road, Centreville Road (West Ox Road to Frying Pan Road), Fairfax County Parkway EPG, South Kings Highway/Harrison Lane, Spring Hill Road, Dulles Rail (Phase I), West Falls Church Bus Canopy, and Lee Jackson Highway Walkway.

Innovative Project Design and Delivery

- Beltway HOT Lanes PPTA - The entire section of I-495 from Braddock Road to near Georgetown Pike is under construction. Bridge demolition and reconstruction is ongoing on most of the arterial street crossings. New sound wall construction has started. Major traffic switches and/or lane closures have taken place on the Braddock Road, Gallows Road, and Route 123 crossings of the Beltway. For further information, <http://www.virginiahotlanes.com/>
- Route 28 PPTA - Construction is in progress or complete on the "final four" interchanges. Construction is complete at Route 28/Innovation (partial interchange) and is in progress at Route 28/Willard Road and Route 28/Frying Pan Road (Fairfax County) and Route 28/Nokes Blvd. (Loudoun County). Scheduled completion for all interchanges is fall 2009.

Dulles Rail

- Construction activities are underway along the entire alignment of Phase 1. The ramp that connects southbound Route 123 to Route 7 is open to westbound Route 7 traffic only; traffic is only allowed to turn right at this intersection. This new pattern will be in effect for approximately three years. The intersection of Route 7 and Marshall's Drive/Frontage Road has been closed permanently. The service roads along Route 7 will close permanently by the end of the year; however, access to all businesses will remain open. For further information, <http://www.dullesmetro.com/>

Special Programs Highlights

Pedestrian Program

- FCDOT staff continued ongoing outreach and coordination with groups and at special events such as the Earth Day Expo, the 4th Annual Special Education Conference, the Centreville Day Laborers, the Reston Older Americans Forum and the Lynbrook E.S. Family Health Event.
- FCDOT staff participated in the Dranesville Pedestrian Task Force's first annual Walk and Bike Day on Saturday May 30th. Participants divided into groups, each taking a different route to show the need for safer road crossings and safer and additional sidewalks throughout the McLean Commercial Business Center.

September 2009 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2009

Bicycle Program

- **On-Road Bike Lane Initiative:** an additional six miles of on-road bike lanes were completed this summer. The new segments include: Lawyers Road, Huntsman Boulevard, and Gallows Road. This is a cooperative program between FCDOT and VDOT. In addition, scoping has been initiated for the retrofitting of on-road bike lanes on Hunter Village Drive, and a short segment of Lewinsville Road.
- **County Bicycle Parking Policy and Guidelines:** Staff continues working on developing County bicycle parking standards. This document will provide guidance to both the development community and governmental agencies responsible for design, installation and maintenance of bicycle racks and facilities.
- **Safety and Education:** FCDOT has received its second grant from the Virginia Department of Health for the purchase and distribution of 133 free bicycle helmets to income-eligible children. A kids' bicycle safety event was held on August 22 in Bailey's Crossroads, where helmets and safety information were distributed. FCDOT staff also attended "Wheels to Work" held on the W&OD Trail in Herndon.
- **Increase and Enhance Bicycle Parking:** A bid was awarded for the purchase of 150 bicycle racks. The racks are the inverted "U" style rack and will be installed at locations countywide including the Town of Vienna and Town of Herndon.
- **Vienna Metro-City of Fairfax-GMU Connector:** Work has been initiated on a bicycle route connecting GMU with Vienna Metro via the City of Fairfax. This is a cooperative project with the City, GMU, and the NVRPA.
- **Metrorail Station Area Bicycle and Pedestrian Improvements Study:** Beginning in July with a public information meeting, WMATA is overseeing a study of bicycle and pedestrian deficiencies and needs at the region's Metrorail stations. Two stations in Fairfax County are a part of this study; Vienna and Huntington. The study will identify bicycle parking needs, access improvements, and safety. WMATA is coordinating with FCDOT, DPZ, and other stakeholders.
- **Bike the Sites Map:** FCDOT was awarded a transportation enhancement grant for FY2010 to complete a bicycle map that highlights a route along historic Civil War sites in Fairfax County. This allocation will also fund the installation of way finding signage and interpretive markers along the bicycle route.

Traffic Calming Program

- Ten traffic calming projects were initiated for study.
- Seven projects were approved by the Board and were forwarded to VDOT for installation.
- On September 14, the Board endorsed eligibility requirements for minor arterial streets to be included in the Traffic Calming Program.

Transportation Demand Management (TDM) and Mixed-Use Development

- The County has integrated Transportation Demand Management (TDM) strategies into the land development process and is working to formalize this program. TDM proffers promote alternatives to single occupant vehicle trips. These proffers contain commitments to provide TDM services, goals for percentage trip reduction, and remedies or penalties for non-attainment of proffered goals. The TDM proffer coordinator is negotiating proffers and monitoring implementation and performance of existing proffers.

September 2009 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2009

- A consultant study on integrating TDM into the land use and approval process is progressing. Local data collection to quantify possible TDM reductions was completed in summer 2009. Preliminary recommendations on TDM reductions and parking strategies for transit-oriented development were subsequently reviewed by a steering committee. This winter, the study and recommendations will be completed, and discussed in one or more public presentations. If adopted, the study recommendations will lead to more effective TDM strategies and formalized arrangements for TDM proffers.
- Preliminary findings from the TDM study were used to inform staff recommendations for the TDM and Parking sections of the draft Comprehensive Plan text prepared for the Tyson's Corner Committee of the Planning Commission.

Bus Stop Safety and Access (Bus Stop Improvement Program)

- Fairfax County places a priority on providing safe access to efficient transportation options including pedestrian amenities and transit service. A comprehensive inventory and study of all bus stops in Fairfax County identified undesirable bus stop conditions for priority action. The Board has identified \$2.5 million from the general fund and \$7.75 million in the 2007 Transportation Bond for improvements to the priority stops identified in the study.
- 33 sites have been completed since implementing the program. There are currently 30 sites in project development, 115 in design, 10 in land acquisition and 8 under construction.

Bus Shelter Advertising Program

- FCDOT intends to engage in a public/private partnership to aid in the improvement of bus stops, which is expected to raise revenues through the sale of advertising space on bus shelters. A solicitation has been made for bids to construct, maintain, and operate bus shelters within the County. The contractor will sell advertising space to subsidize construction, maintenance, and operation of the shelters, and will share a percentage of the surplus revenues with the County. The Bus Shelter Program RFP has been released and bids are due October 14, 2009.

Fleet Expansion and Replacement of Older Buses with Cleaner Buses

- Fairfax Connector is committed to improving its fleet of passenger vehicles. Fairfax Connector has added 107 new transit vehicles to date with "Clean Diesel" buses, which are low-floor and more easily accessible than the older vehicles.
- Twenty-four older buses have been re-built so that additional service life can be realized.
- Fairfax Connector will be placing two orders for an additional 30 "Clean Diesel" low-floor buses for delivery in late 2009/early 2010. Thirteen buses are for fleet replacements and the balance are planned for implementing high priority service.

Conversion of Metrobus to Fairfax Connector in Western Fairfax

- In 2008, the Centreville, Chantilly and Oakton service plan (formerly the Metrobus 12/20s and 2W routes) was approved by the Board of Supervisors.
- Service began on Monday, June 29, 2009, with Fairfax Connector's new service provider, MV Contract Transportation, Inc.

September 2009 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2009

West Ox Bus Operations Center

- The County's new West Ox Bus Operations Center was placed into revenue service operation in late March 2009. Bus service provided by WMATA Metrobus operation commenced in March, and bus service provided by the Fairfax Connector followed in late June 2009.

SPOT Transportation (Special Populations Transportation)

- Seniors On-The-Go! and TaxiAccess are two user-side subsidy taxicab programs managed by FCDOT's Special Populations Transportation programs (SPOT).
- From July 1st to September 18th, the Seniors On-the-Go! registered 40 new participants, for a cumulative total of 4,848 registrants since the program's inception in 2001. 1,270 coupon booklets were sold during this period with a street value of \$ 41,910.
- TaxiAccess registered 11 new participants in the same time period, for a cumulative total of 526 registrants since the program's inception in 2007. 262 coupon booklets were sold, with a street value of \$ 8,646.
- The SPOT staff also continued distribution of free Senior SmarTrip cards to older adults for use on the local fixed route transit system (bus and rail). Since the beginning of the distribution, Senior SmarTrip cards have been distributed free to over 570 seniors.

Telework and Outreach

- The Fairfax County government telework program currently has 1,555 employee participants, and continues to encourage teleworking countywide.
- The Fairfax County Employer Services Program (FCESP) partners with major employers, developers and multi-family complexes to promote and encourage alternative commute options. To date, 196 Fairfax County employers have implemented a Level 3 or 4 transportation benefits program, and another 188 employers have implemented a Level 1 or 2 program. Level 1 and 2 programs may include commuter surveys and/or supplying data for a commuter/employee density plot, distributing transit information, implementing alternative work schedules, or hosting an on-site transportation fair. Level 3 and 4 programs may include shuttles to/from transit stations, implementing formal telework programs, offering transit subsidies, providing free or premium parking to carpools and vanpools, or implementing a comprehensive bike/walk program.
- The FCESP is also supporting the Congestion Mitigation Program for Dulles Rail and HOT Lanes construction by coordinating employer and community outreach with regional partners, including VDRPT, VDOT, DATA and TyTran.
- The FCESP also partners with a consultant to review and make recommendations on TDM proffers from developers.

Transit Development Plan (TDP) Activities

- FCDOT and consultant staff presented the first draft of final recommendations to members of the Board of Supervisors. Consultant staff began preparations to present draft final recommendations to County boards and commissions, several business and community groups, and the general public.
- Consultant staff continued development of a more detailed service plan for Tyson's Corner bus service upon the opening of Phase 1 of the Metrorail Silver Line. A draft version of this plan will be included in the TDP presentations.

September 2009 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2009

- Consultant staff began work on several new tasks to review Fairfax Connector public information materials and methods of presentation and transmission.

Transit Studies

- In conjunction with planning for the I-95/I-395 HOT Lanes Project, an I-95/I-395 HOV/HOT Lanes Transit/TDM Study was initiated in 2007 at the request of the Secretary of Transportation, managed by DRPT. Staff is currently working with the project team to develop park and ride and transit facilities in the corridor in fulfillment of the HOT lane project commitments.
- An I-66 Corridor Transit/TDM Study to optimize short-term corridor bus transit service and define elements of potential Bus Rapid Transit (BRT) service was initiated summer 2008. The study is expected to be completed in fall 2009. Staff is currently working with the State and advisory group to develop short and medium term transit service and facility recommendations for the corridor.
- VDOT and DRPT were asked in early 2008 to restart the process for the I-66 Multi-Modal EIS outside the Beltway. The EIS should address all potential integrated facilities and operations anticipated over the next 25-30 years-plus, and funding for implementation. VDOT is re-starting the study.
- In 2008, a transit circulator study for the Springfield activity center was completed as an element of the Springfield Connectivity Study. A transit circulator study for the Tyson's Corner Urban Center began in summer 2009 in conjunction with replanning efforts underway for Tyson's.

Safety, Traffic Flow, Signals, and Congestion Management

- A Traffic Management Plan (TMP) is in progress for the Beltway HOT Lanes and other NoVA mega-projects to reduce congestion during construction. This includes incentives to reduce demand and promote alternative travel modes.
- Real time freeway monitoring system for Interstates 66, 395 and 95: Application has been deployed and is in daily use. Supplemental tools in use include a regional integrated transportation information system (RITIS), and the I-95 Corridor Coalition's INRIX travel time protocol.
- Traffic signal optimization program: 113 signals have been optimized from July to September 2009.
- VDOT is using Variable Speed Limit (VSL) technology to assist drivers approaching the reconstruction of the Telegraph Road interchange, as a part of the Woodrow Wilson Bridge project. VSL has been operational since July 28, 2008. VDOT has expanded the use of VSL for peak hours, incident management and weather incidents.
- VDOT has studied intersections for signals, signage, pavement markings, and traffic control devices, and recommended improvements at various locations.
- In conjunction with a planned repaving project, a "road diet" was implemented on a 2-mile section of Lawyers Road east of Reston Parkway. The street was remarked from two lanes in each direction to one lane and a bicycle lane in each direction, separated by a center turning lane. The change is expected to significantly improve safety. Minor pavement marking changes were implemented on four other roadways in Fairfax County as well.

September 2009 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2009

Incident Management

- Development of Quick Clearance protocol, procedure and policy is pending, however, VDOT has had successful coordination activity with Fairfax County Police and Fire & Rescue related to the regional transportation management plan (TMP).
- VDOT Commissioner Ekern has initiated an Emergency Response initiative that engages VDOT maintenance personnel in the management of incidents in addition to weather related responsibilities. Details are underway.
- Incident Management Task Group (Fairfax County Police, Fire and Rescue, Virginia State Police and towing companies): The group continues to work with VDOT on the TMP for the Mega-projects regarding incident management.
- Comprehensive evacuation plans: Routes have been identified and assessed for possible strategies. In particular, Rte 50 and Rte 1 have been evaluated to identify necessary traffic control plans. Lessons from the assessment can be carried to other routes.
- PSTOC coordination with Fairfax County 911 is fully functional with VSP at PSTOC since early November 2008. Additional coordination activities are anticipated when the 911 center occupies the facility in fall 2009.

**Completed Projects List
September 2009**

Rt	Project Name/Location	District	Completion Date
0001	Richmond Highway Public Transportation Initiative (Phase 1)	MV, LE	Oct-07
0007	Leesburg Pike @ Magarity Road	DR, PR	Nov-08
0028	Route 28 at New Braddock Road	SU	Sep-09
0050	Route 50 Pedestrian Bridge	MA	Jun-09
0236	Route 236 @ Beauregard Street	MA	Jan-09
0236	Route 236 from Lake Drive to Pickett Road	MA, BR, PR	Jun-08
0244	Columbia Pike Walkway (at Mason Governmental Center)	MA	May-09
0608	West Ox Road @ Monroe Street	HM	Apr-08
0608	West Ox Road from Penderbrook Drive to Ox Trail	SU, PR	Jul-08
0613	South Van Dorn Sidewalk	LE	Apr-09
0620	Braddock Road @ Thomas Jefferson HSS&T	MA	Jun-09
0620	Braddock Road @ Route 123	SP	Jun-09
0620	Braddock Road @ Route 236	MA	Sep-08
0630	Quander Road Walkway	MV	Aug-09
0657	Centreville Road Trail at Dulles Toll Road	HM, DR	Feb-08
0662	Stone Road from Route 29 to Awbrey Patent Drive	SU	Apr-08
0674	Hunter Mill Road Walkway	PR	Aug-09
0676	Clarks Crossing Walkway	HM	July-09
0693	Westmoreland On-Road Bike Lanes	DR	Aug-08
1332	Huntington Avenue @ Fenwick Drive	MV	Aug-08
1898	Beverly Road @ Fleetwood Road	DR	Aug-09
3664	Lido Place Walkway	PR	Aug-09
4720	Soapstone Drive Walkway (Sweetbay to Glade)	HM	Jul-09

7702	Tall Timbers Drive	SP	Oct-07
XXXX	Burke Centre VRE Parking Expansion	BR	Nov-08
XXXX	Huntington Metro Parking Expansion	MV	Aug-08
XXXX	West Ox Bus Operations Center	SP	Oct-08

FCDOT Staff

CL = Caijun Luo
CWS = Charlie Strunk
DPWES = Dept. of Public Works & Env. Services
JYR = Jane Rosenbaum
KLM = Karyn Moreland
KPR = Kinnari Radadiya
SAN = Seyed Nabavi
SLC = Smitha Chellappa
TB = Tad Borkowski
TBD = To Be Determined
WPH = Bill Harrell

Status

Bid Ad
Complete
*Construction**
Design
Inactive
On Going
On Hold
Project Initiation
ROW = Land Acquisition
Study
Terminated
Utilities = Utility Relocation

** Construction phase begins when design and ROW are complete, and may include pre-advertisement activities, bid advertisement, and contract award.*

Funding Source

ARRA = American Recovery & Reinvestment Act of 2009
C & I = Commercial and Industrial Tax
CMAQ = Congestion Mitigation & Air Quality
County Bonds = Fairfax County 4-Year Transportation Plan
GCRP = Governor's Congestion Relief Program
HSIP = Highway Safety Improvement Program (formerly HES)
NVTC = Northern Virginia Transportation Commission
NVTD Bonds = Northern Virginia Transportation District Bonds
OPN Funds = Open Container Program
Primary = Primary 6-Year Program
RSTP = Regional Surface Transportation Program
Secondary = Secondary 6-Year Program
TAC Spot = Transportation Advisory Commission Spots
TIIF/Wmata = Transit Investment & Infrastructure Fund
VNDIA = Virginia National Defense Industrial Authority

Other

CIM = Community Information Meeting
COG = Council of Governments
CTB = Commonwealth Transportation Board
DTR = Dulles Toll Road
FHWA = Federal Highway Administration
FY = Fiscal Year
MOA = Memorandum of Agreement
N/A = Not Available, or Not Applicable
N/R = Not Required
NTP = Notice to Proceed
PPTA = Public-Private Transportation Act
RFP = Request for Proposal
VDOT = Virginia Department of Transportation

**September 2009 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⏸=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
				(\$ in Millions)						
<i>Interstate & Primary Road Projects (listed numerically by route number)</i>										
1	LE, BR, MA, PR, DR	I-495, Capital Beltway HOT Lanes (PPTA Project): Install 2 HOV/HOT lanes each direction from Springfield Interchange to the American Legion Bridge	VDOT	\$1,645.143		\$1,645.143	D	Apr-05		⌚
							R			
							U	Mar-08		⌚
							C	May-08	Dec-12	⌚
1	HM, PR, SP, SU	I-66 from I-495 Capital Beltway to Route 15 in Haymarket: I-66 Multi-modal Transportation and Environmental Study	VDOT	\$20.300		\$20.300	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
2	LE, MV	I-95 from Newington Interchange to Prince William County Line: Construct a fourth lane in both directions	VDOT	\$122.411		\$122.411	D	Oct-00	Jun-02	☺
							R	Dec-05	Dec-06	☺
							U	Dec-05	Dec-06	☺
							C	Sep-07	Sep-11	⌚
2	LE, MV	I-95 Woodrow Wilson Bridge and Interchanges: Design, right-of-way acquisition, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/I-495) and 4 interchanges, two in VA and two in MD	VDOT, MDSHA, FHWA	\$2,444.000		\$2,444.000	D		Sep-96	☺
							R			☺
							U			☺
							C	2001	Dec-11	⌚
3	LE, BR, MA	I-95/395/495 Interchange Modifications Phase VIII (Mixing Bowl): HOV roadways between I-95/I-395/I-495	VDOT	\$128.085		\$128.085	D		Jun-97	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-08	Dec-12	⌚
3	LE, MV, MA	I-95/I-395 HOT Lanes: Add one reversible HOV/HOT lane from the Pentagon to Dumfries Road, and extend 2 HOV/HOT lanes south to Massaponax; Construct new Park and Ride lots, improve existing bus access	VDOT	\$498.000		\$498.000	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
4	LEE, MV	Richmond Highway Public Transportation Initiative (Phase 2): Route 1 (Richmond Hwy) corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks	DPWES	\$54.500	\$7.500	\$28.574	D	Mar-06	TBD	⌚
							R	TBD	TBD	
							U	N/A	N/A	N/A
							C	TBD	TBD	
4	DR	Route 7 @ Towlston Road: Add a left turn lane from NB Towlston Road to WB Route 7 (Leesburg Pike)	DPWES	\$0.750	\$0.750		D	Nov-08	Sep-10	⌚
							R	Jan-10 to Apr-10	Oct-10 to Jan-11	Δ
							U	TBD	TBD	
							C	Dec-10 to Mar-11	Sep-11 to Dec-11	⌚ Δ
5	HM, SU	Route 28 @ Frying Pan Road PPTA: Construct Interchange	VDOT/PPTA	\$24.526		\$24.526	D	Jun-05	Apr-08	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Apr-08	Dec-09	⌚
5	SU	Route 28 @ New Braddock Road: Realign right turn lane from New Braddock Road to NB Rt. 28 including signal relocation, new detection system, sidewalks, and striping	VDOT	\$0.586		\$0.586	D	Oct-05	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Aug-09	May-10 to Sep-09	☺ Δ
6	SU	Route 28 @ Willard Road PPTA: Construct Interchange	VDOT/PPTA	\$33.744		\$33.744	D	Jun-05	Mar-08	☺
							R			
							U			
							C	Nov-07	Dec-09	⌚
6	PR	Route 29 @ Gallows Road: Widen Route 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive	VDOT	\$132.300	\$23.000	\$94.300	D	Feb-04	Dec-07	☺
							R	Jan-07	Oct-08	☺
							U	May-08	Jun-11	⌚
							C	Dec-10	Jun-13	\$

**September 2009 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete, ⌚=On Schedule, ⌚=Behind Schedule, Δ=Change Since Previous Report, ⏸=Schedule Concern, \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction (includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan (\$ in Millions)	All Other Funds	Phase	Start Date	End Date	Status
7	SP, SU, BR	Route 29 from Shirley Gate Road to Old Centreville Road: Widen to 3 lanes on NB Route 29 from Legato Road to Shirley Gate Road	DPWES	\$4.000	\$4.000		D	Dec-08	Mar-11	⌚
							R	May-10	Dec-10	
							U	TBD	TBD	
							C	May-11	Jul-12	
7	SP, BR	Route 29 from Stevenson Street to Holly Avenue: Construct segments of a new shared-use path and provide connection to existing trail on the west side of Route 29	DPWES	\$4.400		\$3.415	D	Nov-06	TBD	⌚
							R	TBD	TBD	
							U	N/A	N/A	N/A
							C	TBD	TBD	
8	MA	Route 50 Pedestrian Bridge: Install a pedestrian bridge over Rt 50 and provide access to the future Seven Corners Transit Center	VDOT	\$5.776		\$5.883	D	Nov-02	Jul-04	☺
							R	Apr-05	May-07	☺
							U	Sep-06	Mar-07	☺
							C	Jun-07	Jun-09	☺
8	DR	Georgetown Pike Traffic Calming: Install traffic calming measures on Georgetown Pike between Route 7 (Leesburg Pike) and Route 123 (Dolly Madison Blvd.)	VDOT	\$0.470		\$0.470	D	Jan-01	Jul-08	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jul-09 to Oct-09	Oct-09 to Jun-10	⌚ Δ
9	DR	Georgetown Pike/Walker Road: Construct right turn lane from SB Walker Road to WB Georgetown Pike, and add pedestrian improvements	DPWES	\$0.500		\$0.500	D	Jul-08	Aug-09	☺
							R	Feb-09	Apr-09	☺
							U	Apr-09	Jun-09	☺
							C	May-09	May-10	⌚
9	MA	Route 236 @ Braddock Rd EB: Install dual left turn lanes from EB Route 236 to NB Braddock Road & modify signal	VDOT	\$0.819		\$0.819	D	Dec-04	Mar-09	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-09	Nov-09	⌚
10	MA	Route 236 @ Braddock Rd WB: Install dual left turn lanes from WB Route 236 to SB Braddock Road	VDOT	\$0.895		\$0.895	D	Dec-09	Mar-09	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-09	Nov-09	⌚
<i>Secondary Road Projects (listed alphabetically by project name)</i>										
10	DR	Beverly Road @ Fleetwood Road: Provide raised concrete median on NB and SB approach of Beverly Road	DPWES	\$0.120		\$0.120	D	May-07	Feb-09	☺
							R	Jan-08	Mar-08	☺
							U			
							C	Apr-09	Aug-09	☺
11	LE, MV, SP	BRAC Related Projects: To support Base Realignment and Closure (BRAC) Reallocation of nearly 20,000 jobs to Fort Belvoir and EPG	Various	\$8.500	\$8.500		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
11	MA	Braddock Road @ Backlick Road: Install additional second left turn lane on WB Braddock Road	DPWES	\$0.500	\$0.500		D	Mar-08	Dec-09	⌚
							R	Sep-09	May-10	
							U	TBD	TBD	
							C	Sep-10	Feb-11	
12	SP	Braddock Road @ Route 123: Extend right turn lane on EB Braddock Road at Rte. 123	DPWES	\$0.400		\$0.400	D	May-07	Jul-08	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Nov-08	Jun-09	☺
12	MA	Braddock Road @ Thomas Jefferson HSS&T: Extend EB left turn lane to Randolph Street	DPWES	\$0.500	\$0.500		D	Dec-07	Jan-09	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-09	Jun-09	☺
13	BR	Burke Centre Pkwy @ Roberts Pkwy: Remove SB right turn channelization, modify pedestrian facilities, modify signal	VDOT	\$0.595		\$0.381	D	Oct-08	Mar-10	⌚
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-10	Dec-10	
13	HM, SU	Centreville Road from West Ox Road to Frying Pan Road: Widen to 4 lanes on 6 lane right of way	VDOT	\$13.648		\$13.648	D	Feb-01	May-04	☺
							R	Apr-06	Jul-07	☺
							U	Jun-04	Mar-07	☺
							C	Oct-08	Apr-10	⌚

**September 2009 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⏸=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan (\$ in Millions)	All Other Funds	Phase	Start Date	End Date	Status
14	HM	Centreville Road Trail @ Dulles Toll Road (Phase II): Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange	DPWES	\$0.250		\$0.250	D	Aug-08	Nov-09	⌚
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-10	Jun-10	
14	MV	Cinder Bed Road @ Newington Road: Intersection Improvements	DPWES	\$5.000	\$5.000		D	Jul-08	TBD	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
15	HM	Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center: Construct sidewalk on west side of Colts Neck Road	DPWES	\$0.100		\$0.100	D	Jul-05	Oct-08	☺
							R	Mar-06	Sep-06	☺
							U	N/A	N/A	N/A
							C	Aug-09 to Nov-09	Oct-09 to Feb-10	⌚Δ
15	SP, MV, LE	Fairfax County Parkway (EPG): Construct 6 lanes from Rolling Road/Franconia-Springfield Parkway to Fullerton Road, including 4 interchanges	FHWA	\$174.000		\$174.000	D	Mar-00	Feb-04	☺
							R			
							U			
							C	Nov-08	Sep-10	⌚
16	SP	Fairfax County Parkway / Fair Lakes Boulevard / Monument Drive Interchange: Construct interchange and intersection improvements from I-66 to Route 50	VDOT	\$93.600		\$93.600	D	Oct-01	Dec-10	⌚
							R	Sep-05	Dec-10	⌚
							U	Mar-07	Dec-10	⌚
							C	Apr-11	Apr-13	⏸
16	SP	Fairfax County Parkway from Route 29 to Braddock Road: Add SB auxiliary lane	VDOT	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
17	PR	Gallows On-Road Bike Lanes (Phase I-III): Tysons Corner area to the W&OD Trail; W&OD Trail to Dunn Loring Metro station; Dunn Loring Metro station to Merrifield CBC	VDOT	\$0.401	\$1.000		D	Sep-09	Aug-09	⌚
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Aug-09	TBD	
17	BR	Guinea Road @ Falmead Road: Extend sidewalk south on Falmead Road to Guinea Road; Install missing trail segment on Guinea Road; Pedestrian and drainage improvements	DPWES	\$0.150		\$0.150	D	Jun-05	Aug-09 to Sep-09	☺Δ
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Sep-09 to Jan-10	Dec-09 to May-10	⌚Δ
18	PR	Hunter Mill Road Walkway: Construct walkway from Chain Bridge Road to Oakton Community Park	DPWES	\$0.840	\$0.840		D	Apr-05	Jun-08	☺
							R	Apr-06	Mar-08	☺
							U	Mar-08	Aug-08	☺
							C	Sep-08	Aug-09	☺
18	MV	Lorton Road/Furnace Road from Silverbrook Road to Route 123: Widen to 4 lane divided section including on-road bike lanes, shared use path, low impact development practices, bridge crossings and wide median in Laurel Hill area	DPWES	\$40.000	\$20.000		D	Feb-08	Jan-11	⌚
							R	Feb-10	Sep-10	
							U	May-10	May-11	
							C	May-11	Dec-12	
19	SU	Poplar Tree Road from Braddock Ridge Drive to Sequoia Farms Drive: Widen to 4 lanes	DPWES	\$5.500	\$5.500		D	May-07	Feb-10 to May-10	⌚Δ
							R	Jun-09 to Dec-09	Feb-10 to Jul-10	Δ
							U	TBD	TBD	
							C	Apr-10 to Sep-10	Apr-11 to Aug-11	Δ
19	BR, SP	Shirley Gate Road @ Route 29: Intersection improvements to reconfigure lanes	DPWES	\$1.000	\$1.000		D	Dec-07	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
20	MV	Silverbrook Road @ Hoes Road: Intersection Improvements to configure turn lanes on WB Silverbrook Road approach	DPWES	\$0.350		\$0.350	D	Aug-07	Sep-09 to Apr-10	⌚Δ
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-09 to Jun-10	Feb-10 to Dec-10	⌚Δ
20	LE	South Kings Highway @ Harrison Lane: Add WB left turn lane and EB right turn lane on South Kings Highway at the intersection with Harrison Lane	DPWES	\$3.000	\$3.000		D	Jan-05	Nov-08	☺
							R	Mar-07	Sep-08	☺
							U	Dec-08	May-09	☺

**September 2009 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete, ⌚=On Schedule, ⌚=Behind Schedule, Δ=Change Since Previous Report, ⌚=Schedule Concern, \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
				(\$ in Millions)						
							C	May-09	Mar-10 to Apr-10	⌚ Δ

**September 2009 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⏸=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction (includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan (\$ in Millions)	All Other Funds	Phase	Start Date	End Date	Status
21	LE	South Van Dorn Sidewalk: Install concrete sidewalk along west side of South Van Dorn Street from Greendale Village Drive to Telegraph Road	DPWES	\$0.325		\$0.325	D	Jun-07	Aug-08	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-08	Apr-09	☺
21	PR, HM	Spring Hill Road from Route 7 to International Drive: Widen to 4 lanes	DPWES	\$10.900		\$10.900	D	Jul-02	Sep-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Oct-07	☺
							C	Dec-08	Oct-10	⌚
22	SU, SP	Stringfellow Road from Route 50 to Fair Lakes Boulevard: Widen to 4 lanes	VDOT	\$46.178	\$37.000	\$7.000	D	Jul-04	Jun-09	⌚
							R	TBD	TBD	
							U	Jul-09	Jun-11	\$
							C	Jul-11	Dec-13	
22	PR, HM	Tysons Priority Access Improvement Projects: Sites 1-7 & 9: Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner	VDOT	\$3.370		\$1.300	D	Mar-04	Dec-08	☺
							R	Dec-08	TBD	⌚
							U	TBD	TBD	
							C	TBD	TBD	
23	BR	Zion Drive: Improve the horizontal curve at Zion Baptist Church	DPWES	\$1.000	\$1.000		D	Apr-08	Nov-09 to May-10	⌚ Δ
							R	Feb-09 to Feb-10	Nov-09 to Oct-10	⌚ Δ
							U	TBD	TBD	
							C	Jan-10 to Nov-10	Dec-11	⌚ Δ
<i>Transit Projects (listed alphabetically by project name)</i>										
23	DR, PR, HM	Dulles Rail (Phase 1): Improvements from West Falls Church Station to Wiehle Avenue	MWA	\$2,590.000		\$2,590.000	D	Apr-05	Jun-10	⌚
							R	Jan-08	Nov-08	☺
							U	Feb-08	Jan-10	⌚
							C	Jan-09	Nov-12	⌚
24	DR	Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2): Rehabilitation and repair to upgrade the existing bus garage	FCDOT	\$6.000	\$6.000		D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-08	TBD	⌚
24	BR	George Mason University Transit Center: Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks	DPWES	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
25	BR	Northern Virginia Community College Transit Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks	DPWES	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
25	MA	Seven Corners Transit Transfer Center: Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops	DPWES	\$1.000	\$1.000		D	Jan-07	Jun-09	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-09 to Jan-10	Apr-10 to Nov-10	⌚ Δ
26	SU	Stringfellow Road Bus Transfer Facility	VDOT	\$1.500	\$1.500		D	Apr-08	TBD	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
26	SU	Stringfellow Road Park & Ride Lot Expansion: Construct an additional 300 spaces north of the existing 387 space facility	VDOT	\$4.000	\$4.000		D	Apr-08	TBD	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
27	PR	Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station	WMATA	\$2.000	\$2.000		D	TBD	TBD	
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	TBD	TBD	
27	DR	West Falls Church Bus Canopy: Install canopy over both sides of bus bay area	WMATA	\$1.560		\$1.560	D	Dec-04	Sep-08	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-09	Dec-09	⌚
Program Totals				\$8,140.49	\$136.590	\$7,945.74				

I-495 I-495, Capital Beltway HOT Lanes (PPTA Project) Construction

Install two HOV/HOT lanes in each direction from the Springfield Interchange to the American Legion Bridge

District(s): BR, DR, HM, LE, MA, MV, PR, SP, SU

FCDOT Staff: WPH

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
Private, Federal, State

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	250.812		Apr-05		👍
Land Acquisition					
Utility Relocation			Mar-08		👍
Construction	1394.331		May-08	Dec-12	👍
Total	1645.143	1645.143			

Activity Highlights:

Design-build project; Design activities continue concurrent with construction; Lane and ramp closures at night and during off peak travel times continue; Detour route maps and construction activity details are posted at www.virginiahotlanes.com

I-66 I-66 from I-495 Capital Beltway to Rt. 15 in Haymarket Study

I-66 Multimodal Transportation and Environmental Study

District(s): HM, PR, SP, SU

FCDOT Staff: CL

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
Interstate

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	20.300		TBD	TBD	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	20.300	20.300			

Activity Highlights:

The study is in the process of being reactivated.

I-95 I-95 from Newington Interchange to Prince William County Line Construction

Construct a fourth lane in both directions

District(s): LE, MV
FCDOT Staff: KLM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	9.779		Oct-00	Jun-02	☺
N/A		Land Acquisition	0.551		Dec-05	Dec-06	☺
Type of Funding:		Utility Relocation			Dec-05	Dec-06	☺
Interstate		Construction	112.080		Sep-07	Sep-11	👍
		Total	122.411	122.411			

Activity Highlights:

One of VDOT's "mega-projects"; Construction is 30% complete; Milestone 1 - open 4 lanes NB from Rt. 1 to Springfield Interchange - to be completed by the end of the year

I-95 I-95, Woodrow Wilson Bridge and Interchanges Construction

Design, ROW, env. mitigation, construction of new drawbridge over Potomac River incl. reconstruct 7.5 miles of Beltway (I-95/495) and 4 interchanges, two in VA and two in MD

District(s): LE, MV
FCDOT Staff: CWS

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT, MDSHA, FHWA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design			Sep-96	☺
N/A		Land Acquisition				☺
Type of Funding:		Utility Relocation				☺
Interstate		Construction		2001	Dec-11	👍
		Total	2444.0	2444.0		

Activity Highlights:

Project continues on time and on budget; Route 1 interchange to be completed in 2009; Telegraph Road Interchange (including south intersection grade-separations) construction began in March 2008; The 1.1 mile WWB trail was opened June 6, 2009 for pedestrian and bike access across the north side of the bridge; Two new ramps were opened that provide direct access to Huntington Ave. and N. Kings Highway on June 6, 2009; Telegraph construction approx. 20% complete

I-95 I-95/395/495 Interchange Modifications Phase VIII (Mixing Bowl) Construction

Modify the HOV roadways between I-95/I-395/I-495

District(s): LE, MA
FCDOT Staff: WPH

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	17.192		Jun-97	☺
N/A		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
Interstate		Construction	110.892	May-08	Dec-12	👍
		Total	128.085	128.085		

Activity Highlights:

Design was completed as part of the Springfield Interchange project, but construction was deferred; Construction in progress as part of the I-495 Beltway HOT Lanes project

I-95 I-95/I-395 HOT Lanes On Hold

Add one HOV/HOT lane (3 total) from Pentagon to Dumfries, extend 2 HOV/HOT lanes to Massaponax; Construct new Park and Ride lots, improve existing bus access

District(s): LE, MA, MV
FCDOT Staff: SAN

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		TBD	TBD	
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
Private		Construction		TBD	TBD	
		Total	498.000	498.000		

Activity Highlights:

VDOT has placed the project on hold due to economic issues

0001 Richmond Highway Public Transportation Initiative (Phase 2) Design

Route 1 corridor improvements from Fort Belvoir to Huntington Metro, to support enhanced BRT bus service incl. pedestrian access improvements, bus shelters and sidewalks

District(s): LE, MV
FCDOT Staff: SLC

Implementing Agency:
DPWES
Amount in Board's 4-Year Plan: (\$ in Millions)
7.500
Type of Funding:
Federal, State, Local

	Project Cost Project Funding (\$ in Millions)	Schedule		Status
		Start	End	
Design		Mar-06	May-08 TBD	
Land Acquisition		TBD	TBD	
Utility Relocation		N/A	N/A	N/A
Construction		TBD	TBD	
Total	54.500	28.574		

Activity Highlights:

Phase 1, which consisted of 5 walkways and a REX bus stop shelter, is complete; Phase 2 includes intersection improvements at Frye Rd. and Kings Hwy, 9 walkways - 1.25 miles, and 6 additional intersections; Frye Road and Lukens Lane intersections require a redesign due to denial of design exception; Initiating public involvement process for 7 walkways following VDOT design approval; For additional details, see DPWES quarterly report

0007 Leesburg Pike @ Towlston Road Design

Add a left turn lane from northbound Towlston Road to westbound Route 7

District(s): DR
FCDOT Staff: KPR

Implementing Agency:
DPWES
Amount in Board's 4-Year Plan: (\$ in Millions)
0.750
Type of Funding:
2007 County Bonds

	Project Cost Project Funding (\$ in Millions)	Schedule		Status
		Start	End	
Design		Nov-08	Sep-10	
Land Acquisition		Jan-10 Apr-10	Oct-10 Jan-11	
Utility Relocation		TBD	TBD	
Construction		Dec-10 Mar-11	Sep-11 Dec-11	
Total	0.750	0.750		

Activity Highlights:

Preliminary design in progress; Additional survey received August 2009; Schedule change due to addition of pedestrian facilities

0028 Route 28 @ Frying Pan Road PPTA **Construction**

Construct interchange

District(s): HM, SU
FCDOT Staff: JYR

Implementing Agency:
VDOT / PPTA
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
Route 28 Tax District, GOF

	Project Cost Project Funding	Schedule		Status
		Start	End	
	(\$ in Millions)			
Design	2.266	Jun-05	Apr-08	☺
Land Acquisition	0.275	N/A	N/A	
Utility Relocation	1.838	N/A	N/A	
Construction	20.147	Apr-08	Dec-09	👍
Total	24.526			

Activity Highlights:

Construction is 80% complete

0028 Route 28 @ New Braddock Road **Complete**

Realignment of right turn lane from New Braddock Road to NB Rt. 28 including signal relocation, new detection system, sidewalks, and striping

District(s): SU
FCDOT Staff: TB

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
HSIP

	Project Cost Project Funding	Schedule		Status
		Start	End	
	(\$ in Millions)			
Design	0.248	Oct-05	Aug-09	☺
Land Acquisition		N/A	N/A	
Utility Relocation		N/A	N/A	
Construction	0.338	Aug-09	May-10 Sep-09	☺⚠
Total	0.586			

Activity Highlights:

Project is substantially complete, ahead of schedule.

0028 Route 28 @ Willard Road PPTA Construction

Construct interchange

District(s): SU
 FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT / PPTA	(\$ in Millions)		Jun-05	Mar-08	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	3.038			
N/A	Land Acquisition	3.602			
Type of Funding:	Utility Relocation	0.150			
Route 28 Tax District, GOF	Construction	26.954	Nov-07	Dec-09	👍
	Total	33.744			

Activity Highlights:

Construction is 95% completed.

0029 Route 29 @ Gallows Road Utilities

Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive

District(s): PR
 FCDOT Staff: SAN

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Feb-04	Dec-07	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	9.958			
23.000	Land Acquisition	76.570	Jan-07	Oct-08	☺
Type of Funding:	Utility Relocation		May-08	Jun-11	👍
Federal, State, Primary 6-Year	Construction	34.580	Dec-10	Jun-13	\$
	Total	132.3			

Activity Highlights:

Project costs above are for both the roadway and waterline projects; VA Power and Washington Gas utility work is approx. 90% complete; Fiber conduit and cable continues on schedule; The waterline relocation has begun; The construction phase for the roadway project is not fully funded in the current SYIP.

0029 Route 29 from Shirley Gate Road to Old Centreville Road Design

Widen to 3 lanes on NB Route 29 from Legato Road to Shirley Gate Road

District(s): BR, SP, SU
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Dec-08	Mar-11	👍
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		May-10	Dec-10	
4.000	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		May-11	Jul-12	
2007 County Bonds	Construction				
	Total	4.000	4.000		

Activity Highlights:

Preliminary design distributed for review September 24, 2009

0029 Route 29 from Stevenson Street to Holly Avenue Design

Construct segments of a new shared-use path and provide connection to existing trail on the west (SB) side of Route 29

District(s): BR, SP
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Nov-06	TBD	👍
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
N/A	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		TBD	TBD	
Revenue Sharing	Construction				
	Total	4.400	3.415		

Activity Highlights:

Land Acquisition package being prepared for approval; Posting of willingness notice to hold public hearing expired June 26, 2009; County has requested VDOT approval to proceed to land acquisition

0050 Route 50 Pedestrian Bridge Complete

Install a pedestrian bridge over Route 50 and provide access to the future Seven Corners Transit Center

District(s): MA
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	1.002		Nov-02	Jul-04	☺
N/A		Land Acquisition	0.146		Apr-05	May-07	☺
Type of Funding:		Utility Relocation			Sep-06	Mar-07	☺
OPN Funds		Construction	4.628		Jun-07	Jun-09	☺
		Total	5.776	5.883			

Activity Highlights:

Construction is complete

0193 Georgetown Pike Traffic Calming Design

Install traffic calming measures on Georgetown Pike between Route 7 (Leesburg Pike) and Route 123 (Dolly Madison Blvd.)

District(s): DR
FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.300		Jan-01	Jul-08	☺
N/A		Land Acquisition	N/A		N/A	N/A	N/A
Type of Funding:		Utility Relocation			N/A	N/A	N/A
Primary		Construction	0.170		Jul-09 Oct-09	Oct-09 Jun-10	⚠
		Total	0.470	0.470			

Activity Highlights:

The project now consists of installation of stone rubble masonry entrance signs on Georgetown Pike; Project will be advertised in October 2009; Construction should begin June 2010.

0193 Georgetown Pike/Walker Road
Construction

Construct right turn lane from SB Walker Road to WB Georgetown Pike, and add pedestrian improvements

District(s): DR

FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jul-08	Aug-09	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Feb-09	Apr-09	☺
N/A	Land Acquisition		Apr-09	Jun-09	☺
Type of Funding:	Utility Relocation		May-09	May-10	👍
C & I	Construction				
	Total	0.500	0.500		

Activity Highlights:

Traffic signal modifications completed by VDOT; Permit for street widening received on September 11, 2009.

0236 Route 236 @ Braddock Road EB
Design

Install dual left turn lanes from EB Route 236 to NB Braddock Road & modify signal

District(s): MA

FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Dec-04	Mar-09	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.235	N/A	N/A	N/A
N/A	Land Acquisition	N/A	N/A	N/A	N/A
Type of Funding:	Utility Relocation		Apr-09	Nov-09	👍
HES	Construction	0.584			
	Total	0.819	0.829		

Activity Highlights:

Project is being built under one contract with WB improvements; Construction contract awarded July 2009; Construction completion scheduled for November 20, 2009

0236 Route 236 @ Braddock Road WB **Design**

Install dual left turn lanes from WB Route 236 to SB Braddock Road

District(s): MA
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Dec-04	Mar-09	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.270	N/A	N/A	N/A
N/A	Land Acquisition	N/A	N/A	N/A	N/A
Type of Funding:	Utility Relocation		Apr-09	Nov-09	👍
HES	Construction	0.625			
	Total	0.895	0.921		

Activity Highlights:

Project is being built under one contract with EB improvements; Construction contract awarded July 2009; Construction completion scheduled for November 20, 2009

1898 Beverly Road @ Fleetwood Road **Complete**

Provide raised concrete median on NB and SB approach of Beverly Road

District(s): DR
FCDOT Staff: DPWES

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		May-07	Feb-09	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Jan-08	Mar-08	☺
N/A	Land Acquisition		Apr-09	Jul-09 Aug-09	☺⚠
Type of Funding:	Utility Relocation				
County funds	Construction				
	Total	0.120	0.120		

Activity Highlights:

Construction substantially completed 8/31/09

XXXX BRAC Related Projects

To support Base Realignment and Closure (BRAC) Reallocation of nearly 20,000 jobs to Fort Belvoir and EPG

District(s): LE, MV, SP
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
Various		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		TBD	TBD	
8.500		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		TBD	TBD	
		Total	8.500	8.500		

Activity Highlights:

Various Projects: Mulligan Road (Route 1/Telegraph connector) in design; Telegraph Road (VDOT 6-Year Program); Spot Improvements (to be identified); S. Kings Hwy/Harrison Lane (under construction)

0620 Braddock Road @ Backlick Road

Design

Install dual left turn lane on WB Braddock Road

District(s): MA
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Mar-08	Dec-09	👍
0.500		Land Acquisition		Sep-09	May-10	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		Jun-10	Feb-11	
		Total	0.500	0.500		

Activity Highlights:

Pre-final design in progress.

0620 Braddock Road @ Rt. 123 Complete

Extend right turn lane on EB Braddock Road at Rt. 123

District(s): SP
 FCDOT Staff: DPWES

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		May-07	Jul-08	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
N/A	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		Nov-08	Jun-09	☺
County funds	Construction				
	Total	0.400	0.400		

Activity Highlights:

Construction is complete; Open to traffic

0620 Braddock Road at Thomas Jefferson HSS&T Complete

Extend EB left turn lane to Randolph Drive

District(s): MA
 FCDOT Staff: SAN/KPR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Dec-07	Jan-09	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
0.500	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		Mar-09	Aug-09 Jun-09	☺ Δ
2007 County Bonds	Construction				
	Total	0.500	0.500		

Activity Highlights:

Construction completed 6/30/09

0643 **Burke Centre Pkwy at Roberts Pkwy** **Design**

Remove SB right turn channelization, modify pedestrian facilities, modify signal

District(s): BR
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.108		Oct-08	Mar-10	👍
N/A		Land Acquisition	N/A		N/A	N/A	N/A
Type of Funding:		Utility Relocation			N/A	N/A	N/A
HSIP		Construction	0.487		Apr-10	Dec-10	
		Total	0.595	0.381			

Activity Highlights:

Pre-advertisement conference (PAC) held September 29, 2009

0657 **Centreville Road from West Ox Road to Frying Pan Road** **Construction**

Widen to 4 lanes on 6 lane right of way

District(s): HM
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	1.891		Feb-01	May-04	😊
N/A		Land Acquisition	4.425		Apr-06	Jul-07	😊
Type of Funding:		Utility Relocation	0.492		Jun-04	Mar-07	😊
Secondary 6-Year		Construction	6.840		Oct-08	Apr-10	👍
		Total	13.648	13.648			

Activity Highlights:

Construction is 55% complete

0657 Centreville Road Trail at Dulles Toll Road (Phase II) Design

Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange

District(s): HM
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Aug-08	Nov-09	👍
		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
		Construction		Mar-10	Jun-10	
		Total	0.250	0.250		

Activity Highlights:

Phase I, construct pedestrian walkway under Dulles Toll Road, completed Feb. 2008; Phase II intermediate design in progress.

0637 Cinder Bed Road @ Newington Road Design

Intersection Improvements, including relocating intersection 450 to the north, reconstruction of Cinder Bed Road, sidewalk, and culvert at Long Branch Creek

District(s): MV
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-08	TBD	👍
5.000		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		TBD	TBD	
		Total	5.000	5.000		

Activity Highlights:

Wetlands and cultural assessments have been completed; Hydrologic and hydraulic report submitted for review 7/16/09; Reviewing proposal for final design.

4701 Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center Construction

Construct sidewalk on west side of Colts Neck Road

District(s): HM
 FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-05	Oct-08	☺
N/A		Land Acquisition		Mar-06	Sep-06	☺
Type of Funding:		Utility Relocation		N/A	N/A	N/A
TAC Spot		Construction		Aug-09 Nov-09	Oct-09 Feb-10	👎⚠️
		Total	0.100	0.100		

Activity Highlights:

Construction to be completed by annual contractor; Additional time required to address conflict with grading adjacent to power transformer and to resubmit permit application.

7100 Fairfax County Parkway (EPG) Construction

Construct 6 lanes from Rolling Road/Franconia-Springfield Parkway to Fullerton Road, including 4 interchanges

District(s): LE, MV, SP
 FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
FHWA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Mar-00	Feb-04	☺
N/A		Land Acquisition				
Type of Funding:		Utility Relocation				
Federal, State, RSTP		Construction		Nov-08	Sep-10	👍
		Total	253.00	253.00		

Activity Highlights:

Project will be completed in four phases; Phase 1, 2, and 4 construction in progress; A portion of Fullerton Road will be closed beginning October 2009, and a detour in place; Phases 3 & 4 have been funded by ARRA; Phase 3 RFP to be issued November 2009 and a contract award anticipated January 2010; Phase 4 completion December 2011

7100 Fairfax County Parkway / Fair Lakes Parkway / Monument Drive Interchange **ROW**

Construct interchange and intersection improvements from I-66 to Route 50

District(s): SP, SU
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	5.900		Oct-01	Dec-10	👍
N/A		Land Acquisition	6.100		Sep-05	Dec-10	👍
Type of Funding:		Utility Relocation			Mar-07	Dec-10	👍
RSTP		Construction	81.600		Apr-11	Apr-13	👍
		Total	93.600	93.600			

Activity Highlights:

Working to accelerate towards a December 2009 advertisement date; High transmission towers have been relocated a year ahead of schedule; PAC conference held July 2009; Project to be partially funded by ARRA

7100 Fairfax County Parkway from Route 29 to Braddock Road **Project Initiation**

Add SB auxiliary lane

District(s): SP
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design			TBD	TBD	
1.000		Land Acquisition			TBD	TBD	
Type of Funding:		Utility Relocation			TBD	TBD	
2007 County Bonds		Construction			TBD	TBD	
		Total	1.000	1.000			

Activity Highlights:

Awaiting formal agreement between Fairfax County and VDOT; Project to be managed by VDOT

0650 Gallows On-Road Bike Lanes (Phase 1-3) Design

Tyson's Corner area to the W&OD Trail; W&OD Trail to Dunn Loring Metro Station; Dunn Loring Metro Station to Merrifield CBC

District(s): PR
FCDOT Staff: CWS

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.100		Sep-04	Aug-09	👍
1.000		Land Acquisition			N/A	N/A	
Type of Funding:		Utility Relocation			N/A	N/A	
2007 County Bonds		Construction	0.301		Aug-09	TBD	
		Total	0.401	1.000			

Activity Highlights:

A section of on-road bike lanes were installed from Stenhouse Place to Idylwood Road as a part of the recent repaving of Gallows Road

0651 Guinea Road @ Falmead Road Design

Extend sidewalk south on Falmead Rd to Guinea Rd; Install missing trail segment on Guinea Rd; Pedestrian and drainage improvements

District(s): BR
FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
DPWES		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design			Jun-05	Aug-09 Sep-09	😊⚠️
N/A		Land Acquisition			N/A	N/A	N/A
Type of Funding:		Utility Relocation			N/A	N/A	N/A
TAC Spot		Construction			Sep-09 Jan-10	Dec-09 May-10	⚠️
		Total	0.150	0.150			

Activity Highlights:

Maintenance of Traffic plans required; Revised VDOT Permit application being prepared.

0674 Hunter Mill Road Walkway Complete

Construct walkway from Chain Bridge Road to Oakton Community Park

District(s): PR
FCDOT Staff: DPWES

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-05	Jun-08	☺
0.840		Land Acquisition		Apr-06	Mar-08	☺
Type of Funding:		Utility Relocation		Mar-08	Aug-08	☺
2004 County Bonds		Construction		Sep-08	Jun-09 Aug-09	☺⚠
		Total	0.840	0.840		

Activity Highlights:

Construction substantially completed on 8/17/09

0642 Lorton Road/Furnace Road from Silverbrook Road to Route 123 Design

Widen to 4 lane divided section including on-road bike lanes, shared use path, low impact development practices, bridge crossings and wide median in Laurel Hill area

District(s): MV
FCDOT Staff: SAN

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Feb-08	Jan-11	👍
20.000		Land Acquisition		Feb-10	Sep-10	
Type of Funding:		Utility Relocation		May-10	May-11	
2007 County Bonds		Construction		May-11	Dec-12	
		Total	40.000	20.000		

Activity Highlights:

Intermediate design in progress; Citizen's meeting scheduled for 10/7/09.

7021 Poplar Tree Road from Braddock Ridge Drive to Sequoia Farms Drive Design

Widen to 4 lanes

District(s): SU
 FCDOT Staff: SLC

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Oct-07	Feb-10	👤 ⚠️
5.500			May-07	May-10	
Type of Funding:			Jun-09	Feb-10	⚠️
2007 County Bonds			Dec-09	Jul-10	
			TBD	TBD	
	Apr-10	Apr-11	⚠️		
	Sep-10	Aug-11			
Total	5.500	5.500			

Activity Highlights:

Pre-final design submitted to VDOT for review 7/27/09; Project plats being revised; Utility plats in progress; Coordination with Supervisor's office for fence type is ongoing

0655 Shirley Gate Road @ Route 29 Design

Intersection improvements to reconfigure lanes

District(s): BR, SP
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Dec-07	TBD	
1.000			TBD	TBD	
Type of Funding:			TBD	TBD	
2007 County Bonds			TBD	TBD	
			TBD	TBD	
Total	1.000	1.000			

Activity Highlights:

Traffic models showed additional left turn lane on NB Shirley Gate did not significantly improve operations; Project scope modified to re-focus improvements on other approaches of Shirley Gate/Rte 29 intersection; Analyzing conversion of right turn lanes on Rte. 29 to shared through-right turn lanes

0600 Silverbrook Road @ Hooes Road

Design

Intersection improvements to configure turn lanes on the westbound approach of Silverbrook Road

District(s): MV
FCDOT Staff: JYR/KPR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Aug-07	Sep-09 Apr-10	Δ
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
N/A	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		Oct-09 Jun-10	Feb-10 Dec-10	Δ
TAC Spot	Construction				
	Total	0.350	0.350		

Activity Highlights:

Final design is in progress; Due to additional loads the traffic signal will have to be replaced; Additional design services are required, delaying schedule, and land acquisition may be required.

0633 South Kings Highway @ Harrison Lane

Construction

Add WB left turn lane and EB right turn lane on South Kings Highway at the intersection with Harrison Lane (DPWES Project # 4YP012)

District(s): LE
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-05	Nov-08	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.140	Mar-07	Sept-08	☺
3.000	Land Acquisition	1.800	Dec-08	May-09	☺
Type of Funding:	Utility Relocation	0.050	May-09	Mar-10 Apr-10	Δ
2004 County Bonds, VNDIA Grant	Construction	1.000			
	Total	3.000	3.000		

Activity Highlights:

Construction contract award noted by BOS on June 1, 2009; Pre-construction meeting held June 17, 2009; Completion date revised based on contract duration in final contract documents; Verizon utility relocations have not been completed and have delayed construction; Construction is 5% complete.

0613 South Van Dorn Sidewalk Complete

Install concrete sidewalk along west side of South Van Dorn Street from Greendale Village Drive to Telegraph Road

District(s): LE
FCDOT Staff: SLC

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design			Jun-07	Aug-08	☺
N/A	Land Acquisition			N/A	N/A	N/A
Type of Funding:	Utility Relocation			N/A	N/A	N/A
TAC Spot	Construction			Oct-08	Apr-09	☺
	Total	0.325	0.325			

Activity Highlights:

Construction is complete; Ribbon-cutting was held on May 6, 2009

0684 Spring Hill Road from Route 7 to International Drive Construction

Widen to 4 lanes

District(s): PR, HM
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.950		Jul-02	Sept-03	☺
N/A	Land Acquisition	3.650		Dec-03	Oct-05	☺
Type of Funding:	Utility Relocation			Mar-06	Oct-07	☺
Secondary 6-Year	Construction	6.300		Dec-08	Oct-10	👍
	Total	10.900	10.900			

Activity Highlights:

Notice to proceed issued April 14, 2009; Construction 40% complete.

0645 Stringfellow Road from Route 50 to Fair Lakes Boulevard Design

Widen to 4 lanes

District(s): SU, SP
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	3.571	Jul-04	Jun-09	👍
37.000	Land Acquisition	13.971	TBD	TBD	
Type of Funding:	Utility Relocation		Jul-09	Jun-11	\$
2004 & 2007 County Bonds, Revenue Sharing	Construction	28.635	Jul-11	Dec-13	
	Total	46.178			

Activity Highlights:

Following field inspection May 2008, schedule and estimate adversely impacted due to design modifications and utility impacts; To address BOS Public Hearing approval conditions to minimize impacts to properties on west side, the project team developed design alternatives to reduce impacts; Coordination with utilities (including gas and water mains) may reduce construction cost and relocation time significantly; Project team will update BOS upon resolution

XXXX Tysons Priority Access Improvement Projects: Sites 1-7 & 9 ROW

Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner

District(s): PR, HM
 FCDOT Staff: SLC

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.269	Mar-04	Dec-08	😊
N/A	Land Acquisition	2.203	TBD Dec-08	TBD	👍 ⚠️
Type of Funding:	Utility Relocation		TBD	TBD	
Federal	Construction	0.898	TBD	TBD	
	Total	3.370			

Activity Highlights:

Project consists of eight locations for pedestrian improvements (approximately 2,700 linear feet of sidewalks); VDOT/FCDOT project team is seeking ROW dedication from all impacted property owners to stay within the federal grant agreement specifications and the funding allocation; Once ROW dedications are completed, will proceed to construction under Special Advertisement & Award Process (SAAP) contracts

0654 Zion Drive

Design

Improve the horizontal curve at Zion Baptist Church

District(s): BR
FCDOT Staff: TB

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Apr-08	Nov-09 May-10	
1.000			Feb-09 Feb-10	Nov-09 Oct-10	
Type of Funding:			TBD	TBD	
2007 County Bonds			Jan-10 Nov-10	Dec-11	
Total			1.000	1.000	

Activity Highlights:

Intermediate design comments are being addressed; Design exception for horizontal curve radius has been approved by VDOT; Project limits have been extended to eliminate alignment deficiencies, which has impacted the project schedule

XXXX Dulles Rail (Phase 1)

Design

Improvements from West Falls Church Station to Wiehle Avenue

District(s): DR, PR, HM
FCDOT Staff: SAN

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
MWAA			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Apr-05	Jun-10	
N/A			Jan-08	Nov-08	
Type of Funding:			Feb-08	Jan-10	
Federal, State, Local, Tax District, MWAA			Jan-09	Nov-12	
Total			2590.000		

Activity Highlights:

The ramp that connects southbound Route 123 to Route 7 is open to westbound Route 7 traffic only; . The service roads along Route 7 will close permanently by the end of the year, however, access to all businesses will remain open; Passenger service scheduled to begin late 2012

XXXX Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2)

Construction

Rehabilitation and repair to upgrade the existing bus garage

District(s): DR, HM

FCDOT Staff: TBD

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
FCDOT	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
6.000	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		N/A	N/A	N/A
County Bonds	Construction		Mar-08	TBD	👍
	Total	6.000	6.000		

Activity Highlights:

Work includes pavement reinforcement, new bus wash bay, new oil separator, additional entry/exit gate, updated plumbing and electrical systems; new offices, storage area, and training rooms

XXXX George Mason University Transit Center

Project Initiation

Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks

District(s): BR

FCDOT Staff: SAN

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
1.000	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
2007 County Bonds	Construction		TBD	TBD	
	Total	1.000	1.000		

Activity Highlights:

GMU has been notified in regards to Fairfax County's project scope; County and GMU continue discussions on how to proceed with the project

XXXX Northern Virginia Community College Transit Center

Project Initiation

Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks

District(s): BR
FCDOT Staff: CL

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		TBD	TBD	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
1.000	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
2007 County Bonds	Construction		TBD	TBD	
	Total	1.000	1.000		

Activity Highlights:

FCDOT continues to work with NVCC Board of Directors to select transit center location on campus; FCDOT held a project meeting on June 16 with NVCC staff

XXXX Seven Corners Transit Transfer Center

Design

Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops

District(s): MA
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-07	Jun-09	👍
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
1.000	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		Oct-09 Jan-10	Apr-10 Nov-10	⚠️
CMAQ	Construction				
	Total	1.000	1.2500		

Activity Highlights:

Final design plans being discussed with District Supervisor, WMATA, VDOT and property owner, on facility final geometric layout and access; Request was received for public hearing, which will delay project completion; Public Hearing being scheduled.

XXXX Stringfellow Road Bus Transfer Facility

Project Initiation

District(s): SU
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Apr-08	TBD	👍
1.500			TBD	TBD	
Type of Funding:			TBD	TBD	
2007 County Bonds			TBD	TBD	
	Total	1.500	1.500		

Activity Highlights:

Project combined with the Park and Ride Expansion; Site survey complete; Agreement between Fairfax County and VDOT approved by BOS September 14, 2009

XXXX Stringfellow Road Park & Ride Lot Expansion

Project Initiation

Construct an additional 300 spaces north of the existing 387 space facility

District(s): SU
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Apr-08	TBD	👍
4.000			TBD	TBD	
Type of Funding:			TBD	TBD	
2007 County Bonds			TBD	TBD	
	Total	4.000	4.000		

Activity Highlights:

Project combined with Bus Transfer Facility; Site survey complete; Agreement between Fairfax County and VDOT approved by BOS September 14, 2009

XXXX Vienna Metrorail Staircase

Project Initiation

Add new staircase from platform to mezzanine at Vienna Metro Station

District(s): PR
FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
WMATA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		TBD	TBD	
2.000		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
2007 County Bonds		Construction		TBD	TBD	
		Total	2.000	2.000		

Activity Highlights:

The MOU with WMATA was approved by the BOS on June 1, 2009; WMATA Board approved the agreement in summer 2009

XXXX West Falls Church Bus Canopy

Design

Install canopy over both sides of bus bay area

District(s): DR
FCDOT Staff: CL

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
WMATA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Dec-04	Sep-08	☺
N/A		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
CMAQ		Construction		May-09	Dec-09	👍
		Total	1.560	1.560		

Activity Highlights:

Construction underway; Estimated completion in late December 2009

September 2009 Summary Chart for the Pedestrian Bond Projects

Status Key: ☺=Complete; 📅=OnSchedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0693	DR	Westmoreland On-Road Bike Lanes Stripe on-road bike lanes from Kirby Road to Chain Bridge Road DPWES#:	FCDOT	Complete			D			
							R			
							U			
							C	Aug-08	Aug-08	☺
0649	PR	Annandale Road Walkway Install concrete sidewalk along the east side of Annandale Road from Brice Street to the Falls Church City line DPWES#: 4YP201-PB033	DPWES	Design	0.070	0.070	D	Aug-08	Feb-10	👍
							R	Aug-09	Mar-10	
							U	TBD	TBD	
							C	May-10	Nov-10	
0749	SU	Ashburton Avenue Walkway Install concrete sidewalk and stream crossing along the west side of Ashburton Avenue at Cedar Run DPWES#: 4YP201-PB022	DPWES	Design	0.476	0.476	D	May-08	Jan-10	👍
							R	Nov-09	Apr-10	⚠
							U	TBD	TBD	
							C	Jun-10	Feb-11	⚠
0617	MA	Backlick Road Walkway Install concrete sidewalk along the west side of Backlick Road from Wilburdale Drive to Braddock Road DPWES#: 4YP201-PB024	DPWES	Design	0.150	0.150	D	Feb-08	Dec-09	👍
							R	Aug-09	Mar-10	
							U	TBD	TBD	
							C	May-10	Nov-10	
0617	MA	Backlick Road Walkway Install concrete sidewalk along the east side of Backlick Road opposite the Wilburdale community DPWES#: 4YP201-PB025	DPWES	Design	0.150	0.150	D	Feb-08	Dec-09	👍
							R	Aug-09	Apr-10	⚠
							U	TBD	TBD	
							C	May-10	Jan-11	⚠
0675	HM	Beulah Road Walkway Install asphalt sidewalk and crosswalks on alternate sides of Beulah Road from Abbotsford Drive to Coral Crest Lane and along Clarks Crossing Road DPWES#: 4YP201-PB009	DPWES	Design	1.000	1.000	D	Nov. 08	Mar-10	👍
							R	Dec-09	Jul-10	
							U	TBD	TBD	
							C	Jan-11	Sept-11	

Status Key: ☺ =Complete; 🕒 =OnSchedule; 🕒 =Behind Schedule; ⚠ =Change Since Previous Report; 📅 =Schedule Concern; 💰 =Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
1744	DR	Birch Street Walkway Install concrete sidewalk along south side of Birch Street from Grove Avenue to Falls Church City line DPWES#:	DPWES	Terminated	0.150	0.150	D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
0675	DR	Browns Mill Road Walkway Install asphalt sidewalk along the north side of Browns Mill Road from Victoria Farms Lane to Windstone Drive DPWES#: 4YP201-PB002	DPWES	Terminated	0.460	0.460	D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
0676	HM	Clarks Crossing Road Walkway Install 250 LF of 8-foot asphalt trail DPWES#: W00300-W308	DPWES	Complete	0.108	N/A	D	N/A	Nov-06	☺
							R	Jan-07	Feb-07	☺
							U			
							C	Apr-09	Jul-09	☺
4701	HM	Colts Neck Road Walkway Install concrete sidewalk along the east side of Colts Neck Road from South Lakes Drive to Winterthur Lane DPWES#: 4YP201-PB010	DPWES	Design	0.130	0.130	D	Dec-07	Sep-09	👍
							R	May-09	Dec-09	👍
							U	TBD	TBD	
							C	Jan-10	Jul-10	
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Gallows Road to the Annandale Methodist Church DPWES#: 4YP201-PB028	DPWES	Design	0.190	0.190	D	Aug-09	Apr-11	⚠
							R	Dec-10	Aug-11	⚠
							U	TBD	TBD	
							C	Oct-11	Jun-12	⚠
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Downing Street to Lincolnia Road DPWES#: 4YP201-PB026	DPWES	Design	0.430	0.430	D	May-08	Apr-10	👍⚠
							R	Dec-09	Aug-10	⚠
							U	TBD	TBD	
							C	Oct-10	Mar-11	⚠
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the north side of Columbia Pike from Maple Court to Blair Road DPWES#: 4YP201-PB027	DPWES	Design	0.200	0.200	D	Jan-08	Jan-10	👍
							R	Oct-09	May-10	⚠
							U	TBD	TBD	
							C	Nov-10	Jul-11	⚠

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0244	MA	Columbia Pike Walkway Install 5' concrete sidewalk along the south side of Columbia Pike from Government Center to Downing Street, including retaining walls and handrail DPWES#: 009472-WT002	DPWES	Complete	0.570	0.424	D	Apr-06	Jun-08	☺
							R	Nov-05	Nov-06	☺
							U	N/A	N/A	N/A
							C	Aug-08	May-09	☺⚠️
0244	MA	Columbia Pike Walkway Phase II 600 LF of 8-foot wide walkway and installation of a bus shelter, eastbound lane Columbia Pike at Powell Lane DPWES#: 4YP201-PB045	DPWES	Design	0.5	0.5	D	Nov-08	Sept-09	👍
							R	NA	Oct-06	☺
							U	TBD	TBD	
							C	Feb-10	Sept-10	
0673	PR	Courthouse Road Walkway Install asphalt sidewalk along the north side of Courthouse Road from Chain Bridge Road to Oakton Plantation Lane DPWES#: 4YP201-PB034	DPWES	Design	0.130	0.130	D	Feb-08	Oct-09	🕒⚠️
							R	Feb-09	Oct-09	🕒⚠️
							U	TBD	TBD	
							C	Nov-09	Jun-10	
0783	PR	Edgelea Road Walkway Install asphalt sidewalk along the east side of Edgelea Road from Oleander Avenue to Courthouse Road DPWES#: 4YP201-PB035	DPWES	Design	0.100	0.100	D	Feb-08	Oct-09	🕒⚠️
							R	Jan-09	Oct-09	🕒⚠️
							U	TBD	TBD	
							C	Nov-09	Jun-10	
0665	HM	Fox Mill Road Walkway Install concrete sidewalk along the south side of Fox Mill Road from Fairfax County Parkway to Mill Heights Drive DPWES#: 4YP201-PB011	DPWES	Design	0.100	0.100	D	Aug-08	Feb-10	👍
							R	Jun-09	Jan-10	
							U	N/A	N/A	
							C	Mar-10	Aug-10	
0644	LE	Franconia Road Walkway Install concrete sidewalk along south side of Franconia Road from Governor's Hill Drive to Telegraph Road DPWES#: 009471-WT002	DPWES	Construction	0.270	0.270	D	Oct-06	Jun-08	☺
							R	Aug-07	Feb-09	☺
							U	N/A	N/A	N/A
							C	TBD	TBD	
0644	LE	Franconia Road Walkway Install asphalt sidewalk along the north side of Franconia Road from Governor's Hill Drive to Telegraph Road DPWES#: 4YP201-PB041	DPWES	Design	0.090	0.090	D	Sep-08	Feb-10	👍
							R	Oct-09	Jun-10	⚠️
							U	TBD	TBD	
							C	Aug-10	Feb-11	⚠️

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
4721	HM	Glade Drive Walkway Install concrete sidewalk along the north side of Glade Drive from Colts Neck Road to Shire Court DPWES#: 4YP201-PB012	DPWES	Design	0.110	0.110	D	Dec-07	Oct-09	👍⚠️
							R	Aug-09	Mar-10	⚠️
							U	TBD	TBD	
							C	Aug-10	Feb-11	⚠️
1723	PR	Jefferson Avenue Walkway Install concrete sidewalk along the south side of Jefferson Avenue from Summerfield Road to Marshall Street DPWES#: 4YP201-PB036	DPWES	Construction	0.400	0.400	D	Feb-08	Jul-09	☺
							R	N/A	N/A	
							U	TBD	TBD	
							C	Sep-09	May-10	👍
0029	PR	Lee Highway Walkway Install concrete sidewalk along Lee Highway at Blake Lane DPWES#: 4YP201-PB037	DPWES	On Hold	0.080	0.080	D	TBD	TBD	⚠️
							R	TBD	TBD	⚠️
							U	TBD	TBD	
							C	TBD	TBD	⚠️
0050	SP	Lee Jackson Highway Walkway Install concrete sidewalk along the south side of Lee Jackson Highway from Fair Ridge Drive East to opposite the police/fire station DPWES#: 4YP201-PB019	DPWES	Construction	0.100	0.100	D	Apr-08	Feb-09	☺
							R	Jan-09	Jan-09	☺
							U	N/A	N/A	
							C	May-09	Jun-10	👍
0694	DR	Lewinsville Road Median Install a pedestrian safety median on Lewinsville Road at Spring Hill Elementary School DPWES#: 4YP201-PB003	DPWES	Design	0.150	0.150	D	Jun-08	Dec-09	👍
							R	N/A	N/A	N/A
							U	TBD	TBD	
							C	Mar-10	Oct-10	
3664	PR	Lido Place Walkway Construct 600 LF of 4' sidewalk along the east side of Lido Place from Southwick Street to Horner Court DPWES#: W00700-W719	DPWES	Complete	0.195	N/A	D	Apr-07	Jul-09	☺
							R	N/A	May-08	☺
							U			
							C	Jul-09	Aug-09	☺
0613	MA	Lincolnia Road Walkway Install concrete sidewalk along the north side of Lincolnia Road from Deming Avenue to North Chambliss Street DPWES#: 4YP201-PB030	DPWES	Design	0.050	0.050	D	Mar-08	Nov-09	👍
							R	Oct-09	Jun-10	⚠️
							U	TBD	TBD	
							C	Aug-10	Feb-11	⚠️

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0668	HM	McLearen Road Walkway Install concrete sidewalk along the north side of McLearen Road from Quincy Adams Drive to Reston Parkway (from Fox Mill Shopping Center across Transcontinental Pipe line) DPWES#: 4YP201-PB013	DPWES	Construction	0.150	0.150	D	Aug-08	Jun-09	☺
							R	Dec-08	Aug-09	☺
							U	N/A	N/A	
							C	Sep-09	Dec-09	👍
2244	MA	Montrose Street Walkway Install and upgrade concrete sidewalk along the west side of Montrose Street from Braddock Road to Grafton Street DPWES#: 4YP201-PB031	DPWES	Design	0.090	0.090	D	May-08	Nov-09	👍
							R	Aug-09	Mar-10	
							U	TBD	TBD	
							C	May-10	Dec-10	
4726	HM	North Shore Drive Walkway Install concrete sidewalk along north side of North Shore Dr from Fairway Dr to Hickory Cluster; Construction by developer DPWES#: 4YP201-PB014	DPWES	Terminated	0.090	0.090	D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
0769	PR	Oak Street Walkway Install concrete sidewalk along the south side of Oak Street from Sandburg Street to west of Morgan Lane DPWES#: 4YP201-PB038	DPWES	Design	0.090	0.090	D	Jun-08	Dec-09	👍
							R	May-09	Mar-10	
							U	TBD	TBD	
							C	May-10	Dec-10	
XXXX	BR	Pohick Stream Valley Trail Install asphalt trail along Pohick Stream Valley from Burke Centre VRE to Burke Village DPWES#: 4YP201-PB001	FCPA	Design	1.400	1.400	D	Jul-08	Jun-10	👍⚠️
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-10	Apr-11	⚠️
0630	MV	Quander Road Walkway Install concrete sidewalk along west side of Quander Road from Beacon Hill Road to West Potomac HS DPWES#: 4YP201-PB042	DPWES	Complete	0.577	0.300	D	Oct-06	Jun-08	☺
							R	Jun-07	Apr-08	☺
							U	Jun-07	Jun-08	☺
							C	Oct-08	Aug-09	☺
0602	HM	Reston Avenue Walkway Install concrete sidewalk along the west side of Reston Avenue from Southington Lane to Shaker Drive DPWES#: 4YP201-PB015	DPWES	Design	0.110	0.110	D	Dec-07	Oct-09	👍⚠️
							R	Jun-09	Jan-10	👍
							U	TBD	TBD	
							C	Feb-10	Jul-10	

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0653	BR	Roberts Road Walkway Install 6 foot asphalt sidewalk along the west side of Roberts Road from Braddock Road to Shenandoah River Lane DPWES#: 4YP201-PB043	DPWES	Design	0.425	0.425	D	Jan-05	Jun-08	☺
							R	Jul-03	Feb-09	☺
							U	N/A	N/A	
							C	Aug-09	Dec-09	🕒⚠️
0007	MA	Route 7 Pedestrian Initiative Construct missing sidewalks, ped signals and crosswalks along Leesburg Pike from Falls Church to Alexandria DPWES#: 4YP201-PB029	DPWES	Design	4.000	4.000	D	Sep-08	TBD	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0600	MV	Silverbrook Road Walkway Install asphalt sidewalk along the north side of Silverbrook Road from Southrun Road to Monacan Road DPWES#: 4YP201-PB018	DPWES	Design	0.060	0.060	D	May-08	Oct-09	👍
							R	Oct-09	May-10	🕒⚠️
							U	N/A	N/A	
							C	Jul-10	Dec-10	⚠️
0600	MV, SP	Silverbrook Road Walkway Install asphalt sidewalk along the north side of Silverbrook Road from Silverthorn Road to Bayberry Ridge Road DPWES#: 4YP201-PB020	DPWES	Design	0.220	0.220	D	May-08	Oct-09	👍
							R	Feb-09	Sept-09	👍
							U	N/A	N/A	
							C	Nov-09	Apr-10	
4720	HM	Soapstone Drive Walkway Install concrete sidewalk along the west side of Soapstone Drive from Sweetbay Lane to Glade Drive DPWES#: 4YP201-PB016	DPWES	Complete	0.020	0.020	D	Dec-07	Apr-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jun-09	Jul-09	☺⚠️
0684	DR	Spring Hill Road Walkway Install asphalt sidewalk along the east side of Spring Hill Road from Old Dominion Drive to Pettit Court DPWES#: 4YP201-PB004	DPWES	Design	0.480	0.480	D	May-08	Dec-09	🕒⚠️
							R	Sep-09	May-10	🕒⚠️
							U	TBD	TBD	
							C	Sep-10	May-11	⚠️
0675	HM	Sunset Hills Road Walkway Install concrete sidewalk along the north side of Sunset Hills Road from the W&OD Trail to Michael Faraday Court DPWES#: 4YP201-PB017	DPWES	Design	0.240	0.240	D	Dec-07	Oct-09	👍
							R	Sep-09	May-10	⚠️
							U	Jun-09	Dec-09	
							C	Jul-10	Dec-10	⚠️

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0701	PR	Sutton Road Walkway Install concrete sidewalk along Sutton Road at Marywood Road DPWES#: 4YP201-PB039	DPWES	Design	0.030	0.030	D	Aug-08	Apr-10	🕒⚠️
							R	Dec-09	Aug-10	⚠️
							U	TBD	TBD	
							C	Oct-10	Apr-11	⚠️
0640	SP	Sydenstricker Road Walkway Install concrete sidewalk along the north side of Sydenstricker Road from Briarcliff Drive to Galgate Drive DPWES#: 4YP201-PB021	DPWES	Design	0.180	0.180	D	May-08	Feb-10	👍
							R	Oct-09	May-10	🕒⚠️
							U	TBD	TBD	
							C	Jul-10	Mar-11	⚠️
0611	LE	Telegraph Road Walkway Install asphalt sidewalk along alternate sides of Telegraph Road from South Van Dorn to Lee District Park DPWES#: 4YP201-PB023	DPWES	Design	0.800	0.800	D	Sep-08	May-10	👍
							R	Nov-09	Jun-10	
							U	TBD	TBD	
							C	Aug-10	Oct-11	
7541	DR	Turner Avenue Walkway Install concrete sidewalk along the east side of Turner Avenue from Williamsburg Pond Court to Haycock Road DPWES#: 4YP201-PB005	DPWES	Design	0.050	0.050	D			⚠️
							R	Oct-09	Jun-10	⚠️
							U	TBD	TBD	
							C	Aug-10	Feb-11	⚠️
0795	MA	Tyler Street Walkway Install concrete sidewalk along the east side of Tyler Street from Columbia Pike to Lake Street DPWES#: 4YP201-PB032	DPWES	Design	0.140	0.140	D	Aug-08	Feb-10	👍
							R	Oct-09	Jun-10	⚠️
							U	TBD	TBD	
							C	Aug-10	Mar-11	⚠️
0693	DR	Westmoreland Street Walkway Install concrete sidewalk along the west side of Westmoreland Street from Temple Rodef Shalom to Chesterbrook Presbyterian Church DPWES#: 4YP201-PB008	DPWES	Design	0.150	0.150	D	Oct-08	Mar-10	👍
							R	Nov-09	Apr-10	
							U	TBD	TBD	
							C	Jun-10	Feb-11	
0693	DR	Westmoreland Street Walkway Install right turn lane and concrete sidewalk along the west side of Westmoreland Street from Haycock Road to Temple Rodef Shalom DPWES#: 4YP201-PB007	DPWES	Design	0.230	0.230	D	Sep-08	May-10	👍
							R	Nov-09	Jun-10	
							U	TBD	TBD	
							C	Aug-10	Aug-11	

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concer

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0693	DR	Westmoreland Street Walkway Install concrete sidewalk along the east side of Westmoreland Street from Chain Bridge Road to Dillon Avenue DPWES#: 4YP201-PB006	DPWES	Design	0.230	0.230	D	Feb-09	TBD	🕒
							R	TBD	TBD	⚠️
							U	TBD	TBD	
							C	TBD	TBD	
0696	PR	Wolftrap Road Walkway Install asphalt trail and stream crossing between the ends of Wolftrap Road from Briarcliff Court to George Washington Road DPWES#: 4YP201-PB040	FCPA	Project Initiation	0.100	0.100	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	



County of Fairfax
Department of Transportation
4050 Legato Road, Suite 400
Fairfax, Virginia 22033
Phone: (703) 877-5600 Fax: (703) 877-5723