

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>  <b>124/400-C40017</b>  <b>2G40-100-000-0</b>  <b>2G40-100-000</b></p>																							
Sully		\$78,782,000	01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	05/24
Springfield		(\$2,000,000)	<p><u>Project Manager/Assignments</u>                      PM TDD: Beall, James                      PM UTL: Maisel, Michael                      PM LAD: Cate, Dennis                      PM UDCD:                      PM CPTED: Stevens, Daniel</p>						<p><u>Project Description</u>                      Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29</p>						<p><u>Monthly Remarks</u>  <b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. Land rights on 47 of 47 parcels have been acquired (including quick takes.) Board Admin item for remaining parcel was held 3/5/24; public hearing was held 3/19/24. SCC change order for Schedule Impact Analysis and time extension approved by VDOT 6/1/23. Substantial completion achieved on 10/9/23 and final completion anticipated 5/24/24. As of 3/31/24 construction is 90% complete.</p>						On Hold <input type="checkbox"/>		
<b>Construction</b>																							
<p><b>Stonecroft Boulevard Widening Sully</b>  <b>Police Station</b>  <b>304/300-C30050</b>  <b>009217-0</b>  <b>5G25-064-000</b></p>																							
Sully		\$800,678	TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
\$0			<p><u>Project Manager/Assignments</u>                      PM TDD: Minnix, Wesley                      PM UTL: Nguyen, Tan                      PM LAD: Kresge, Carol                      PM UDCD:                      PM CPTED: Guarino, Michael</p>						<p><u>Project Description</u>                      Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard</p>						<p><u>Monthly Remarks</u>                      Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.</p>						On Hold <input type="checkbox"/>		
<b>Construction</b>																							
<p><b>Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines</b>  <b>County-Maintained Pedestrian Imp - 2014</b>  <b>304/300-C30050</b>  <b>ST-000036-013-0</b>  <b>ST-000036-013</b></p>																							
Sully		\$9,500,000	01/18	04/18	02/19	08/21	06/24	11/20	07/25	08/24	08/24	NA	09/24	06/25	04/24	12/25	NA	04/26	06/26	07/26	10/26	11/21	10/27
\$5,032,933			<p><u>Project Manager/Assignments</u>                      PM TDD: Beall, James                      PM UTL: Yusufoglu, Eldar                      PM LAD: Wilson, Nicole                      PM UDCD:                      PM CPTED: Stevens, Daniel</p>						<p><u>Project Description</u>                      Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road</p>						<p><u>Monthly Remarks</u>  <b>TPP ID#162.</b> Second final plan distributed for review 9/13/23. Coordinating Corps of Engineers permit with Consultant. Board Admin 12/5/23 for eminent domain on five parcels, Board deferred pending redesign to reduce impacts on adjacent parcels. NTP issued to consultant 4/15/24 to revise plans for second final submittal (including limited landscape plan on FCPA parcels). LAD NTP issued 1/13/23. Land rights on 1 of 12 properties have been acquired. Washington Gas relocation is in progress as of 4/17/24. Encumbrances for NOVEC and Verizon plan and estimates pending but not yet authorized.</p>						On Hold <input type="checkbox"/>		
<b>Utility Relocation</b>																							
<p><b>Stringfellow Rd/Foxfield Pool</b>  <b>Bicycle/Pedestrian Access DOT</b>  <b>304/300-C30050</b>  <b>ST-000053-007-0</b>  <b>ST-000053-007</b></p>																							
Sully		\$250,000	05/23	NA	10/23	02/24	08/24	02/25	02/25	05/24	NA	NA	05/24	01/25	NA	NA	NA	03/25	04/25	04/25	05/25	08/25	08/25
(\$100,000)			<p><u>Project Manager/Assignments</u>                      PM TDD: Elahi, Seyedbehnam                      PM UTL: Nguyen, Tan                      PM LAD: Campbell, Jocelyn                      PM UDCD: Fasceski, Jeff                      PM CPTED: Alexandrow, Nikolai</p>						<p><u>Project Description</u>                      Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.</p>						<p><u>Monthly Remarks</u>  <b>TPP ID #23018.</b> Pre-final plan distributed on 2/28/24. Comments received and forwarded to consultant. Final design is in progress. Final plats are in progress. Land rights on 2 properties are required. No utility impacts.</p>						On Hold <input type="checkbox"/>		
<b>Design</b>																							