

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	07/24	
RMAG			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Hunter Mill		PM TDD: Shahnaj, Sonia						Construct bicycle and pedestrian grade separated crossing						UPC #107439. RMAG ID# 5.: Construction is 50% complete. Groundbreaking ceremony held 3/9/23. Waterline relocation completed in August 2023. Verizon 98% complete. Cox relocation still on-going. Lumen and Comcast coordinating relocations during construction. Utility completion date pushed to June 2024 to cover all utility relocations including contractor coordinated relocations and relocation of unknown utilities.									
RMAG-102		PM UTL: Pugh, Richard																						
AA1400102-13	\$14,590,985	PM LAD: Alcon, Kelly																						
	\$250,000	PM UDCC: Engida, Samuel PM CPTED: Aguayo, Vanessa																						
Construction			11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	04/24	
Wolftrap Elementary School SRTS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Hunter Mill		PM TDD: Hojatzadeh, Max						Provide protected crosswalk at Beulah Road and Talisman Drive						UPC #113637. Construction 1% completed.									
SRTS-150		PM UTL: Yusufoglu, Eldar																						
AA1400150-19	\$590,185	PM LAD: Guy, Sarah																						
	\$0	PM UDCC: Walegign, Mahlet PM CPTED: Stevens, Daniel																						
Construction			03/18	06/18	04/21	04/22	12/22	03/23	06/24	12/22	03/23	NA	12/22	04/24	06/23	12/24	NA	09/24	11/24	12/24	02/25	10/24	11/25	
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
RMAG Phase II	Hunter Mill		PM TDD: Shahnaj, Sonia						Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.						TPP ID# 189.04. RMAG ID# 4 LAD NTP issued on 12/16/22. Land rights on 8 of 12 properties have been acquired. BOS public hearing authorization for land acquisition 2/20/24 for 3/19/24 hearing. Plans being updated for design change requested by property owner and to address VDOT comments on 2nd final design. Dominion's conduit design for new streetlights completed 6/7/23. NTP issued for relocation of Lumen 6/13/23. Coordination with other utilities including Comcast, Cox, Dominion, Fiber Light, MCI, XO, Verizon and Zayo are ongoing.									
124/400-C40011		PM UTL: Maisel, Michael																						
2G40-085-002-0	\$5,000,000	PM LAD: Guy, Sarah																						
2G40-085-002	\$0	PM UDCC: Teshome, Demelew PM CPTED: Luo, Caijun																						
Land Acquisition			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20	
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
HMSAMS	Hunter Mill		PM TDD: Roberson, Jeanmarie						Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links						TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.									
124/400-C40011		PM UTL: Maisel, Michael																						
2G40-086-014-A-0	\$549,908	PM LAD:																						
2G40-086-014	\$0	PM UDCC: Stevens, Michael PM CPTED: Stevens, Daniel																						
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa			Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road			County reviewing revised TPEs received from consultant for Town and County portions along with additional sidewalk added to scope on 12/18/23. After reviewing the updated cost estimate, County will prepare addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.															
2G40-088-011-0			PM UTL:																					
2G40-088-011		\$5,000,000	PM LAD: Mohammed, Nazaneen																					
		\$2,000,000	PM UDCD:																					
			PM CPTED: Bandy, Audra																					
Design																								
02151 Glade Dr SB @ Dosinia Ct			11/23	NA	04/24	NA	07/24	03/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	07/25	07/25	09/25	11/25	On Hold <input type="checkbox"/>
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa			Loading pad with bench and associated tree pruning			Intermediate design is in progress. Survey received on 1/31/24. NTP issued to design consultant on 11/22/23.															
4YP202-02151			PM UTL:																					
TS-000013-053		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
Design																								
03386 South Lakes Dr WB @ Seahawks Dr			12/23	NA	05/24	NA	09/24	12/25	09/25	12/24	TBD	NA	01/25	08/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	10/26	07/26	On Hold <input type="checkbox"/>
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Hunter Mill		PM TDD: Zahirieh, Shahla			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			Design NTP 12/18/23. Survey completed 12/15/23.															
4YP202-03386			PM UTL:																					
TS-000013-052		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
Design																								
04732 Wiehle Ave NB @ Roger Bacon Dr			11/23	NA	03/24	NA	06/24	03/25	04/25	07/24	TBD	NA	08/24	03/25	TBD	TBD	NA	05/25	06/25	06/25	06/25	09/25	10/25	On Hold <input type="checkbox"/>
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa			Install bench to existing pad			Intermediate design is in progress. Survey received 1/12/24. NTP issued to design consultant on 11/22/23.															
4YP202-04732			PM UTL:																					
TS-000013-054		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
Design																								

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
06408	Hunters Woods Plz	12/23	NA	05/24	NA	09/24	12/25	09/25	12/24	TBD	NA	01/25	08/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	10/26	07/26	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Zahirieh, Shahla					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Design NTP 12/18/23. Survey completed 1/29/24.											
4YP202-06408		PM UTL:																					
TS-000013-050	\$0	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED:																					
Design																							
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25	
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.					TPP ID # 35. Construction NTP 2/21/24, scheduled completion 12/21/25. Pre-con meeting 1/25/24. Construction award 10/24/23. NIP signed 10/16/23. Bid opening 9/12/23. Pre-bid meeting held 8/9/23. Bid advertisement 7/27/23. Final construction package submitted on 6/2/23. Contractor pre-qualification completed. Verizon relocation in progress. Schedule adjusted due to construction contract duration.											
5G25-059-007-0		PM UTL: Maisel, Michael																					
5G25-059-007	\$19,500,000	PM LAD: Strayhorne, Robert																					
	\$1,322,777	PM UDCD: McCorkle, Lisa																					
		PM CPTED: Aguayo, Vanessa																					
Construction																							
Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	09/24	04/25	05/26	05/26	TBD	TBD	TBD	TBD	TBD	TBD	TBD	06/26	07/26	09/26	10/26	01/27	01/28	01/28	
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla					At grade crossing of trail at Dulles Toll Road on-ramp					TPP ID# 189.09 RMAG ID#. NTP to RK&K 10/17/23. Survey completed 8/11/23. VDOT review comments on the preliminary design were closed on 7/13/23. VDOT and County clarifications on preliminary design phase (phase I) will be used for programming of final design and construction (phase II). Intermediate design plans underway.											
5G25-062-010-0		PM UTL:																					
5G25-062-010	\$3,250,000	PM LAD:																					
	\$328,775	PM UDCD:																					
		PM CPTED: Luo, Caijun																					
Design																							
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	12/22	03/20	02/24	11/20	NA	NA	12/20	06/22	NA	NA	NA	03/24	03/24	03/24	04/24	03/21	11/24	
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Turner, Latesa					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. Preparing VDOT permit submission and CN Authorization package. Received Signal and PM&S plan approval on 11/28/23. Land acquisition completed 6/28/22. Land rights on 4 of 4 properties have been acquired. One Verizon manhole top to be adjusted during construction. Cogent to coordinate with contractor to protect fiber conduits when retaining wall is removed.											
5G25-062-011-0		PM UTL: Pugh, Richard																					
5G25-062-011	\$1,200,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED: Beall, James																					
Design																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCCD: PM CPTED: Luo, Caijun					<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection					<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.										
		\$138,199 \$0	07/2019 On Hold <input checked="" type="checkbox"/>																				
Construction																							
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20	06/23
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-009-0 ST-000036-009		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William					<u>Project Description</u> Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road					<u>Monthly Remarks</u> TPP ID#121 VDOT permit completed 2/22/24. Construction substantially completed on 6/16/23. VDOT permit revision resubmitted 11/6/23 and approved 1/19/24. Contractor submitted VPDES CGP Notice of Termination to LDS on 11/2/23.										
		\$2,250,000 \$0	On Hold <input type="checkbox"/>																				
Post-Construction																							
Bluemont Way/Explorer St			04/23	09/23	NA	10/23	12/23	03/24	03/24	NA	NA	NA	NA	NA	NA	NA	NA	04/24	NA	NA	05/24	08/24	08/24
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-004-0 ST-000053-004		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel					<u>Project Description</u> Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island					<u>Monthly Remarks</u> TPP ID #23010. Final design distributed for review 12/21/23 and all comments received 1/22/24. VDOT rejected the installation of RRFB on 8/30/23. Traffic analysis (for pedestrian refuge in median, RRFB, and elimination of left turn lane) submitted to VDOT on 7/26/23.										
		\$175,000 (\$150,000)	On Hold <input type="checkbox"/>																				
Design																							