


Status Report
on the
***Fairfax County Board of Supervisors’
Four-Year Transportation Program
And Other Selected Projects
FY 2005 Through FY 2008***



Prepared by:
Department of Transportation
Capital Projects and Operations Division



March 2007

March 2007 Status Report on the Board's Four-Year Transportation Plan for FY2005 Through FY2008

Summary of Highlights and Significant Changes

Since the December 2006 Status Report (Presented to the Board on February 5, 2007)

Capital Program

- Three projects have begun the construction phase since the December 2006 report, with advertisement of construction bids being authorized or receipt of construction bids: Braddock Road at Route 236, Braddock Road at Backlick Road and Tall Timbers Drive.
- Land acquisition was completed on two projects: Lee Highway Sidewalk, and Tall Timbers Drive.
- Three projects have been completed since the December 2006 Report: Leesburg Pike at Glen Carlyn Road, Gallows Road at Idylwood Road, and Beauregard Street Median.
- The Burke Centre VRE Parking Garage construction is in progress. Phase I, temporary eastern parking lot site work, is complete. Phase II, garage construction, began in February 2007, and is scheduled for completion in March 2008.

March 2007 Status Report on the Board's Four-Year Transportation Plan for FY2005 Through FY2008

Summary of Highlights and Significant Changes

Since the December 2006 Status Report (Presented to the Board on February 5, 2007)

Non-Capital Improvement Strategies

- **Pedestrian Access and Safety** – FCDOT, DPWES and VDOT have completed scoping field reviews on the previously identified top 40 pedestrian intersections. Preliminary design plans have been reviewed for various projects. FCDOT and VDOT collaborative effort to fund and install countdown pedestrian traffic signals continues, with 64 intersections retrofitted with the countdown devices out of an initial project to retrofit 125 intersections.
- **Expedited Project Delivery** – As part of the Route 28 Public Private Transportation Act (PPTA) Project, full financing for the final four interchanges has been identified. Work is proceeding on design of all four interchanges, including Route 28/Willard Road and Route 28/ Frying Pan Road located in Fairfax County. VDOT and County staff continue to evaluate options for use of PPTA, design-build, on-call consultants and contractors, and other options to fast-track projects.
- **Context Sensitive Solutions (CSS)** – VDOT and County working group meetings are underway to discuss the framework of the CSS guidelines.
- **Traffic Signalization/Intersection Improvements** – VDOT continues their optimization work of signals in Fairfax County and has recently completed optimization of signals along Dranesville Road from Route 7 to the Herndon Town Line, and also the Route 7/Fairfax County Parkway-Holly Knolls Drive interchange. FCDOT staff will meet with VDOT in April to discuss the results of the two year pilot program to flash traffic signals at night.
- **Telework and Outreach** – The Fairfax County government telework program has met its goal to have 20 percent of the eligible workforce teleworking by 2005. For Fairfax County, that goal meant having 1,000 employees teleworking by the end of 2005. The Fairfax County Employer Services Program (ESP) continues to partner with major employers, developers and multi-family complexes in promoting and encouraging alternative commute options. 123 Fairfax County employers have implemented a Level 3 or 4 transportation benefits program, and another 147 employers have implemented a Level 1 or 2 program. Level 1 and 2 programs may include commuter surveys, distributing transit information, implementing alternative work schedules, or other similar activities. Level 3 and 4 programs may include shuttles to/from transit stations, implementing formal telework programs, offering transit subsidies, providing free or premium parking to carpools and vanpools, or other activities. The FCESP is also supporting VDRPT in its congestion mitigation program for Tysons Corner by providing TDM outreach in the Merrifield area, feeding into the Tysons area for which a TDM request for proposal will be issued.

FCDOT Staff:

CWS = Charlie Strunk
DPWES = Dept. of Public Works & Env. Services
DRC = Dale Castellow
DSM = Doug MacTavish
EAI = Beth Iannetta
JYR = Jane Rosenbaum
KLM = Karyn Moreland
MEJ = Mike Jollon
MGC = Mark Canale
SKK = Steve Knudsen
TBD = To Be Determined

Status

Bid Ad
Complete
*Construction**
Design
Inactive
On Going
On Hold
Project Initiation
ROW = Land Acquisition
Scoping
Study
Terminated

** Construction phase begins when design and ROW are complete, and may include pre-advertisement activities, bid advertisement, and contract award.*

Funding Source

CMAQ = Congestion Mitigation & Air Quality
County Bonds = Fairfax County 4-Year Transportation Plan
GCRP = Governor's Congestion Relief Program
HES = Hazard Elimination Safety Program
NVTC = Northern Virginia Transportation Commission
NVTD Bonds = Northern Virginia Transportation District Bonds
OPN Funds = Open Container Program
Primary = Primary 6-Year Program
RSTP = Regional Surface Transportation Program
Secondary = Secondary 6-Year Program
TAC Spot = Transportation Advisory Commission Spots
TIIF/WMATA = Transit Investment & Infrastructure Fund

Other

CIM = Community Information Meeting
COG = Council of Governments
CTB = Commonwealth Transportation Board
DTR = Dulles Toll Road
FY = Fiscal Year
N/A = Not Available, or Not Applicable
N/R = Not Required
PPTA = Public-Private Transportation Act

Completed Projects List

March 2007

Rt	Project Name/Location	District	Completion Date
I-66	I-66 @ Route 7	PR, DR	Aug-06
0001	Richmond Highway @ Engleside Post Office	MV	Nov-06
0001	Richmond Highway from Lorton Road to Telegraph Road	MV	Oct-05
0007	Leesburg Pike @ Glen Carlyn Road	MA	Jan-07
0007	Leesburg Pike between Pimmit Drive & Idylwood Road	DR, PR	Nov-05
0028	Route 28 @ McLearen Road PPTA	SU	Jun-06
0028	Route 28 @ Westfields Boulevard PPTA	SU	Oct-05
0029	Lee Highway @ Bull Run Post Office Road	SU	Sep-05
0050	Route 50 @ Annandale Road	PR, MA	Aug-06
0050	Route 50 @ Waples Mill Road	PR, SP	Dec-06
0123	Chain Bridge Road between Gosnell and Westbriar	HM	Jun-06
0123	Route 123 from the N Bridge Approach to 0.33 km N of Davis Drive	MV	Jun-06
0235	Mount Vernon Memorial Highway @ Route 1	MV	Jan-06
0236	Little River Turnpike	MA	Jul-06
0267	Dulles Toll Road @ I-495	PR, DR	Dec-05
0602	Reston Parkway @ Sunrise Valley Drive	HM	May-06
0606	Baron Cameron Avenue @ Reston Parkway	HM	Sep-06
0608	West Ox Road from Ox Trail to Lawyers Road	SU, HM	Jul-06
0611	Telegraph Road @ South Van Dorn Street	LE	Dec-06
0613	South Van Dorn Street at I-95/495 Ramp	LE	Jul-06
0613	South Van Dorn Street Phase III	LE	Apr-05
0617	Backlick Road @ Franconia-Springfield Parkway	LE	Aug-05
0620	Braddock Road @ GMU	BR, SP	Jul-06
0620	Braddock Road @ Ravensworth Road	BR, MA	Apr-06
0638	Rolling Road @ Hillside Road/Forrester Ave	SP	Oct-06
0640	Sydenstricker Road @ Hooes Road	SP	Aug-05
0642	Lorton Road from Armistead Road to Silverbrook Road	MV	Aug-06
0644	Old Keene Mill Road @ Hillside Road	SP	Nov-05
0645	Burke Lake Road from Lee Chapel Rd/Burke Centre Pkwy to Fairfax County Pkwy	SP, BR	Oct-05

Rt	Project Name/Location	District	Completion Date
0645	Clifton Road from Rt. 29 to Braddock Road	SP, SU	Apr-06
0650	Gallows Road @ Hummer Road & Annandale Road	PR, MA	Dec-05
0650	Gallows Road @ Idylwood Road	PR	Mar-07
0657	Old Centreville Road Trail	SU	Oct-06
0677	Old Courthouse Road @ Gallows Road	PR	Aug-06
2532	Beauregard Street Median	MA	Jan-07
2864	Ravensworth Road	BR	Aug-05
3547	Chain Bridge Road	DR	Oct-05
4726	North Shore Drive from Temporary Road to Sycamore Valley Drive	HM	Jul-06
5329	South Lakes Drive	HM	Jan-06
7436	Government Center Parkway @ Monument Drive	SP	Oct-04
XXXX	Emission Reduction Program	All	05
XXXX	Gambrill Road Park & Ride Lot	MV	May-05
XXXX	Huntington Bus Garage Renovations	MV	2005
XXXX	Reston Town Center Transit Center	HM	Jun-06
XXXX	Springfield Commercial Revitalization	LE	Sep-05
XXXX	Tysons Priority Access Improvements: Spring Hill Road	DR, PR	Oct-06

**March 2007 Status Report on the Board's Four-Year Transportation Plan for
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⏱=On Schedule; ⚠=Behind Schedule; ⚡=Change Since Previous Report; ⚠=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
1	PR/DR	I-66 at Rt. 7: Add second left turn lane from EB I-66 ramp onto NB Rt. 7 & modify median and signal as required	VDOT, state force construction	\$0.200	\$0.200		D	May-04	Sep-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	Aug-06	☺
1	MV	I-95 Woodrow Wilson Bridge: Design, right-of-way, environmental mitigation and construction of new drawbridge (basculer) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/I-495)and 4 interchanges, two in VA and two in MD	VDOT, MDSHA, FHWA	\$2,444.000	\$2,444.000		D		Sep-96	☺
							R			☺
							U			☺
							C	2001	Dec-11	⏱
2	LE/MA	I-95/395/495 Springfield Interchange Phase VI & VII (Mixing Bowl): Improvements to the I-95/395/495 Interchange	VDOT	\$137.731	\$137.731		D			☺
							R	Oct-95	May-03	☺
							U			☺
							C	Jun-03	Oct-07 to Jul-07	⚠⚡
2	MV	Richmond Hwy (Rt. 1) at Engleside P.O.: Add NB left turn lane on Rt. 1 into Post Office entrance	DPWES	\$0.806	\$0.773	\$0.693	D	Aug-04	Aug-05	☺
							R	Jun-05	Nov-05	☺
							U	Oct-05	Mar-06	☺
							C	Sep-05	Nov-06	☺
3	MV	Richmond Highway from Lorton Road to Telegraph Road: Widen to 6 lanes from north of Telegraph Road to south of Lorton Road	VDOT	\$24.898	\$25.727		D	Nov-94	Oct-98	☺
							R	Jan-00	Jan-04	☺
							U	N/A	N/A	N/A
							C	Feb-04	Oct-05	☺
3	LEE/MV	Richmond Hwy. Public Transportation Initiative - Route 1 corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks	FCDOT - funds, coordination, bus service	\$55.000	\$27.976	\$7.500	D	Jul-04	Nov-06	☺
			DPWES - design, right-of way, construction				R	Apr-06	Oct-06	☺
			VDOT - signal priority				U	Jul-06	Dec-06	☺
			WMATA - bus service				C	Jul-06	Oct-07	⏱
4	MA	Leesburg Pike at Glen Carlyn Road: Extend EB left turn lane on Leesburg Pike	DPWES	\$0.090	\$0.090		D	Sep-04	Feb-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Jul-07 to Jan-07	☺⚡
4	DR/PR	Leesburg Pike @ Magarity Road: Add an additional through and right lane and convert the existing lane to a through only; Add missing sidewalk segment along the service road	VDOT	\$0.696	\$0.696		D	May-04	Feb-07	☺
							R	Mar-07	Jun-07	⏱
							U	Jul-07	Nov-07	
							C	Dec-07	Jul-08	
5	DR/PR	Leesburg Pike between Pimmit Drive & Idylwood Road: Widen to provide third EB through lane	DPWES	\$1.490	\$1.490		D	Feb-01	Jun-04	☺
							R	Jun-02	N/A	☺
							U	N/A	N/A	N/A
							C	Aug-04	Nov-05	☺
5	DR	Route 28 PPTA at Innovation Avenue: Remove existing traffic signal and construct partial interchange	VDOT/PPTA	\$5.174	\$5.174		D	Jun-07	Apr-07	⏱
							R			
							U			
							C	Apr-07	Oct-07	
6	SU	Route 28 PPTA at McLearen Road: Construct interchange	VDOT/PPTA	\$12.074	\$12.074		D			☺
							R			☺
							U			☺
							C	Jun-05	Jun-06	☺

**March 2007 Status Report on the Board's Four-Year Transportation Plan for
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⏰=On Schedule; ⚠=Behind Schedule; Δ=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
				(\$ in Millions)						
6	SU	Route 28 PPTA at Westfields Boulevard: Construct interchange	VDOT/PPTA	\$22.133	\$22.133		D			☺
							R			☺
							U			☺
							C	Apr-04	Oct-05	☺
7	SU	Lee Highway at Bull Run Post Office Road: Install right turn lane on SB and left turn on NB Rt. 29; Improve alignment and provide turn lanes on Bull Run Post Office Road	DPWES	\$1.433	\$1.433		D	Feb-02	Dec-03	☺
							R	Jun-03	Feb-04	☺
							U	N/A	N/A	N/A
							C	Aug-04	Sep-05	☺
7	PR	Lee Highway Sidewalk - Install sidewalk on north side from AK Auto Service to Nutley Street	DPWES	\$0.085	\$0.085		D	Oct-05	Sep-06	☺
							R	Aug-06	Mar-07	☺
							U	N/A	N/A	N/A
							C	Apr-07	Jun-07	
8	SU	Lee Highway Trail under I-66 Bridge - Construct 8-foot wide trail on north side of Route 29 including crossing under I-66 overpass	DPWES	\$0.895	\$0.790	\$0.105	D	Aug-04	Nov-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-06	Sep-07 to Jul-07	👉👉👉 Δ
8	PR	Rt. 29 at Gallows Road: Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive; Widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive	VDOT	\$96.185	\$54.858	\$23.000	D	Feb-04	Dec-07	👉
							R	Sep-05 to Jan-07	Jan-10	💰 Δ
							U	Jan-10 to May-08	Jun-11	💰 Δ
							C	Oct-11	Jun-14 to Jun-13	📅 Δ
9	PR/MA	Route 50 at Annandale Road: Add a right turn lane from WB Route 50 onto Annandale Road and re-stripe the remaining lanes to include dual lefts onto SB Annandale Road	DPWES	\$1.950	\$1.950		D	Apr-03	Feb-05	☺
							R	N/A	N/A	N/A
							U	Aug-05	Aug-06	☺
							C	Aug-05	Aug-06	☺
9	PR/SP	Route 50 (Lee-Jackson Memorial Hwy.) at Waples Mill Road: At-grade intersection improvements including the addition of lanes, vertical grade changes and pedestrian improvements	DPWES	\$4.010	\$4.010		D	Oct-02	Oct-04	☺
							R	Apr-04	Oct-04	☺
							U	Nov-04	Sep-05	☺
							C	Mar-05	Dec-06	☺
10	MA	Route 50 Pedestrian Bridge: Construct pedestrian bridge and tie-in to Transit Transfer Area	VDOT	\$6.731	\$5.610		D	Nov-02	Jul-04	☺
							R	Apr-05	May-07	👉
							U	Sep-06	Mar-07	👉
							C	Jun-07	2007	
10	HM	Rt. 123 (Chain Bridge Rd) between Gosnell and Westbriar - Install 2 bus pads with benches and replace existing substandard asphalt sidewalk with concrete	DPWES	\$0.300	\$0.000	\$0.300	D	Jan-05	Feb-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	Jun-06	☺
11	MV/SP	Route 123 at Occoquan River Bridge: Construct 6 lane bridge and approaches over the Occoquan River	VDOT	\$36.435	\$36.436		D	Jan-94	Mar-00	☺
							R	Apr-00	Jun-03	☺
							U	N/A	N/A	N/A
							C	Jul-03	Jan-07 to Jul-07	👉 Δ
11	MV	Route 123 from the North Bridge Approach to 0.33 km North of Davis Drive: Widen to 6 lanes	VDOT	\$31.333	\$31.344		D	Jan-94	Mar-00	☺
							R	Apr-00	Nov-02	☺
							U	N/A	N/A	N/A
							C	Dec-02	Jun-06	☺
12	DR	Georgetown Pike at Riverbend Road & Nethercliffe Hall Road: Safety/traffic operations improvements; Lower vertical curve	VDOT	\$0.571	\$0.513		D	Aug-99	May-06	☺
							R	N/A	N/A	N/A
							U	May-06	Aug-06	☺
							C	Sep-06	May-07	👉

**March 2007 Status Report on the Board's Four-Year Transportation Plan for
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⏰=On Schedule; ⚠=Behind Schedule; ⚡=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
12	DR	Georgetown Pike Traffic Calming- Langley Fork Scenic Pulloff: Install traffic calming measures between Rt 7 & Rt 123	VDOT	\$0.875	\$0.875		D	Jan-01	TBD	⏰
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	2007	2007	
13	MV	Mount Vernon Memorial Highway at Route 1: Provide dual left turn lanes by constructing additional right turn lane and re-striping on Mt. Vernon Mem. Hwy.; Signal modifications	DPWES	\$0.310	\$0.310		D	Jul-03	Jul-04	☺
							R	Aug-04	Jun-05	☺
							U	N/A	N/A	N/A
							C	Jul-05	Jan-06	☺
13	MA	Little River Turnpike: Construct sidewalk on south side between Virginia Street and Chowan Avenue	DPWES	\$1.005	\$0.000	\$1.005	D	Oct-04	Aug-05	☺
							R	May-05	Dec-05	☺
							U	N/A	N/A	N/A
							C	Jan-06	Jul-06	☺
14	MA	Rt. 236 at Beauregard Street: Add second EB left turn lane to NB Beauregard Street	DPWES	\$1.000	\$0.000	\$1.000	D	Jan-05	Jan-07	☺
							R	Jun-06	Nov-06	☺
							U	Dec-06	Oct-07	⏰
							C	Jun-07	May-08	💰
14	PR/DR	Dulles Toll Road at I-495: Widen ramps	VDOT	\$7.182	\$7.182		D	Dec-00	N/A	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-03	Dec-05	☺
15	HM	Reston Parkway at South Lakes Drive: Add dual left turn lane on SB Reston Parkway and right turn lane on EB South Lakes Drive	DPWES	\$0.405	\$0.405		D	Mar-05	Nov-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Jul-07 to Aug-07	⚠⚡
15	HM	Reston Parkway at Sunrise Valley Drive: Install second left turn lane on NB Reston Parkway and extend dual left turn lanes on SB Reston Parkway	VDOT	\$0.590	\$0.501		D	May-03		☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-05	May-06	☺
16	HM	Baron Cameron Avenue at Reston Parkway: Extend EB and WB left turn lanes on Baron Cameron Avenue; Install missing crosswalks, ramps and pedestrian signals	VDOT	\$0.306	\$0.320		D	Aug-04	Dec-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-06	Sep-06	☺
16	HM	West Ox Road at Monroe Street: Add left turn lane from EB West Ox Road to NB Monroe Street	DPWES	\$0.600	\$0.350		D	Apr-06	Apr-07	⏰
							R	Nov-06	Aug-07	⏰
							U	N/A	N/A	N/A
							C	Oct-07	Aug-08	💰
17	SU/HM	West Ox Road from Ox Trail to Lawyers Road: Widen to 4 lanes	VDOT	\$22.471	\$22.471		D	Feb-01	Jul-02	☺
							R	Aug-02	Apr-04	☺
							U	N/A	N/A	N/A
							C	May-04	Jul-06	☺
17	SU/PR	West Ox Road from Penderbrook Drive to Ox Trail: Widen to 4 lanes	VDOT	\$22.123	\$22.123		D	Feb-02	Apr-06	☺
							R	Sep-04	Apr-06	☺
							U	May-06	Mar-07	☺
							C	May-06	May-08 to Aug-08	⚠⚡
18	LE	Telegraph Road at South Van Dorn Street: Trail and pedestrian improvements including countdown heads and accessible ramps	DPWES	\$0.048	\$0.048		D	Jan-06	Jul-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Aug-06	Dec-06	☺

**March 2007 Status Report on the Board's Four-Year Transportation Plan for
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; 🕒=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
18	LE	South Van Dorn Street at I-95/I-495 ramp: Construct dedicated SB receiving lane from the end of the I-95/495 off-ramp to Oakwood Road	DPWES	\$0.800	\$0.100	\$0.700	D	Jul-04	Aug-05	☺
							R	Mar-05	Jul-05	☺
							U	Aug-05	Nov-05	☺
							C	Sep-05	Jul-06	☺
19	LE	South Van Dorn Street Phase III: Construct 4 lanes from Kingstowne Boulevard to Telegraph Road	DPWES				D	Apr-87	Aug-99	☺
							R	Dec-96	N/A	☺
							U	N/A	N/A	☺
							C	Apr-03	Apr-05	☺
19	LE	Backlick Road at Franconia-Springfield Parkway: Extend NB Backlick Rd. left turn lane to WB Pkwy.	DPWES	\$0.124	\$0.000	\$0.124	D	May-04	Apr-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺
20	LE	Backlick Road North Park & Ride Lot: Construct 275 spaces with bus pullout, bike and pedestrian amenities on Backlick Road	VDOT	\$5.400	\$5.400		D	Feb-04	Jun-06	☺
							R	Oct-05	Oct-06	☺
							U	Dec-06	Dec-07	🕒
							C	Dec-06	Dec-07	🕒
20	MA	Braddock Road at Backlick Road: Remove channelization island for right-turn movement from EB Braddock Road to SB Backlick Road	VDOT	\$0.489	\$0.489		D	May-04	Jul-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Dec-06	Jun-07	🕒
21	BR/SP	Braddock at GMU: Extend WB right turn lane from existing terminus to GMU entrance at Roanoke Lane	DPWES	\$0.725	\$0.000	\$0.725	D	Jul-04	Sep-05	☺
							R	May-05	Jun-05	☺
							U	May-05	Jul-05	☺
							C	Oct-05	Jul-06	☺
21	BR/MA	Braddock Road at Ravensworth Road: Construct acceleration lane on WB Braddock Road between Ravensworth Road and the I-495 ramp	VDOT	\$0.344	\$0.341		D	Oct-04	Jun-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Nov-05	Apr-06	☺
22	MA	Braddock Road at Route 236: Realign EB lanes through the intersection, provide pedestrian improvements, and modify signal	DPWES	\$1.440	\$0.000	\$1.440	D	Jan-05	Dec-06	☺
							R	Apr-06	Nov-06	☺
							U	Dec-06	Jul-07	🕒
							C	Mar-07	Jan-08	🕒
22	LE	South Kings Highway at Harrison Lane: Add EB left turn lane and WB right turn lane on South Kings Highway at the intersection with Harrison Lane	DPWES	\$3.000	\$0.000	\$3.000	D	Jan-05	Mar-07	☺
							R	Jan-07	Oct-07	🕒
							U	Nov-07	Feb-08	
							C	Feb-08	Dec-08	
23	MV/SP	Hooes Road: Superelevate curve, improve drainage and relocate two utility poles to reduce vehicular accidents	VDOT	\$0.516	\$0.689		D	Feb-03	May-06	☺
							R	N/A	Aug-06	☺
							U	Oct-06	Jan-07	☺
							C	Sep-06	Apr-07	🕒
23	SP	Rolling Road at Hillside Road/Forrester Boulevard: Lengthen left turn lanes on NB and SB Rolling Road	DPWES	\$0.300	\$0.300		D	Apr-05	Mar-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-06	Oct-06	☺
24	SP	Sydenstricker Road at Hooes Road: Construct pedestrian improvements adjacent to Park-and-Ride lot	DPWES	\$0.070	\$0.000	\$0.070	D	May-04	Apr-05	☺
							R	Jan-05	Apr-05	☺
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺
24	MV	Lorton Road from Armistead Road to Silverbrook Road: Widen to 6 lanes	VDOT	\$22.260	\$22.261		D	Jun-88	Oct-94	☺
							R			☺
							U			☺
							C	Jun-04	Aug-06	☺

**March 2007 Status Report on the Board's Four-Year Transportation Plan for
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⚡=On Schedule; ⚡=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
25	SP	Old Keene Mill Road at Hillside Road: Extend EB left turn lane from EB Old Keene Mill Road to NB Hillside Road	DPWES	\$0.200	\$0.000	\$0.200	D	Oct-04	May-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-05	Nov-05	☺
25	LE	Old Keene Mill Road at Spring Street: Construct barrier for pedestrian crossing control	VDOT	\$0.220	\$0.220		D	May-05	Jun-06	☺
							R	N/A	N/A	N/A
							U			
							C	Dec-06	Apr-07	⚡
26	SP	Old Keene Mill Road Walkway - Construct walkway from Burke Woods Road to Four Oaks Lane	DPWES	\$0.180	\$0.000	\$0.180	D	Apr-05	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
26	SP/BR	Burke Lake Road from Lee Chapel Road/Burke Center Parkway to Fairfax County Parkway: Widen to 4 lanes with median including sidewalk/trail	VDOT	\$9.155	\$9.155		D	Feb-89	Oct-01	☺
							R	Nov-01	Jul-03	☺
							U	N/A	N/A	N/A
							C	Aug-03	Oct-05	☺
27	SP/SU	Clifton Road from Rt. 29 to Braddock Road: Widen to 4 lanes	DPWES	\$5.279	\$5.279		D	Jan-02	Nov-03	☺
							R	Nov-02	Jul-03	☺
							U			
							C	Mar-04	Apr-06	☺
27	SP/SU	Stringfellow Road from Rt. 50 to Fair Lakes Boulevard: Widen to 4 lanes	VDOT	\$37.000	\$21.000	\$16.000	D	Jul-04	Jun-07	⚡
							R	Jul-07	Jun-09	
							U	Jul-09	Jun-11	
							C	Jul-11	Dec-13	
28	MA/PR	Gallows Road/Annandale Road/Hummer Road: Construct left turn lanes on all four approaches and modify traffic signal	DPWES	\$2.550	\$2.550		D	Jun-01	Dec-03	☺
							R	Jan-03	May-04	☺
							U	Jun-04	May-05	☺
							C	Aug-04	Dec-05	☺
28	PR	Gallows Road at Idylwood Road: Extend SB left turn lane on Gallows Road	DPWES	\$0.085	\$0.085		D	Oct-04	Mar-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Jul-07 to Mar-07	☺Δ
29	BR	Guinea Road at Falmead Road: Extend sidewalk south on Falmead Road to Guinea Road; Install missing trail segment on Guinea Road; Pedestrian and drainage improvements	DPWES	\$0.100	\$0.100		D	Jun-05	Apr-07	⚡
							R	Sep-05	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-07	Sep-07	
29	SU	Centreville Road from Metrotech Drive to McLearen Road: Widening to 4 lanes on 6-lane right-of-way	VDOT/PPTA	\$29.000	\$0.000	\$29.000	D	Sep-04	Feb-05	☺
							R	Dec-04	Dec-05	☺
							U	Jun-05	May-07	⚡
							C	Jun-05	Oct-07	⚡
30	HM/SU	Centreville Road from West Ox Road to Frying Pan Road: Widen to 4 lanes on 6 lane right-of-way	VDOT	\$11.801	\$11.801		D	Feb-01	May-04	☺
							R	Apr-06	Apr-07	⚡
							U	Jun-04	Mar-07	☺
							C	Dec-08	TBD	
30	HM/DR	Centreville Road Trail at Dulles Toll Road: Construct pedestrian walkway under Dulles Toll Road	DPWES	\$0.030	\$0.030		D	Sep-05	Feb-07	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-07	Aug-07	
31	SU	Old Centreville Road Trail - Construct asphalt trail from Old Mill community to Park & Ride facility at Centreville United Methodist Church	DPWES	\$0.131	\$0.000	\$0.131	D	Apr-05	Apr-06	☺
							R	Nov-05	Jan-06	☺
							U	N/A	N/A	N/A
							C	Jun-06	Oct-06	☺

**March 2007 Status Report on the Board's Four-Year Transportation Plan for
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
				(\$ in Millions)						
31	Herndon	South Elden Street Widening (Town of Herndon): Widen to 6 lanes from Worldgate Drive to Herndon Parkway	VDOT	\$9.775	\$9.609		D		Sep-99	☺
							R	Jan-01		☺
							U			☺
							C	Sep-05	Aug-07	⌚
32	SU	Poplar Tree Road at Stringfellow Road: Add additional left turn lane on EB Poplar Tree Road at the Stringfellow Road intersection	DPWES	\$0.675	\$0.675		D	Apr-05	Jan-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Aug-07	⌚
32	SU	Stone Road from Route 29 to Awbrey Patent Drive: Construct median, turn lanes, and install signal at Billingsgate Lane	DPWES	\$2.000	\$1.005		D	Nov-02	Jan-07	☺
							R	May-05	May-06	☺
							U	N/A	N/A	N/A
							C	Feb-07 to Apr-07	Dec-07 to Mar-08	⚠
33	HM	Fox Mill Road at Reston Parkway: Add EB lane on Fox Mill Road and trail along Fox Mill Road and Reston Parkway to Fire Station	DPWES	\$1.105	\$1.105		D	Dec-04	Nov-05	☺
							R	Aug-05	Mar-06	☺
							U	N/A	N/A	N/A
							C	Apr-06 to Jun-06	Feb-07 to Apr-07	⌚⚠
33	PR	Hunter Mill Road Walkway: Construct walkway from Chain Bridge Road to Oakton Community Park	DPWES	\$0.325	\$0.000	\$0.325	D	Apr-05	Mar-07 to May-07	⌚⚠
							R	Apr-06	Jun-07	⌚
							U	TBD	TBD	
							C	Jun-07	Mar-08	
34	PR	Old Courthouse Road at Gallows Road: Extend EB right turn lane to Gallows Road	VDOT (State Forces)	\$0.408	\$0.478		D	Aug-04	Jun-06	☺
							R	Oct-05	Jun-06	☺
							U	N/A	N/A	N/A
							C	Jul-06	Aug-06	☺
34	PR/HM	Spring Hill Road from Rt. 7 to International Drive: Widen to 4 lanes	DPWES	\$10.700	\$10.700		D	Jul-02	Sep-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Apr-07 to Jun-07	⌚⚠
							C	Apr-07 to Aug-08	Jun-08 to Nov-08	⌚⚠
35	DR	Balls Hill Road at Old Dominion Drive: Add right turn lane from SB Balls Hill Road to WB Old Dominion Drive	DPWES	\$0.190	\$0.190		D	Oct-04	Aug-05	☺
							R	N/A	N/A	N/A
							U	Mar-06	Jul-06	☺
							C	Oct-06	Jul-07 to Aug-07	⌚⚠
35	DR	Westmoreland Street Walkway: Install sidewalk on west side of Westmoreland Street from Kirby Road to Lemon Road	DPWES	\$0.300	\$0.000	\$0.300	D	Apr-05	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
36	DR	Great Falls Street at Chain Bridge Road: Intersection improvements including restriping, reconfiguration of existing WB lanes, signal timing and phasing modifications	DPWES	\$0.130	\$0.000	\$0.130	D	Nov-04	Dec-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	Apr-07	⌚
36	BR	Olley Lane Sidewalk: Install sidewalk on west side from Braddock Road to Colbert Court	DPWES	\$0.130	\$0.130		D	Aug-05	Sep-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Nov-06	Jul-07	⌚
37	MV	Huntington Avenue at Fenwick Drive: Pedestrian improvements including countdown heads and crosswalks	VDOT	\$0.175	\$0.175		D	Jan-05	Jan-07 to Mar-07	⌚⚠
							R	Feb-07 to Mar-07	May-07 to Aug-07	⌚⚠
							U	N/A	N/A	N/A
							C	May-07 to Aug-07	Sep-07 to Nov-07	⚠

**March 2007 Status Report on the Board's Four-Year Transportation Plan for
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⏱=On Schedule; ⚠=Behind Schedule; Δ=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
				(\$ in Millions)						
37	MA	Beauregard Street Median: Add a raised median from Route 236 to North Chambliss Street	DPWES	\$0.080	\$0.080		D	May-04	Jan-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Jan-07	☺
38	BR	Ravensworth Road: Construct sidewalk on west side between Kalorama Drive and Braddock Road	DPWES	\$0.152	\$0.000	\$0.152	D	Jul-04	May-05	☺
							R	Dec-04	Jun-05	☺
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺
38	DR	Dead Run Drive Sidewalk: Construct sidewalk on north side from Bright Avenue to Congress Lane	DPWES	\$0.143	\$0.000	\$0.143	D	Apr-05	Sep-06	☺
							R	Feb-06	Jul-06	☺
							U	N/A	N/A	N/A
							C	Oct-06	Jun-07	⏱
39	DR	Chain Bridge Road: Extend SB Chain Bridge Road left turn lane onto EB Great Falls Street	DPWES	\$0.028	\$0.000	\$0.028	D	Nov-04	Jun-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jul-05	Oct-05	☺
39	HM	Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center: Construct sidewalk on west side of Colts Neck Road	DPWES	\$0.100	\$0.100		D	Jul-05	Apr-07	⏱
							R	Mar-06	Sep-06	☺
							U	N/A	N/A	N/A
							C	Jun-07	Oct-07	
40	HM	North Shore Drive from Temporary Road to Sycamore Valley Drive: Construct 8-foot wide trail on west side of North Shore Drive	DPWES	\$0.030	\$0.030		D	Mar-05	Jan-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-06	Jul-06	☺
40	HM	South Lakes Drive: Construct sidewalk between Colts Neck Rd. and Olde Craft Dr.	DPWES	\$0.350	\$0.000	\$0.350	D	Jan-05	Sep-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Dec-05	Jan-06	☺
41	SP/MV/LE	Fairfax County Parkway (EPG): Construct 6-lane divided facility from Rolling Road/Franconia-Springfield Parkway to Fullerton Road	VDOT	\$93.598	\$93.598		D	Mar-00	Feb-04	☺
							R	TBD	TBD	📅
							U	N/A	N/A	N/A
							C	TBD	TBD	📅
41	SP	Government Center Parkway at Monument Drive: Construct sidewalk on east side between Monument Dr. & Government Center north entrance, add pedestrian signals & crosswalks at Monument Drive, & construct walkway from Monument Dr. bus stop to Herry Building	DPWES	\$0.065	\$0.000	\$0.065	D	Feb-04	N/A	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-04	Oct-04	☺
42	SP	Tall Timbers Drive: Complete construction of Tall Timbers Drive near the Fair Oaks Green, Stone Creek Crossing and The Village of North Lake communities	DPWES	\$1.450	\$1.450		D	N/A	Feb-07	☺
							R	Dec-05	Feb-07	☺
							U	N/A	N/A	N/A
							C	Jan-07	Mar-08	⏱
42	BR	Burke Center VRE Parking Expansion: Construct a 1292 space parking structure with 221 surface spaces on the existing 615 space site	DPWES	\$28.876	\$9.376	\$19.500	D	Sep-04	Apr-06	☺
							R	Feb-06	Mar-06	☺
							U	Mar-06	Jul-06	☺
							C	May-06	Jul-08	⏱
43	All	CMAQ Bus Shelter Program: Construct bus stop enhancements throughout the County	DPWES				D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A

March 2007 Status Report on the Board's Four-Year Transportation Plan for
FY 2005 Thru FY 2008

Status Key: ☺=Complete; ⏰=On Schedule; ⚠=Behind Schedule; ⚡=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
				(\$ in Millions)						
43	All	Emission Reduction Program: Conversion to Ultra-Low Sulfur diesel fuel	FCDOT					Fully implemented in the Fairfax Connector fleet in 2005		☺
44	MV	Gambrill Road Park & Ride Lot: Construct 220 spaces with bus facilities	VDOT	\$2.706	\$3.785		D	Oct-99	Jun-01	☺
							R	May-02	Dec-03	☺
							U	N/A	N/A	N/A
							C	Jan-04	May-05	☺
44	MV	Huntington Bus Garage Renovations: upgrade mechanical and electrical systems, new bus wash, new security system, renovation of front office, and roof replacement	FCDOT	\$3.200	\$3.200			Improvements are complete		☺
45	MV	Huntington Metro Parking Expansion: Build approximately 1425 spaces, replacing 925 spaces lost as part of joint development, plus an additional 500 space expansion	WMATA	\$31.200	\$31.200		D	Mar-06	Feb-07 to Apr-07	⚠⚡
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Dec-07	⏰
45	All	Metro Matters and Beyond Metro Matters Programs	WMATA	\$110.000	\$0.000	\$110.000				⏰
46	HM	Reston Town Center Transit Center: Construct 8 bus stops, 2 layover slips, 4 bus shelters, an approximate 800 sq.ft. staff/service building and associated site improvements	DPWES	\$2.200	\$2.200		D	Aug-03	Aug-04	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Sep-04	Jun-06	☺
46	DR	West Falls Church Station Bus Canopy: Install canopy over both sides of bus bay areas	WMATA	\$1.560	\$1.560		D	Dec-04	TBD	⏰
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	TBD	TBD	
47	LE	Springfield Commercial Revitalization: Streetscape improvements and signage in Springfield CBD	DPWES	\$3.069	\$3.069		D	Apr-97	N/A	☺
							R	Dec-97	N/A	☺
							U	N/A	N/A	N/A
							C	Oct-04	Sep-05	☺
47	DR/PR	Tysons Priority Access Improvements (HJR-276)-Spring Hill Road Site: Construct sidewalk on east side under the Dulles Toll Road	VDOT	\$0.105	\$0.105		D	Mar-04	Nov-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-06	Oct-06	☺
			Program Totals	\$3,377.05	\$3,123.19	\$216.166				

I-66 I-66 @ Route 7 Complete

Add a second left turn lane from EB I-66 off ramp to NB Route 7 and modify median and signal as required

District(s): PR, DR
FCDOT Staff: CWS

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
GCRP

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			May-04	Sep-05	☺
Land Acquisition			N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction			Mar-06	Aug-06	☺
Total	0.200	0.200			

Activity Highlights:

Construction is complete

I-95 I-95, Woodrow Wilson Bridge Construction

Design, right-of-way acquisition, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/495) and 4 interchanges, two in VA and two in MD

District(s): LE, MV
FCDOT Staff: CWS

Implementing Agency:
VDOT, MDSHA, FHWA
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
Interstate

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design				Sep-96	☺
Land Acquisition					☺
Utility Relocation					☺
Construction			01	Dec-11	👍
Total	2444.0	2444.0			

Activity Highlights:

On time and on budget! Outer loop bridge was completed and opened to traffic June 11, 2006; Inner loop bridge completion is scheduled for 2008. Route 1 interchange is to be completed in 2010. Completion of the Telegraph Road Interchange (including south intersection grade-separations) is anticipated in late 2011.

I-95 I-95/395/495 Springfield Interchange Modifications Phase VI/VII (Mixing Bowl) Construction

Improvements to I-95/395/495 Interchange

District(s): LE, MA
 FCDOT Staff: KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
VDOT					
Amount in Board's 4-Year Plan: (\$ in Millions)					
N/A					
Type of Funding:					
Interstate					
	Design				☺
	Land Acquisition		Oct-95	May-03	☺
	Utility Relocation				☺
	Construction	137.731	Jun-03	Oct-07 Jul-07	👍 ⚠️
	Total	137.731			

Activity Highlights:

Construction began in late 2003, with completion scheduled for July 2007; VDOT opened the ramp from EB I-495 to NB I-395 in March 2007

0001 Richmond Highway @ Engleside Post Office Complete

Add NB left turn lane on Route 1 into Engleside P.O. (DPWES Project # 4YP002)

District(s): MV
 FCDOT Staff: DSM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
DPWES					
Amount in Board's 4-Year Plan: (\$ in Millions)					
0.693					
Type of Funding:					
County Bonds, Developer					
	Design		Aug-04	Aug-05	☺
	Land Acquisition		Jun-05	Nov-05	☺
	Utility Relocation		Oct-05	Mar-06	☺
	Construction		Sep-05	Nov-06	☺
	Total	0.806			

Activity Highlights:

Construction is complete

0001 Richmond Highway from Lorton Road to Telegraph Road Complete

Widen to 6 lanes from north of Telegraph Road to south of Lorton Road

District(s): MV
FCDOT Staff: DSM

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
Primary 6-Year

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	2.296		Nov-94	Oct-98	☺
Land Acquisition	5.174		Jan-00	Jan-04	☺
Utility Relocation			N/A	N/A	N/A
Construction	17.428		Feb-04	Oct-05	☺
Total	24.898	25.727			

Activity Highlights:

Construction is complete

0001 Richmond Highway Public Transportation Initiative Construction

Rt. 1 corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks

District(s): MV, LE
FCDOT Staff: MEJ

Implementing Agency:
DPWES
Amount in Board's 4-Year Plan: (\$ in Millions)
7.500
Type of Funding:
Federal, State, Local

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Jul-04	Nov-06	☺
Land Acquisition			Apr-06	Oct-06	☺
Utility Relocation			Jul-06	Dec-06	☺
Construction			Jul-06	Oct-07	👍
Total	55.000	27.976			

Activity Highlights:

Multi-phased project; Supports REX and pedestrian improvements; Currently \$7.5M funding available; Schedule dates shown for initial phase only, which includes 5 walkways, intersection improvements at Frye Road and South Kings Hwy, and REX bus stop shelter at Sacramento Drive; 2 of the 5 walkways completed December 2006 with 2 additional walkways scheduled for March 2007; REX bus stop shelter completed 1/07; Follow-up phases, which are not fully funded, include 2 miles of sidewalk improvements, 9 intersection improvements and REX bus stop shelters

0007 Leesburg Pike @ Glen Carlyn Road Complete

Extend EB left turn lane on Leesburg Pike

District(s): MA
FCDOT Staff: DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status	
			Start	End		
DPWES	(\$ in Millions)		Sep-04	Feb-05	☺	
Amount in Board's 4-Year Plan: (\$ in Millions)			Design	N/A	N/A	N/A
N/A			Land Acquisition	N/A	N/A	N/A
Type of Funding:			Utility Relocation	Oct-06	Jul-07 Jan-07	☺Δ
GCRP			Construction			
	Total	0.090	0.090			

Activity Highlights:
Construction completed January 2007

0007 Leesburg Pike @ Magarity Road Design

Add an additional through and right lane and convert the existing lane to a through only; Add missing sidewalk segment along the service road

District(s): DR, PR
FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status	
			Start	End		
VDOT	(\$ in Millions)		May-04	Feb-07	☺	
Amount in Board's 4-Year Plan: (\$ in Millions)			Design	0.149	0.182	☺
N/A			Land Acquisition	0.182		👍
Type of Funding:			Utility Relocation			
Primary 6-Year			Construction	0.367		
	Total	0.696	0.696			

Activity Highlights:

0007 Leesburg Pike between Pimmit Drive & Idylwood Road Complete

Widen to provide third EB through lane

District(s): DR, PR
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Feb-01	Jun-04	☺
N/A			Jun-02	N/A	☺
Type of Funding:			N/A	N/A	N/A
General Funds, County Bonds			Aug-04	Nov-05	☺
Total			1.490	1.490	

Activity Highlights:

Construction is complete

0028 Route 28 @ Innovation Avenue PPTA Design

Remove existing traffic signal and construct partial interchange

District(s):
 FCDOT Staff: KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT / PPTA			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	0.653		Jun-05	Apr-07	👍
N/A					
Type of Funding:					
Route 28 Tax District, GOF			Apr-07	Oct-07	
Total			5.174	5.174	

Activity Highlights:

VDOT will temporarily close the intersection and will permanently remove the traffic signal during construction; Upon completion, Innovation will be right-in, right-out only

0028 Route 28 @ McLearen Road PPTA Complete

Construct Interchange

District(s): SU
 FCDOT Staff: MGC

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT / PPTA	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	1.454			☺
N/A	Land Acquisition	1.476			☺
Type of Funding:	Utility Relocation				☺
Route 28 Tax District	Construction	9.144	Jun-05	Jun-06	☺
	Total	12.074			

Activity Highlights:

Construction is complete

0028 Route 28 @ Westfields Boulevard PPTA Complete

Construct Interchange

District(s): SU
 FCDOT Staff: MGC

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT / PPTA	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	2.858			☺
N/A	Land Acquisition	1.383			☺
Type of Funding:	Utility Relocation				☺
Route 28 Tax District	Construction	17.892	Apr-04	Oct-05	☺
	Total	22.133			

Activity Highlights:

Construction is complete

0029 Lee Highway @ Bull Run Post Office Road Complete

Install right turn lane on SB and left turn lane on NB Rt. 29; Improve alignment and provide turn lanes on Bull Run Post Office Road

District(s): SU
 FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Feb-02	Dec-03	☺
N/A		Land Acquisition		Jun-03	Feb-04	☺
Type of Funding:		Utility Relocation		N/A	N/A	N/A
General Funds, County Bonds		Construction		Aug-04	Sep-05	☺
		Total	1.433	1.433		

Activity Highlights:

Construction is complete.

0029 Lee Highway Sidewalk Bid Ad

Install sidewalk on north side from AK Auto Service to Nutley Street

District(s): PR
 FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Oct-05	Sep-06	☺
N/A		Land Acquisition		Aug-06	Mar-07	☺
Type of Funding:		Utility Relocation		N/A	N/A	N/A
TAC Spot		Construction		Apr-07	Jun-07	
		Total	0.085	0.085		

Activity Highlights:

Project limits extended to replace additional portions of substandard walkway; VDOT permit received November 13, 2006; Construction package being prepared

0029 Lee Highway Trail under I-66 bridge Construction

Construct 1800 linear feet of 8-foot wide asphalt trail including crossing under I-66 overpass.

District(s): SU
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Aug-04	Nov-05	😊
0.105	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		N/A	N/A	N/A
Federal, State, County	Construction		Jun-06	Sep-07 July-07	👍👍
	Total	0.895			

Activity Highlights:

Notice to proceed with construction issued September 18, 2006; Construction is 10% complete.

0029 Route 29 @ Gallows Road Design

Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive

District(s): PR
 FCDOT Staff: DSM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	6.403	Feb-04	Dec-07	👍
N/A	Land Acquisition	61.421	Sep-05 Jan-07	Jan-10	\$ Δ
Type of Funding:	Utility Relocation		Jan-10 May-08	Jun-11	\$ Δ
Federal, State, Primary 6-Year	Construction	28.361	Oct-11	Jun-14 Jun-13	👍 Δ
	Total	96.185			

Activity Highlights:

On Governor's list as accelerated project; VDOT reported schedule slippage and cost estimate increase due to property value increases, but they are reevaluating the schedule; VDOT is working toward an earlier construction start date of December 2010

0050 Route 50 @ Annandale Road Complete

Intersection improvements - add a right turn lane from WB Route 50 onto Annandale Road and re-stripe the remaining lanes to include dual lefts onto SB Annandale Road

District(s): PR, MA
FCDOT Staff: KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-03	Feb-05	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
N/A	Land Acquisition		Aug-05	Aug-06	☺
Type of Funding:	Utility Relocation		Aug-05	Aug-06	☺
County Bonds	Construction				
	Total	1.950	1.950		

Activity Highlights:

Construction is complete.

0050 Route 50 @ Waples Mill Road Complete

At-grade Intersection improvements including the addition of lanes, vertical grade changes, and pedestrian improvements

District(s): PR, SP
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Oct-02	Oct-04	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Apr-04	Oct-04	☺
N/A	Land Acquisition		Nov-04	Sep-05	☺
Type of Funding:	Utility Relocation		Mar-05	Dec-06	☺
Fairfax Center Fund	Construction				
	Total	4.010	4.010		

Activity Highlights:

Construction is complete

0050 Route 50 Pedestrian Bridge **ROW**

Pedestrian Bridge & Tie-in to Transit Transfer Area

District(s): MA
FCDOT Staff: DSM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.852		Nov-02	Jul-04	😊
N/A	Land Acquisition	0.996		Apr-05	May-07	👍
Type of Funding:	Utility Relocation			Sep-06	Mar-07	👍
OPN Funds	Construction	4.883		Jun-07	07	
	Total	6.731	5.610			

Activity Highlights:

Includes approximately 3000 feet of fencing; VDOT has received all easements

0123 Chain Bridge Road between Gosnell and Westbriar **Complete**

Install 2 bus pads with benches and replace existing substandard asphalt sidewalk with concrete

District(s): HM
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design			Jan-05	Feb-06	😊
0.300	Land Acquisition			N/A	N/A	N/A
Type of Funding:	Utility Relocation			N/A	N/A	N/A
County Bonds	Construction			Mar-06	Jun-06	😊
	Total	0.300	0.300			

Activity Highlights:

Construction is complete

0123 Route 123 @ Occoquan River Bridge **Construction**

Construct 6 lane bridge and approaches over the Occoquan River

District(s): MV, SP
FCDOT Staff: CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design 1.976		Jan-94	Mar-00	☺
N/A	Land Acquisition 1.414		Apr-00	Jun-03	☺
Type of Funding:	Utility Relocation		N/A	N/A	N/A
RSTP, NVTB Bonds	Construction 33.045		Jul-03	Jan-07 Jul-07	👉⚠️
	Total 36.435		36.436		

Activity Highlights:

Traffic switched to new half-structure in May 2006, allowing construction of the NB bridge

0123 Route 123 from the N Bridge Approach to 0.33 km N of Davis Drive **Complete**

Widen to 6 lanes

District(s): MV
FCDOT Staff: CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design 1.279		Jan-94	Mar-00	☺
N/A	Land Acquisition 9.863		Apr-00	Nov-02	☺
Type of Funding:	Utility Relocation		N/A	N/A	N/A
RSTP, NVTB Bonds	Construction 20.190		Dec-02	Jun-06	☺
	Total 31.333		31.344		

Activity Highlights:

Construction is complete

0193 Georgetown Pike @ Riverbend Road & Nethercliffe Hall Road Bid Ad

Safety/traffic operations improvement; Lower vertical curve at intersection

District(s): DR
FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Aug-99	May-06	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.196	N/A	N/A	N/A
N/A	Land Acquisition	0.099	May-06	Aug-06	☺
Type of Funding:	Utility Relocation		Sep-06	May-07	👍
HES	Construction	0.276			
	Total	0.571	0.513		

Activity Highlights:

The project will require a weekend closure on April 13th-15th on Georgetown Pike; A Pre-Construction meetings were held at the end of March to discuss the detour plan and notification process with Supervisor DuBois; The fixed end date for the contract is May 15th

0193 Georgetown Pike Traffic Calming - Langley Fork Scenic Pulloff Design

Install traffic calming measures between Route 7 (Leesburg Pike) and Route 123 (Dolley Madison Blvd.)

District(s): DR
FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Jan-01		👍
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.225	N/A	N/A	N/A
N/A	Land Acquisition	N/A	N/A	N/A	N/A
Type of Funding:	Utility Relocation		07	07	
Enhancement, Primary, County	Construction	0.650			
	Total	0.875	0.875		

Activity Highlights:

Funding consists of \$500K from State Primary Funds, \$300K from Federal Enhancement grant and \$75K County 20% match for Enhancement Grant; Project agreement approved by VDOT Central Office; Traffic calming will be implemented in a phased approach - signage installed in Spring 2007, calming measures will be bid in Summer 2007

0235 Mount Vernon Memorial Highway @ Route 1 Complete

Provide dual left turn lane by constructing additional right turn lane and re-striping Mount Vernon Memorial Highway @ Rt. 1; Signal modifications

District(s): MV
FCDOT Staff: DSM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-03	Jul-04	☺
N/A		Land Acquisition		Aug-04	Jun-05	☺
Type of Funding:		Utility Relocation		N/A	N/A	N/A
County Bonds		Construction		Jul-05	Jan-06	☺
		Total	0.310	0.310		

Activity Highlights:

Construction is complete

0236 Little River Turnpike Complete

Add sidewalk on south side of Little River Turnpike from Virginia Street to Chowan Avenue

District(s): MA
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Oct-04	Aug-05	☺
1.005		Land Acquisition		May-05	Dec-05	☺
Type of Funding:		Utility Relocation		N/A	N/A	N/A
County Bonds		Construction		Jan-06	Jul-06	☺
		Total	1.005	1.005		

Activity Highlights:

Construction is complete

0236 Route 236 @ Beauregard Street **Design**

Add second left turn lane from EB Rt. 236 to NB Beauregard Street (DPWES Project # 4YP013)

District(s): MA
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design			Jan-05	Jan-07	☺
1.000	Land Acquisition			Jun-06	Nov-06	☺
Type of Funding:	Utility Relocation			Dec-06	Oct-07	👍
County Bonds	Construction			Jun-07	May-08	\$
	Total	1.000	1.000			

Activity Highlights:

Extensive coordination with VDOT safety improvement project at the same location and significant utility relocation efforts have been required; Project budget is being evaluated due to high costs of land acquisition and utility relocations; Utility relocations in progress

0267 Dulles Toll Road @ I-495 **Complete**

Includes widening two ramps from 1-lane to 2-lanes: the SB I-495 to WB DTR, and EB DTR to NB I-495

District(s): PR, DR
FCDOT Staff: DSM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.486		Dec-00	N/A	☺
N/A	Land Acquisition	0.000		N/A	N/A	N/A
Type of Funding:	Utility Relocation			N/A	N/A	N/A
Interstate	Construction	6.696		May-03	Dec-05	☺
	Total	7.182	7.182			

Activity Highlights:

Construction is complete

0602 Reston Parkway @ South Lakes Drive **Construction**

Add dual left turn lane on SB Reston Parkway and right turn lane on EB South Lakes Drive

District(s): HM
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Mar-05	Nov-05	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
N/A	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		Oct-06	Jul-07	👍
GCRP	Construction				
	Total	0.405	0.405		

Activity Highlights:

Construction contract awarded December 2006; Construction is 20% complete.

0602 Reston Parkway @ Sunrise Valley Drive **Complete**

Install second left turn lane on NB Reston Parkway and extend dual left turn lanes on SB Reston Parkway

District(s): HM
FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		May-03		☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.196	N/A	N/A	N/A
N/A	Land Acquisition	N/A	N/A	N/A	N/A
Type of Funding:	Utility Relocation		Jun-05	May-06	☺
OPN Funds, Secondary 6-Year	Construction	0.394			
	Total	0.590	0.501		

Activity Highlights:

Construction is complete

0606 Baron Cameron Avenue @ Reston Parkway Complete

Extend EB & WB left turn lanes on Baron Cameron Avenue; Install crosswalks, ramp and pedestrian signals

District(s): HM
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Aug-04	Dec-05	☺
N/A		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
HES, Secondary 6-Year		Construction		May-06	Sep-06	☺
		Total	0.306	0.320		

Activity Highlights:

Construction is complete

0608 West Ox Road @ Monroe Street Design

Add left turn lane from EB West Ox Road to NB Monroe Street

District(s): HM
FCDOT Staff: MEJ

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-06	Apr-07	👍
N/A		Land Acquisition		Nov-06	Aug-07	👍
Type of Funding:		Utility Relocation		N/A	N/A	N/A
County Bonds		Construction		Oct-07	Aug-08	\$
		Total	0.600	0.350		

Activity Highlights:

Additional funding will be required to complete this project based on current DPWES estimate; Final plans submitted March 2007

0608 West Ox Road from Ox Trail to Lawyers Road Complete

Widen to 4 lanes

District(s): SU, HM
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.577	Feb-01	Jul-02	☺
N/A	Land Acquisition	6.463	Aug-02	Apr-04	☺
Type of Funding:	Utility Relocation		N/A	N/A	N/A
Secondary 6-Year, RSTP	Construction	15.431	May-04	Jul-06	☺
	Total	22.471			

Activity Highlights:

Construction is complete

0608 West Ox Road from Penderbrook Drive to Ox Trail Construction

Widen to 4 lanes

District(s): SU, PR
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	3.143	Feb-02	Apr-06	☺
N/A	Land Acquisition	7.111	Sep-04	Apr-06	☺
Type of Funding:	Utility Relocation		May-06	Mar-07	☺
Secondary 6-Year	Construction	12.110	May-06	May-06 Aug-08	☹ ⚠
	Total	22.123			

Activity Highlights:

Utility relocation in progress; Construction contract awarded to Taveras Concrete Company, Inc.; "Pardon our Dust" meeting held on February 28, 2007

0611 Telegraph Road @ South Van Dorn Street Complete

Trail and pedestrian improvements including countdown heads and accessible ramps

District(s): LE
FCDOT Staff: KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-06	Jul-06	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
N/A	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		Aug-06	Dec-06	☺
County	Construction				
	Total	0.048	0.048		

Activity Highlights:

Construction is complete

0613 South Van Dorn Street at I-95/495 Ramp Complete

Construct dedicated SB receiving lane on South Van Dorn Street from the end of the I-95/495 off-ramp to Oakwood Road (DPWES Project # 4YP001)

District(s): LE
FCDOT Staff: DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jul-04	Aug-05	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Mar-05	Jul-05	☺
0.700	Land Acquisition		Aug-05	Nov-05	☺
Type of Funding:	Utility Relocation		Sep-05	Jul-06	☺
County Bonds, Developer	Construction				
	Total	0.800	0.800		

Activity Highlights:

Construction is complete

0613 South Van Dorn Street Phase III Complete

Construct 4 lanes from Kingstowne Blvd to Telegraph Road

District(s): LE
FCDOT Staff: KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-87	Aug-99	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Dec-96	N/A	☺
N/A	Land Acquisition		N/A	N/A	☺
Type of Funding:	Utility Relocation		Apr-03	Apr-05	☺
Developer	Construction				
	Total				

Activity Highlights:

Construction is complete

0617 Backlick Road @ Franconia-Springfield Parkway Complete

Extend NB left turn lane on Backlick Road onto WB Franconia-Springfield Parkway (DPWES Project # 4YP007)

District(s): LE
FCDOT Staff: KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		May-04	Apr-05	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
0.124	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		May-05	Aug-05	☺
County Bonds	Construction				
	Total	0.124	0.124		

Activity Highlights:

Construction is complete

0617 Backlick Road North Park & Ride Lot Construction

Construct 275 spaces with bus pullout on Backlick Road, bike and pedestrian amenities

District(s): LE
 FCDOT Staff: KLM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.525		Feb-04	Jun-06	😊
N/A		Land Acquisition	2.467		Oct-05	Oct-06	😊
Type of Funding:		Utility Relocation			Dec-06	Dec-07	👍
CMAQ		Construction	2.408		Dec-06	Dec-07	👍
		Total	5.400	5.400			

Activity Highlights:

Bid ad in December 2006; Construction began in March 2007

0620 Braddock Road @ Backlick Road Construction

Remove channelization island for right-turn movement from EB Braddock to SB Backlick

District(s): MA
 FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.148		May-04	Jul-06	😊
N/A		Land Acquisition	N/A		N/A	N/A	N/A
Type of Funding:		Utility Relocation	N/A		N/A	N/A	N/A
HES, Secondary 6-Year		Construction	0.325		Dec-06	Jun-07	👍
		Total	0.489	0.489			

Activity Highlights:

Scope was reduced and the right turn lane will not be extended; Cost estimates updated and the construction date was moved ahead of schedule

0620 Braddock Road @ GMU Complete

Extend westbound right turn lane from existing terminus on Braddock Road to GMU entrance at Roanoke Lane; Add a sidewalk from Roanoke Lane to Ox Road (DPWES Project # 4YP004)

District(s): BR, SP
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-04	Sep-05	☺
0.725		Land Acquisition		May-05	Jun-05	☺
Type of Funding:		Utility Relocation		May-05	Jul-05	☺
County Bonds		Construction		Oct-05	Jul-06	☺
		Total	0.725	0.725		

Activity Highlights:

Construction is complete

0620 Braddock Road @ Ravensworth Road Complete

Construct an acceleration lane on WB Braddock Road between Ravensworth Road and the I-495 ramp

District(s): BR, MA
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.100	Oct-04	Jun-05	☺
N/A		Land Acquisition	0.000	N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
HES		Construction	0.244	Nov-05	Apr-06	☺
		Total	0.344	0.341		

Activity Highlights:

Construction is complete

0620 Braddock Road @ Route 236 Bid Ad

Realign EB lanes of Braddock Road through intersection, provide pedestrian improvements, and modify signal (DPWES Project # 4YP014)

District(s): MA
 FCDOT Staff: KLM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jan-05	Dec-06	😊
1.440		Land Acquisition		Apr-06	Nov-06	😊
Type of Funding:		Utility Relocation		Dec-06	Jul-07	👍
County Bonds		Construction		Mar-07	Jan-08	👍
		Total	1.440	1.440		

Activity Highlights:

Project is being coordinated with VDOT HES projects on Route 236 at this intersection; Significant utility relocations are required; Utility relocations in progress; Final plans approved and bid advertised in March 2007

0633 South Kings Highway @ Harrison Lane ROW

Add EB left turn lane and WB right turn lane on South Kings Highway at the intersection with Harrison Lane (DPWES Project # 4YP012)

District(s): LE
 FCDOT Staff: DSM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jan-05	Mar-07	😊
3.000		Land Acquisition		Jan-07	Oct-07	👍
Type of Funding:		Utility Relocation		Nov-07	Feb-08	
County Bonds		Construction		Feb-08	Dec-08	
		Total	3.000	3.000		

Activity Highlights:

Utility Field Inspection meeting held January 30, 2007

0636 Hooes Road **Construction**

Superelevate curve, improve drainage and relocate two utility poles to reduce vehicular accidents

District(s): MV, SP
FCDOT Staff: EAI

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
HES, Secondary 6-Year

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	0.227		Feb-03	May-06	☺
Land Acquisition	0.104		N/A	Aug-06	☺
Utility Relocation			Oct-06	Jan-07	☺
Construction	0.185		Sep-06	Apr-07	👍
Total	0.516	0.689			

Activity Highlights:

The utility relocation completed January 2007; VDOT State Forces completed the drainage ditch improvements in January 2007; Two weekend closures are scheduled on March 31-April 1 and April 7-8 in order to complete the paving and milling on the curve; A Pre-Construction meeting was held at the end of March to discuss the detour plan and notification to the surrounding community

0638 Rolling Road @ Hillside Road/Forrester Ave **Complete**

Lengthen left turn lanes on NB and SB Rolling Road onto Hillside Road and Forrester Avenue

District(s): SP
FCDOT Staff: KLM

Implementing Agency:
DPWES
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
TAC Spot

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Apr-05	Mar-06	☺
Land Acquisition			N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction			Apr-06	Oct-06	☺
Total	0.300	0.300			

Activity Highlights:

Construction is complete

0640 Sydenstricker Road @ Hooes Road Complete

Pedestrian improvements adjacent to park-and-ride lot

District(s): SP
FCDOT Staff: KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
DPWES			Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)			May-04	Apr-05	☺	
0.070			Jan-05	Apr-05	☺	
Type of Funding:			Utility Relocation	N/A	N/A	N/A
County Bonds			Construction	May-05	Aug-05	☺
			Total	0.070	0.070	

Activity Highlights:

Construction is complete

0642 Lorton Road from Armistead Road to Silverbrook Road Complete

Widen to 6 lanes

District(s): MV
FCDOT Staff: DSM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
VDOT			Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)			Jun-88	Oct-94	☺	
N/A					☺	
Type of Funding:			Utility Relocation			☺
Secondary 6-Year, RSTP			Construction	Jun-04	Aug-06	☺
			Total	22.260	22.261	

Activity Highlights:

Construction is complete

0644 Old Keene Mill Road @ Hillside Road Complete

Extend EB left turn lane on Old Keene Mill Road

District(s): SP
 FCDOT Staff: KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
DPWES			Oct-04	May-05	☺
Amount in Board's 4-Year Plan: (\$ in Millions)					
0.200			N/A	N/A	N/A
Type of Funding:					
County Bonds			N/A	N/A	N/A
			Jun-05	Nov-05	☺
	Total	0.200	0.200		

Activity Highlights:

Construction is complete

0644 Old Keene Mill Road @ Spring Street Construction

Construct barrier for pedestrian crossing control

District(s): LE
 FCDOT Staff: KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
VDOT			May-05	Jun-06	☺
Amount in Board's 4-Year Plan: (\$ in Millions)					
N/A			N/A	N/A	N/A
Type of Funding:					
Secondary 6-Year			Dec-06	Apr-07	👍
	Total	0.220	0.220		

Activity Highlights:

VDOT and FCDOT agreed to install a 50" high concrete median barrier from the current terminus to Spring Street, to control pedestrians crossing Old Keene Mill Road; The project will also include re-striping

0644 Old Keene Mill Road Walkway Terminated

Construct walkway from Burke Woods Road to Four Oaks Lane

District(s): SP
FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-05	N/A	N/A
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
0.180	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		N/A	N/A	N/A
County Bonds	Construction		N/A	N/A	N/A
	Total	0.180	0.180		

Activity Highlights:

Supervisor McConnell's staff was briefed on the project on February 16, 2006; The Supervisor requested that work be halted due to concerns that future roadway widening will remove these improvements; Project terminated

0645 Burke Lake Road from Lee Chapel Rd/Burke Centre Pkwy to Fairfax County Pkwy Complete

Widen to 4 lanes

District(s): SP, BR
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Feb-89	Oct-01	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.985	Nov-01	Jul-03	☺
N/A	Land Acquisition	1.670	N/A	N/A	N/A
Type of Funding:	Utility Relocation		Aug-03	Oct-05	☺
State Funds, County Trail Funds	Construction	5.500			
	Total	9.155	9.155		

Activity Highlights:

Construction is complete

0645 Clifton Road from Rt. 29 to Braddock Road Complete

Widen to 4 lanes

District(s): SP, SU
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Jan-02	Nov-03	☺
N/A			Nov-02	Jul-03	☺
Type of Funding:					
Centreville Area Funds			Mar-04	Apr-06	☺
Total			5.279	5.279	

Activity Highlights:

Construction is complete

0645 Stringfellow Road from Rt. 50 to Fair Lakes Boulevard Design

Widen to 4 lanes

District(s): SU, SP
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	3.000	15.000	Jul-04	Jun-07	👍
16.000			Jul-07	Jun-09	
Type of Funding:			Jul-09	Jun-11	
County Bonds, State Secondary			Jul-11	Dec-13	
Total			37.000	37.000	

Activity Highlights:

Public meeting is anticipated in late Spring 2007; Coordination and status meeting held January 24, 2007; Early coordination underway with utility owners to avoid or protect utilities in-place

0650 Gallows Road @ Hummer Road & Annandale Road Complete

Intersection improvements - Construct left turn lanes on all four approaches and modify traffic signal

District(s): PR, MA
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jun-01	Dec-03	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Jan-03	May-04	☺
N/A	Land Acquisition		Jun-04	May-05	☺
Type of Funding:	Utility Relocation		Aug-04	Dec-05	☺
County Bonds, General Funds	Construction				
	Total	2.550	2.550		

Activity Highlights:

Construction is complete

0650 Gallows Road @ Idylwood Road Complete

Extend southbound left turn lane on Gallows Road

District(s): PR
FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Oct-04	Mar-06	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
N/A	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		Oct-06	Jul-07 Mar-07	☺ ^Δ
GCRP	Construction				
	Total	0.085	0.085		

Activity Highlights:

Construction is 100% complete

0651 Guinea Road @ Falmead Road **Design**

Extend sidewalk south on Falmead Rd to Guinea Rd; Install missing trail segment on Guinea Rd; Pedestrian and drainage improvements

District(s): BR
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jun-05	Apr-07	👍
N/A		Land Acquisition		Sep-05	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
TAC Spot		Construction		Jun-07	Sep-07	
		Total	0.100	0.100		

Activity Highlights:

Project delayed due to inability to obtain land rights; Property owner refused to grant land rights; A re-design to shift the trail location was submitted to VDOT as a design exception

0657 Centreville Road from Metrotech Drive to McLearn Road **Construction**

Widen to 4 lanes on 6-lane right of way

District(s): SU
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT/PPTA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	2.000	Sep-04	Feb-05	😊
29.000		Land Acquisition	15.500	Dec-04	Dec-05	😊
Type of Funding:		Utility Relocation		Jun-05	May-07	👍
County Bonds		Construction	9.000	Jun-05	Oct-07	👍
		Total	29.000	29.000		

Activity Highlights:

Project is considered part of Rt. 28 PPTA; Funded from 4-Year Program; Construction is 65% complete

0657 Centreville Road from West Ox Road to Frying Pan Road ROW

Widen to 4 lanes on 6-Lane right of way

District(s): HM, SU
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Feb-01	May-04	😊
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.968	Apr-06	Apr-07	👍
N/A	Land Acquisition	7.116	Jun-04	Mar-07	😊
Type of Funding:	Utility Relocation		Dec-08	TBD	
	Construction	3.717			
	Total	11.801			

Activity Highlights:

West side of road near project limits designated a Historic Overlay District; Land acquisition is underway

0657 Centreville Road Trail at Dulles Toll Road Design

Construct pedestrian walkway under Dulles Toll Road

District(s): HM, DR
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Sep-05	Apr-07	😊
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
N/A	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		May-07	Aug-07	
TAC Spot	Construction				
	Total	0.030			

Activity Highlights:

Schedule delays due to evaluation of design options requested by VDOT; Next phase of the project has been added to complete signal modifications; Final design date delayed pending receipt of additional VDOT comments

0657 Old Centreville Road Trail Complete

Construct trail from Old Mill Community to Park & Ride facility at Centreville United Methodist Church

District(s): SU
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-05	Apr-06	☺
0.131		Land Acquisition		Nov-05	Jan-06	☺
Type of Funding:		Utility Relocation		N/A	N/A	N/A
County Bonds		Construction		Jun-06	Oct-06	☺
		Total	0.131	0.131		

Activity Highlights:

Construction is complete

0657 South Elden Street Widening (Town of Herndon) Construction

Widen to 6 lanes from Worldgate Drive to Herndon Parkway

District(s): Town of Herndon
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	1.520		Sep-99	☺
N/A		Land Acquisition	3.937	Jan-01		☺
Type of Funding:		Utility Relocation				☺
State Urban		Construction	4.318	Sep-05	Aug-07	👍
		Total	9.775	9.609		

Activity Highlights:

Funded through State Urban funds; Construction 60% complete

0662 Poplar Tree Road @ Stringfellow Road **Construction**

Add additional left turn lane on EB Poplar Tree Road at the Stringfellow Road intersection

District(s): SU
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-05	Jan-06	☺
N/A		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
GCRP		Construction		Oct-06	Aug-07	👍
		Total	0.675	0.675		

Activity Highlights:

Construction contract award and Notice to Proceed issued in December 2006

0662 Stone Road from Route 29 to Awbrey Patent Drive **Bid Ad**

Construct median, turn lanes, install signal at Billingsgate Lane

District(s): SU
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Nov-02	Jan-07	☺
N/A		Land Acquisition		May-05	May-06	☺
Type of Funding:		Utility Relocation		N/A	N/A	N/A
Centreville Area Funds		Construction		Feb-07 Apr-07	Dec-07 Mar-08	⚠
		Total	2.000	1.005		

Activity Highlights:

Final design delayed due to traffic signal design revisions; VDOT permit received January 24, 2007; Construction package is being prepared

0665 Fox Mill Road at Reston Parkway Construction

Add EB lane on Fox Mill Road, and trail along Fox Mill and Reston Parkway to Fire Station

District(s): HM
FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Dec-04	Nov-05	☺
N/A			Aug-05	Mar-06	☺
Type of Funding:			N/A	N/A	N/A
General Funds			Apr-06 Jun-06	Feb-07 Apr-07	👎 ⚠
			Total	1.105	1.105

Activity Highlights:

Construction is 65% complete; Awaiting VDOT approval of traffic signal equipment

0674 Hunter Mill Road Walkway Design

Construct walkway from Chain Bridge Road to Oakton Community Park

District(s): PR
FCDOT Staff: EAI

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Apr-05	Mar-07 May-07	👎 ⚠
0.325			Apr-06	Jun-07	👍
Type of Funding:			TBD	TBD	
County Bonds			Jun-07	Mar-08	
			Total	0.325	0.325

Activity Highlights:

Design dates revised to evaluate and redesign with curb and gutter to eliminate land rights required on residential properties; Minor roadway widening will be required; Schedule dates may be delayed to incorporate the design revisions

0677 Old Courthouse Road @ Gallows Road Complete

Extend EB right turn lane to SB Gallows Road

District(s): PR
 FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Aug-04	Jun-06	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.100	Oct-05	Jun-06	☺
N/A	Land Acquisition	0.055	N/A	N/A	N/A
Type of Funding:	Utility Relocation		Jul-06	Aug-06	☺
HES, State Forces	Construction	0.253			
	Total	0.408	0.478		

Activity Highlights:

Construction is complete

0684 Spring Hill Road from Rt. 7 to International Drive Bid Ad

Widen to 4 lanes

District(s): PR, HM
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jul-02	Sept-03	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.500	Dec-03	Oct-05	☺
N/A	Land Acquisition	5.800	Mar-06	Apr-07 Jun-07	👎⚠️
Type of Funding:	Utility Relocation		Apr-07 Aug-07	Jun-08 Nov-08	👎⚠️
Secondary 6-Year	Construction	4.400			
	Total	10.700	10.700		

Activity Highlights:

Utility relocation in progress; Revising project limits in coordination with Dulles Rail project; Construction dates delayed due to extended duration of utility relocations; Further delays due to shut down of gas main relocations, which will re-start in April 2007

0686 Balls Hill Road @ Old Dominion Drive **Construction**

Add right turn lane from SB Balls Hill Road to WB Old Dominion Drive

District(s): DR
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Oct-04	Aug-05	☺
N/A		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		Mar-06	Jul-06	☺
GCRP		Construction		Oct-06	Jul-07	👍
		Total	0.190	0.190		

Activity Highlights:

Construction contract awarded December 2006; Construction is 60% complete.

0693 Westmoreland Street Walkway **Terminated**

Install sidewalk on west side of Westmoreland Street from Kirby Road to Lemon Road

District(s): DR
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		N/A	N/A	N/A
0.300		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
County Bonds		Construction		N/A	N/A	N/A
		Total	0.300	0.300		

Activity Highlights:

Project terminated at the request of the Dranesville District Office due to property and flood plain impacts

0694 Great Falls Street @ Chain Bridge Road Construction

Intersection improvements at the Great Falls Street and Chain Bridge Road including restriping, reconfiguration of existing lanes, signal timing and phasing modifications

District(s): DR
 FCDOT Staff: CWS

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Nov-04	Dec-05	😊
0.130		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
County Bonds		Construction		Mar-06	Apr-07	👍
		Total	0.130	0.130		

Activity Highlights:

Construction is 90% complete; Pavement markings will be completed when the weather is favorable

0787 Olley Lane Sidewalk Construction

Install sidewalk on west side of Olley Lane from Braddock Road to Colbert Court

District(s): BR
 FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Aug-05	Sep-06	😊
N/A		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
TAC Spot		Construction		Nov-06	Jul-07	👍
		Total	0.130	0.130		

Activity Highlights:

VDOT permit received November 8, 2006; Construction by Annual Contractor

1332 **Huntington Avenue @ Fenwick Drive** **Design**

Pedestrian improvements including countdown heads and crosswalks

District(s): MV
FCDOT Staff: KLM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.023		Jan-05	Jan-07 Mar-07	👏 Δ
N/A		Land Acquisition			Feb-07 Mar-07	May-07 Aug-07	👏 Δ
Type of Funding:		Utility Relocation			N/A	N/A	N/A
GCRP		Construction	0.152		May-07 Aug-07	Sep-07 Nov-07	Δ
		Total	0.175	0.175			

Activity Highlights:

Delays due to traffic signal design and approval still in progress

2532 **Beauregard Street Median** **Complete**

Add a raised median from Route 236 to North Chambliss Street

District(s): MA
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
DPWES		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design			May-04	Jan-05	😊
N/A		Land Acquisition			N/A	N/A	N/A
Type of Funding:		Utility Relocation			N/A	N/A	N/A
GCRP		Construction			Oct-06	Jan-07	😊
		Total	0.080	0.080			

Activity Highlights:

Project is complete

2864 Ravensworth Road Complete

Construct sidewalk on west side of Ravensworth Road from Kalorama Drive to Braddock Road

District(s): BR
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-04	May-05	☺
0.152		Land Acquisition		Dec-04	Jun-05	☺
Type of Funding:		Utility Relocation		N/A	N/A	N/A
County Bonds		Construction		May-05	Aug-05	☺
		Total	0.152	0.152		

Activity Highlights:

Construction is complete

3141 Dead Run Drive Sidewalk Construction

Extend existing sidewalk from Bright Avenue to Congress Lane

District(s): DR
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-05	Sep-06	☺
0.143		Land Acquisition		Feb-06	Jul-06	☺
Type of Funding:		Utility Relocation		N/A	N/A	N/A
County Bonds		Construction		Oct-06	Jun-07	👍
		Total	0.143	0.143		

Activity Highlights:

Construction to be completed by Annual Contractor; Notice to Proceed issued March 5, 2007, Construction 20% complete

3547 Chain Bridge Road Complete

Extend SB Chain Bridge Road left turn lane to EB Great Falls Street

District(s): DR
FCDOT Staff: CWS

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Nov-04	Jun-05	☺
0.028		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
County Bonds		Construction		Jul-05	Oct-05	☺
		Total	0.028	0.028		

Activity Highlights:

Construction is complete

4701 Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center Design

Construct sidewalk on west side of Colts Neck Road

District(s): HM
FCDOT Staff: DRC

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-05	Apr-07	👍
N/A		Land Acquisition		Mar-06	Sep-06	☺
Type of Funding:		Utility Relocation		N/A	N/A	N/A
TAC Spot		Construction		Jun-07	Oct-07	
		Total	0.100	0.100		

Activity Highlights:

Design waiver requested to eliminate utility conflict

4726 North Shore Drive from Temporary Road to Sycamore Valley Drive Complete

Construct 300' of 8' wide trail on west side of North Shore Drive

District(s): HM
 FCDOT Staff: DRC

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Mar-05	Jan-06	☺
N/A		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
TAC Spot		Construction		Jun-06	Jul-06	☺
		Total	0.030			

Activity Highlights:

Construction is complete

5329 South Lakes Drive Complete

Construct sidewalk on south side of South Lakes Drive from Colts Neck Road to the eastern terminus of Olde Craft Drive

District(s): HM
 FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jan-05	Sep-05	☺
0.350		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
County Bonds		Construction		Dec-05	Jan-06	☺
		Total	0.350			

Activity Highlights:

Construction is complete

7100 Fairfax County Parkway (EPG)

On Hold

Construct 6 lanes from Rolling Road/Franconia-Springfield Parkway to Fullerton Road

District(s): LE, SP, MV

FCDOT Staff: MGC

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Mar-00	Feb-04	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	5.657	TBD	TBD	📄
N/A	Land Acquisition	24.210	N/A	N/A	N/A
Type of Funding:	Utility Relocation		TBD	TBD	📄
Federal, State Bonds	Construction	63.731			
	Total	93.598	93.598		

Activity Highlights:

State Bonds, STP; Design covered in PE105; Fort Belvoir required to complete environmental clean-up of EPG site which has delayed scheduled land transfer; VDOT procurement was put on hold May 2005 because of unresolved EPG environmental cleanup issues; Land transfer and environmental cleanup remain outstanding issues that are delaying this project; As a result of BRAC, VDOT is negotiating with the Dept. of the Army to have them construct the roadway

7436 Government Center Parkway @ Monument Drive

Complete

Add pedestrian signal heads at intersection and add sidewalk from bus stop on Monument Drive to cul-de-sac at the Herrity Building

District(s): SP

FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Feb-04	N/A	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
0.065	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		Mar-04	Oct-04	☺
County Bonds	Construction				
	Total	0.065	0.065		

Activity Highlights:

Construction is complete

7702 Tall Timbers Drive **Construction**

Complete construction of Tall Timbers Drive near the Fair Oaks Green, Stone Creek Crossing and the Village of North Lake communities

District(s): SP
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		N/A	Feb-07	☺
N/A		Land Acquisition		Dec-05	Feb-07	☺
Type of Funding:		Utility Relocation		N/A	N/A	N/A
Fairfax Center Fund		Construction		Jan-07	Mar-08	👍
		Total	1.450	1.450		

Activity Highlights:

Originally construction to be complete by developer while on-site, but it was turned over to DPWES; Permit received March 2007; Construction contract presented to BOS on March 12, 2007

XXXX Burke Centre VRE Parking Expansion **Construction**

Construct a 1292 space parking structure with 221 surface spaces on the existing 615-space site

District(s): BR
FCDOT Staff: KLM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	2.066	Sep-04	Apr-06	☺
19.500		Land Acquisition	0.030	Feb-06	Mar-06	☺
Type of Funding:		Utility Relocation	0.460	Mar-06	Jul-06	☺
Federal - CMAQ and Earmarks		Construction	26.320	May-06	Jul-08	👍
		Total	28.876	28.876		

Activity Highlights:

Phase II is in progress, and roughly 235 spaces have been eliminated onsite; Temporary offsite spaces are available; The future library site is open with 118 spaces; St. Mary's is open with 100 spaces; Phase II (garage construction) scheduled for completion in March 2008, but other site improvements will continue until July 2008

XXXX CMAQ Bus Shelter Program On Going

Construct bus stop enhancements throughout the County

District(s): All
FCDOT Staff: EAI

Implementing Agency:
DPWES
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
CMAQ

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	N/A		N/A	N/A	N/A
Land Acquisition	N/A		N/A	N/A	N/A
Utility Relocation	N/A		N/A	N/A	N/A
Construction	N/A		N/A	N/A	N/A
Total		N/A			

Activity Highlights:

Coordinate with DPWES, VDOT, WMATA, Fairfax Connector and other transit systems on the installation of bus stop improvements at existing facilities in the County

XXXX Emission Reduction Program Complete

Conversion to Ultra-Low Sulfur diesel fuel, horsepower reduction, and engine idle reduction. These improvements greatly reduce percentage of pollutants emitted and lower fuel consumption

District(s): All
FCDOT Staff: TBD

Implementing Agency:
FCDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	N/A		N/A	N/A	N/A
Land Acquisition	N/A		N/A	N/A	N/A
Utility Relocation	N/A		N/A	N/A	N/A
Construction	N/A		N/A	05	☺
Total					

Activity Highlights:

Conversion was fully implemented to the entire Fairfax Connector fleet by the end of 2005

XXXX Gambrill Road Park & Ride Lot Complete

Construct 220 spaces with bus facilities

District(s): MV
FCDOT Staff: KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status																				
VDOT			Start	End																					
Amount in Board's 4-Year Plan: (\$ in Millions)	<table border="1"> <tr><td style="background-color: yellow;">Design</td><td></td></tr> <tr><td>Land Acquisition</td><td>0.831</td></tr> <tr><td>Utility Relocation</td><td></td></tr> <tr><td>Construction</td><td>1.875</td></tr> <tr><td>Total</td><td>2.706</td></tr> </table>	Design		Land Acquisition	0.831	Utility Relocation		Construction	1.875	Total	2.706	<table border="1"> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> </table>											Oct-99	Jun-01	☺
Design																									
Land Acquisition		0.831																							
Utility Relocation																									
Construction		1.875																							
Total	2.706																								
Type of Funding:			May-02	Dec-03	☺																				
CMAQ			N/A	N/A	N/A																				
			Jan-04	May-05	☺																				

Activity Highlights:

Construction is complete.

XXXX Huntington Bus Garage Renovations Complete

Improvements to the existing facility, including upgrades to the mechanical and electrical systems, a new bus wash, new security system, renovation of the front office, and roof replacement

District(s): MV
FCDOT Staff: TBD

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status																				
FCDOT			Start	End																					
Amount in Board's 4-Year Plan: (\$ in Millions)	<table border="1"> <tr><td style="background-color: yellow;">Design</td><td></td></tr> <tr><td>Land Acquisition</td><td></td></tr> <tr><td>Utility Relocation</td><td></td></tr> <tr><td>Construction</td><td></td></tr> <tr><td>Total</td><td>3.200</td></tr> </table>	Design		Land Acquisition		Utility Relocation		Construction		Total	3.200	<table border="1"> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> <tr><td></td><td></td></tr> </table>													
Design																									
Land Acquisition																									
Utility Relocation																									
Construction																									
Total	3.200																								
Type of Funding:																									
NVTC				2005	☺																				

Activity Highlights:

Construction is complete

XXXX Huntington Metro Parking Expansion **Construction**

Build approximately 1425 space parking garage, replacing 925 surface spaces lost as part of joint development, plus additional 500 space expansion

District(s): MV
FCDOT Staff: KLM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
WMATA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Mar-06	Feb-07 Apr-07	👍 ⚠️
N/A		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
TIIF/WMATA		Construction		Oct-06	Dec-07	👍
		Total	31.200	31.2		

Activity Highlights:

According to current estimates, the \$31.2 million project is fully funded; Rough grading plan (RGP) approved October 2006; Earthwork operations are 90% complete; Construction proceeding under RGP, waiver requested from building permits

XXXX Metro Matters and beyond Metro Matters Program **On Going**

District(s): All
FCDOT Staff: TBD

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
WMATA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design				
110.000		Land Acquisition				
Type of Funding:		Utility Relocation				
County Bonds		Construction				
		Total	110.000	110.000		

Activity Highlights:

Includes funding for the Infrastructure Renewal Program (IRP) which supports the maintenance and rehabilitation of the railcar and bus fleets and facilities and funding for other capital equipment needed to maintain the current operations of Metrobus and Metrorail; Also includes the purchase of 120 railcars, up to 185 buses, and the ancillary facilities required to store and maintain them

XXXX Reston Town Center Transit Center Complete

Construct 8 bus stops, 2 layover slips, 4 bus shelters, and approximately 800 sf staff/service building and associated site improvements

District(s): HM
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
DPWES		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.200		Aug-03	Aug-04	☺
N/A		Land Acquisition			N/A	N/A	N/A
Type of Funding:		Utility Relocation			N/A	N/A	N/A
CMAQ		Construction	2.000		Sep-04	Jun-06	☺
		Total	2.200	2.200			

Activity Highlights:

Construction is complete

XXXX West Falls Church Bus Canopy Design

Install canopy over both sides of bus bay area

District(s): DR
FCDOT Staff: KLM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
WMATA		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design			Dec-04	TBD	👍
N/A		Land Acquisition			N/A	N/A	N/A
Type of Funding:		Utility Relocation			N/A	N/A	N/A
CMAQ		Construction			TBD	TBD	
		Total	1.560	1.560			

Activity Highlights:

WMATA Construction will prepare Request for Proposal and specifications, based on similar canopy at Dulles airport; Completion dates will be set when WMATA has completed funding transfer

XXXX Springfield Commercial Revitalization Complete

Streetscape improvements and signage in Springfield central CBD

District(s): LE
FCDOT Staff: KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-97	N/A	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Dec-97	N/A	☺
N/A	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		Oct-04	Sep-05	☺
Commercial Revitalization Bonds	Construction				
	Total	3.069	3.069		

Activity Highlights:

XXXX Tysons Priority Access Improvements: Spring Hill Road Complete

Spring Hill Road Site: Construct sidewalk on east side under the Dulles Toll Road

District(s): DR, PR
FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Mar-04	Nov-05	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
N/A	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		Apr-06	Oct-06	☺
FTA Grant	Construction				
	Total	0.105	0.105		

Activity Highlights:

Project is complete



County of Fairfax
Department of Transportation
12055 Government Center Parkway
Suite 1034, 10th Floor of the Herrity Building
Fairfax, Virginia 22035
Phone: (703) 324-1100 Fax: (703) 324-1450