

---

**DPWES CAPITAL PROJECT SUMMARY REPORT**  
**Oct 2016**

**Sully**

**Fund** 400-C40101

**Project Number/SubProject Number** SD-000031-010 0

**Project Name** Stream & Water Quality Improvements Flatlick Branch Phase I (CU9214)

**Project Description**

Restoration of ~1,800 lf of stream in the Cub Run watershed using natural channel design for improved water quality.

**Total Project Estimate (\$k)** 3,475

**Future Funding (\$k)**

**Current Status** Construction

**Construction Award** 10/7/2015 (A)

**Project Complete** Fall - 2016

**Remarks**

Construction by Avon Corporation is approximately 85% complete.

---

(A) Actual  
Winter - January, February, March  
Spring - April, May, June  
Summer - July, August, September  
Fall - October, November, December

---

**DPWES CAPITAL PROJECT SUMMARY REPORT**  
**Oct 2016**

**Sully**

**Fund** 400-C40101

**Project Number/SubProject Number** SD-000031-097 0

**Project Name** Stream & Water Quality Improvements Flatlick Branch Phase II (CU9214)

**Project Description**  
Restoration of ~4,301 lf of stream for improved water quality.

**Total Project Estimate (\$k)** 5,650

**Future Funding (\$k)**

**Current Status** Construction

**Construction Award** Fall - 2016

**Project Complete** Winter - 2018

**Remarks**

The final design by Wetland Studies and Solutions, Inc. was authorized for construction on 3/28/16. Construction is scheduled to begin mid-November 2016. The construction contract duration is 454 days.

---

*(A) Actual*  
*Winter - January, February, March*  
*Spring - April, May, June*  
*Summer - July, August, September*  
*Fall - October, November, December*

---

**DPWES CAPITAL PROJECT SUMMARY REPORT**  
**Oct 2016**

**Sully**

**Fund** 400-C40101

**Project Number/SubProject Number** SD-000031-127 0

**Project Name** Stream & Water Quality Improvements Flatlick Branch Phase III (CU9214)

**Project Description**

Restoration of ~3,800 lf of stream channel using natural channel design for improved water quality.

**Total Project Estimate (\$k)** 3,500

**Future Funding (\$k)** 2,200

**Current Status** Design

**Construction Award** TBD

**Project Complete** TBD

**Remarks**

The final design by Wetland Studies and Solutions, Inc. with the addition of sanitary sewer lining and replacement design is scheduled to be completed by 11/22/16.

---

**DPWES CAPITAL PROJECT SUMMARY REPORT**  
**Oct 2016**

**Sully**

**Fund** 400-C40101

**Project Number/SubProject Number** SD-000031-148 0

**Project Name** Stream & Water Quality Improvements Lake Martin Tributary @ Foxwood HOA

**Project Description**  
Stabilize/restore 1,350 lf of stream to improve stream flow and stability and stop erosion.

**Total Project Estimate (\$k)** 1,760

**Future Funding (\$k)** 1,100

**Current Status** Design

**Construction Award** TBD

**Project Complete** TBD

**Remarks**

The design plan is scheduled to be completed by 10/31/16. Construction timing is dependent on funding availability.

---

**DPWES CAPITAL PROJECT SUMMARY REPORT**  
**Oct 2016**

**Sully**

**Fund** 400-C40101

**Project Number/SubProject Number** SD-000031-153 0

**Project Name** Stream & Water Quality Improvements Centerville Green PD 2 (0739DP)

**Project Description**  
Retrofit two detention basins with a wetland for improved water quality.

**Total Project Estimate (\$k)** 880

**Future Funding (\$k)** 535

**Current Status** Design

**Construction Award** TBD

**Project Complete** TBD

**Remarks**

The 95% plan review comments are due to Bowman Consulting Group on 10/28/16. Final design plan is due by 12/15/16.

---

**DPWES CAPITAL PROJECT SUMMARY REPORT**  
**Oct 2016**

**Sully**

**Fund** 400-C40101

**Project Number/SubProject Number** SD-000031-169 0

**Project Name** Stream & Water Quality Improvements Sully Station & London Towne PD

**Project Description**  
Retrofit three detention basins to constructed wetlands for improved water quality.

**Total Project Estimate (\$k)** 1,225

**Future Funding (\$k)** 935

**Current Status** Pre-Design

**Construction Award** TBD

**Project Complete** TBD

**Remarks**

Design task order with A. Morton Thomas & Associates Inc. is scheduled for approval by 11/4/16.