


Hunter Mill District Summary Report

Status Key: ☺=Complete; ⚡=OnSchedule; ⚡=Behind Schedule; Δ=Change Since Previous Report; ⚡=Schedule Concern; \$=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction (includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
I-495	BR, DR, HM, LE, MA, PR	I-495, Capital Beltway HOT Lanes (PPTA Project) Install two HOV/HOT lanes in each direction from the Springfield Interchange to the Dulles Toll Road	VDOT	Construction	1654.397	1654.397	D	Apr-05		👍
							R			
							U	Mar-08		👍
							C	May-08	Dec-12	👍
Design-build project; Construction is 63% complete; Lane and ramp closures at night and during off peak travel times continue; 12 interchanges are under construction from Springfield Interchange bridges to just north of Dulles Toll Road overpasses; The Idylwood Road bridge opened to traffic on March 18, 2011; Construction activity details are posted at www.virginiahotlanes.com or www.vamegaprojects.com										

I-66	BR, HM, PR, SP	I-66 from Capital Beltway to Route 50	VDOT	Construction	48.000	70.000	D	Jun-09	Dec-10	☺
		Pavement Rehabilitation					R	N/A	N/A	
							U			
							C	Apr-11	Nov-12	⚡
Beginning April 4, 2011, VDOT begins a \$48 million project to repair and resurface six and a half miles of badly deteriorated pavement on Interstate 66 between the Capital Beltway and Route 50; To minimize impacts to motorists, all lane closures will take place at night between 9 p.m. and 5 a.m., Sunday through Thursday nights; The project will be complete in the fall of 2012										

I-66	BR, HM, PR, SP, SU	I-66 from I-495 Capital Beltway to Route 15 in Haymarket I-66 Multimodal Transportation and Environmental Study (Study only)	VDOT	Study	20.300	20.300	D	Dec-10	Jun-13	
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
In June 2010, VDOT project management transferred from VDOT's Northern Virginia District office to Richmond; Currently VDOT is completing negotiations with a consultant and expect the negotiations to conclude by end of April 2011; NTP expected in early May; Completion of Tier 1 draft EIS is anticipated by June 2012 and Tier 1 final EIS by June 2013										

0007	DR, HM, PR	Leesburg Pike from Reston Avenue to Tyco Road Widen to 6 lanes (PE Only)	VDOT	Project Initiation	30.000	30.000	D	Jul-99	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
\$30 M for PE only in draft FY12-FY17 VDOT 6-Year Program										

0007	DR, HM	Leesburg Pike from Rolling Holly Drive to Reston Avenue Widen to 6 lanes	VDOT	Design	36.637	36.742	D	Jul-99	TBD	Δ
							R	TBD	TBD	Δ
							U	Jun-11	Jul-12	
							C	Jul-12	Dec-14	Δ
Turn lane alternative being incorporated into design; Environmental document approval pending; ROW phase to begin upon Environmental Document approval										

Status Key: ☺=Complete; ⚡=OnSchedule; ⚡=Behind Schedule; ⚠=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0657	HM	Centreville Road Trail at Dulles Toll Road (Phase II) Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange	COUNTY	Construction	0.250	0.250	D	Aug-08	Aug-10	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-11	May-11	⚡⚠

Phase I, construct pedestrian walkway under Dulles Toll-Road, completed February 2008; Phase II construction NTP issued March 2011

0665	HM	Fox Mill Road/Monroe Street Install right turn lane on WB Fox Mill Road, and add pedestrian improvements	COUNTY	Design	0.850	0.850	D	Nov-10	Feb-12	⚡
							R	Apr-12	Dec-12	⚡
							U	TBD	TBD	
							C	Apr-13	Dec-13	⚡

Preliminary design distributed for review in March 2011

0676	DR, HM	Trap Road Pedestrian Bike Bridge Pedestrian Bike Bridge over Dulles Toll Road & connecting pedestrian facilities to Beulah Road	VDOT/FHWA	On Hold	2.242	1.933	D		Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	TBD	TBD	

Design by FHWA Eastern Lands Division; Funding allocations under review

0684	PR, HM	Spring Hill Road from Route 7 to International Drive Widen to 4 lanes	COUNTY	Complete	10.900	10.900	D	Jul-02	Sept-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Oct-07	☺
							C	Dec-08	Aug-10	☺

Construction substantially completed August 2010; Addressing concrete median and illegal left and U-turn issues; Median to be extended beyond fire station; Processing change order for construction of median

4701	HM	Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center Construct sidewalk on west side of Colts Neck Road	COUNTY	Construction	0.366	0.366	D	Jul-05	Dec-10	☺
							R	Mar-06	Sep-06	☺
							U	Apr-11	TBD	⚠
							C	May-11	Aug-11	⚠

VDOT permit received; Preliminary construction package distributed January 2011; Utility relocation design is in progress

Status Key: ☺ = Complete; ⬇ = On Schedule; ⚡ = Behind Schedule; Δ = Change Since Previous Report; ⚠ = Schedule Concern; \$ = Funding Concern
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction (includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
7100	HM	Fairfax County Parkway @ Sunrise Valley Drive Install dual left turn lanes on NB Fairfax County Parkway	COUNTY	Complete	1.160	1.160	D	Sep-05	Aug-09	☺
							R	Oct-07	Dec-08	☺
							U	TBD	TBD	
							C	Nov-09	Mar-11	☺⚠
Construction substantially complete March 2011										

7100	HM, SU	Fairfax County Parkway @ West Ox Road	COUNTY	Construction	1.000	1.000	D	May-07	Feb-10	☺
		R					Nov-08	Apr-09	☺	
		U								
		C					May-10	Apr-11	🕒	
		Construction 90% complete; Signal package approved by VDOT December 2010; consultant revised signal timing chart and send for review in March 2011.								

XXXX	PR, HM	Tysons Priority Access Improvement Projects: Sites 1-7 & 9 Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner	VDOT	ROW	3.370	1.300	D	Mar-04	Dec-08	☺
							R	Dec-08	Jun-11	⚡Δ
							U	TBD	TBD	
							C	Sep-11	Nov-11	Δ
Project consisted of eight locations for pedestrian improvements but only four to be constructed; VDOT/FCDOT project team has secured the ROW for Sites 1, 5, and 7; Once ROW for Site 6 is complete, the sidewalks will be built under Special Advertisement & Award Process (SAAP) contracts										

XXXX	DR, PR, HM	Dulles Rail (Phase 1)	MWAA	Construction	2740.000	2740.000	D	Apr-05	Jun-10	☺
							R	Jan-08	Nov-08	☺
							U	Feb-08	Jan-10	☺
							C	Jan-09	Jul-13	👇
		Construction is 35% complete; Construction in progress on all 5 stations; Tunnel from Route 123 to Route 7 is nearly complete; Track work underway in the DIAAH median; The right lane of SB Rte. 123 is closed from Scotts Crossing to I-495 for approx. 2 years; For further information, http://www.dullesmetro.com								

XXXX	DR, HM	Fairfax Connector - Herndon Bus Garage Facility Rehab	COUNTY	Construction	6.000	6.000	D	N/A	N/A	N/A
		R					N/A	N/A	N/A	
		U					N/A	N/A	N/A	
		C					Mar-08	Sep-11	⬇	
Phase 1 funded at \$3 M through NVTC; Phase 1 construction in progress includes new bus wash bay, 2 new oil separators, updated plumbing/electrical for bus wash, new roof, remove canopy, emergency generator, and pavement patching; Phase 1 completion scheduled for Sep. 2011; Phase 2 is anticipated to include additional office and storage space, training rooms, additional entry/exit security gate, and pavement reinforcement; Phase 2 will begin design after Phase 1 is complete										

Status Key: ☺=Complete; ⬇=OnSchedule; ⬇=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
XXXX	HM	Wiehle Avenue Park & Ride Garage Construct 2300 space parking garage with 10 bus bays and 42 Kiss and Ride spaces at the (future) Wiehle Avenue Metrorail Station	MWAA	Design	87.000	87.000	D	Mar-10	Nov-11	⚠Δ
							R	Oct-10	Sep-11	⬇
							U	Dec-10	Jun-12	⬇
							C	Apr-11	Sep-13	

Part of the Dulles Rail Project; To be completed as part of a joint development project; Temporary parking lot approved by BOS in December 2010 and opened in April 2011; Wiehle Garage ground breaking held on April 5, 2011

0007	DR, HM	Leesburg Pike/Baron Cameron Avenue/Springvale Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	COUNTY	Design	0.200	0.200	D	Jan-09	TBD	Δ
							R	TBD	TBD	Δ
							U	N/A	N/A	
							C	TBD	TBD	Δ

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; VDOT permit received December 2010; Construction package forwarded in January; Recently completed VDOT signal project at this location requires re-scoping this project; Additional survey has been requested

0602	HM	Reston Avenue Walkway Install asphalt sidewalk along the west side of Reston Avenue from Southington Lane to Shaker Drive	COUNTY	Construction	0.110	0.110	D	Dec-07	May-11	⬇Δ
							R	Jun-09	Mar-11	☺
							U	TBD	TBD	
							C	Jun-11	Nov-11	Δ

Preparing construction package

0665	HM	Fox Mill Road Walkway Install asphalt sidewalk along the south side of Fox Mill Road from Fairfax County Parkway to Mill Heights Drive	COUNTY	Construction	0.100	0.100	D	Aug-08	Nov-10	☺
							R	Jun-09	Mar-10	☺
							U	N/A	N/A	
							C	Apr-11	Aug-11	⬇Δ





Preparing final construction package

0672	HM	Vale Road/Flint Hill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	COUNTY	Design	0.020	0.020	D	Jan-10	Mar-11	☺
							R	Jul-10	Dec-10	☺
							U	N/A	N/A	
							C	Jun-11	Sep-11	Δ

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Scope has been revised to be processed under Countywide permit; Project to be constructed during summer when school is out of session

Status Key: ☺=Complete; ⚡=OnSchedule; ⚡=Behind Schedule; ⚠=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0674	HM	Hunter Mill Road/Sunrise Valley Drive	COUNTY	Project Initiation	0.150		D	TBD	TBD	
		R					TBD	TBD		
		U					TBD	TBD		
		C					TBD	TBD		
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Survey is complete; FCDOT is finalizing scope of project; Task order to be requested when scope has been finalized										

0675	HM	Beulah Road Trail Install 10-foot wide trail (Section D)	DPWES	Construction	0.165	0.165	D	Sep-09	Jun-10	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Mar-11	Jul-11	⚡⚠
Bids advertised March 2011; BOS approval for contract award scheduled for May 2011										

0675	HM	Beulah Road Walkway	COUNTY	Design	1.000	1.000	D	Nov-08	Aug-11	
		R					Jun-11	Feb-12		
		U					Mar-12	Apr-12		
		C					Apr-12	Dec-12		
Pre-final design in progress; Addressing concerns with affected property owners										

0675	HM	Plaza America Proffer Agreement (PA02B) Proffer contribution for pedestrian enhancements: Sunset Hills Road from Reston Center to Town Center Parkway	COUNTY	Design	0.230	0.230	D	Nov-03	May-11	⚡⚠
							R	Oct-10	May-11	⚡⚠
							U	Mar-11	TBD	⚡⚠
							C	Aug-11	Dec-11	⚠
Scope revised to an 8-foot asphalt trail as requested by Supervisor Hudgins and property owner (Vornado); Revised alignment to avoid costly fiber-optic line relocation; Owner has agreed to donate easement, but has not yet signed; Pre-final design in progress										


0675	HM	Plaza America Proffer Agreement (PA060J) Proffer contribution for public transportation enhancements: EB Sunset Hills Road at Target	COUNTY	On Hold	0.030	0.030	D	Feb-04	Oct-05	☺
							R	Oct-05	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Developer may provide bus stop improvement										


Status Key: ☺=Complete; ⬇=OnSchedule; ⬇=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(Includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0675	HM	Sunset Hills Road Walkway	COUNTY	ROW	0.240	0.240	D	Dec-07	Jun-11	
		R					Nov-10	Jun-11		
		U					Apr-11	TBD		
		C					Aug-11	Jan-12		
		Revised final design inprogress; Land acquisition in progress; Meeting with Post Office April 29, 2011 to discuss project and coordinate acquisition of land rights; Utility coordination in progress								

0828	HM	Wiehle Avenue Walkway	DPWES	Design	0.480	0.480	D		Apr-11	☺Δ
		R					Jan-02	Sep-08	☺	
		U					TBD	TBD		
		C					Jun-11	Feb-12	Δ	
		Install 6-foot asphalt walkway with retaining walls and drainage improvements on the west side from North Shore Drive to Baron Cameron Avenue	Final design is complete; VDOT approved TMP plans; Applied for VDOT land use and open-cut permits in April 2011							

0828	HM	Wiehle Avenue Walkway Phase II	COUNTY	Design	0.350	0.350	D	Apr-10	Sep-11	☺Δ
		R					TBD	TBD		
		U					TBD	TBD		
		C					Oct-11	Apr-12	Δ	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Intermediate design is in progress; Utility designation completed; Design waiver approved by VDOT in April 2011										

4720	HM	Bicycle Pavement Marking Plan - Soapstone Drive	COUNTY	Design	0.016	0.020	D	Feb-11	Jun-11	
		R					N/A	N/A		
		U					N/A	N/A		
		C					Jun-11	Sep-11		
		Prepare pavement marking and signage plan to include on-road bicycle facilities on Soapstone Drive from the deadend to Sunrise Valley Drive, approximately 2.65 miles								
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Design only; Prepare pavement marking and sign plans for retrofitting roadways with on-road bike lanes; Implementing in conjunction with VDOT's summer repaving schedule; Meeting held February 2011 with Hunter Mill Dist. Supervisor; Public outreach meeting scheduled for May 2011										

4720	HM	Soapstone Drive Walkway	COUNTY	Design	1.500	1.500	D	Jul-08	Jun-12	
							R	Nov-11	Jun-12	
							U	Oct-11	TBD	
							C	Aug-13	May-14	
		Intermediate design in progress; Utility coordination in progress; A request for public involvement waiver is being prepared to be sent to VDOT								

Status Key: ☺ = Complete; ⚙ = On Schedule; ⚡ = Behind Schedule; ⚠ = Change Since Previous Report; ⚠ = Schedule Concern; \$ = Funding Concern
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction (includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
4720	HM	Soapstone Drive Walkway Add sidewalk along west side from Sunrise Valley Drive to Hunters Green Court	COUNTY	ROW	0.100	0.100	D	Jan-10	Nov-11	⚙
							R	Mar-11	Oct-11	
							U	TBD	TBD	
							C	Dec-11	Jul-12	

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Pre-final design is in progress; Land acquisition is in progress

4721	HM	Glade Drive Walkway Install concrete sidewalk along the north side of Glade Drive from Colts Neck Road to Shire Court	COUNTY	ROW	0.110	0.110	D	Dec-07	Apr-11	⚠
							R	Oct-09	Apr-11	⚠
							U	TBD	TBD	
							C	May-11	Sep-11	

Final design approved by VDOT in August 2010; Land acquisition in progress

