

## Hunter Mill District Summary Report

**Status Key:** ☺=Complete; ⏰=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0007	DR, HM, PR	<b>Leesburg Pike from Reston Avenue to Lewinsville Road</b> Widen to 6 lanes (PE Only)	VDOT	Design	30.000	30.000	D	Jul-99	TBD	
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	

Funded for design only in the approved VDOT Six-Year Improvement Plan for FY2012-2017; Conceptual design phase to begin in early 2012

0007	DR, HM	<b>Leesburg Pike from Rolling Holly Drive to Reston Avenue</b> Widen to 6 lanes	VDOT	Design	36.637	36.742	D	Jul-99	Feb-12	👍⚠️
							R	Mar-12	Mar-13	⚠️
							U	Apr-12	Jun-13	⚠️
							C	Dec-12	Jun-15	⚠️

Turn lane alternative being incorporated into design; Environmental document approval pending; ROW phase to begin upon Environmental Document approval; Interaction with citizens ongoing regarding stormwater management

0665	HM	<b>Fox Mill Road/Monroe Street</b> Install right turn lane on WB Fox Mill Road and add pedestrian improvements	COUNTY	Design	0.850	0.850	D	Nov-10	Feb-13	👍
							R	Apr-12	Dec-12	
							U	TBD	TBD	
							C	Apr-13	Dec-13	

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Intermediate plan comments being addressed

0675	HM	<b>Beulah Road Bridge</b> Widen, rehabilitate, and raise vertical clearance of Beulah Road Bridge over Dulles Toll Road (Route 267)	VDOT	Bid Ad	5.000	5.000	D	Feb-11	Dec-11	☺
							R	N/A	N/A	
							U	TBD	TBD	
							C	Jan-12	May-13	

Design is complete; Bid ad anticipated in January 2012

0676	DR, HM	<b>Trap Road Pedestrian &amp; Bicycle Bridge</b> Construct a pedestrian and bicycle bridge over Dulles Toll Road and connecting shared use paths to Beulah Road	VDOT/FH WA	Construction	3.500	3.500	D		Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Nov-11	Jul-12	👍

Construction is 10% complete

**Status Key:** ☺=Complete; 🇸=OnSchedule; 🇹=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0684	PR, HM	<b>Spring Hill Road from Route 7 to International Drive</b> Widen to 4 lanes	COUNTY	Complete	10.900	10.900	D	Jul-02	Sept-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Oct-07	☺
							C	Dec-08	Sep-10	☺
Construction substantially completed September 2010; Median construction authorized November 2011										

4701	HM	<b>Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center</b> Construct sidewalk on west side of Colts Neck Road	COUNTY	Complete	0.366	0.366	D	Jul-05	Jun-11	☺
							R	Mar-06	Sep-06	☺
							U	Jun-11	Sep-11	☺
							C	Aug-11	Nov-11	☺
Construction is complete										

XXXX	PR, HM	<b>Tysons Priority Access Improvement Projects: Sites 1-7 &amp; 9</b> Construct missing links in the pedestrian circulation systems at four of eight locations in Tysons Corner	VDOT	Bid Ad	0.575	1.300	D	Mar-04	Dec-08	☺
							R	Dec-08	Jul-11	☺
							U	TBD	TBD	
							C	Nov-11	May-12	🇹⚠
Project consisted of eight locations for pedestrian improvements but only four to be constructed; Bid Ad approval was delayed and will be rescheduled										

XXXX	DR, PR, HM	<b>Dulles Rail (Phase 1)</b> Improvements from West Falls Church Station to Wiehle Avenue	MWAA	Construction	2740.000	2740.000	D	Apr-05	Jun-10	☺
							R	Jan-08	Nov-08	☺
							U	Feb-08	Jan-10	☺
							C	Jan-09	Jul-13	🇸
Overall construction is 59% complete; Utility relocation work is substantially complete as of December 2011; For further information, <a href="http://www.dullesmetro.com">http://www.dullesmetro.com</a>										

XXXX	HM	<b>Wiehle Avenue Park &amp; Ride Garage</b> Construct 2300 space parking garage with 10 bus bays and 42 Kiss and Ride spaces at the (future) Wiehle Avenue Metrorail Station	MWAA	Design	87.000	87.000	D	Mar-10	Nov-11	🇸
							R			
							U	Dec-10	Jun-12	🇸
							C	Apr-11	Sep-13	🇸
Part of the Dulles Rail Project; To be completed as part of a public-private joint development project; Temporary parking lot approved by BOS in December 2010 and opened in April 2011; Wiehle Garage ground breaking held on April 5, 2011										

**Status Key:** ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0007	DR, HM	<b>Leesburg Pike/Baron Cameron Avenue/Springvale Road</b> Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	COUNTY	Design	0.200	0.200	D	Jan-09	Aug-12	🕒⚠️
							R	Nov-09	Aug-10	☺
							U	N/A	N/A	
							C	Oct-12	Dec-12	⚠️

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; VDOT signal project at this location requires re-scoping this project; Pre-Final design in progress; Signal design in progress

0602	HM	<b>Reston Avenue Walkway</b> Install asphalt sidewalk along the west side of Reston Avenue from Southington Lane to Shaker Drive	COUNTY	Design	0.110	0.110	D	Dec-07	Jan-12	🕒⚠️
							R	Jun-09	Mar-11	☺
							U	Sep-11	Dec-11	🕒
							C	Feb-12	Jun-12	⚠️

Final design in progress; Draft construction package sent to CMD in December 2011

0665	HM	<b>Fox Mill Road Walkway</b> Install asphalt sidewalk along the south side of Fox Mill Road from Fairfax County Parkway to Mill Heights Drive	COUNTY	Construction	0.100	0.100	D	Aug-08	Jul-11	☺
							R	Jun-09	Mar-10	☺
							U	N/A	N/A	
							C	Nov-11	Mar-12	🕒⚠️

Final construction package sent to CMD November 2011; Notice to Proceed is being prepared

0672	HM	<b>Vale Road/Flint Hill Road</b> Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	COUNTY	Complete	0.113	0.113	D	Jan-10	Jun-11	☺
							R	Jul-10	Dec-10	☺
							U	N/A	N/A	
							C	Jul-11	Nov-11	☺⚠️

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction is complete

0674	HM	<b>Hunter Mill Road/Sunrise Valley Drive</b> Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	COUNTY	Project Initiation	0.150		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Survey is complete; FCDOT is finalizing scope of project; Task order to be requested when scope has been finalized

**Status Key:** ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0675	HM	Beulah Road Trail  Install 10-foot wide trail (Section D)	DPWES	Complete	0.165	0.165	D	Sep-09	Jun-10	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Mar-11	Sep-11	☺⚠️
Construction is complete										

0675	HM	Beulah Road Walkway  Install asphalt sidewalk and crosswalks on alternate sides of Beulah Road from Abbotsford Drive to Coral Crest Lane and along Clarks Crossing Road	COUNTY	Design	1.000	1.000	D	Nov-08	Dec-12	🕒⚠️
							R	Feb-12	Sep-12	⚠️
							U	Sep-12	Oct-12	
							C	Feb-13	Oct-13	⚠️
Pre-final design in progress; Addressing concerns with affected property owners; Request for contract modification underway										

0675	HM	Plaza America Proffer Agreement (PA02B)  Proffer contribution for pedestrian enhancements: Sunset Hills Road from Reston Center to Town Center Parkway	COUNTY	Design	0.230	0.230	D	Nov-03	Mar-12	🕒⚠️
							R	Oct-10	Mar-12	🕒⚠️
							U	Mar-11	TBD	🕒⚠️
							C	Apr-12	Jul-12	⚠️
Scope revised to an 8-foot asphalt trail as requested by Supervisor Hudgins and property owner (Vornado); Revised alignment to avoid costly fiber-optic line relocation; Owner has agreed to donate easement, but has not yet signed; ROW completion is anticipated in February; Pre-final design in progress										

0675	HM	Plaza America Proffer Agreement (PA060J)  Proffer contribution for public transportation enhancements: EB Sunset Hills Road at Target	COUNTY	On Hold	0.030	0.030	D	Feb-04	Oct-05	☺
							R	Oct-05	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Developer may provide bus stop improvement										

0675	HM	Sunset Hills Road Walkway  Install concrete sidewalk along the north side of Sunset Hills Road from the W&OD Trail to Michael Faraday Court	COUNTY	ROW	0.240	0.240	D	Dec-07	Dec-11	👍
							R	Nov-10	Dec-11	👍
							U	Apr-11	TBD	👍
							C	Feb-12	Jul-12	
Revised final design in progress; Land acquisition in progress; Met with Post Office in April 2011 to discuss project and coordinate acquisition of land rights; Utility coordination in progress										

**Status Key:** ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0828	HM	<b>Wiehle Avenue Walkway</b>  Install 6-foot asphalt walkway with retaining walls and drainage improvements on the west side from North Shore Drive to Baron Cameron Avenue	DPWES	Construction	0.480	0.480	D		Apr-11	☺
							R	Jan-02	Sep-08	☺
							U	TBD	TBD	
							C	Oct-11	Apr-12	🐢⚠
Construction is 50% complete										

0828	HM	<b>Wiehle Avenue Walkway Phase II</b>  Add sidewalk along east side from Chestnut Grove Square to North Shore Drive	COUNTY	ROW	0.350	0.350	D	Apr-10	Jul-12	👍
							R	Nov-11	Jul-12	👍
							U	TBD	TBD	
							C	Aug-12	Jan-13	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Final design in progress; Minor signal modification is required; Test holes ordered to identify possible utility conflicts										

4720	HM	<b>Bicycle Pavement Marking Plan - Soapstone Drive</b>  Prepare pavement marking and signage plan to include on-road bicycle facilities on Soapstone Drive from the deadend to Sunrise Valley Drive, approximately 2.65 miles	COUNTY	Complete	0.016	0.020	D	Feb-11	Jun-11	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Oct-11	Nov-11	☺
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction is complete										

4720	HM	<b>Soapstone Drive Walkway</b>  Install walkway along east side from South Lakes Drive to Snakeden Stream Valley	COUNTY	Design	1.500	1.500	D	Jul-08	Jun-12	👍
							R	Feb-12	Sep-12	⚠
							U	Oct-11	TBD	
							C	Aug-13	May-14	
Pre-final design complete; Utility coordination in progress; Design waivers submitted for VDOT approval in December 2011										

4720	HM	<b>Soapstone Drive Walkway</b>  Add sidewalk along west side from Sunrise Valley Drive to Hunters Green Court	COUNTY	ROW	0.100	0.100	D	Jan-10	Mar-12	🐢⚠
							R	Mar-11	Jan-12	🐢⚠
							U	Feb-12	Jun-12	⚠
							C	Jun-12	Oct-12	⚠
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Schedule revision due to utility relocation and HOA has not agreed to sign off on ROW										

**Status Key:** ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 🚧=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
4721	HM	<b>Glade Drive Walkway</b>  Install concrete sidewalk along the north side of Glade Drive from Colts Neck Road to Shire Court	COUNTY	Design	0.110	0.110	D	Dec-07	Dec-11	⚠️
							R	Oct-09	May-11	☺
							U	N/A	N/A	
							C	Feb-12	Jul-12	⚠️
Construction package being prepared										