

# Project Status Report

## Hunter Mill District

Route No.	District	Project Name and Description	Lead Agency	Overall Status	Total Proj Est (Mil \$)	Avail Funds (Mil \$)	Phase	Start Date	End Date
Proj Type	FC DOT Staff	FC Project No.		VDOT UPC No.	Fund Type				

XXXXX	HM	<b>Ashgrove Lane Trail (TMSAMS)</b>  Trail along Ashgrove Lane to western Tysons	COUNTY	<b>Project Initiation</b>	0.650	0.500	<b>D</b>	TBD	TBD
							<b>R</b>	TBD	TBD
	PED/ BIKE		VA	TMSAMS-121	RSTP		<b>U</b>	TBD	TBD
						<b>C</b>	TBD	TBD	

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project is split into two phases. In Phase 1, FCPA repaved and reinforced the existing trail on FCPA property in summer 2014. In Phase 2, FCDOT will construct a trail spur off the existing FCPA trail which will connect to Westwood Center Drive. Proffered easements from developer are acquired. Coordinating with FCPA on design contract. Anticipating execution of design contract in fall 2015.

00606	HM	<b>Baron Cameron Avenue and Lake Fairfax Drive</b>  Install signalized crosswalk at Lake Fairfax Drive	VDOT	<b>ROW</b>	0.250	0.250	<b>D</b>	Nov-14	<del>Mar-15</del> Jan-16
							<b>R</b>	<del>N/A</del> Jun-15	<del>N/A</del> Jan-16
	SEC		WPH	2G40-088-002	C & I		<b>U</b>	N/A	N/A
				106498		<b>C</b>	<del>Mar-15</del> Feb-16	<del>Jun-15</del> Apr-16	

Project scoping completed and forwarded to VDOT on 8/11/14. Design underway. Land acquisition in progress. Schedule adjusted to add land acquisition phase which was not originally anticipated.

00675	HM	<b>Beulah Road Walkway Phase I</b>  Pedestrian improvements and approximately 4,000 LF of walkway from Francis Young Lane to Coral Crest Lane and along Clarks Crossing Road	COUNTY	<b>Construction</b>	2.650	1.000	<b>D</b>	Jun-08	Nov-14
							<b>R</b>	Oct-13	Aug-14
	PED/ BIKE		JYR	4YP201-PB009-A	2007 Bonds		<b>U</b>	<del>Aug-14</del> Jul-14	<del>Mar-15</del> Oct-15
						<b>C</b>	Mar-15	Apr-16	

Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. VDOT permit received 12/19/14. Construction authorized 2/25/15. Utility relocation in progress. Anticipate NTP to construction contractor 9/30/15.

00675	HM	<b>Beulah Road Walkway Phase II</b>  Pedestrian improvements and approximately 500 LF of walkway from Abbotsford Drive to Antioch Church	COUNTY	<b>Design</b>	TBD	TBD	<b>D</b>	Aug-14	<del>Feb-16</del> May-16
							<b>R</b>	<del>Jul-16</del> Oct-15	<del>Feb-16</del> Apr-16
	PED/ BIKE		JYR	4YP201-PB009-B	2007 Bonds		<b>U</b>	<del>Feb-16</del> TBD	<del>Mar-16</del> TBD
						<b>C</b>	<del>Mar-16</del> Jun-16	<del>Aug-16</del> Oct-16	

Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre final design submitted on 7/14/15. Project is under first design review. Schedule changed due to stormwater management issues requiring additional survey to perform adequate outfall analysis. Stormwater detention waiver to be requested.

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)  
~~Jan-01~~ : Indicates Schedule Change

## Hunter Mill District

Route No.	District	Project Name and Description	Lead Agency	Overall Status	Total Proj Est (Mil \$)	Avail Funds (Mil \$)	Phase	Start Date	End Date
Proj Type	FC DOT Staff		FC Project No.		Fund Type				
			VDOT UPC No.						
00724	HM	<b>Creek Crossing Pedestrian Enhancements</b>  Upgrade existing pedestrian facility on east side of Creek Crossing from Fairway Drive to Old Courthouse Road	Vienna	<b>Project Initiation</b>	TBD	2.000	<b>D</b>	TBD	TBD
								<b>R</b>	TBD
			2G40-088-011		C & I		<b>U</b>	TBD	TBD
PED/BIKE	AB						<b>C</b>	TBD	TBD
Project scoping completed in August 2015. Coordinating with Town of Vienna on agreement for Town to design and construct project with funding provided by FCDOT. Significant community coordination will be required. Project initiation underway.									

XXXXX	DR, HM	<b>Dulles Rail Phase 2</b>  Construct six new stations, two in Fairfax County, and extend Metrorail from Wiehle Avenue to Route 722 in Loudoun County	MWAA	<b>Construction</b>	2780.000	330.000	<b>D</b>	Jul-13	Jun-15
								<b>R</b>	Jul-13
					Federal		<b>U</b>	Jul-13	Oct-16
TRAN	WPH		97226				<b>C</b>	Feb-14	<del>Jul-18</del> Aug-19
Bid Packet A (Rail Stations, Systems, and Line) was awarded in May 2013. Notice to proceed was issued in July 2013 with a 60 month design-build schedule. Construction schedule adjusted due to weather delays. For further information, see <a href="http://www.dullesmetro.com">http://www.dullesmetro.com</a> .									

00286	BR, DR, HM, SP, SU	<b>Fairfax County Parkway Bicycle Wayfinding Signage</b>  Install bicycle way finding signs along the Fairfax County Parkway and Franconia-Springfield Parkway	COUNTY	<b>Project Initiation</b>	0.080	0.080	<b>D</b>	TBD	TBD
								<b>R</b>	TBD
OTHER	AL						<b>U</b>	TBD	TBD
							<b>C</b>	TBD	TBD
Scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in fall 2015.									

00672	HM	<b>Flint Hill Elementary School SRTS</b>  Provide a raised crosswalk, upgrade ramps, and rapid flashing beacons	COUNTY	<b>Design</b>	0.235	0.235	<b>D</b>	<del>TBD</del> Apr-15	<del>TBD</del> Oct-16
								<b>R</b>	TBD
			SRTS-133-133		Federal		<b>U</b>	TBD	TBD
SEC	TBD						<b>C</b>	<del>TBD</del> Dec-16	<del>TBD</del> May-17
Survey is complete. Task order approved 4/27/15. Design in progress.									

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)  
~~Jan-01~~ : Indicates Schedule Change

## Hunter Mill District

Route No.	District	Project Name and Description	Lead Agency	Overall Status	Total Proj Est (Mil \$)	Avail Funds (Mil \$)	Phase	Start Date	End Date
Proj Type	FC DOT Staff		FC Project No.		Fund Type				
			VDOT UPC No.						

00665	HM	<b>Fox Mill Road Walkway from Fairfax County Parkway to Reston Parkway</b> Construct walkway on north side of Fox Mill Road	COUNTY	Project Initiation	2.400	2.400	D	TBD	TBD	
							R	TBD	TBD	
	PED/BIKE		GA	ST-000036-009		2014 Bonds		U	TBD	TBD
								C	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Anticipate starting scoping and initial coordination in winter 2016.

00665	HM	<b>Fox Mill Road/Monroe Street</b> Install right turn lane on WB Fox Mill Road and add pedestrian improvements	COUNTY	Construction	1.700	0.850	D	July-10	Jun-14	
							R	Jun-12	May-14	
	SEC		TB	RSPI01-00500		C & I		U	<del>Mar-13</del> May-13	<del>Aug-13</del> Apr-14
								C	<del>Nov-14</del> Aug-14	<del>Dec-15</del> Jan-16

Part of the C&I Project Program endorsed by the BOS on 10/19/09. Construction 35% complete. Revised signal plans approved on 6/30/15. Permit Revision received 8/4/15. Corrected construction start date. Construction completion date adjusted to match contractual completion date.

04721	HM	<b>Glade Drive Walkway from Colts Neck Road to Freetown Drive</b> Construct walkway on north side of Glade Drive	COUNTY	Design	1.500	0.96	D	<del>TBD</del> May-15	<del>TBD</del> May-17	
							R	<del>TBD</del> Aug-16	<del>TBD</del> Feb-17	
	PED/BIKE		WPH	2G40-088-007		C & I		U	<del>TBD</del> Feb-17	<del>TBD</del> May-17
								C	<del>TBD</del> May-17	<del>TBD</del> Feb-18

Task order contract for design services approved on 5/1/15. Project was presented to Reston Association Design Review Board in an informational presentation on 3/17/15. Survey notification letters sent 6/8/15. Survey complete. Conceptual design received on 8/12/15.

04721	HM	<b>Glade Drive Walkway from Middle Creek Lane to Glade Bank Way</b> Construct walkway on north side of Glade Drive	COUNTY	Design	0.750	0.450	D	<del>TBD</del> May-15	<del>TBD</del> May-17	
							R	<del>TBD</del> Aug-16	<del>TBD</del> Feb-17	
	PED/BIKE		WPH	2G40-088-006		C & I		U	<del>TBD</del> Feb-17	<del>TBD</del> May-17
								C	<del>TBD</del> May-17	<del>TBD</del> Feb-18

Task order contract for design services approved on 5/1/15. Project was presented to Reston Association Design Review Board in an informational presentation on 3/17/15. Survey notification letters sent 6/8/15. Survey complete. Conceptual design received on 8/12/15.

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)  
~~Jan-01~~ : Indicates Schedule Change

## Hunter Mill District

Route No.	District	Project Name and Description	Lead Agency	Overall Status	Total Proj Est (Mil \$)	Avail Funds (Mil \$)	Phase	Start Date	End Date
Proj Type	FC DOT Staff		FC Project No.		Fund Type				
			VDOT UPC No.						

00939	HM	<b>Gosnell Road Walkway (DCBPA)</b>  Install 300 LF of walkway on east side, north of Route 123	COUNTY	Utilities	0.310	0.220	D	Oct-12	<del>Aug-15</del> Oct-15
							R	Jun-14	Dec-14
	PED/ BIKE		AL	DCBPA-072	CMAQ		U	<del>N/A</del> Mar-15	<del>N/A</del> Sep-15
				93146		C	<del>Sep-15</del> Nov-15	<del>Apr-16</del> Jun-16	

Final design is in progress. Meeting was held with Fairfax County LDS on 6/18/15 to discuss LDS comments. SWM Package was revised and sent to LDS on 7/15/15. A Purchase of off-site Nutrient Credits Request Package was sent to VDOT Drainage on 7/17/15. This project will be built utilizing the countywide permit. Schedule has been adjusted because of comments on stormwater management (SWM) package requiring revisions.

XXXXX	HM	<b>Herndon Metrorail Parking Garage</b>  Approximate 1950 space parking structure and associated pedestrian and vehicular connections for Metro Silver Line-Phase II	COUNTY	Design	56.700	7.800	D	Nov-14	<del>Dec-15</del> Aug-16
							R	Dec-14	Aug-15
	TRAN		DPWES	TF-000020-001	NVTA Local, C & I		U	TBD	TBD
						C	<del>Dec-15</del> Jan-17	<del>Mar-18</del> May-19	

Land acquisition settlement occurred 8/24/15. Land acquisition is complete. Design development phase review was completed on 6/3/15. Value Engineering Study was completed on 4/24/15, and final recommendations were approved on 6/15/15. Architect was authorized to proceed with construction documents phase on 6/25/15. Coordination with MWAA is ongoing and the project schedule has been adjusted to coordinate with the updated Rail Project schedule.

00674	DR, HM	<b>Hunter Mill Road Bridge over Difficult Run (PE Only)</b>  Replace temporary bridge with permanent structure	VDOT	Design	0.500	0.320	D	<del>TBD</del> Sep-13	<del>TBD</del> Jan-18
							R	<del>N/A</del> Aug-16	<del>N/A</del> Nov-17
	SEC		TBD	102691	Bridge, RSTP		U	<del>N/A</del> Aug-16	<del>N/A</del> Nov-17
						C	<del>N/A</del> Jan-18	<del>N/A</del> Dec-18	

Preliminary engineering completed by VDOT. CIM held 12/8/14. Public hearing held on 6/17/15. Final design in progress. Hunter Mill Road at the bridge is expected to be closed for approximately 21 days from late July 2018 through mid-August 2018.

00674	HM	<b>Hunter Mill Road/Sunrise Valley Drive</b>  Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	COUNTY	Design	1.100	0.150	D	Feb-13	<del>Jun-15</del> Sep-15
							R	Oct-14	<del>May-15</del> Jul-15
	PED/ BIKE		SSS	PPTF01-03100	C & I		U	May-15	Sep-15
						C	<del>Jul-15</del> Oct-15	<del>Jan-16</del> Jul-16	

Part of the C&I Project Program endorsed by the BOS on 10/19/09. 2nd final design plan distribution made 6/22/15. The existing signals at this intersection are part of VDOT's signal rebuild list. Land rights acquired. Schedule adjusted due to ongoing coordination with county staff and VDOT regarding approval of stormwater quality structures. Comments received 8/31/15. Expect to resubmit detention exception in September 2015.

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)  
~~Jan-01~~ : Indicates Schedule Change

## Hunter Mill District

Route No.	District	Project Name and Description	Lead Agency	Overall Status	Total Proj Est (Mil \$)	Avail Funds (Mil \$)	Phase	Start Date	End Date
Proj Type	FC DOT Staff		FC Project No.		Fund Type				
			VDOT UPC No.						

XXXXX	HM	<b>Isaac Newton Sq W (RMAG)</b>  Widen from Isaac Newton Square south to station entrance and install walkway	COUNTY	On Hold	2.517	2.517	D	TBD	TBD	
							R	TBD	TBD	
	PED/BIKE		WPH	RMAG-101		RSTP		U	TBD	TBD
								C	TBD	TBD

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project on hold pending outcome of discussion with property owners.

04726	HM	<b>North Shore Drive Walkway from east of North Shore Ct to Sycamore Valley Ct</b>  Construct walkway on south side of North Shore Drive	COUNTY	Project Initiation	1.400	1.400	D	TBD	TBD	
							R	TBD	TBD	
	PED/BIKE		CW			C & I		U	TBD	TBD
								C	TBD	TBD

Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in winter 2016.

00677	HM	<b>Old Courthouse Road and Besley Road</b>  Raising the road elevation to improve drainage and limit flooding, including pedestrian and bicycle facilities and connection to FCPA trail	COUNTY	Project Initiation	5.000	5.000	D	TBD	TBD	
							R	TBD	TBD	
	SEC		VA	5G25-059-007		NVTA Local, 2014 Bonds		U	TBD	TBD
								C	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Survey is in progress. Schedule to be determined once survey is complete which is expected in fall 2015.

00677	HM	<b>Old Courthouse Road Trail (TMSAMS)</b>  Trail on one side from Westbriar Drive/Fairway Drive northeast to Battery Park Street	Vienna	Project Initiation	1.200	1.200	D	TBD	TBD	
							R	TBD	TBD	
	PED/BIKE		VA	TMSAMS-122		C & I		U	TBD	TBD
								C	TBD	TBD

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project scoping complete. Town of Vienna managing design. Agreement with town has been executed. Design contract negotiations in progress. Schedule to be determined once contract executed which is expected in fall 2015.

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)  
~~Jan-01~~ : Indicates Schedule Change

## Hunter Mill District

Route No.	District	Project Name and Description	Lead Agency	Overall Status	Total Proj Est (Mil \$)	Avail Funds (Mil \$)	Phase	Start Date	End Date	
Proj Type	FC DOT Staff		FC Project No.		Fund Type					
			VDOT UPC No.							
00675	HM	<b>Plaza America Proffer Agreement (PA060J)</b>  Proffer contribution for public transportation enhancements: EB Sunset Hills Road at Target	COUNTY	On Hold	0.030	0.030	D	Feb-04	Oct-05	
							R	Oct-05	TBD	
				D00448-PA060J		Proffer		U	TBD	TBD
PED/BIKE	SLC						C	TBD	TBD	
Land acquisition unsuccessful. FCDOT staff will determine if funds are available to reinitiate project by fall 2015.										

00007	DR, HM, PR	<b>Route 7 from Reston Avenue to Jarrett Valley Drive</b>  Widen to 6 lanes	VDOT	Design	265.000	17.100	D	Jun-11	<del>TBD</del> Dec-20	
							R	<del>N/A</del> Mar-17	<del>N/A</del> Feb-20	
						NVTD Bonds, Federal		U	<del>N/A</del> Apr-18	<del>N/A</del> Jul-21
PRI	SLC			52328, 99478, 106917			C	<del>N/A</del> Jan-21	<del>N/A</del> Dec-23	
Funded through the Board's Tysons Transportation Plan. Preliminary design, including alternative intersection analysis, in progress. Group of community, BOS staff, and state/local government agency stakeholders established to discuss design challenges and provide input on project scope. Project is now split in two phases: Phase I - Jarrett Valley Drive to 500 feet east of Colvin Forest Drive and Phase II - 500 feet east of Colvin Forest Drive to Reston Avenue. Public hearing anticipated in April 2016. On-going coordination with affected communities regarding access issues is underway.										

00007	DR, HM	<b>Route 7 from Rolling Holly Drive to Reston Avenue</b>  Widen to 6 lanes	VDOT	Construction	36.637	36.742	D	Jul-99	Feb-12	
							R	Nov-11	Mar-13	
						NVTD Bonds, C & I		U	Dec-11	Oct-13
PRI	TB			52327			C	Dec-12	Dec-15	
Construction is 75% complete. Additional funds allocated for street lights.										

00007	HM, PR	<b>Route 7/Route 123 Interchange (Study Only)</b>  Conceptual design and traffic operations study to determine future interchange configuration or at-grade intersection configuration	COUNTY	Study	0.350	0.350	D	Sep-12	TBD	
							R	N/A	N/A	
				2G40-035-002		C & I		U	N/A	N/A
PRI	TB						C	N/A	N/A	
Ground survey and traffic counts complete. Conducting additional Tysons Consolidated Traffic Impact Analysis (CTIA) simulations to test alternatives. County and VDOT meeting held 2/26/15 to discuss preliminary results and study findings. Four configurations are being advanced for additional modelling: a partial cloverleaf interchange, a partial interchange with an elevated pedestrian plaza, a two-quadrant intersection, and a conventional at-grade intersection. Schedule to be determined once alternatives analysis is complete. Meetings with stakeholders will be held in fall 2015 to review proposed concepts.										

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)  
~~Jan-01~~ : Indicates Schedule Change

## Hunter Mill District

Route No.	District	Project Name and Description	Lead Agency	Overall Status	Total Proj Est (Mil \$)	Avail Funds (Mil \$)	Phase	Start Date	End Date
Proj Type	FC DOT Staff		FC Project No.		Fund Type				
			VDOT UPC No.						

00007	DR, HM	<b>Route 7/Utterback Store Road</b>  Install signalized crosswalks at Utterback Store Road	VDOT	Design	0.150	0.150	D	Nov-14	Mar-15
									R
SEC	WPH				C & I		U	N/A	N/A
			106498				C	<del>Mar-15</del> Feb-16	<del>Jun-15</del> Apr-16

Completed scoping and forwarded to VDOT on 8/11/14. Working on easement with Fairfax County Park Authority. Schedule adjusted because of required land acquisition by VDOT which was not originally expected.

04720	HM	<b>Soapstone Drive Overpass</b>  Construct a 4-lane roadway over the Dulles Toll Road from Sunrise Valley Drive to Sunset Hills Road, including pedestrian, bicycle, and transit facilities	COUNTY	Design	91.750	2.500	D	TBD	TBD
								R	TBD
SEC	AB		2G40-078-000		NVTA Local		U	TBD	TBD
							C	TBD	TBD

The recommended (Hybrid) alternative was approved by the Board of Supervisors on 5/13/14. Initiating environmental analysis and preliminary engineering. Received proposal for environmental scope in January 2015 and NTP issued in April 2015. Environmental documentation currently in progress. Developing scope for design work and subsequent RFP. Schedule to be determined once design contract executed which is expected in early 2016.

04720	HM	<b>Soapstone Drive Walkway</b>  Install 3,300 LF of walkway along east side from South Lakes Drive to Snakeden Stream Valley, including 4 bus pads	COUNTY	Construction	1.965	1.965	D	Dec-09	Apr-14
								R	Nov-12
PED/BIKE	WPH		26008G-07001		CMAQ		U	Oct-13	Sep-14
			70632				C	<del>Mar-15</del> Feb-15	<del>Nov-15</del> Feb-16

Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Contract award in progress. Pre-construction meeting held on 8/5/15. Construction schedule adjusted to reflect contract duration. Completion date is dependent upon winter weather and may require further adjustment.

05329	HM	<b>South Lakes Drive Walkway from Greenkeepers Ct to Sunrise Valley Dr</b>  Complete missing links on South Lakes Drive	COUNTY	Project Initiation	3.650	3.650	D	TBD	TBD
								R	TBD
PED/BIKE	TBD		5G25-060-039		2014 Bonds		U	TBD	TBD
							C	TBD	TBD

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Anticipate starting scoping and initial coordination in winter 2016.

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)  
~~Jan-01~~ : Indicates Schedule Change

## Hunter Mill District

Route No.	District	Project Name and Description	Lead Agency	Overall Status	Total Proj Est (Mil \$)	Avail Funds (Mil \$)	Phase	Start Date	End Date
Proj Type	FC DOT Staff		FC Project No.		Fund Type				
			VDOT UPC No.						

05320	HM	Sunrise Valley Drive Sidewalk (RMAG)  Complete missing sidewalk links from Glade Drive to Reston Parkway (south side) and pedestrian intersection improvements at Mercator Drive	COUNTY	Design	4.284	2.484	D	Aug-13	<del>Aug-16</del> Nov-16		
										<del>Oct-15</del> Jan-16	<del>Jul-16</del> Sep-16
	PED/BIKE		TB	RMAG-100		RSTP		U	<del>TBD</del> Jun-16	<del>TBD</del> Jan-17	
									C	<del>Aug-16</del> Jan-17	<del>May-17</del> Sep-17

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Final design distributed to VDOT for review 4/7/15. Comments have been received. 2nd final design in progress. TMP approved 8/28/14. Plats have been reviewed by land acquisition. Final plats in process. Comments responses for drainage and SWM submitted to LDS on 7/13/15. Detention Exception request submitted to LDS on 7/6/15. Schedule adjusted in July to address final design plan comments and prepare and review the plats.

05320	HM	Sunrise Valley Drive Walkway (DCBPA)  4,500 LF of 10-foot wide shared use path on the North side from Soapstone Drive to South Lakes Drive and pedestrian intersection improvements at Commerce Park Drive and Great Meadow Drive	COUNTY	Design	1.950	1.575	D	Sep-12	<del>Nov-16</del> May-17		
										<del>Apr-15</del> Nov-15	<del>Nov-15</del> May-16
	PED/BIKE		AL	DCBPA-074		CMAQ		U	<del>Nov-15</del> May-16	<del>Nov-16</del> May-17	
				93146					C	<del>Dec-16</del> Jul-17	Apr-18

Final design in progress. Utility relocation design is in progress. Project plats reviewed by LAD. Schedule adjusted due to delay in receiving documentation for funding agreement with VDOT which has been resolved, and extra time required for additional survey data to complete outfall analysis for detention exception. Additional survey complete.

05320	HM	Sunrise Valley Drive Walkway (DCBPA)  5,000 LF of concrete sidewalk on the South side from Soapstone Drive to South Lakes Drive	COUNTY	Design	1.750	0.500	D	Sep-12	<del>Nov-16</del> May-17		
										<del>Apr-15</del> Nov-15	<del>Nov-15</del> May-16
	PED/BIKE		AL	DCBPA-073		CMAQ		U	<del>Nov-15</del> May-16	<del>Nov-16</del> May-17	
				93146					C	<del>Dec-16</del> Jul-17	Apr-18

Final design in progress. Utility relocation design is in progress. Project plats reviewed by LAD. Schedule adjusted due to delay in receiving documentation for funding agreement with VDOT which has been resolved, and extra time required for additional survey data to complete outfall analysis for detention exception. Additional survey complete.

00675	HM	Sunset Hills Road Walkway  Install 1,500 LF concrete sidewalk along the north side of Sunset Hills Road from the W&OD Trail to Michael Faraday Court	COUNTY	Utilities	1.050	0.240	D	Oct-09	<del>TBD</del> Jul-15		
										R	Nov-10
	PED/BIKE		CL	4YP201-PB017		2007 Bonds		U	<del>TBD</del> Oct-13	<del>TBD</del> Dec-15	
									C	<del>TBD</del> Nov-15	<del>TBD</del> Aug-16

Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Utility coordination and relocation is in progress. License application with NVRPA is in progress. VDOT permit received 8/4/15. Construction package is in progress.

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)  
~~Jan-01~~ : Indicates Schedule Change

## Hunter Mill District

Route No.	District	Project Name and Description	Lead Agency	Overall Status	Total Proj Est (Mil \$)	Avail Funds (Mil \$)	Phase	Start Date	End Date
Proj Type	FC DOT Staff		FC Project No.		Fund Type				
			VDOT UPC No.						

00675	HM	<b>Sunset Hills Road Walkway from Old Reston Avenue to Reston Parkway</b> Construct walkway on north side of Sunset Hills Road	COUNTY	Project Initiation	0.350	0.350	D	TBD	TBD
							R	TBD	TBD
	PED/BIKE		WPH	2G40-088-009	C & I		U	TBD	TBD
						C	TBD	TBD	

Scope completed on 5/22/15. Project initiation underway. Field inspection held on 6/30/15. Schedule to be developed after survey is completed. Survey notification letters sent 7/30/15 and is expected to be complete in fall 2015.

00675	HM	<b>Sunset Hills Road/Town Center Parkway (RMAG)</b> Pedestrian intersection improvements	COUNTY	Design	0.525	0.200	D	Aug-13	<del>Nov-15</del> May-16
							R	<del>Mar-15</del> Sep-15	<del>Oct-15</del> Apr-16
	PED/BIKE		SSS	RMAG-099	RSTP		U	<del>TBD</del> N/A	<del>TBD</del> N/A
						C	<del>Dec-15</del> Jul-16	<del>Sep-16</del> Mar-17	

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Final design distributed to VDOT for review 7/6/15. VDOT ROW authorization package submitted on 6/26/15. Comments received 8/3/15. Project schedule was adjusted in May to address additional comments from VDOT on ROW authorization package.

07414	HM	<b>Town Center Parkway (RMAG)</b> Underpass connection across Dulles Toll Road - new support structure	COUNTY	Design	8.700	8.700	D	TBD	TBD
							R	TBD	TBD
	PED/BIKE		SLC	RMAG-103	RSTP		U	TBD	TBD
						C	TBD	TBD	

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. NTP was issued to the consultants in March 2013 for conceptual design of the bridge structure that will carry the Metrorail over future Town Center Parkway. County requested MWAA to issue a change order to the structure which was received in October 2014. Project will be constructed with the Dulles Metrorail Phase 2 project; anticipate completion in August 2019.

XXXXX	HM	<b>Vesper Court Trail (TMSAMS)</b> Trail from Vesper Court to Route 7 at Spring Hill Road	COUNTY	Design	1.615	1.500	D	Aug-13	<del>Jan-16</del> Apr-16
							R	<del>Jul-15</del> Nov-15	<del>Nov-15</del> Feb-16
	PED/BIKE		VA	TMSAMS-120	RSTP		U	<del>N/A</del> Mar-16	<del>N/A</del> Jul-16
						C	<del>Mar-16</del> Aug-16	Aug-17	

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. DVP review comments were received 1/30/15, 3/4/15, and 6/1/15. Coordination meetings with DVP were held on 4/23/15 and 5/13/15 at DVP. Consultant is addressing comments, including lighting revisions, pavement design, and environmental documentation. Schedule was adjusted due to coordination issues with DVP on trail alignment and design requirements. Construction completion date remains the same.

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)  
~~Jan-01~~ : Indicates Schedule Change

## Hunter Mill District

Route No.	District	Project Name and Description	Lead Agency	Overall Status	Total Proj Est (Mil \$)	Avail Funds (Mil \$)	Phase	Start Date	End Date
Proj Type	FC DOT Staff		FC Project No.		Fund Type				
			VDOT UPC No.						
00828	HM	<b>Wiehle Ave Station Walkway/Bikeway (RMAG)</b>  Station entrance to Sunrise Valley Drive	COUNTY	On Hold	0.500	0.500	D	TBD	TBD
							R	TBD	TBD
PED/BIKE	TB				RSTP		U	TBD	TBD
							C	TBD	TBD
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project is on hold pending discussion with property owners. Property owners submitted a zoning request in August 2015.									

00828	HM	<b>Wiehle Avenue/DTR Ramps (RMAG)</b>  Pedestrian intersection improvements	COUNTY	Bid Ad	0.250	0.250	D	Apr-14	<del>May-15</del> Jun-15
							R	N/A	N/A
PED/BIKE	WPH		RMAG-097		RSTP		U	N/A	N/A
							C	<del>Dec-15</del> Sep-15	May-16
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Construction authorization package sent to VDOT on 7/27/15. Construction advertisement expected in October 2015.									

00828	HM	<b>Wiehle Avenue/Isaac Newton Sq South (DCBPA)</b>  Pedestrian intersection improvements	VDOT	Construction	0.500	0.200	D	TBD	TBD
							R	Jul-14	Mar-15
PED/BIKE	WPH		DCBPA-076		CMAQ		U	TBD	TBD
			93146				C	Jun-15	Oct-15
VDOT will build and design project per agreement dated 1/7/13. Construction is 90% complete.									

00828	HM	<b>Wiehle Avenue/Washington &amp; Old Dominion (W&amp;OD) Trail Phase II (RMAG)</b>  Construct pedestrian/bicycle grade separated crossing	COUNTY	Design	3.200	2.650	D	Nov-14	Apr-17
							R	Jan-17	Dec-17
PED/BIKE	VA		RMAG-102		RSTP		U	Dec-17	Jun-19
							C	Nov-19	Nov-20
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Meeting held with DVP on 8/5/15 to discuss design alternatives for the project. Reston DRB presentation and design public hearing to be rescheduled. Coordination efforts with Reston Fire Station and Fairfax Water initiated in August 2015.									

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)  
~~Jan-01~~ : Indicates Schedule Change