



UNDER

H021K

1390

TO: DIVISION OF INSPECTIONS

DATE: 9/7/76

FROM: HEALTH DEPARTMENT

RE: NOTIFICATION OF ISSUANCE OF SEPTIC TANK PERMIT AND/OR WELL PERMIT

OWNER'S NAME: Thomas A. Ritter

BUILDING APPLICATION NUMBER: B0802

SUBDIVISION: Seneca Farms SEC: 2 BLOCK: LOT: 13

TAX MAP IDENTIFICATION AND ADDRESS: 2-2-002-13

231 Seneca Rd., Great Falls

SEWAGE DISPOSAL PERMIT # 76-904

ISSUED FOR: Dwelling

WELL PERMIT ISSUED FOR: Dwelling

SEWAGE DISPOSAL SYSTEM DESIGNED FOR four BEDROOMS
(ALL PERMITS FOR DWELLINGS ARE DESIGNED TO INCLUDE AUTOMATIC WASHER
& GARBAGE DISPOSAL)

RESTRICTIONS:

THE ABOVE TO BE COMPLETED IN QUADRUPLICATE EACH TIME A PERMIT IS
ISSUED. ONE COPY TO PLUMBING INSPECTION BRANCH. ONE COPY TO ELECTRI-
CAL INSPECTION BRANCH. RETAIN TWO COPIES WITH PERMIT

NOTIFICATION OF FINAL APPROVAL:

ENTERED FEB 23 1978

SEWAGE DISPOSAL SYSTEM

WATER SUPPLY SYSTEM

APPROVED: 2-14-78 FDV

APPROVED: 2-21-78

ENTERED FEB 14 1978

(SIGNATURE)

UPON FINAL APPROVAL ONE COPY TO BE FORWARDED TO PLUMBING INSPECTION
BRANCH. ORIGINAL TO BE ATTACHED TO PERMIT.

W49/3-18-74




PERMIT # 76-904

LOCATION: 2-2-002-13

Subdivision or Tax Map Ref.

WATER SUPPLY AND/OR SEWAGE DISPOSAL SYSTEMS AS INSTALLED

231 SENECA ROAD



Sketch to show location of septic tank flow diversion valve distribution boxes and well.

RECORD OF INSPECTION-SEWAGE DISPOSAL SYSTEM

378-5678

Date 9/7/76 Case No. _____

Owner Thomas R. Ritter Address 626 Seneca Rd., Great Falls, Va. Phone 450-4086
(Mailing Address)

Occupant _____ Address _____ Phone _____
(Mailing Address)

Exact Location of Premises 231 Seneca Rd, Great Falls Seneca Farms Sec. 2 Lot 13 2-2-002-13
(Subdivision, Street or Road Name, Section or Lot No.)

WATER SUPPLY INSPECTION

Installed according to Permit Design ☒ Yes ☐ No. Distance to nearest House Sewer _____ feet. Distance to nearest Sewage Disposal System _____ feet. (Use Form LHS-143 for Detailed inspection of Water Supply Reference Materials.)

SEWAGE DISPOSAL SYSTEM INSPECTION

- (1) LOCATION
Allotted Area adequate ☒ Yes ☐ No. Distance from nearest lot lines 156' feet. Trees 10+ feet. Water Supplies _____ feet. Buildings 100+ feet.
- (2) INSTALLATION AND DESIGN
Installed according to Permit Design ☐ Yes ☐ No
Have additional Household Appliances been added NOT on Permit:
☐ Automatic Washer ☐ Garbage Disposal
☐ Other _____ (Describe)
- (3) SOIL CONDITION
Are there soil conditions now evident which indicate system may be unsatisfactory as designed: ☐ Yes ☒ No. If Yes, show adjustments required under "Remarks" below.
- (4) HOUSE SEWER LINE
Installed ☐ Yes ☒ No. Type of material _____ Size _____ Inches.
- (5) SEPTIC TANK
Constructed of TAPP 1500 PRECAST CONCRETE
(Kind of Material)
Inside Dimensions Length _____ feet. Width _____ feet. Liquid Depth _____ feet. Depth of Air Space _____ inches. Inside Fittings comply with requirements ☒ Yes ☐ No.
- (6) DISTRIBUTION BOX (a) 2 (b) 2
Watertight and equal surcharge to each line by Water Test ☒ Yes ☐ No. Distribution Box provided with _____ (Number) extra outlets for future use.
- (7) SUBSURFACE ABSORPTION FIELD 984
Total Area in bottom of ditches _____ square feet. Number of ditches 6 Length of ditches 82 feet. Grade of ditches Minimum 2 Inches per 100 feet. Maximum 4 inches per 100 feet. Has system been checked by instruments (Level) ☒ Yes ☐ No. Type aggregate used BROKEN STONE 2-1" diam. Depth of aggregate under Tile 24 inches. Total depth of aggregate 32 inches. Depth of backfill over aggregate 17-22" inches.
- (8) SURFACE DRAINAGE
Storm Drains from House and Basement flowing away from Subsurface Drainage Field: ☒ Yes ☐ No. Was Surface Drainage required ☐ Yes ☒ No. If Yes, has this been provided ☐ Yes ☒ No. Has area been drained by lowering Ground Water Table: ☐ Yes ☒ No. ☒ Not required.
- (9) Are follow-up inspections necessary ☐ Yes ☐ No.

PERMITS FOR SET ON #20

Septic Tank Contractor: C+N EXCAVATING Address _____ Phone _____

This Sewage Disposal System (Is) (Is Not) Approved by FAIRFAX CO Health Department.

Date 2/13/78 Signed Ed Jones (Sanitarian) Date 2-14-78 Approved W H Bayne (Health Director)

Date _____ Approved _____ (Advisory Sanitarian) Date _____ Approved _____ (Reviewing Authority — Other Agency)

With proper maintenance, approved Sewage Disposal systems may be expected to function satisfactorily, provided no overloading or physical damage occurs to the system. Remarks: _____

WATER SUPPLY

Fairfax Co., Va.

County/City

Date

9/7/76

Case No.

☐ Proposed

☐ Public

☒ Non-Public Drinking

☒ Record of Inspection

☐ Quasi-Public

Owner Thomas A. Ritter

Address 626 Seneca Rd, Great Falls, Va.

Phone 450-4086

(Mailing Address)

Occupant

Address

Phone

Exact Location
of Premises

2-2-002-113

231 Seneca Rd., Great Falls, Va. Seneca Farms Sec. 2 Lot 13

(Subdivision, Street or Road Name, Section or Lot No.)

TYPE CUSTOMERS:

☐ Community

☐ Industrial

☐ Recreational

☐ Other:

TYPE SOURCE PROPOSED:

TOTAL PROPOSED ULTIMATE CONNECTIONS:

TOTAL PROPOSED ULTIMATE PERSONS (EMPLOYEES) SERVED:

TOTAL PROPOSED PRESENT CONNECTIONS:

TOTAL PROPOSED PRESENT POPULATION SERVED:

* Notify Division of Engineering (Regional Engineer) of impending development of a Public Water Supply.

AN INDIVIDUAL WATER SUPPLY

☒ New

☐ Existing

FROM

☒ Drilled Well

☐ Driven Well

☐ Bored Well

☐ Dug Well

☐ Other

FOR ☒ Home

☐ Restaurant

☐ Trailer Court

☐ Motel

☐ Service Station ☐ Other

If a new supply, inspect for compliance with standards. If an existing supply, furnish as much information as may be available.

SOURCE OF INFORMATION

IS PUBLIC WATER SUPPLY AVAILABLE

☐ Yes ☒ No

SEWAGE DISPOSAL BY

☐ PUBLIC SEWER

☐ COMMUNITY SYSTEM

☒ INDIVIDUAL SYSTEM ON SITE.

RUNYON / RUNYON

INSPECTION FINDINGS

(1) WATERSHED Surface Drainage away from source in all directions

☒ Yes ☐ No. Distance Source from possible causes of contamination Sewer Line _____ feet. Type of material used in Sewer Line _____ (Describe) Septic Tank _____ feet.

Seepage Pit _____ feet. Subsurface Absorption Field (nearest point) _____ feet. Other _____ feet.

Note any serious obstacles in watershed on back of form.

(2) TYPE OF SOIL FORMATION

☐ Tight Clay

☐ Limestone

☐ Sandstone

☐ Other

6" REDDIRT 219 BLUESTONE (Describe)

(3) CLASSIFICATION OF WELL

☐ Type - 1

☐ Type - 2A

☐ Type - 2B

☐ Type - 3

☐ Other

(4) CONSTRUCTION DETAILS Total depth 280 feet.

Diameter 6" inches. Type of casing STEEL (Describe)

Depth of casing 93 feet. Exterior space around casing sealed with ☒ Concrete grout to depth of 50 feet.

☐ Poured in place ☐ Pumped in under pressure ☐ Other type

backfill _____ to depth of _____ feet.

(Describe) casing extends 12 inches above ground.

(5) WATER SOURCE COVER ☐ Concrete ☒ Metal ☐ Other

Opening in Cover watertight (Kind of Material)

☐ Yes ☐ No. If no, explain surface pit

1" diam

(6) PUMP ☐ Shallow Well ☒ Deep Well. Length of Drop Pipe

_____ feet. Well capacity 4 gallons per minute.

Size of Feeder Pipe 1.5 inches.

(7) PUMP LOCATION ☒ In Well ☐ Over Well ☐ Offset.

If offset, does watertight casing extend to Pump ☐ Yes ☐ No

Pump room located _____ feet from Well.

Pump room drained by gravity through 4-inch or larger pipe to

surface to ground ☐ Yes ☐ No. Pump platform of concrete

or other impervious material, at least 4 inches thick at casing,

extending at least 24 inches in all directions, sloped to drain:

☐ Yes ☐ No. Pump mounting watertight ☐ Yes ☐ No.

Sanitary Well Seal in casing and properly vented ☐ Yes ☐ No.

(8) TYPE OF STORAGE ☒ Pressure ☐ Gravity. Capacity 82

gallons. If gravity, is overflow pipe screened ☐ Yes ☐ No.

THIS WATER SUPPLY SYSTEM

☒ Is

☐ Recommended

☐ Div. Engineering

☐ Is not

☒ Approved

by

FAIRFAX CO

☒ Health Department

REMARKS:

Date 2/15/78 Signed 60 Jones

Date 2-21-78

Approved W H Berger (Health Officer)

Date _____ Approved _____

Date _____ Approved _____

(Reviewing Authority-Other Agency or Engineer)

PERMIT TO INSTALL ☒ REPAIR, ☐ REASONS FOR REJECTION ☐ WATER SUPPLY ☒ SEWAGE DISPOSAL SYSTEM ☒

(1) Void after (12) twelve months. (2) Automatically cancelled when site conditions are changed from those shown on permit.
 (3) Automatically cancelled should facts later become known that a potential hazard would be created by continuing installation.

FHA/VA ☐ Yes ☐ No Date 9/7/76 Case No. 450-4086

Owner Thomas A. Ritter Address 636 Seneca Rd, Great Falls, Va. 22066 Phone 450-4086
 (Mailing Address)

Occupant _____ Address _____ Phone _____
 (Mailing Address)

Exact Location of premises 231 Seneca Rd. Seneca Farms Sec. 2 Lot 13 2-2-002-13
 (Subdivision, Street or Road Name, Section or Lot No.)

FOR: ☒ Dwelling ☐ Other _____ Automatic Washing Machine ☒ Yes ☐ No Consumption 500 gal. per day
 Actual ☒ Potential ☐ Bedrooms 64 Garbage Disposal Unit ☒ Yes ☐ No (☐ Actual ☐ estimated Water)
 Additional wastes _____

(1) WATER SUPPLY (Existing) Class _____ Approved ☐ Yes ☐ No Other _____
 (To be installed) Class _____ Cased + ft. to be grouted + ft. AS PER COUNTY CODES
 (Unless supported by positive evidence Class III is to be considered as to be installed.)

(2) SOIL STUDY Naturally drained, suitable by sight ☒ Yes ☐ No Technical Classification _____ (If Known)
 Estimated Percolation Rate 1-10 ☒ 11-25 ☐ 26-50 ☐ > 51 ☐ Percolation Test Required ☒ Yes ☐ No Rate 100 52
 (Minutes per inch) (Minutes per inch to nearest 10 minutes)
 Depth to Grey Mottles _____ inches (estimate over 4 ft.) OTHER _____
 Surface drainage required ☐ Yes ☐ No OTHER DRAINAGE _____

(3) HOUSE SEWER LINE Size _____ inches. Type of material required _____. Distance from Water Supply _____ feet.

(4) DETAILS OF CONSTRUCTION Watertight Septic Tank of pre-cast concrete Material Liquid Capacity 1480 gallons.
 Inside Dimensions Length _____ feet. Width _____ feet. Liquid Depth _____ feet. Depth of Air Space _____ feet.


SUBSURFACE ABSORPTION FIELD Number of square feet required 976 + 438 Type aggregate required crushed stone

(5) Depth of aggregate from base of tile to bottom of ditches 24 inches. Allowable fall 2 to 4 inches. 1100'
 Total aggregate minimum depth 32 inches or more. Depth of drainfield to be 52 inches from surface of original ground.
 Distance from well to septic tank 50+ feet; distance from well to drainfield 100+ feet.

Rough Sketch of Premises (including adjacent properties if pertinent, Showing Location of Lot Line, Buildings, Water Supplies, Sewage Disposal Systems, Trees, and Other Possible Sources of Contamination of Water Supplies, by Indicating Distances and Slope with regard to one another.

Permit No. 76-904

1. Property line MUST be staked at 2 points marked X (as shown at left)
2. Install 6 lines 82' long, 2' wide, 52" deep on 6" centers:
3. Line #1 to start 10' below point on prop line & 15' from 1. and end about 140' from house near wall. Run line along contour so NO cut is needed. (curve it)
4. Leave 16' of undisturbed soil between # 3 & #4 for 2 reserve lines
5. Install a flow diversion valve.
6. Install tank so maximum BF (curve) is 20"
7. Install dist. boxes so manure may be used later.
8. Install well 20' from house - even with front wall line
9. Install both systems in accordance with Fairfax Co. codes
10. Call for final grade check when ready for approval
11. Call for water sample when system is installed



Note: Owner or his agent must notify FAIRFAX CO. Health Department, Phone 691-2201 when installation is ready for inspection. If any Sewage Disposal System, or part thereof, is covered before being inspected by the Health Department, it shall be uncovered at the direction of the Health Director or his agent. CONDITIONS DISCOVERED DURING INSTALLATION MAY REQUIRE ADJUSTMENTS OF SYSTEM DESIGN. Changes from above specifications require Health Department approval before being made.

Based on the above information, the undersigned recommends that this permit be issued.

Date 9/7/76 Approved [Signature] Date 12-6-76 Signed [Signature]
 (Reviewing Authority) (Sanitarian or Health Director)

PERMIT # 76-904

LOCATION: 2-2-002-13

Subdivision or Tax Map Ref.

PART I

WATER SUPPLY INSPECTION REPORT (To Supplement LHS 143)

Well Installed By RUNYON

Pump Installed By RUNYON

- I. GROUT INSPECTED . . . Observed Grout 12-23-76 J.M.M.
 Date Sanitarian
- II. PIPE & ELECTRIC WIRE FROM WELL TO STORAGE TANK APPROVED . . 1/26/78 cof
 Date Sanitarian
- III. TYPE OF INSTALLATION: ☐ PITLESS ADAPTER ☒ PIT ☒ SURFACE 2/13/78 cof
 (4" Drain) (Drain) App. Date Sanitarian
- IV. STORAGE TANK. +FG 2/13/78 cof
 Date Sanitarian
- Gate Valve ☒ Sample Tap and Elec. Dis. Switch ☒
 Check Valve ☒ Backflow Preventer ☒ Press. Relief Valve ☒

- V. INITIAL WATER SAMPLE COLLECTED. +FG 2/13/78 cof
 Date Sanitarian

DATE	RECORD OF ADDITIONAL REMARKS OR VISITS	DISPOSITION	SANITARIAN
12-14-76	NO WORK YET DONE ON WELL	HOLD FOR CALL	<u>cof</u>
1-25-78	NOT READY for ditch insp	HOLD	<u>cof</u>
2-15-78	WS NEG. I TOLD Ms RITTER TO GET		
	RUNYON TO SEND BOTH LOGS	HOLD	<u>cof</u>


PART II

SEWAGE DISPOSAL SYSTEM INSPECTION REPORT (To Supplement LHS 141)

DATE	RECORDS OF REMARKS AND VISITS	DISPOSITION	SANITARIAN
12-10-76	CHECKED LINES 1, 2, 3, 4, 5, AND 6 - ALL O.K. TO BF.	HOLD FOR CALL	<u>cof</u>
12-13-76	CHECKED TANK TGES, FOW, D. BXS, JTE LINGS ALL O.K. TO BF EXCEPT LOWER D. BX. WHICH COULD NOT BE TANGLED DUE TO NO MUD LEFT.	HOLD FOR CALL	<u>cof</u>
12-14-76	CHECKED LOWER D. BX - O.K. TO BF. BF OVER SDS WAS NOT CHECKED BECAUSE OF ROUGHNESS + PILLS OF DIRT BUT BF OVER TANK SMOOTH + RUNNING 3". ADVISED ALDO TO REMOVE GROSSST FINAL GRADE A.S.A.P WITH MAX. 20" OF.	RESCUING FINAL GRADE 1 WK	<u>cof</u> (12-17-76) Milgrim
12-17-76	NO CHANGE FROM ABOVE COMMENTS, INFORMED CONTRACTOR	Resch 1 WK. or with grout for LOT 12	J.M.M.
12-21-76	NO CHANGE IN SDS - BF VERY ROUGH AND PILLS OF DIRT ON OR NEAR SDS	RESCUING WITH WELL GROUT	<u>cof</u>
12-23-76	NO CHANGE IN SDS - BF VERY ROUGH AND PILLS OF DIRT ON OR NEAR S.D.S.	Resch <u>Held</u> 2 Wks	J.M.M.
4-13-77	Bring FG now Well with WSS	HOLD	<u>cof</u>
2-13-78	FG OK	Appd	<u>cof</u>
5-29-78	approved Building permit for inground pool see as built for LOC		<u>1470</u>

APPLICATION

☒ FOR PERMIT TO:



☒ Install or Repair Sewer Disposal System
☒ Install or Repair Water Supply System

☒ APPROVAL OF BUILDING APPLICATION FOR (Specify): _____

MAP REFERENCE

Plat	Subd.	Blk.	Lot
2-2	002		13

STREET ADDRESS: 231 Seneca Rd Great Falls

PROPERTY IDENTIFICATION: Seneca Farms 2
 SUBDIVISION Sec.

OWNER'S NAME Thomas A. Ritter Phone (H) 450-4086(0) same

OWNER'S ADDRESS 636 Seneca Rd Great Falls Va 22066
 Street City & State Zip Code

CONTRACTOR'S NAME _____ Phone _____

CONTRACTOR'S ADDRESS _____
 Street City & State Zip Code

RELEASE PERMIT TO: OWNER ☒ BUILDER: _____

NEW DWELLING: No. of Bedrooms 4 Den yes Bath in Basement no
 yes/no yes/no

Method of Sewage Disposal: Public Sewer _____ Septic Tank ☒ Other _____
 (describe)

Water Supply : Public _____ Private Well ☒ Other _____
 (describe)

ADDITIONS TO EXISTING DWELLINGS: No. of bedrooms presently in house: _____
 No. of bedrooms to be added: _____

Describe other rooms in addition: _____

Method of Sewage Disposal: Public Sewer _____ Septic Tank _____ Other _____
 (Describe)

Water Supply: Public _____ Private Well _____ Other _____
 (Describe)

COMMERCIAL USE: No. of Employees _____ Estimated daily water use _____ gal/day.

APPLICANT SIGNATURE: [Signature] DATE: 9-2-76

 TO BE FILLED IN BY HEALTH DEPARTMENT Building Permit Appl. No. B6082

Perc Rate 10 Depth 52 S.T.P.R. No. B002698 16-4-75
 Septic Tank 1480 Gallons. Absorption Field 488 - linear Feet.
 Replacement area required, 244 linear Feet.
☒ yes/no

REMARKS: 5ky 10ft above hole #3

REVIEWED BY: [Signature] DATE: 7-7-76
 REVIEWED BY: _____ DATE: _____

76-904

FORFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH

File

UNDER

1390

EVALUATION REPORT OF
INDIVIDUAL SEWAGE DISPOSAL AND WATER SUPPLY SYSTEMS

PROPERTY ADDRESS 231 Seneca Rd., Great Falls, Va. TM: 2-4-2-13
OWNER Richard Hozik & Vicki Winpisinger PHONE: 450-5374
ADDRESS Same ZIP: 22066
EVALUATION REQUESTED BY: Vicki Winpisinger DATE: 7/17/80 PHONE: 450-5374
SEND REPORT TO Owners

WATER SUPPLY: PUBLIC PRIVATE XX PUBLIC WATER AVAILABLE YES NO XX
DUG WELL BORED WELL DRILLED WELL XX OTHER
THE WATER SUPPLY SYSTEM APPEARS TO BE: SATISFACTORY XX UNSATISFACTORY
REMARKS:

SEWAGE DISPOSAL: PUBLIC PRIVATE XX PUBLIC SEWER AVAILABLE YES NO XX
Number of bedrooms existing 4 Number of bedrooms system designed for 4
Automatic washer installed YES XX NO System designed for auto. washer YES XX NO
Garbage disposal installed YES XX NO System designed for disposal YES XX NO
Trees, driveways, swimming pools etc., over the drainfield YES NO XX
Dwelling continuously occupied prior to evaluation (How Long? 30 days plus) YES XX NO
Occupancy Confirmed by: Ms. Winpisinger

ON THE DATE OF EVALUATION:

XXX Sewage disposal system appears to be functioning satisfactorily.
 Sewage disposal system appears to be functioning satisfactorily. However based upon the above information, the potential loading of the system is in excess of design and does not meet State and local regulations.
 Sewage disposal system appears to be malfunctioning as follows:
 Sewage surfacing
 Sewage (waste water) piped to ground surface.
 Sewage backing up in house plumbing.
 Other (See Remarks)

REMARKS: Obtain a Flow Diversion Valve Handle and turn valve to other side.

EVALUATION OF THE WATER SUPPLY SYSTEM (INCLUDING BACTERIOLOGICAL ANALYSIS) AND/OR SEWAGE DISPOSAL SYSTEM IS BASED ON RECORDS, IF AVAILABLE, AND A VISUAL SURFACE INSPECTION.

DATE OF EVALUATION 7/28/80 SANITARIAN 62 Jones
DATE OF REVIEW 8/5/80 SUPERVISOR W. A. Byers

FAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH

EVALUATION REPORT OF
INDIVIDUAL SEWAGE DISPOSAL AND WATER SUPPLY SYSTEMS

PROPERTY ADDRESS 231 Seneca Road, Great Falls, Va 22066 Seneca Farms Sec. 2
2-4-002-13
(Tax Map or Subdivision)
OWNER Richard Hozik PHONE: _____
ADDRESS Same ZIP: _____
EVALUATION REQUESTED BY: Linda Braley DATE: 3-2-83 PHONE: 430-1000
759-3315
SEND REPORT TO Flow General Inc., 7655 Old Springhouse, McLean, Va 22102
Attn: Jack W. Walker

WATER SUPPLY: PUBLIC _____ PRIVATE X PUBLIC WATER AVAILABLE YES _____ NO X
DUG WELL _____ BORED WELL _____ DRILLED WELL X OTHER _____

THE WATER SUPPLY SYSTEM APPEARS TO BE: SATISFACTORY X UNSATISFACTORY _____

REMARKS: _____

SEWAGE DISPOSAL: PUBLIC _____ PRIVATE X PUBLIC SEWER AVAILABLE YES _____ NO X

Number of bedrooms existing 4 Number of bedrooms system designed for 4
Automatic washer installed YES X NO _____ System designed for auto. washer YES X NO _____
Garbage disposal installed YES X NO _____ System designed for disposal YES X NO _____
Trees, driveways, swimming pools etc., over the drainfield YES _____ NO X
Dwelling continuously occupied prior to evaluation (How Long? 30 + days) YES X NO _____
Occupancy Confirmed by: Mr. Jack Walker

ON THE DATE OF EVALUATION:

X* Sewage disposal system appears to be functioning satisfactorily.

Sewage disposal system appears to be functioning satisfactorily. However based upon the above information, the potential loading of the system is in excess of design and does not meet State and local regulations.

Sewage disposal system appears to be malfunctioning as follows:

 Sewage surfacing
 Sewage (waste water) piped to ground surface.
 Sewage backing up in house plumbing.

 Other (See Remarks)

REMARKS: *Flow diversion valve access pipe must be cleared of debris. Cap and threaded coupling must both be replaced.

EVALUATION OF THE WATER SUPPLY SYSTEM (INCLUDING BACTERIOLOGICAL ANALYSIS) AND/OR SEWAGE DISPOSAL SYSTEM IS BASED ON RECORDS, IF AVAILABLE, AND A VISUAL SURFACE INSPECTION.

DATE OF EVALUATION 3-3-83 SANITARIAN R. Kent

DATE OF REVIEW 3/10/83 SUPERVISOR W. H. Berger

FAYETTE COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH

EVALUATION REPORT OF
INDIVIDUAL SEWAGE DISPOSAL AND WATER SUPPLY SYSTEMS

PROPERTY ADDRESS 230 Seneca Rd., Great Falls, Va 22066 Seneca Farms Sec. 2
2-2-002-13
(Tax Map or Subdivision)
OWNER Jon P. Edfors PHONE: _____
ADDRESS _____ ZIP: _____
EVALUATION REQUESTED BY: Helen L. Susko DATE: 4-3-85 PHONE: 978-7473
SEND REPORT TO Town & Country Realtors, 4205 Evergreen Lane, Annandale, Va 22003
Attn: Helen L. Susko

WATER SUPPLY: PUBLIC _____ PRIVATE X PUBLIC WATER AVAILABLE YES _____ NO X
DUG WELL _____ BORED WELL _____ DRILLED WELL X OTHER _____
THE WATER SUPPLY SYSTEM APPEARS TO BE: SATISFACTORY X UNSATISFACTORY _____

REMARKS: _____

SEWAGE DISPOSAL: PUBLIC _____ PRIVATE X PUBLIC SEWER AVAILABLE YES _____ NO X

Number of bedrooms existing 4 Number of bedrooms system designed for 4
Automatic washer installed YES X NO _____ System designed for auto. washer YES X NO _____
Garbage disposal installed YES X NO _____ System designed for disposal YES X NO _____
Trees, driveways, swimming pools etc., over the drainfield YES _____ NO X
Dwelling continuously occupied prior to evaluation (How Long? _____) YES _____ NO X
Occupancy Confirmed by: Helen Susko

ON THE DATE OF EVALUATION:

_____ Sewage disposal system appears to be functioning satisfactorily.

_____ Sewage disposal system appears to be functioning satisfactorily. However based upon the above information, the potential loading of the system is in excess of design and does not meet State and local regulations.

_____ Sewage disposal system appears to be malfunctioning as follows:

_____ Sewage surfacing

_____ Sewage (waste water) piped to ground surface.

_____ Sewage backing up in house plumbing.

X Other (See Remarks)

REMARKS: Dwelling must be continuously occupied at least 30 days prior to the evaluation of the sewage disposal system.

EVALUATION OF THE WATER SUPPLY SYSTEM (INCLUDING BACTERIOLOGICAL ANALYSIS) AND/OR SEWAGE DISPOSAL SYSTEM IS BASED ON RECORDS, IF AVAILABLE, AND A VISUAL SURFACE INSPECTION.

DATE OF EVALUATION 4-17-85 SANITARIAN [Signature]

DATE OF REVIEW 4/30/85 SUPERVISOR [Signature]

FAIRFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH

EVALUATION REPORT OF
INDIVIDUAL SEWAGE DISPOSAL AND WATER SUPPLY SYSTEMS

PROPERTY ADDRESS 238 Seneca Rd., Great Falls, Va 22066 Seneca Farms
2-2-002-13
(Tax Map or Subdivision)
OWNER Wayne & Linda Neely PHONE: _____
ADDRESS Same ZIP: _____
EVALUATION REQUESTED BY: Helen Susko DATE: 4-3-85 PHONE: 978-7473
SEND REPORT TO Town & Country Realtors, 4205 Evergreen Lane, Annandale, Va 22003
Attn: Helen L. Susko

WATER SUPPLY: PUBLIC _____ PRIVATE X PUBLIC WATER AVAILABLE YES _____ NO X
DUG WELL _____ BORED WELL _____ DRILLED WELL X OTHER _____

THE WATER SUPPLY SYSTEM APPEARS TO BE: SATISFACTORY * UNSATISFACTORY _____

REMARKS: *Well water supply approved April 1985.

SEWAGE DISPOSAL: PUBLIC _____ PRIVATE X PUBLIC SEWER AVAILABLE YES _____ NO X

Number of bedrooms existing 4 Number of bedrooms system designed for 4
Automatic washer installed YES X NO _____ System designed for auto. washer YES X NO _____
Garbage disposal installed YES X NO _____ System designed for disposal YES X NO _____
Trees, driveways, swimming pools etc., over the drainfield YES _____ NO X
Dwelling continuously occupied prior to evaluation (How Long? 30 days) YES X NO _____
Occupancy Confirmed by: Linda Neely

ON THE DATE OF EVALUATION:

X Sewage disposal system appears to be functioning satisfactorily.

Sewage disposal system appears to be functioning satisfactorily. However based upon the above information, the potential loading of the system is in excess of design and does not meet State and local regulations.

Sewage disposal system appears to be malfunctioning as follows:

 Sewage surfacing
 Sewage (waste water) piped to ground surface.
 Sewage backing up in house plumbing.

 Other (See Remarks)

REMARKS: Flow diversion valve access tube needs a new cap.

EVALUATION OF THE WATER SUPPLY SYSTEM (INCLUDING BACTERIOLOGICAL ANALYSIS) AND/OR SEWAGE DISPOSAL SYSTEM IS BASED ON RECORDS, IF AVAILABLE, AND A VISUAL SURFACE INSPECTION.

DATE OF EVALUATION 8-1-85 SANITARIAN R. S.

DATE OF REVIEW 8-5-85 SUPERVISOR [Signature]

Application for a Sewage Disposal System Construction Permit

Commonwealth of Virginia
Department of Health

For Department Use Only

Health Department
Identification Number
Map Reference

2-2-002-13

Fx Co

Health Department

Date Received

5-29-86

To Be Completed By The Applicant

Type sewage system: ☐ New ☐ Repair ☐ Expanded ☐ Conditional
FHA/VA yes ☐ no ☐

Owner Wayne Neely Address 231 Seneca Rd. Phone 430-7890

Agent Hawaiian Pool + Spa Address 6130 Richmond Hwy Phone 768-0251

Directions to Property 231 Seneca Rd, Great Falls Va

Subdivision Seneca Farms Section 2 Block 22066 Lot 13

Other Property Identification

Dimensions/size of Lot/Property

2-2-002-13

Other Application Information

I. Building/facility ☐ New ☐ Existing
Intermittent Use ☐ Yes ☐ No If yes, describe:

II. Residential Use ☒ Yes ☐ No
Termite Treatment ☒ Yes ☐ No
Basement ☐ Single Family ☐ Multifamily Number of Units _____ Number of Bedrooms _____
Fixtures in Basement ☐ Yes ☐ No

III. Commercial Use ☐ Yes ☐ No Describe:

Commercial/Wastewater ☐ Yes ☐ No Number of Patrons _____ Number of Employees _____
If yes, give volumes and describe

IV. Water Supply: ☐ Public ☐ New Describe:
☐ Private ☐ Existing

V. Proposed Installation: ☒ Septic tank and drainfield ☐ Other
If other, describe Ground Pool

SITE Attach a site plan (rough sketch) showing dimensions of property, proposed and/or existing structures and
PLAN driveways, underground utilities, adjacent soil absorption systems, bodies of water, drainage ways, and wells
and springs within 200 feet radius of the center of the proposed building or drainfield. Distances may be paced
or estimated.

The property lines and building location are clearly marked and the property is sufficiently visible to see the topography. I give permission to the Department to enter onto the property described for the purpose of processing this application.

Barbara F. O'Connor
Signature of owner/agent

5-29-86
Date

FAIRFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH
ENVIRONMENTAL SERVICES SECTION
10777 MAIN STREET, SUITE 102B
FAIRFAX, VA 22030

EVALUATION REPORT (Must be accompanied by Application)

REGISTERED

Property Address: 231 Seneca Road, Great Falls, VA 22066

Tax Map 2 - 2 / 002 / 13

Owner Wayne Neely

The opinions given are rendered without knowledge of some of the individual parts of The Sewage Disposal System and Water Supply System, and apply only to the Date and Time the opinions are made. We can not guarantee the future performance of The Sewage Disposal System and/or Water Supply System.

Water Supply: Public ☐ Private ☒ Public Water Available: Yes ☐ No ☒ Well Type: Drilled
Meets Min. Construction Stds: Yes ☒ No ☐ If no, Explain _____
Sample Collected: Yes ☒ No ☐ Bacteriological Results: Satisfactory ☒ Unsatisfactory ☐
The Water Supply Systems Appears to be: Satisfactory ☒ Unsatisfactory ☐

REMARKS: _____

Sewage Disposal System: Public ☐ Private ☒ Public Sewer Available: Yes ☐ No ☒ Year System Installed: 1978
Septic Tank and Dist. Box(es) Uncovered: Yes ☐ No ☒ If Yes, are they Satisfactory: Yes ☐ No ☐
Is There An Effluent Pump System: Yes ☐ No ☒ If Yes, Is It Satisfactory: Yes ☐ No ☐ Not Inspected ☐
Flow Diversion Valve: Yes ☒ No ☐ N/A ☐ Trees, Driveways, Swimming Pools, etc., Over System: Yes ☐ No ☒
(Flow Diversion valve must be turned once a year)

Design Capacity (Per Available Records)

Existing: Per Owner ☐ Per Inspection ☒

Number of Bedrooms 4
Automatic Washer Yes ☒ No ☐
Garbage Disposal Yes ☒ No ☐

4
Yes ☒ No ☐
Yes ☒ No ☐

Recommend pumping septic tank in 1990

On The Date of The Evaluation

- ☒ Sewage disposal system appears to be functioning satisfactorily and with proper maintenance is not likely to create an insanitary condition.
- ☐ Sewage disposal system appears to be functioning satisfactorily. However, based upon the above information the potential loading of the system is in excess of design and does not meet State and/or Local Regulations.
- ☐ Sewage Disposal System Appears to be Unsatisfactory and is Malfunctioning as Follows:
☐ Sewage Surfacing
☐ Sewage (wastewater) Piped to Ground Surface
☐ Sewage Backing Up In House Plumbing
- ☐ Other (See Remarks)

REMARKS _____

Evaluation of the Water Supply System or Sewage Disposal System is Based on Health Department Records, Owner's Statements, and a Visual On-Site Inspection.

DATE OF EVALUATION 11-2-89

SANITARIAN Ronald J. Howell

DATE OF REVIEW 11-8-99

SUPERVISOR Dennis A. Hill

FEB 17 1978

WATER SUPPLY LOG

NEW XX REPAIR

OWNER Thomas A. Ritter DATE 2/13/78 PHONE _____OWNER'S ADDRESS 636 Seneca Road, Great Falls, Virginia 22066
(Street) (City and State - Zip Code)WATER SUPPLY CONTRACTOR R. R. Runyon PHONE 430-6000CONTRACTOR'S ADDRESS 12108 Sugar Land Road, Herndon, Virginia 22070
(Street) (City and State - Zip Code)LOCATION Seneca Farms Sec. 2, Lot 13 2-2-002-13
(Subdivision) (Section) (Block) (lot)231 SENECA ROAD

INFORMATION TO BE SUPPLIED BY WATER SUPPLY CONTRACTOR

WELL DATA:

- Data Construction Started 11-17-76 (Indicate Weight for Metal Casing)
1. Type of Well: Drilled ☒ Bored ☐ Dug ☐ 2. Casing Material Wt/Ft
3. Casing Diameter 6" 4. Total Length of Casing Installed 93
5. Depth of Grouting 61 Ft. Number Bags Cement Used 30
6. Strainer or Screens: Type Diameter Length Size of Openings
7. Standing Water Level (Depth below Ground Surface When Not Pumping) 40
8. Yield of Well 4 G.P.M.
9. Elevation of Water Surface When Pumped at Designated Rate 270
10. Number of Hours Pumped at Stipulated Rate During Test 3
11. Physical Appearance of Water at End of Pumping Test clear
12. Log of Materials Encountered During Drilling (Indicate Depth of Various Strata)
- 61' Red Dirt
- 219' Bluestone
- Total Depth of Well 280'
13. Depth to Water Bearing Formation 270 Ft.


PUMP DATA:

14. Type of Pump Installed Submersible
15. Pumping Rate 5 G.P.M. @ 50 T.D.H. or P.S.I
16. Type of Well Seal Steel 17. Location of Pump Well
18. Pressure Tank: Size 82 Gals. Location Basement
19. Well Supplied with Following Appurtenances:
- A. Sample Tap Yes
- B. Well Vent Yes
- C. Pressure Relief Valve Yes
- D. Gate Valve Yes
- E. Check Valve Where Required Yes
- F. Electrical Disconnect Switch on the Pump Power Supply Yes
20. Date Pump Installed 1-26-78
21. System Disinfected 1-26-78

Signed: R. R. Runyon

Water Supply Contractor

PLEASE RETURN COMPLETED FORM IMMEDIATELY TO HEALTH DEPARTMENT TO FACILITATE APPROVAL OF SUPPLY




GRADING PLAN
 LOT 13 SECTION 2
SENECA FARMS
 DRANESVILLE DISTRICT
 FAIRFAX COUNTY, VA.

INITIAL APPROVAL

ZONING ADMINISTRATOR
 DATE


FAIRFAX COUNTY HEALTH DEPARTMENT
 APPROVAL OF PLAT PLAN ONLY. THIS IS
 NOT A PERMIT TO INSTALL A WATER SUPPLY
 OR A SEWAGE DISPOSAL SYSTEM.
 9/11/76

FAIRFAX COUNTY HEALTH DEPARTMENT
 Division of Environmental Health
 All underground utility lines and utility easements
 must be located a minimum of 10 feet from all
 sub-surface disposal systems.




DATE 8-31-76	JAMES A. SMITH and ASSOCIATES CIVIL ENGINEERS—LAND SURVEYORS MCLEAN / VIRGINIA	CERTIFIED CORRECT <i>James A. Smith</i>
SCALE 1" = 50'		

HEALTH DEPARTMENT COPY



DPW&ES
Office of Building
Code Services
Approved for
Add 5' porch over stoop
By VAC
Date 11-30-98

FOOTINGS AND PIERS MUST BE PLACED
ON COMPETENT MATERIAL



APPROVED
11/30/98
[Signature]

Zoning



LOT 13, SECTION 2
SENECA FARMS